

СН	Observation Report	PROJECT NO. <u>385687.F1.01</u>	Page <u>1</u> of <u>2</u>
(1)	DAY: <u>Tuesday</u> DATE: <u>6/25/13</u> WORK F	PERIOD: <u>7:45 AM a.m.</u> TO <u>11:20 PM</u> a.m. REPOR	RT NO
	WEATHER: Overcast, cool TEMP. MA	AX <u>68</u> °F: MIN <u>64</u> °F: PRECIPITATION: <u>None</u>	
(2)	NUMBER AND CLASS OF CONTRACTOR PE	ERSONNEL OBSERVED ONSITE:	
	Kevin Thomas CM (AECOM)	Tom Peterson (Wind Monitoring)	
	8 Workers (Excel)	Steve Nyman (ICS Superintendent)	
	4 Workers (ICS)		
	Trai Chatman (de Maximis)		

3)		MAJOR EQUIPMENT ON PROJECT							
	No.	Description	Size/Capacity	In Use Y/N					
	3	Loader	Cat950	Y					
	2	Backhoe	Medium	Y					
	1	Compactor	Medium	Ν					
	2	Water Truck	Medium	Y					
	2	Fork Lift	T902	Y					

(4) **Observations:**

A) Work Activities In Progress:

At the Montrose site where the treatment plant will be located, work activities observed included grading and trenching. In the morning a water truck was being used to wet the work area. A worker with a hose was wetting dirt piles. By the late morning, most of work area appeared to be graded. A dozer was smoothing out an area, and a crew with a backhoe was trenching at the west side of the project.

At the waste management site where the pressure test was being performed, two surveyors were surveying the vault and pipeline and trench locations for as-built records. A worker from AECOM was on standby to monitor for dust if soil disturbing activities commenced. During the pressure test, ICS workers taped tracer wire to the conduit in the open trench. As the pressure tests were nearing completion, the crew was setting up to begin backfilling trench with sand, and the trench shoring was being removed. Dust monitors were set up at this time to begin taking measurements.

B) Issues concerning conformance to specifications and/or design:

The three (3) well heads and trenches that were installed were different than originally designed but in accordance with a redesign in RFI 008, which were triggered by changes in the injection well positions.

C) Issues concerning conformance to construction schedule:

No issues concerning conformance to construction schedule were noted or observed. Construction Manager Kevin Thomas mentioned that the next phase is sensitive to schedule delays because the work will restrict access to a middle school and, therefore, must be finished before school starts.

D) Work activities scheduled for next week:

Work activities scheduled for next week are to begin construction on Javelin St. This work includes hanging pipe on a pedestrian bridge. During this work excavated material will have to be transported to one of the current sites for stockpiling.

E) Communications and discussion with PRP site representative

In addition to observing the pressure test, the as-built progress and construction schedule were discussed with the PRP. Pictures of the marked-up plans are included below.

F) Photographs:

The photographs taken during the test are attached below.

SIGNATURE/TITLE

Nathaniel Summerville/Water Engineer

DATE

Time	4-inch HDPE Redevelopment Line	4-inch HDPE Injection Line (6-inch Header)	Notes
8:30	112 PSI	117 PSI	Verified by picture
8:47	112 PSI	117 PSI	
9:02	112 PSI	116 PSI	Slightly warmer weather
9:15	112 PSI	113 PSI	
9:35	111 PSI	112 PSI	6-inch Line appeared to be settling more tested again for another hour to verify integrity.
9:50	-	112 PSI	
10:07	-	111 PSI	
10:22	-	111 PSI	
10:37	-	111 PSI	Retest complete, no significant drop in pressure.

Hydrotest for two	high-density p	olvethvlene ((HDPE)	lines
i i y chi o coo i o i chi o	ingli action, p	or, cur, iene		mee

General Information:

Lines were pressurized at 5:50 AM on the day of the test. Pressure gauges were inside a precast vault designated Injection Well 5 (IW5). Pressure readings were made by Sal Vitoria (ICS). Kevin Thomas filled out a pressure test form that was signed by Sal Victoria, Steve Nyman, and Trai Chatman.



Figure 1: Covered stock piles at Waste Management site.



Figure 2: Injection Well 2 (IW2)



Figure 3: Close-up view of pipes in trench with shoring



Figure 4: Pipes in trench with shoring



Figure 5: Inside IW5 with pressure gauges



Figures 6: Pressure gauge for 4-inch Injection line with 6-inch header



Figure 7: Gravel stockpile and covered soil stockpile



Figure 8: Property line fence with plastic to prevent dust migration



Figure 9: Close-up view of pressure gauge for 4" injection line with 6" header



Figure 10: Close-up view of pressure gauge on 4-inch redevelopment return line




Figure 11: Precast vault that contained the pressure gauges



Figure 12: Portable storage container used to store fuel for diesel powered pumps during injection testing



Figure 13: General site view of Injection Well 5 WBG070113082922SCO



Figure 14: Trench with some sand backfill



Figure 15: Loader with bucket of sand to begin backfill




Figure 16: Montrose site grading in progress



Figure 17: Montrose site trenching in progress




Figure 18: Diameter change on well head due to higher than expected well production




Figure 19: Modified Trench Layout




Figure 20: Realigned trench at north edge of Montrose site




Figure 21: Record survey of realigned trench




Figure 22: Realigned trench referenced to design trench




Figure 23: Realigned trench referenced to fence line




Figure 24: Rotated pull box



Figure 25: Covered stockpile at center of Montrose site



Figure 26: Workers cleaning up along newly installed realigned trench