

US EPA ARCHIVE DOCUMENT



Table 1. Residential and Commercial Action Levels for Sub-Slab Soil-Gas and Indoor Air, RACER, Moraine, Ohio.

Chemical Constituent*	Residential Long-Term Action Level		Non-Residential Long-Term Action Level	
	Indoor Air ^(a) (ug/m ³)	Sub-Slab Soil-Gas ^(b) (ug/m ³)	Indoor Air ^(a) (ug/m ³)	Sub-Slab Soil-Gas ^(b) (ug/m ³)
1,1-Dichloroethane	15.2	152	76.7	767
Trans-1,2-Dichloroethene	62.6	626	263	2630
Tetrachloroethene	4.1	41.2	20.8	208
1,1,1-Trichloroethane	5,210	52,100	21,900	219,000
Trichloroethene	12.2	122	61.3	613
1,1-Dichloroethene	209	2,090	876	8,760
Cis-1,2-Dichloroethene	Not available	Not available	Not available	Not available
Vinyl Chloride	1.6	16	27.9	279

Action levels based on May 2010 U.S. EPA Regional Screening Levels for air.

ug/m³ - Micrograms per cubic meter.

a - For Tetrachloroethene and Trichloroethene, the Indoor Air action levels were revised by employing the California EPA Inhalation Unit Risk Factors as the provisional inhalation cancer potency factors and assuming a cancer risk level of 1×10^{-5} .

For Tetrachloroethene - the California EPA IUR is $5.9\text{E-}06 \text{ (ug/m}^3\text{)}^{-1}$.

For Trichloroethene - the California EPA IUR is $2.0\text{E-}06 \text{ (ug/m}^3\text{)}^{-1}$.

b - The Sub-Slab Soil-Gas Action Levels are calculated from Indoor Air Action Levels using an attenuation factor of 0.1.



Table 2. Summary of Groundwater Sampling Results - Right-of-Way Sample Locations, RACER, Moraine, Ohio.

	Location Code		SGP-1	SGP-2	SGP-3	SGP-3 (Duplicate)	SGP-4	SGP-5	SGP-6	SGP-7	SGP-8
	Sample Label		SGP-1/102610/GW	SGP-2/102510/GW	SGP-3/102010/GW	DUP-/102010/GW	SGP-4/102210/GW	SGP-5/102910/GW	SGP-6/102810/GW	SGP-7/102110/GW	SGP-8/110110/GW
	Sample Date		10/26/2010	10/25/2010	10/20/2010	10/20/2010	10/22/2010	10/29/2010	10/28/2010	10/21/2010	11/1/2010
	Units	MCL	Laboratory Analytical Results								
Volatile Organic Compounds											
1,1,1-Trichloroethane	µg/L	200	< 1.4 U	1.3 J	< 1.0 U	< 1.0 U	< 3.3 U	1.2 J	1.3 J	0.73 J	0.53 J
1,1-Dichloroethane	µg/L	NA	0.92 J	0.96 J	< 1.0 U	< 1.0 U	1.2 J	2.5 J	1.2 J	3.4	2.9
1,1-Dichloroethene	µg/L	7	< 1.4 U	< 4.0 U	< 1.0 U	< 1.0 U	< 3.3 U	< 3.3 U	< 2.5 U	< 1.7 U	< 1.4 U
Benzene	µg/L	5	< 1.4 U	< 4.0 U	< 1.0 U	< 1.0 U	< 3.3 U	< 3.3 U	< 2.5 U	< 1.7 U	< 1.4 U
cis-1,2-Dichloroethene	µg/L	70	2.8	1.9 J	0.44 J	0.42 J	1.7 J	8.2 J	2.5	8.1	4.5
Ethylbenzene	µg/L	700	< 1.4 U	< 4.0 U	< 1.0 U	< 1.0 U	< 3.3 U	< 3.3 U	< 2.5 U	< 1.7 U	< 1.4 U
Tetrachloroethene	µg/L	5	39 J	100	2.1	2.3	100	72	74	49	21
Toluene	µg/L	1000	0.32 J	< 4.0 U	< 1.0 U	< 1.0 U	< 3.3 U	< 3.3 U	< 2.5 U	0.32 J	< 1.4 U
trans-1,2-Dichloroethene	µg/L	100	0.53 J	< 4.0 U	< 1.0 U	< 1.0 U	0.91 J	< 3.3 U	0.53 J	< 1.7 U	< 1.4 U
Trichloroethene	µg/L	5	17	130	1.7	1.9	72	90	87	46	25
Vinyl chloride	µg/L	2	< 1.4 U	< 4.0 U	< 1.0 U	< 1.0 U	< 3.3 U	< 3.3 U	< 2.5 U	< 1.7 U	< 1.4 U
Xylenes	µg/L	10000	< 2.9 U	< 8.0 U	< 2.0 U	< 2.0 U	< 6.7 U	< 6.7 U	< 5.0 U	< 3.3 U	< 2.9 U

µg/L - Micrograms per Liter.
MCL - United States Environmental Protection Agency, Maximum Contaminant Level.
< - Chemical of concern not detected above laboratory reporting limit shown.
U - Chemical of concern not detected above laboratory reporting limit shown.
J - Value estimated.
NA - No action level.
Bold indicates sample result is above the MCL.



Table 3. Summary of Soil-Gas Sampling Results - Right-of-Way Sample Locations, RACER, Moraine, Ohio.

		Location Code Sample Date	SGP-1 11/10/2010			SGP-2 11/11/2010			SGP-3 11/9/2010			SGP-4 11/10/2010		
<u>Volatile Organic Compounds</u>	Units	Long -Term Action Level Soil-Gas at Water Table *	6 feet bls	11 feet bls	16 feet bls	6 feet bls	11 feet bls	15.4 feet bls	6 feet bls	11 feet bls	16.26 feet bls	6 feet bls	11 feet bls	16.2 feet bls
1,1,1-Trichloroethane	µg/m ³	220000	10	13	23	77	140	260	5.6 J	20	32	11	18	40
1,1-Dichloroethane	µg/m ³	50000	< 4.9 U	2.3 J	6.8	6.3 J	26 J	82	< 4.6 U	< 4.5 U	3.0 J	< 4.5 U	< 6.3 U	< 10 U
1,1-Dichloroethene	µg/m ³	20000	< 4.8 U	< 4.8 U	< 4.9 U	< 13 U	< 38 U	< 64 U	< 4.5 U	< 4.4 U	< 4.5 U	< 4.4 U	< 6.2 U	< 9.8 U
Benzene	µg/m ³	310	2.0 J	1.3 J	3.0 J	8.9 J	< 31 U	< 52 U	< 3.6 U	0.87 J	0.98 J	1.0 J	< 5.0 U	1.7 J
cis-1,2-Dichloroethene	µg/m ³	3500	< 4.8 U	< 4.8 U	8.6	2.3 J	10 J	54 J	< 4.5 U	< 4.4 U	< 4.5 U	< 4.4 U	< 6.2 U	< 9.8 U
Ethylbenzene	µg/m ³	2200	2.2 J	< 5.3 U	1.9 J	< 14 U	< 42 U	< 70 U	2.8 J	< 4.9 U	< 4.9 U	< 4.8 U	< 6.8 U	< 11 U
Tetrachloroethene	µg/m ³	410	370	970	2400	5700	21000	38000	41	100	170	880	3200	5600
Toluene	µg/m ³	40000	8.2	1.8 J	3.2 J	21	< 36 U	< 61 U	2.7 J	1.0 J	< 4.2 U	4.8	< 5.8 U	< 9.3 U
trans-1,2-Dichloroethene	µg/m ³	7000	< 4.8 U	4.9	12	9.8 J	41	110	< 4.5 U	< 4.4 U	1.8 J	< 4.4 U	< 6.2 U	12
Trichloroethene	µg/m ³	1200	86	250	620	2000	6800	16000	8.8	70	120	180	600	1,200
Vinyl chloride	µg/m ³	280	< 3.1 U	< 3.1 U	< 3.1 U	< 8.2 U	< 25 U	< 41 U	< 2.9 U	< 2.9 U	< 2.9 U	< 2.8 U	< 4.0 U	< 6.3 U
Xylenes	µg/m ³	700000	10	< 10.6 U	3.2 JB	< 28 UB	< 84 U	< 140 U	17.2	< 9.8 U	< 9.8 U	< 9.6 U	< 13.6 U	< 22 U

bls - below land surface.
µg/m³ - Micrograms per cubic meter.
< - Chemical of concern not detected above laboratory reporting limit shown.
U - Chemical of concern not detected above laboratory reporting limit shown.
B - The chemical of concern has been found in the sample as well as its associated blank.
UB - Chemical of concern considered non-detect at the listed value due to associated blank contamination.
UJ - The chemical of concern was not detected above the reported sample quantitation limit. However, the reported limit is approximate and may or may not represent the actual limit of quantitation.

* - These values are based on the "Generic Screening Levels" from Table 2b of the Draft Guidance for Evaluating the Vapor Intrusion to Indoor Air Pathway from Groundwater and Soils(U.S. EPA 2002). For the constituents Tetrachloroethene and Trichloroethene, the Indoor Air action levels were revised by applying EPA's current practice of employing the California EPA Inhalation Unit Risk Factors as the provisional inhalation cancer potency factors. The attenuation factor for Indoor Air to Soil-Gas at the Water Table is 0.01.

J - Value estimated.
Bold indicates chemical of concern is above the Action Level.



Table 3. Summary of Soil-Gas Sampling Results - Right-of-Way Sample Locations, RACER, Moraine, Ohio.

		Location Code Sample Date	SGP-5 11/11/2010				SGP-6 11/11/2010			SGP-7 11/10/2010			SGP-8 11/11/2010			
<u>Volatile Organic Compounds</u>	Units	Long -Term Action Level Soil-Gas at Water Table	6 feet bls	11 feet bls	14.8 feet bls	14.8 feet bls DUPLICATE	6 feet bls	11 feet bls	15 feet bls	6 feet bls	11 feet bls	15.65 feet bls	6 feet bls	6 feet bls DUPLICATE	11 feet bls	14.25 feet bls
1,1,1-Trichloroethane	µg/m ³	220000	0.87 J	180	340	300	20	61	130	12	56	73	82	87	210	290
1,1-Dichloroethane	µg/m ³	50000	< 4.5 U	34	120	110	< 4.7 U	< 4.8 U	1.9 J	2.0 J	21	37	4.4 J	4.0 J	79	210
1,1-Dichloroethene	µg/m ³	20000	< 4.4 U	< 24 U	< 47 U	< 35 U	< 4.6 U	< 4.7 U	< 4.6 U	< 4.6 U	< 6.1 U	< 9.3 U	< 4.4 U	< 4.4 U	< 12 U	< 18 U
Benzene	µg/m ³	310	1.1 J	5.8 J	< 38 U	< 28 U	< 3.7 U	< 3.8 U	4.2	6.5	1.8 J	1.7 J	1.1 J	1.1 J	4.9 J	6.0 J
cis-1,2-Dichloroethene	µg/m ³	3500	< 4.4 U	31	140	130	< 4.6 U	< 4.7 U	< 4.6 U	< 4.6 U	7.0	15	< 4.4 U	< 4.4 U	33	120
Ethylbenzene	µg/m ³	2200	< 4.9 U	< 26 U	< 52 U	< 39 U	2.3 J	0.64 J	4.2 J	19	< 6.7 U	< 10 U	< 4.9 U	< 4.9 U	< 13 U	< 19 U
Tetrachloroethene	µg/m ³	410	< 7.6 UB	12000	22000	18000	100	990	2700	710	3400	4800	1600	1700	5800	11000
Toluene	µg/m ³	40000	5.3	7.3 J	< 45 U	10 J	16	1.0 J	16	25	< 5.8 U	< 8.8 U	1.2 J	< 4.2 U	< 12 UB	< 17 UB
trans-1,2-Dichloroethene	µg/m ³	7000	< 4.4 U	< 24 U	< 47 U	< 35 U	< 4.6 U	< 4.7 U	1.9 J	< 4.6 U	< 6.1 U	< 9.3 U	< 4.4 U	< 4.4 U	< 12 U	< 18 U
Trichloroethene	µg/m ³	1200	< 6.0 UB	3200	9700	8400	29	270	1,100	160	1,000	1700	260	280	1600	3600
Vinyl chloride	µg/m ³	280	< 2.9 U	< 15 U	< 30 U	< 23 U	< 3.0 U	< 3.0 U	< 3.0 U	< 3.0 U	< 3.9 U	< 6.0 U	< 2.9 U	< 2.9 U	< 7.8 U	< 11 U
Xylenes	µg/m ³	700000	< 9.8 UB	< 52 U	< 104 U	< 78 U	9.3 J	< 10.4 UB	6.7 J	80	< 13.4 U	< 20 U	< 9.8 U	< 9.8 U	< 26 U	< 38 U


bls - below land surface.
µg/m³ - Micrograms per cubic meter.
< - Chemical of concern not detected above laboratory reporting limit shown.
U - Chemical of concern not detected above laboratory reporting limit shown.
B - The chemical of concern has been found in the sample as well as its associated blank.
UB - Chemical of concern considered non-detect at the listed value due to associated blank contamination.
UJ - The chemical of concern was not detected above the reported sample quantitation limit. However, the reported limit is approximate and may or may not represent the actual limit of quantitation.

* - These values are based on the "Generic Screening Levels" from Table 2b of the Draft Guidance for Evaluating the Vapor Intrusion to Indoor Air Pathway from Groundwater and Soils(U.S. EPA 2002). For the constituents Tetrachloroethene and Trichloroethene, the Indoor Air action levels were revised by applying EPA's current practice of employing the California EPA Inhalation Unit Risk Factors as the provisional inhalation cancer potency factors. The attenuation factor for Indoor Air to Soil-Gas at the Water Table is 0.01.

J - Value estimated.
Bold indicates chemical of concern is above the Action Level.

VENT RISER NOTES:

1. TERMINATE ABOVE ROOF LINE AND 10 FEET (MIN.) FROM ANY WINDOW, AIR INTAKE, OR OTHER OPENING LOCATED HORIZONTALLY ADJACENT TO OR ABOVE THE TERMINATION POINT.
2. HORIZONTAL PIPE RUNS SHALL BE SLOPED BACK TOWARDS THE EXTRACTION POINT AT MINIMUM 1% SLOPE.
3. INSTALL PIPE SUPPORTS NEAR DISCHARGE AND EVERY 8 FEET ON VERTICAL PIPING AND EVERY 6 FEET ON HORIZONTAL PIPING.



SCALE: NOT TO SCALE

RACER TRUST
 MORaine, OHIO
 OH000294.2011

ACTIVE MITIGATION SYSTEM INSTALLATION DETAILS - BASEMENT




FIGURE

1

VENT RISER NOTES:

1. TERMINATE ABOVE ROOF LINE AND 10 FEET (MIN.) FROM ANY WINDOW, AIR INTAKE, OR OTHER OPENING LOCATED HORIZONTALLY ADJACENT TO OR ABOVE THE TERMINATION POINT.
2. HORIZONTAL PIPE RUNS SHALL BE SLOPED BACK TOWARDS THE EXTRACTION POINT AT MINIMUM 1% SLOPE.
3. INSTALL PIPE SUPPORTS NEAR DISCHARGE AND EVERY 8 FEET ON VERTICAL PIPING AND EVERY 6 FEET ON HORIZONTAL PIPING.



SCALE: NOT TO SCALE

RACER TRUST
MORaine, OHIO
OH000294.2011

ACTIVE MITIGATION SYSTEM INSTALLATION DETAILS - SLAB - ON - GRADE




FIGURE

2

VENT RISER NOTES:

1. TERMINATE ABOVE ROOF LINE AND 10 FEET (MIN.) FROM ANY WINDOW, AIR INTAKE, OR OTHER OPENING LOCATED HORIZONTALLY ADJACENT TO OR ABOVE THE TERMINATION POINT.
2. HORIZONTAL PIPE RUNS SHALL BE SLOPED BACK TOWARDS THE EXTRACTION POINT AT MINIMUM 1% SLOPE.
3. INSTALL PIPE SUPPORTS NEAR DISCHARGE AND EVERY 8 FEET ON VERTICAL PIPING AND EVERY 6 FEET ON HORIZONTAL PIPING.



SCALE: NOT TO SCALE

RACER TRUST
 MORAIN, OHIO
 OH000294.2011

ACTIVE MITIGATION SYSTEM INSTALLATION DETAILS - CRAWLSPACE



FIGURE

3

Appendix A

Letters to Property Owners -
Template

Confirmation Sampling

May XX, 2011

[RESIDENT MAILING INFORMATION]

RE: Results of Air Testing
[ADDRESS], Moraine, Ohio 45439

Dear [NAME]:

The U.S. Environmental Protection Agency appreciates your cooperation with the recent testing program in your neighborhood and allowing us to collect and analyze air samples inside your home.

As you know, on [DATE], 2011, indoor air and sub-slab vapor samples were collected to determine whether volatile organic compounds, or VOCs, are present beneath or in your home, and, if so, at what concentrations. The samples were analyzed by an independent laboratory certified by the National Environmental Laboratory Accreditation Program.

Analyses of the samples showed the presence of VOCs at concentrations below the U.S. EPA's "action levels," meaning the levels at which EPA believes action should be taken to reduce the presence of the vapors. Based on these results, EPA has determined that no further action is needed in your home at this time.

A table summarizing the analytical results and the laboratory analytical report are attached to this letter, but here is a summary. The testing was conducted to determine the presence of VOCs called tetrachloroethene (PCE) and trichloroethene (TCE). To protect confidentiality, the homes sampled in your neighborhood were given a random and unique identification number. The number for your home is XXXX. The following samples were collected from your location:

- XXX-SS/XXXXXXXXX/ - Sub-slab sample collected on March/April XX, 2011. Sub-slab samples were collected from the permanent point(s) that was installed in the slab or basement floor of your home.
- XXX-IAB/XXXXXXXXX/ - Indoor air basement sample collected on March/April XX, 2011.
- XXX-IAF/XXXXXXXXX/ - Indoor air first floor sample collected on March/April XX, 2011.
- XXX-CS/XXXXXXXXX/ - Crawl space sample collected on March/April XX, 2011.

RACER's contractor, under EPA supervision, will conduct sampling at your property four more times over the next two years to confirm vapor levels are not above EPA "action levels". RACER is a not-for-profit trust that was established March 31, 2011, by a federal bankruptcy court to own, manage, remediate and revitalize the idled or unwanted properties from the 2009 General Motors bankruptcy. The Trust is not the company that released pollution at the Moraine

property, but it has taken the responsibility to manage the contamination left by GM and to work with property owners, EPA and the state of Ohio. We will reach out to you again to request your permission to perform the work. There would be no cost to you for this sampling and you will receive the sampling results.

We appreciate your participation in this program. If you have questions regarding the sampling activities and results please contact me, Mirtha Cápiro, at 312-886-7567. You may also contact Mark Case or Thomas Hut at 937-225-4362 from Public Health – Dayton & Montgomery County if you have concerns about the sampling results.

Sincerely,

Mirtha Cápiro
Project Manager/Coordinator
EPA Region 5
Land and Chemicals Division

cc: P. Barnett, RACER Trust

Attachments: Sample Results Table
Laboratory Analytical Report

May XX, 2011

[RESIDENT MAILING INFORMATION]

RE: Results of Air Testing
[ADDRESS], Moraine, Ohio 45439

Dear [NAME]:

The U.S. Environmental Protection Agency appreciates your cooperation with the recent testing program in your neighborhood and allowing us to collect and analyze air samples inside your home.

As you know, on [DATE], 2011, indoor air and sub-slab vapor samples were collected to determine whether volatile organic compounds, or VOCs, are present beneath or in your home, and, if so, at what concentrations. The samples were analyzed by an independent laboratory certified by the National Environmental Laboratory Accreditation Program.

Analyses of the samples showed the presence of VOCs on your property at concentrations above EPA's "action levels," meaning the levels at which EPA believes steps should be taken to reduce the presence of the vapors. Based on these results, the installation of a venting system at no cost to you is recommended as an effective way to reduce the presence of these vapors inside your home.

A table summarizing the analytical results and the laboratory analytical report are attached to this letter, but here is a summary. The testing was conducted to determine the presence of VOCs called tetrachloroethene (PCE) and trichloroethene (TCE). To protect confidentiality, the homes sampled in your neighborhood were given a random and unique identification number. The number for your home is XXXX. The following samples were collected from your location:

- XXX-SS/XXXXXXXXX/ - Sub-slab sample collected on March/April XX, 2011. Sub-slab samples were collected from the permanent point(s) that was installed in the slab or basement floor of your home.
- XXX-IAB/XXXXXXXXX/ - Indoor air basement sample collected on March/April XX, 2011.
- XXX-IAF/XXXXXXXXX/ - Indoor air first floor sample collected on March/April XX, 2011.
- XXX-CS/XXXXXXXXX/ - Crawl space sample collected on March/April XX, 2011.

If you choose to accept the vapor mitigation system – and EPA encourages you to do so – it will be installed and maintained at no cost to you by an organization called The RACER Trust. This not-for-profit trust was established March 31, 2011, by a federal bankruptcy court to own, manage, remediate and revitalize the idled or unwanted properties from the 2009 General Motors

bankruptcy. The Trust is not the company that released pollution at the Moraine property, but it has taken the responsibility to manage the contamination left by GM and to work with property owners, EPA and the state of Ohio.

To move forward with the mitigation system, you will need to sign an access agreement that gives RACER permission to enter and work on your property. RACER will hire a contractor to install the system in a location that is both acceptable to you and where it will operate effectively. RACER's contractor will work with you to schedule a convenient appointment for installation.

The inconspicuous mitigation system (*see enclosed fact sheet*) will consume a modest amount of electricity. RACER will compensate you for this additional expense.

Once the mitigation system is mounted, RACER's contractor, under EPA supervision, will conduct more sampling about 30 days, 180 days, and 360 days after installation to confirm it is working effectively to reduce vapor levels. RACER's contractor will also request your permission to enter your home once a year to verify the system is still working properly.

EPA will provide information on testing results and recommended mitigation to the tenants at the residence. EPA and RACER will continue to share any up-to-date information with current and future tenants of the same rental property.

We appreciate your participation in this program. If you have questions regarding the sampling activities and results please contact me, Mirtha Cápiro, at 312-886-7567. You may also contact Mark Case or Thomas Hut at 937-225-4362 from Public Health – Dayton & Montgomery County if you have concerns about the sampling results.

Sincerely,

Mirtha Cápiro
Project Manager/Coordinator
EPA Region 5
Land and Chemicals Division

cc: P. Barnett, RACER Trust

Attachments: Sample Results Table
Laboratory Analytical Report
Active Mitigation System Fact Sheet
Access Agreement

May XX, 2011

[RESIDENT MAILING INFORMATION]

RE: Results of Air Testing
[ADDRESS], Moraine, Ohio 45439

Dear [NAME]:

The U.S. Environmental Protection Agency appreciates your cooperation with the recent testing program in your neighborhood and allowing us to collect and analyze air samples inside your home.

As you know, on [DATE], 2011, indoor air samples were collected to determine whether volatile organic compounds, or VOCs, are present beneath or in your home, and, if so, at what concentrations. The samples were analyzed by an independent laboratory certified by the National Environmental Laboratory Accreditation Program.

Analyses of the samples showed the presence of VOCs on your property at concentrations below EPA's "action levels," meaning the levels at which EPA believes steps should be taken to reduce the presence of the vapors. Based on the EPA's review of right-of-way soil-gas and/or groundwater data near your property, the installation of a venting system at no cost to you is recommended as an effective way to reduce the potential for vapors to accumulate inside your home.

A table summarizing the analytical results and the laboratory analytical report are attached to this letter, but here is a summary. The testing was conducted to determine the presence of VOCs called tetrachloroethene (PCE) and trichloroethene (TCE). To protect confidentiality, the homes sampled in your neighborhood were given a random and unique identification number. The number for your home is XXXX. The following samples were collected from your location:

- XXX-SS/XXXXXXXXX/ - Sub-slab sample collected on March/April XX, 2011. Sub-slab samples were collected from the permanent point(s) that was installed in the slab or basement floor of your home.
- XXX-IAB/XXXXXXXXX/ - Indoor air basement sample collected on March/April XX, 2011.
- XXX-IAF/XXXXXXXXX/ - Indoor air first floor sample collected on March/April XX, 2011.
- XXX-CS/XXXXXXXXX/ - Crawl space sample collected on March/April XX, 2011.

If you choose to accept the vapor mitigation system – and EPA encourages you to do so – it will be installed and maintained at no cost to you by an organization called The RACER Trust. This not-for-profit trust was established March 31, 2011, by a federal bankruptcy court to own,

manage, remediate and revitalize the idled or unwanted properties from the 2009 General Motors bankruptcy. The Trust is not the company that released pollution at the Moraine property, but it has taken the responsibility to manage the contamination left by GM and to work with property owners, EPA and the state of Ohio.

To move forward with the mitigation system, you will need to sign an access agreement that gives RACER permission to enter and work on your property. RACER will hire a contractor to install the system in a location that is both acceptable to you and where it will operate effectively. RACER's contractor will work with you to schedule a convenient appointment for installation.

The inconspicuous mitigation system (*see enclosed fact sheet*) will consume a modest amount of electricity. RACER will compensate you for this additional expense.

Once the mitigation system is mounted, RACER's contractor, under EPA supervision, will conduct more sampling about 30 days, 180 days, and 360 days after installation to confirm it is working effectively to reduce vapor levels. RACER's contractor will also request your permission to enter your home once a year to verify the system is still working properly.

EPA will provide information on testing results and recommended mitigation to the tenants at the residence. EPA and RACER will continue to share any up-to-date information with current and future tenants of the same rental property.

We appreciate your participation in this program. If you have questions regarding the sampling activities and results please contact me, Mirtha Cápiro, at 312-886-7567. You may also contact Mark Case or Thomas Hut at 937-225-4362 from Public Health – Dayton & Montgomery County if you have concerns about the sampling results.

Sincerely,

Mirtha Cápiro
Project Manager/Coordinator
EPA Region 5
Land and Chemicals Division

cc: P. Barnett, RACER Trust

Attachments: Sample Results Table
Laboratory Analytical Report
Active Mitigation System Fact Sheet
Access Agreement

Table 1. Indoor Air and Sub-Slab Analytical Results for [ADDRESS]

Chemical of Concern	Sample Location Location Code Sample Label Sample Date	[ADDRESS]							
		Indoor Air Basement [Sample ID]-IAB [Sample ID]Date Date		Indoor Air First Floor [Sample ID]-IAF [Sample ID]Date Date		Sub Slab [Sample ID]-SS-1 [Sample ID]Date Date		Sub Slab [Sample ID]-SS-2 [Sample ID]Date Date	
	Units	Result	Action Level	Result	Action Level	Result	Action Level	Result	Action Level
1,1,1-Trichloroethane	µg/m ³		5210		5210		52100		52100
1,1-Dichloroethane	µg/m ³		15.2		15.2		152		152
1,1-Dichloroethene	µg/m ³		209		209		2090		2090
cis-1,2-Dichloroethene	µg/m ³		NS		NS		NS		NS
Tetrachloroethene	µg/m ³		4.1		4.1		41		41
trans-1,2-Dichloroethene	µg/m ³		62.6		62.6		626		626
Trichloroethene	µg/m ³		12.2		12.2		122		122
Vinyl chloride	µg/m ³		1.6		1.6		16		16

Notes:µg/m³ - Micrograms per cubic meter.

< - Chemical of concern not detected above laboratory reporting limit shown.

U - Chemical of concern not detected above laboratory reporting limit shown.

Note the laboratory reporting limit is lowest concentration of a chemical that the laboratory can accurately measure.

J - Value estimated.

NS - No Standard.

Bold indicates sample result is above the action level.

Community

FACT SHEET FOR ACTIVE MITIGATION

RACER Trust (Former General Motors) – Moraine, Ohio

September 2011

Contact Information

Pamela L. Barnett
Assembly Region Cleanup Manager
(DE, LA, MA, OH, PA, VA)
RACER Trust
pbarnett@racetrust.org
(937) 751-8635

Mirtha Cápiro
United States Environmental
Protection Agency; Region 5
Environmental Scientist
Land and Chemicals Division
Remediation and Reuse Branch
(312) 886-7567

For more information on vapor
intrusion and mitigation, please visit
U.S. EPA's website:

<http://www.epa.gov/oswer/vaporintrusion/>

A Guide to Vapor Intrusion Mitigation

Revitalizing Auto Communities Environmental Response (RACER) Trust is working with the United States Environmental Protection Agency (U.S. EPA) to complete investigation and mitigation activities related to the former General Motors site located in Moraine, Ohio. Air samples were collected of the indoor air within your home. If your home consists of slab-on-grade construction or has a basement, the soil vapor underneath the foundation of your home was also sampled. Volatile organic compounds (VOCs) were detected in one or both of these air samples at concentrations that were above the U.S. EPA Regional Screening Levels (Action Levels) for air. Therefore, mitigation is required. This fact sheet describes the mitigation system and the steps that will be taken to design and install the mitigation system in your home.

What is an Active Mitigation System?

A mitigation system is designed to prevent vapors from below the foundation of your home from entering the indoor air within your home. This is done by creating a negative pressure (vacuum) below the foundation. In order to accomplish this, piping is installed through the basement floor or floor of the slab-on-grade structure (extraction point), or below a liner to be installed in a crawlspace, and connected to a fan that discharges the vapors above the roofline of the home. See the figures below.

Typically one extraction point will be sufficient to create the required negative pressure across the entire foundation of the home. In some cases, more extraction points may be necessary. Additionally, cracks or other openings in the home's foundation will be sealed. The sealing is necessary to ensure the mitigation system is able to create the necessary negative pressure

beneath the entire foundation of the home. The proposed mitigation system has also been used for radon mitigation.

Installation Process

The mitigation system will be designed by ARCADIS U.S., Inc. (ARCADIS), a RACER Trust contractor. ARCADIS will direct and oversee a subcontractor, who will conduct the installation work. By signing the access agreement provided to you for this work, you will be allowing ARCADIS to contact you to complete the following activities at times convenient to you and your household schedule:

1. An initial design visit will be completed by ARCADIS to identify the location of the mitigation system components for your home. During this visit the location of the mitigation suction point(s), to be installed through the basement or slab-on-grade floor or

Site Background

The former General Motors Powertrain Group, Moraine Engine Plant (Moraine Engine) and the former General Motors Truck Group Moraine Assembly Plant (Moraine Assembly) are located at 4100 Springboro Road and 2601 West Stroop Road, respectively, in Moraine, Ohio. The former Delphi Harrison Thermal Systems Moraine Plant (Delphi Thermal Moraine) is located west of the former Moraine Engine and Moraine Assembly facilities, at 3600 Dryden Road. These three former facilities occupy the 363 acre site. The former Moraine Engine and Moraine Assembly facilities occupy approximately 239 acres and former Delphi Thermal Moraine occupies 124 acres.

RACER Trust is driving the cleanup efforts resulting from the historical industrial operation at the site. RACER Trust and its predecessors have completed numerous studies and cleanup activities at the site. These activities have included investigations of the sub-surface soil, soil vapor, and groundwater, the removal of contaminated soil, and on-going remediation of groundwater.

located within the crawlspace, will be identified. Information to be gathered during the initial visit will include the location of the piping to be installed. Piping may either be planned for installation up the outside of the home to the discharge point or up through the interior of the home (through a closet) and through the attic. The corresponding location of the fan will be on the piping outside of the home or within the attic. Any cracks or openings that require sealing will also be identified. This initial visit will take approximately 2 - 4 hours.

2. The installation of the mitigation system will be conducted on a day(s) that is acceptable to you. An ARCADIS team member will accompany the installation contractor and facilitate the installation of the mitigation system per the ARCADIS design. The installation is expected to take approximately 1 to 2 days in most cases.
3. An annual inspection will be conducted by ARCADIS to ensure the system is functioning properly. The foundation will also be inspected for any additional sealing that may be necessary.
4. Air sampling will be conducted approximately 30 days, 180 days, and 360 days following the system installation to verify that VOCs in indoor air are below the Action Levels.

Health and Safety

RACER Trust is committed to the safety of our neighbors and the workers that will be performing the work inside your home. All work

has and will be conducted in a safe manner that follows a Health and Safety Plan and other detailed plans prepared specifically for this project. RACER Trust will work closely with you to safely complete the work and limit disruptions.

For more information or to have questions and concerns addressed, please contact RACER Trust or the U.S. EPA as listed on the front page.

Information for Residents

During the design visit, the ARCADIS team member will review the mitigation system design with you. Aesthetics and your preferences will be considered as much as possible in the location of the system components. Note that some preferences may affect functionality or durability and may not be able to be incorporated. ARCADIS staff will also ask for your input on any opening that you know of that may need to be sealed.

During the construction you can expect some loud noise while the concrete slab is being penetrated. The noise should not last longer than a half hour. Dust control measures will be utilized during this process to minimize the generation of dust. The sealant that will be used to seal cracks will be a low odor, paintable product. The installation contractor is a licensed and insured contractor and will perform all work in compliance with local code requirements. The installation rates will be conducted at no cost to you.

Operation of the Mitigation System

The mitigation system utilizes an electric powered fan. The fan is designed to have a low energy usage. The energy usage will

be calculated and local electric rates will be used to generate the cost that is associated with operation of the fan. You will be paid for the fan's electric usage, as calculated by ARCADIS. Usage payments will be issued annually and will continue until the system is no longer necessary.

Upon installation of the system, an ARCADIS team member will show you the device (U-tube manometer) which has been installed on the system piping to indicate whether the system is functioning properly. If at any time the system is not functioning within the range marked on the monitoring device, or you notice damage to



the system, contact the phone number listed on the system label and the necessary repairs will be made at no cost to you.

Decommissioning of the Mitigation System


The ongoing groundwater remediation in the area is expected to reduce the VOCs in groundwater and subsequently reduce the VOCs present in the soil vapor beneath your home. When it is determined that the vapor levels of VOCs are below the U.S. EPA criteria for mitigation, the operation of the mitigation system will no longer be necessary. A confirmation sampling event will be completed to confirm VOC

concentrations beneath your home are below the U.S. EPA criteria. At that time, you will be notified and will be presented with the following options:

1. The homeowner may choose to continue to operate the system; however, the electricity cost and any maintenance will be the homeowner's responsibility.
2. The homeowner may choose to turn off the system and leave it in place.
3. The homeowner can request that the system be removed, at that time the system will be removed at no cost to the homeowner.



Examples of typical mitigation system components



Revitalizing Auto Communities Environmental Response Trust (RACER)**Access Agreement**

Name (please print): _____

Address of Property: _____

Home Phone # _____

Cell Phone # _____

E-Mail Address _____

I consent to employees, contractors, and authorized representatives of the RACER Trust and U.S. Environmental Protection Agency (EPA) entering and having continued access to this property for the following purpose:

Design, installation, operation, and maintenance of vapor intrusion mitigation system.

I realize that these actions taken by RACER Trust are undertaken pursuant to their respective response and enforcement responsibilities under the Resource Conservation Recovery Act (RCRA) at Sections 3001 to 3019, and 7003, 42 U.S.C. §§ 6921 to 6939f, and under the direction of the EPA. I also realize that RACER Trust and EPA will share up-to-date information from these actions with current and future tenant(s) who reside at the above property.

My consent is given voluntarily and on behalf of myself and all other co-owners of this property, with knowledge of the right to refuse and without threats or promises of any kind.

Date _____

Signature _____

Sample Location Questions:

1. Are you the Owner ___ or the Tenant ___ of the home or building? If you are the Owner, go to #3.
2. If you are the Tenant, please write the Owner's name here _____, and write the Owner's address and phone number under #3, below.
3. If you are the Owner but live at a different address, please write your name and address below:

Owner's Address: _____

Home Phone #_____
Cell Phone #_____
E-Mail Address

I DO NOT authorize access by RACER Trust to the above-referenced property.

Print Name_____
Signature_____
Date

Appendix B

Standard Operating Procedures

SOP 20

Sub-Slab Soil-Gas Point Installation and Sampling


RACER


Moraine, Ohio

Rev. #: 1.2

Rev Date: February 10, 2011

Approval Signatures

Prepared by:  Date: July 7, 2010
Mitch Wacksman

Approved by:  Date: July 7, 2010
Christopher Lutes

Modified by:  Date: Revised, December 3, 2010
Joseph Rumschlag

Modified by:  Date: Revised, February 10, 2011
Mitch Wacksman

I. Scope and Application

This document describes the procedures for installing permanent sub-slab sampling points and collecting soil-gas samples using permanent points. Samples from the points are collected in an evacuated 1-liter SUMMA[®]-type canister, (evacuated to approximately <28 inches of mercury [Hg]) which provides a recoverable whole-gas sample when allowed to fill to a vacuum of 2-8 inches of Hg. The whole-air sample is analyzed for volatile organic compounds (VOCs) by United States Environmental Protection Agency (USEPA) Method TO-15 using a quadrupole or ion-trap gas chromatograph/mass spectrometer (GC/MS) system to provide compound detection limits of 0.5 parts per billion volume (ppbv) or lower.

The following sections list the necessary equipment and provide detailed instructions for the installation of permanent sub-slab soil-gas points and the collection of sub-slab soil-gas samples for VOC analysis.

Site specific requirements and/or field conditions may require modifications to some of the procedures outlined in this standard operating procedure (SOP). Alterations to the SOP may be completed per approval of the Project Manager.

II. Personnel Qualifications

ARCADIS field sampling personnel will have current health and safety training, including 40-hour HAZWOPER training, site supervisor training, site-specific training, first-aid, and cardiopulmonary resuscitation (CPR), as needed. ARCADIS field sampling personnel will be well versed in the relevant SOPs and possess the required skills and experience necessary to successfully complete the desired field work. ARCADIS personnel responsible for leading sub-slab soil-gas sample collection activities must have previous sub-slab soil-gas sampling experience.

III. Health and Safety Considerations

Field sampling equipment must be carefully handled to minimize the potential for injury and the spread of hazardous substances. All sampling personnel should review the appropriate health and safety plan (HASP) and job loss analysis (JLA) prior to beginning work to be aware of all potential hazards associated with the job site and the specific installation. For sub-slab soil-gas point installation, drilling with an electric concrete impact drill should be completed only by personnel with prior experience using such a piece of equipment and with the appropriate health and safety measures in place as presented in the JLA. It is possible to encounter high

concentrations of VOCs in sub-slab soil-gas, so the amount of time the borehole remains open should be minimized. For the same reason, when installing sub-slab points in spaces with minimal dilution potential, such as closets, it may be necessary to provide local ventilation. Finally, sub-slab point installation should be completed after any indoor air sampling to avoid cross contamination of the indoor air samples.

IV. Equipment List

The equipment required to install a permanent sub-slab soil-gas point is presented below:

- Appropriate personal protective equipment (PPE; as required by the site specific HASP and the JLA);
- Electric hammer drill (e.g., Bosch[®], Hilti[®], etc.);
- 5/8-inch and 1 1/2-inch diameter concrete drill bits for impact drill (drill bit length contingent on slab thickness);
- Decontaminated soil-gas point (typically 3-inch stainless steel pipe 9/16-inch OD [1/4-inch NPT threads on one end], 1/4-inch NPT female coupling, stainless steel Swagelok[®] fitting (or similar) bored through male connector [1/4-inch tube OD x 1/4 inch male NPT]), and stainless steel Swagelok[®] (or similar) plug for 1/4-inch tube fitting;
- Extra 1/4-inch Swagelok[®] front and back compression sleeves;
- Tubing cutter with heavy-duty cutting wheel;
- Hand tools, including open-end wrench (typically 9/16-inch), pliers, Channel Lock[®] pliers, etc.;
- Teflon[®] tape;
- Quick-setting non-shrink grout powder;
- Modeling clay (VOC free and non-drying);
- Potable water for mixing grout;

- Disposable cups and spoons for mixing grout;
- Spray bottle with potable water;
- Broom and dust pan;
- Paper towels;
- Nitrile gloves;
- Work gloves;
- Knee pads;
- Bottle brush;
- Ground fault circuit interrupter (GFCI);
- Extension cords capable of amperage required for hammer drill;
- Plastic sheeting; and
- Shop vacuum with clean fine-particle filter.

The equipment required for sub-slab soil-gas sample collection is presented below:

- 1-liter stainless steel SUMMA[®] canisters (order at least one extra, if feasible);
- Flow controllers with in-line particulate filters and vacuum gauges; flow controllers are pre-calibrated to specified sample duration (e.g., 30 minutes) or flow rate (e.g., 50 milliliters per minute [mL/min]); confirm with the laboratory that the flow controller comes with an in-line particulate filter and pressure gauge (order at least one extra, if feasible);
- 1/4-inch OD Teflon[®] tubing;
- 1/4-inch Swagelok[®] by 1/8-inch NPT male stainless steel coupling;
- Extra 1/4-inch Swagelok[®] front and back compression sleeves;

- Decontaminated stainless steel Swagelok[®] or comparable “T” fitting and needle valve for isolation of purge pump;
- Stainless steel duplicate “T” fitting provided by the laboratory (if collecting duplicate [i.e., split] samples);
- Portable vacuum pump capable of producing very low-flow rates (e.g., 50 to 200 mL/min);
- Electric flow sensor (Bios DryCal[®] or equivalent);
- Tracer gas testing supplies (refer to “Administering Tracer Gas” SOP #21);
- Appropriate-sized open-end wrench (typically 9/16-inch and 1/2-inch);
- Tedlar[®] bag to collect purge air or length of tubing sufficient to vent it outside the structure;
- Compound pressure/vacuum gauge;
- Portable weather meter, if appropriate;
- Chain-of-custody (COC) form;
- Sample collection log (attached);
- Nitrile gloves;
- Work gloves;
- Field notebook.

V. Procedure

Permanent Sub-Slab Soil-Gas Point Installation

Permanent sub-slab soil-gas points are installed using an electric drill and manual placement of the sub-slab point. After a dry fit, the sub-slab point is inserted into the hole and grouted with a quick-setting, non-shrink grout powder. The soil-gas point is equipped with a plug. The plug is removed and a compression fitting nut and ferrules are used to allow collection of a sub-slab soil-gas sample through Teflon[®] tubing. The sub-slab point and tubing will be purged with a portable sampling pump prior to collecting the sub-slab soil-gas sample. Detailed installation methods are as follows:

1. Complete utility clearance in accordance with ARCADIS Utility Locate SOP with assistance from Ohio Utility Protection Service (OUPS) prior to drilling activities.
2. Assemble the sub-slab sample point assembly. Teflon[®] tape should never be used with Swagelok[®] connections; it should be used on normal NPT threads.
3. Remove, only to the extent necessary any covering on top of the slab (e.g., carpet).
4. Lay down plastic sheeting to keep the work area clean. Check to make sure shop vacuum is working properly and fine concrete particles will not pass through filter.
5. Advance the 1 1/2-inch drill bit approximately 2 1/2 inches into the slab. This hole is drilled deep enough to permit the top of the sampling point to be set flush with the slab when the 1/4-inch tubing (9/16-inch OD) is inserted into the 5/8-inch hole drilled under Step 6, below. Clean up cuttings with shop vacuum, bottle brush, and dust pan.
6. Drill a 5/8-inch-diameter hole into the concrete slab using the electric drill. Do not fully penetrate the slab at this time. Stop drilling approximately 1 inch short of penetrating the slab. To gage this, a typical concrete slab is 4-6 inches thick. Therefore, stop drilling at 3 inches.
7. Use the shop vacuum, bottle brush and dust broom to clean up the work area and material that may have fallen into and around the drill hole.

8. Advance the 5/8-inch drill bit the remaining thickness of the slab and approximately 3 inches into the sub-slab material to create an open cavity.

Note (if possible) from the drill cuttings any evidence for the types of materials in the immediate sub-slab – i.e. moisture barriers, sand, gravel, etc.

9. Use the bottle brush, whisk broom, and dust pan to quickly clean material around and within the hole. The hole should not be left open for any extended length of time to ensure that VOCs below the slab do not migrate into indoor air (plug with clay during clean up). Do not use the shop vacuum to clean up the drill hole after the full thickness of the slab has been penetrated.
10. Using an assembled sub-slab point, test fit the components so that the proper length of 1/4-inch tubing and depth of the 2 1/2-inch hole provides enough space for the coupling. Adjust so that the sample point plug will lie flush with the slab surface and does not create a tripping hazard.
11. If necessary, re-drill the 5/8-inch hole to ensure it remains clear. This can also be accomplished using a piece of steel rod, sample tubing, or even a piece of heavy wire (e.g., coat hanger).
12. Wrap the sample point assembly with Teflon[®] tape or VOC free modeling clay, to the extent necessary, for a snug fit of the assembly into the 5/8-inch diameter hole and also to prevent migration of cement to the sub-slab. Ensure that Teflon[®] tape or modeling clay does not interfere with the cement that will be used to permanently fix and seal the sample point.
13. Prepare a mixture of VOC-free non-shrink quick-setting cement and water according to the manufactures directions in a disposable cup using a plastic spoon for mixing.
14. Before cementing in the sub-slab point, moisten the 1 1/2-inch drill hole with the spray bottle to provide better adhesion.
15. Cement in the sub-slab point using the plastic spoon to apply the cement into the annular space between the coupling and the 1 1/2-inch drill hole.

16. Replace the surface covering (e.g., carpet) if warranted. Sample collection location should be returned to pre-sampling conditions to the extent feasible given the presence of a permanent point.
17. Proceed to sub-slab soil-gas sample collection after waiting a minimum of 24 hours for equilibration following sub-slab point installation.

Sub-Slab Soil-Gas Sample Collection

Once the permanent sub-slab point is installed, the following procedures should be used to collect the sample in a SUMMA[®] canister:

1. Record the following weather information from inside the building being sampled in the field notebook:
 - a. wind speed and direction (if capable with in-field measuring device);
 - b. ambient temperature;
 - c. barometric pressure; and
 - d. relative humidity.
2. Before sampling, remove the sample point plug and attach a compound pressure/vacuum gauge to the end of the sample point to record the pressure gradient occurring between indoors and sub-slab. Record the positive or negative pressure reading in the field notebook. Cap the sample point once the reading is collected.
3. Check all SUMMA[®]-type canisters for correct vacuum. The vacuum gauges provided by the analytical laboratory as part of the sample train (i.e., canister and flow controller) are used to record the initial and final vacuums in the air sampling canister. Pre-sampling vacuum in the canister should be between -30 inches of mercury (in Hg) and -25 in Hg. In the event a canister is not within this initial range, it will be rejected and a new canister, flow controller and vacuum will be similarly checked.
4. Remove the brass plug from the SUMMA[®] canister and connect the flow controller with in-line particulate filter and vacuum gauge to the SUMMA[®] canister. Do not open the valve on the SUMMA[®] canister. Record in the field

notebook and COC form the flow controller number with the appropriate SUMMA[®] canister number.

5. When collecting duplicate or other quality assurance/quality control (QA/QC) samples as required by applicable regulations and guidance, couple two SUMMA[®] canisters using stainless steel Swagelok[®] duplicate sample T-fitting supplied by the laboratory. Attach flow controller with in-line particulate filter and vacuum gauge to duplicate sample T-fitting provided by the laboratory.
6. Complete a “shut in” or “leak down” test prior to sampling each sub-slab soil-gas sample point to test the integrity of all above ground sampling equipment supplied by the laboratory (i.e., SUMMA[®] canister, flow controller, vacuum gauge, and associated fittings). All above ground sampling equipment will be assembled and the cap from the SUMMA[®] canister will be placed on the end of the sample train, effectively producing a closed system. The SUMMA[®] canister valve will then be briefly opened then closed; the vacuum applied by the canister is then effectively “shut-in” to the sample train. The vacuum gauge will be observed for at least one minute, and if there is any appreciable loss in vacuum, fittings should be adjusted to remedy the situation and create a leak-free environment. In the event a leak cannot be remedied, field staff should reject the sampling apparatus and choose another unit.
7. Connect a Swagelok[®] (or comparable) T-fitting to the end of the sample tubing. On one end of the T-fitting connect a short length of Teflon[®] tubing to the assembled sample train (flow control with in-line particulate filter and vacuum gauge and SUMMA[®] canister). On the other end of the T-fitting connect a Swagelok[®] (or similar) two-way valve using a short length of 1/4-inch OD Teflon[®] tubing.
8. Connect the two-way valve and the properly calibrated portable vacuum pump using a length of tubing. Affix a Tedlar[®] bag to the purge pump to capture all purged air. The purged air should be evacuated outside the building.
9. Purge 3 volumes of air from the sub-slab soil-gas point and sampling line using a portable pump at a rate of approximately 50 mL/min. Calculate three-times the volume of the inside of the sample tubing and sample point using the calculation:

$$V_1 + V_2 = V_t$$

where:

$V_1 = \pi r^2 h$ = open space volume of sample tubing

$V_2 = \pi r^2 h$ = open space volume of sample point

V_t = total volume

r = inner radius of sample point or sample tubing

h = height of sample point or length of tubing

10. A tracer-gas leak test should be conducted to ensure that ambient leakage is either not occurring or is within acceptable limits. Check the seal established around all sub-slab soil-gas points and connections by using a tracer gas (e.g., helium) or other method established in the state guidance documents. [Note: Refer to SOP 21 "Administering Tracer Gas," for procedures on tracer gas use.] If unacceptable leaks are detected ($\geq 5\%$ of the source concentration), take corrective action to seal all potential sources of leak in the sampling train. If the problem cannot be corrected, a replacement sub-slab point should be installed and sampled. Measure organic vapor and tracer gas levels within the Tedlar[®] bag, as appropriate
11. Close the two-way valve to isolate the purge pump.
12. Open the SUMMA[®] canister valve to initiate sample collection. Record on the sample log (attached) the time sampling began and the canister pressure.
13. On a floor plan or sketch of the area being sampled, include the following information:
 - Sample location;
 - Locations of heating, ventilation, and air conditioning equipment;
 - Chemical storage areas;
 - Any attached garages or utility areas;
 - Doorways and stairways;

- Any sumps, drains, or other utility perforations;
 - Separate footings sections or buildings constructions; and
 - The nearest street and the direction of north.
14. Take a photograph of the SUMMA[®] canister and surrounding area unless prohibited by the building owner.
 15. Check the SUMMA[®] canister approximately half way through the sample duration and note progress on sample logs.

Termination of Sample Collection

1. Due to the short duration of sampling, field staff should stay with the SUMMA[®] canister throughout sampling.
2. Stop collecting the sample when the canister vacuum reaches approximately 5 inches of Hg (leaving some vacuum in the canister provides a way to verify if the canister leaks before it reaches the laboratory) or when the desired sample time has elapsed.
3. Record the final vacuum. Stop collecting the sample by closing the SUMMA[®] canister valve. Record the date, local time (24-hour time notation) of valve closing on the sample collection log, and COC form.
4. Disconnect sample tubing from the sample point and replace flush-mount cap.
5. Remove the particulate filters and flow controllers from the SUMMA[®] canisters, re-install the brass plugs on the canister fittings, and tighten with the appropriate wrench.
6. Package the canisters and flow controllers in the shipping container supplied by the laboratory for return shipment to the laboratory. The SUMMA[®] canisters should not be preserved with ice or refrigeration during shipment.
7. Complete the appropriate forms and sample labels as directed by the laboratory (e.g., affix card with a string).

8. Complete the COC form and place the requisite copies in a shipping container. Close the shipping container and affix a custody seal to the container closure. Ship the container to the laboratory via carrier (e.g., Federal Express) for analysis.
9. Replace the surface covering (e.g., carpet) if warranted. Sample collection location should be returned to pre-sampling conditions to the extent feasible given the presence of a permanent sample point. Document with photographs.

Decommissioning of Permanent Sub-Slab Soil-Gas Points

1. Remove, only to the extent necessary any covering on top of the permanent sample point (e.g., carpet).
2. Lay down plastic sheeting to keep the work area clean. Check to make sure shop vacuum is working properly and fine concrete particles will not pass through filter.
3. Using a hammer, carefully strike the sample point on the top of the plug to dislodge the permanent point from the slab. Repeat until the sample point becomes loose inside the borehole.
4. Remove the sample point from the slab.
5. Use the shop vacuum, bottle brush and dust broom to clean up the work area and material that may have fallen into and around the drill hole.
6. Prepare a mixture of VOC-free, non-shrink, quick-setting cement and water according to the manufactures directions in a disposable cup using a plastic spoon for mixing.
7. Place cement in 1 1/2-inch borehole using the plastic spoon until the hole is filled and wait until the cement sets.
8. Replace the surface covering (e.g., carpet) if warranted.
9. Document with photos.

VI. Cautions

The following cautions and field tips should be reviewed and considered prior to installing or collecting a sub-slab soil gas sample.

- When drilling sample collection holes, utilities may be in the area. Always complete utility location, identification and marking before installing sub-slab sample points as required by the ARCADIS Utility Location Policy and Procedure. Be aware that public utility locator organizations frequently do not provide location information within buildings so alternative lines of evidence must be used.
- Sampling personnel should not handle hazardous substances (such as gasoline), permanent marking pens, wear/apply fragrances, or smoke cigarettes/cigars before and/or during the sampling event.
- Care should be taken to ensure that the flow controller is pre-calibrated to the proper sample collection time (confirm with laboratory prior to sampling event, and confirm on packaging list). Sample integrity is maintained if the sampling event is shorter than the target duration, but sample integrity can be compromised if the event is extended to the point that the canister reaches atmospheric pressure. Excessive vacuum remaining in the canister can also result in elevated reporting limits.
- If low-flow conditions are encountered (when air flow rates are less-than 10 mL/min or when vacuum is greater than 10 inches of Hg) and preclude the collection of representative sub-slab soil-gas samples, due to high moisture conditions and/or tight soils, a replacement sub-slab point should be installed, for up to three attempts.
- Field personnel will properly seal the sub-slab point at the slab surface to prevent leaks of atmosphere into the sub-slab point during purging and sampling.
- Quick-setting non-shrink grout and modeling clay or other materials used to seal the hole should only be obtained from an approved ARCADIS source and should not be purchased off the shelf from an unapproved retail source. Data indicate that some modeling clays may contain VOCs that can affect sample results.

- It is important to record the canister pressure, start and stop times and sample identification on a proper field sampling form. Often SUMMA[®] canisters are collected over a 24 hour period. The time/pressure should be recorded at the start of sampling, and then again one or two hours later. It is a good practice to lightly tap the pressure gauge with your finger before reading it to make sure it isn't stuck. If the canister is running correctly for a 24 hour period then the vacuum will have decreased slightly after an hour or two (for example from 29 inches to 27 inches of Hg). Consult your project manager (PM), risk assessor or air sampling expert by phone if the SUMMA[®] canister does not appear to be working properly.
- Ensure that there is still measureable vacuum in the SUMMA[®] after sampling. Sometimes the gauges sent from the lab have offset errors, or they stick.
- When sampling carefully consider elevation. If your site is over 2,000 feet above sea level or the difference in elevation between your site and your lab is more than 2,000 feet then pressure effects will be significant. If you take your samples at a high elevation they will contain less air for a given ending pressure reading. High elevation samples analyzed at low elevation will result in more dilution at the lab, which could affect reporting limits. Conversely low elevation samples when received at high elevation may appear to not have much vacuum left in the http://www.uigi.com/Atmos_pressure.html.
- If possible, have equipment shipped two to three days before the scheduled start of the sampling event so that all materials can be checked. Order replacements if needed.
- Requesting extra canisters from the laboratory should also be considered to ensure that you have enough equipment on site in case of an equipment failure.
- Check the seal around the soil-gas sampling point by using a tracer gas (e.g., helium) or other method established in the appropriate guidance document.
- A Shipping Determination must be performed, by DOT-trained personnel, for all environmental and geotechnical samples that are to be shipped, as well as some types of environmental equipment/supplies that are to be shipped.

VII. Waste Management

The waste materials generated by these activities should be minimal. Personal protective equipment, such as gloves and other disposable equipment (i.e., tubing) should be collected by field personnel for proper disposal.

VIII. Data Recording and Management

Measurements will be recorded in the field notebook and/or sample log (attached) at the time of measurement with notations of the project name, sample date, sample start and finish time, sample location (e.g., GPS coordinates, distance from permanent structure [e.g., two walls, corner of room]), canister serial number, flow controller serial number, flow rate, initial vacuum reading, and final vacuum reading. Field sampling logs and COC records will be transmitted to the Project Manager.

IX. Quality Assurance

Duplicate samples should be collected in the field as a quality assurance step. Duplicate samples will be collected at a rate of 1 per 10 air samples (10%).

Soil-gas sample analysis will generally be performed using USEPA TO-15 methodology or a project specific constituent list. Method TO-15 uses a quadrupole or ion-trap GC/MS with a capillary column to provide optimum detection limits (typically 0.5-ppbv for most VOCs prior to any dilution). Duplicate sub-slab soil-gas samples should be collected via a split sample train, allowing the primary and duplicate sample to be collected from the sub-slab soil-gas point simultaneously.

Trip blank samples will not be used during sub-slab soil-gas sampling. SUMMA[®] canisters are self-sealed containers which do not permit any contamination to enter during shipment or storage. Furthermore all parts of the SUMMA[®] canister are metal and non-porous; therefore, there is no potential for any contamination to be absorbed. The batch certified clean SUMMA[®] canisters will be provided by the laboratory. The only potential contamination would come from a possible leak in the SUMMA[®] canister. The integrity of each SUMMA[®] canister will be confirmed prior to sampling by measuring the vacuum within the canister, with follow up measurements after the canister is filled in the field, and upon arrival at the laboratory.

X. References

CEPA. 2010. Advisory – Active Soil Investigation. California Environmental Protection Agency. March.

OEPA. 2010. Sample Collection and Evaluation of Vapor Intrusion to Indoor Air. Guidance Document for Remedial Response and Voluntary Action Program. Division of Emergency and Remedial Response. May.



Sub-slab/Soil-Gas Sample Collection Log

		Sample ID:	
		Boring Equipment:	
Client:		Sealant:	
Project:		Tubing Information:	
Location:		Miscellaneous Equipment:	
Project #:		Subcontractor:	
Samplers:		Equipment:	
Sampling Depth:		Moisture Content of Sampling Zone):	
Time and Date of Installation:		Approximate Purge Volume:	

Instrument Readings:

Date	Time	Canister Vacuum (a) (inches of Hg)	Temperature (°F)	Relative Humidity (%)	Air Speed (mph)	Barometric Pressure (inches of Hg)	PID (ppb)

(a) Record canister information at a minimum at the beginning and end of sampling

SUMMA® Canister Information:

Size (circle one):	1 L	6 L
Canister ID:		
Flow Controller ID:		
Notes:		

Tracer Test Information (if applicable):

Initial Helium Shroud:		
Final Helium Shroud:		
Tracer Test Passed:	Yes	No
Notes:		

General Observations/Notes:

Approximating One-Well Volume (for purging):

$V_1 + V_2 = V_t$ where: $V_1 = \pi r^2 h$ = open space volume of sample tubing; $V_2 = \pi r^2 h$ = open space volume of sample point; V_t = total volume; r = inner radius of sample point, or sample tubing; h = height of sample point or length of tubing.

SOP 21

Administering Helium Tracer Gas for Leak Checks of Soil-Gas or Sub-Slab Sampling Points


RACER


Moraine, Ohio

Rev. #: 2.1


Rev Date: August 11, 2011

Approval Signatures


Prepared by:  Date: May 20, 2008
Mitch Wacksman

Reviewed by:  Date: May 20, 2008
Robert Uppencamp

Approved by:  Date: November 14, 2008
Christopher Lutes

Modified by:  Date: Revised, August 20, 2010
Trey Fortner

Modified by:  Date: Revised, December 3, 2010
Joseph Rumschlag

Modified by:  Date: Revised, August 11, 2011
Carolyn Grogan

I. Scope and Application

When collecting sub-slab soil-gas samples as part of a vapor intrusion evaluation, a tracer gas serves as a quality assurance/quality control device to verify the integrity of the soil-gas point seal. Without the use of a tracer, verification that a sub-slab soil-gas sample has not been diluted by ambient or indoor air is difficult.

This standard operating procedure (SOP) focuses on using helium as a tracer gas. However, depending on the nature of the contaminants of concern, other compounds can be used as a tracer including sulfur hexafluoride (SF₆), butane and propane (or other gases). In all cases, the protocol for using a tracer gas is consistent and includes the following basic steps: (1) enrich the atmosphere in the immediate vicinity where the sample point or sample tubing intersects the surface with the tracer gas; and (2) measure a vapor sample from the sample tubing for the presence of high concentrations (>5%) of the tracer. A pail, bucket, garbage can or even a plastic bag can serve to keep the tracer gas in contact with the sample point during the testing.

There are two basic approaches to testing for the tracer gas:

1. Include the tracer gas in the list of target analytes reported by the laboratory; or
2. Use a portable monitoring device to analyze a sample of soil-gas for the tracer prior to sampling for the compounds of concern. (Note that tracer gas samples can be collected via syringe, Tedlar[®] bag, etc. They need not be collected in SUMMA[®] canisters or minicans.)

This SOP focuses on monitoring helium using a portable sampling device, although helium can also be analyzed by the laboratory along with other volatile organic compounds (VOCs). Real-time tracer sampling is generally preferred as the results can be used to confirm the integrity of the sample point seals prior to formal sample collection.

During the initial stages of a sub-slab soil-gas sampling program, tracer gas samples should be collected at each of the sampling points. If the results of the initial samples indicate that the sample point seals are adequate, the Project Manager can consider reducing the number of locations at which tracer gas samples are used. At a minimum, at least 10% of the subsequent samples should be supported with tracer gas analyses. When using permanent soil-gas points as part of a long-term monitoring program, the sample point should be tested prior to the first sampling event. Tracer

gas testing of subsequent sampling events is not necessary unless conditions have changed at the site.

Site specific requirements and/or field conditions may require modifications to some of the procedures outlined in this SOP. Alterations to the SOP may be completed per approval of the Project Manager.

II. Personnel Qualifications

ARCADIS field sampling personnel will have current health and safety training, including 40-hour HAZWOPER training, site supervisor training, site-specific training, first-aid, and cardiopulmonary resuscitation (CPR), as needed. ARCADIS field sampling personnel will be well versed in the relevant SOPs and possess the required skills and experience necessary to successfully complete the desired field work. ARCADIS personnel responsible for leading the tracer gas testing must have previous experience conducting similar tests.

III. Equipment List

The equipment required to conduct a helium tracer gas test are presented below:

- Appropriate PPE for site (as required by the Health and Safety Plan).
- Helium (laboratory grade).
- Regulator for helium tank.
- Shroud (plastic bucket, garbage can, etc).
 - The size of the shroud should be sufficient to fit over the sub-slab soil-gas point. It is worth noting that using a smaller shroud obviously uses less helium as well; this may be important when projects require a number of helium tracer tests.
 - The shroud will need to have three small holes in it. These holes will include one on the top (to accommodate the sample tubing), and two on the side (one for the helium detector probe, and one for the helium line).

- The shroud ideally encloses the entire sampling train.
- Helium detector capable of measuring from 1 - 100% (Dielectric MGD-2002, Mark Model 9522, or equivalent).
- Tedlar[®] bags.
- Seal material for shroud (rubber gasket, modeling clay, bentonite, etc).
Although the sealing material is not in direct contact with the sample if no leak occurs, sealing materials with high levels of VOC emissions should be avoided, since they could easily contaminate a sample from a point in which a trace leak occurs.
- Field notebook.

IV. Procedure

The procedure used to conduct the helium tracer test should be specific to the shroud being used and the methods of soil-gas point installation. The helium tracer test can be conducted when using temporary or permanent sample point installs and from inside or outside a facility. However, when using the tracer gas within an indoor area you must provide adequate ventilation because helium is an asphyxiant.

1. Attach Teflon[®] sample tubing to the sample point. This can be accomplished utilizing a number of different methods depending on the sample install (i.e., barbed fitting, Swagelok[®] fitting, ball valve, etc.).
2. Place the shroud over the sample point and tubing.
3. Pull the tubing through hole in top of shroud. Seal opening with modeling clay.
4. Place weight on top of shroud to help maintain a good seal with the ground.
5. Insert helium tubing into hole in side of shroud, seal with modeling clay to prevent leaks.
6. Fill shroud with helium. While filling shroud allow atmospheric air to escape either by leaving a crack with the surface or by providing a release valve on the side of the shroud.

7. Use the helium detector to test level of helium gas from the bottom of the shroud (where the sample tubing intersects the ground). Helium should be added until the environment inside the shroud has > 60% helium.
8. Purge the sample point through the sample tubing into a Tedlar bag using a hand held sampling pump. The sample pump should be operating at a rate of 50 mL/minute (the purge rate should not exceed the sample collection rate). Use a stand-alone flow sensor to monitor purge flow-rate during purge (Bios DryCal or equivalent). Test the air in the Tedlar[®] bag for helium using portable helium detector. If the sample point has been installed properly there should be zero helium in purge air.
9. If > 5% helium is noted in purge air, add more clay or other material to the seal the sample point at the surface and repeat the testing procedure. If the seal cannot be fixed, re-install sample point.
10. Monitor and record helium level in shroud before, during and after tracer test.
11. Monitor and record helium level in purge exhaust at the end of purging.
12. At successful completion of tracer test and sample point purging, the soil-gas sample can be collected (if the helium shroud must be removed prior to sample collection be mindful not disturb the sample tubing and any established seals).

V. Cautions

Helium is an asphyxiant! Be cautious with its use indoors!

Care should be taken not to pressurize shroud while introducing helium. If the shroud is completely air tight and the helium is introduced quickly, the shroud can be over-pressurized and helium can be pushed into the ground.

Because minor leakage around the sample point seal should not materially affect the usability of the soil-gas sampling results, the mere presence of the tracer gas in the sample should not be a cause for alarm. Consequently, portable field monitoring devices with detection limits in the low ppm range are more than adequate for screening samples for the tracer. If high concentrations (>5%) of tracer gas are observed in a sample, the sample point seal should be enhanced to reduce the

infiltration of ambient air and the tracer test readministered. If the problem cannot be rectified, a new sample point should be installed.

VI. Data Recording and Management

Measurements will be recorded in the field notebook at the time of measurement with notations of the project name, sample date, sample start and finish time, sample location, and the helium concentrations in both the shroud and the purge air before, during, and after tracer testing. Any problems encountered should also be recorded in the field notes.

APPENDIX: Compressed Gases—Use and Storage

In general, a compressed gas is any material contained under pressure that is dissolved or liquefied by compression or refrigeration. Compressed gas cylinders should be handled as high-energy sources and therefore as potential explosives and projectiles. Prudent safety practices should be followed when handling compressed gases since they expose workers to both chemical and physical hazards.

Handling

- Safety glasses with side shields (or safety goggles) and other appropriate personal protective equipment should be worn when working with compressed gases.
- Cylinders should be marked with a label that clearly identifies the contents.
- All cylinders should be checked for damage prior to use. Do not repair damaged cylinders or valves. Damaged or defective cylinders, valves, etc., should be taken out of use immediately and returned to the manufacturer/distributor for repair.
- All gas cylinders (full or empty) should be rigidly secured to a substantial structure at 2/3 height. Only two cylinders per restraint are allowed in the laboratory and only soldered link chains or belts with buckles are acceptable. Cylinder stands are also acceptable but not preferred.
- Handcarts shall be used when moving gas cylinders. Cylinders must be chained to the carts.
- All cylinders must be fitted with safety valve covers before they are moved.
- Only three-wheeled or four-wheeled carts should be used to move cylinders.
- A pressure-regulating device shall be used at all times to control the flow of gas from the cylinder.
- The main cylinder valve shall be the only means by which gas flow is to be shut off. The correct position for the main valve is all the way on or all the way off.
- Cylinder valves should never be lubricated, modified, forced, or tampered with.
- After connecting a cylinder, check for leaks at connections. Periodically check for leaks while the cylinder is in use.
- Regulators and valves should be tightened firmly with the proper size wrench. Do not use adjustable wrenches or pliers because they may damage the nuts.
- Cylinders should not be placed near heat or where they can become part of an electrical circuit.
- Cylinders should not be exposed to temperatures above 50 °C (122 °F). Some rupture devices on cylinders will release at about 65 °C (149 °F). Some small cylinders, such as lecture bottles, are not fitted with rupture devices and may explode if exposed to high temperatures.
- Rapid release of a compressed gas should be avoided because it will cause an unsecured gas hose to whip dangerously and also may build up enough static charge to ignite a flammable gas.

ARCADIS

- Appropriate regulators should be used on each gas cylinder. Threads and the configuration of valve outlets are different for each family of gases to avoid improper use. Adaptors and homemade modifications are prohibited.
- Cylinders should never be bled completely empty. Leave a slight pressure to keep contaminants out.

Storage

- When not in use, cylinders should be stored with their main valve closed and the valve safety cap in place.
- Cylinders must be stored upright and not on their side. All cylinders should be secured.
- Cylinders awaiting use should be stored according to their hazard classes.
- Cylinders should not be located where objects may strike or fall on them.
- Cylinders should not be stored in damp areas or near salt, corrosive chemicals, chemical vapors, heat, or direct sunlight. Cylinders stored outside should be protected from the weather.

Special Precautions

Flammable Gases

- No more than two cylinders should be manifolded together; however several instruments or outlets are permitted for a single cylinder.
- Valves on flammable gas cylinders should be shut off when the laboratory is unattended and no experimental process is in progress.
- Flames involving a highly flammable gas should not be extinguished until the source of the gas has been safely shut off; otherwise it can reignite causing an explosion.

Acetylene Gas Cylinders

- Acetylene cylinders must always be stored upright. They contain acetone, which can discharge instead of or along with acetylene. Do not use an acetylene cylinder that has been stored or handled in a nonupright position until it has remained in an upright position for at least 30 minutes.
- A flame arrestor must protect the outlet line of an acetylene cylinder.
- Compatible tubing should be used to transport gaseous acetylene. Some tubing like copper forms explosive acetylides.

Lecture Bottles

- All lecture bottles should be marked with a label that clearly identifies the contents.
- Lecture bottles should be stored according to their hazard classes.
- Lecture bottles that contain toxic gases should be stored in a ventilated cabinet.
- Lecture bottles should be stored in a secure place to eliminate them from rolling or falling.

ARCADIS

- Lecture bottles should not be stored near corrosives, heat, direct sunlight, or in damp areas.
- To avoid costly disposal fees, lecture bottles should only be purchased from suppliers that will accept returned bottles (full or empty). Contact the supplier before purchasing lecture bottles to ensure that they have a return policy.
- Lecture bottles should be dated upon initial use. It is advised that bottles be sent back to the supplier after one year to avoid accumulation of old bottles.

SOP 22

Indoor Air and Ambient Air Sampling


RACER

Moraine, Ohio

Rev. #: 1.2


Rev Date: February 9, 2011

Approval Signatures

Prepared by:  Date: July 7, 2010
Mitch Wacksman

Approved by:  Date: July 7, 2010
Christopher Lutes

Modified by:  Date: Revised, December 3, 2010
Trey Fortner

Modified by:  Date: Revised, February 9, 2011
Mitch Wacksman

I. Scope and Application

This document describes the procedures to collect indoor air and ambient air samples. Samples are collected in an evacuated 6-liter SUMMA[®]-type canister, (evacuated to <28 inches of mercury [Hg]) which provides a recoverable whole-gas sample when allowed to fill to a vacuum of 2-8 inches of Hg. The whole-air sample is analyzed for volatile organic compounds (VOCs) by United States Environmental Protection Agency (USEPA) Method TO-15 using a quadrupole or ion-trap gas chromatograph/mass spectrometer (GC/MS) system to provide compound detection limits of 0.5 parts per billion volume (ppbv) or lower.

The following sections list the necessary equipment and provide detailed instructions for placing the sampling device and collecting indoor air or ambient air samples for VOC analysis.

Site specific requirements and/or field conditions may require modifications to some of the procedures outlined in this standard operating procedure (SOP). Alterations to the SOP may be completed per approval of the Project Manager.

II. Personnel Qualifications

ARCADIS field sampling personnel will have current health and safety training, including 40-hour HAZWOPER training, site supervisor training, site-specific training, first-aid, and cardiopulmonary resuscitation (CPR), as needed. ARCADIS field sampling personnel will be well versed in the relevant SOPs and possess the required skills and experience necessary to successfully complete the desired field work. ARCADIS personnel responsible for leading indoor air or ambient air sample collection activities must have previous indoor air or ambient air sampling experience.

III. Health and Safety Considerations

Field sampling equipment must be carefully handled to minimize the potential for injury and the spread of hazardous substances. All sampling personnel should review the appropriate health and safety plan (HASP) and job loss analysis (JLA) prior to beginning work to be aware of all potential hazards associated with the job site and the specific task. The following are examples of hazards that are often encountered in conducting indoor air or ambient air sampling:

- In crawl spaces, hazards often include low head room, limited light, poisonous insects, venomous snakes, insulation, electrical and plumbing lines, and sharp debris.

- In residential buildings and neighborhoods unfamiliar pets can pose a hazard. Even though proper permission for sampling may have been secured, it is still possible to encounter persons suspicious of or hostile to the sampling team. Two sampling personnel are required at all times due to these hazards.
- In occupied industrial buildings be aware of the physical hazards of ongoing industrial processes. Examples include moving forklifts and equipment pits.

IV. Equipment List

The equipment required for indoor air or ambient air sample collection is presented below:

- Appropriate PPE (as required by the Health and Safety Plan);
- 6-liter, stainless steel SUMMA[®] canisters (order at least one extra, if feasible);
- Flow controllers with in-line particulate filters and vacuum gauges (flow controllers are pre-calibrated by the laboratory to a specified sample duration [e.g., 24-hour]). Confirm with lab that flow controller is equipped with an in-line particulate filter and pressure gauge (order an extra set for each extra SUMMA[®] canister, if feasible);
- Appropriate-sized open-end wrenches (typically 9/16-inch);
- Chain-of-custody (COC) form;
- Building survey and product inventory form (example attached);
- Portable photoionization detector (PID) (for use identifying potential background sources during building survey described below);
- Sample collection log (attached);
- Field notebook;
- Camera if photography is permitted at sampling locations;
- Portable weather meter capable of collecting barometric pressure, relative humidity, and temperature, if appropriate;
- Box, chair, tripod, or similar to hold canister above the ground surface; and

- Teflon sample tubing may be used to sample abnormal situations (i.e., sumps, where canisters must be hidden, etc.). In these situations ¼-inch Swagelok fittings or other methods may be appropriate to affix tubing to canister. Staff should check this before heading out into field.

V. Procedure

Initial Building Survey for Indoor Air Samples (if applicable to project)

1. Complete the appropriate building survey form and product inventory form (attached) as necessary in advance of sample collection. The product inventory should include ingredients of products as well as quantities. A copy of this completed form will be provided to the property owner to discuss potential background sources.
2. Confirm with building occupants that Instructions for Occupants during Indoor Air Sampling Events has been followed, and use of products that may provide interference with sample results has been discontinued and specified products removed to a non-attached structure at least 48-hours before sampling.
3. Identify on a site plan all underground utilities, piping, or conduits coming into or out of the building to be sampled.
4. Survey the area for the apparent presence of items or materials (i.e. foundation cracks) that may potentially produce or emit constituents of concern and interfere with analytical laboratory analysis of the collected sample. Record relevant information on survey form and document with photographs.
5. Record date, time, location, and other relevant notes on the sampling form.
6. Items or materials that contain constituents of concern and/or exhibit elevated PID readings shall be considered probable sources of VOCs. Request approval of the owner or occupant to have these items removed to a structure not attached to the target structure at least 48 hours prior to sampling, if possible.
7. Set a date and time with the owner or occupant to return for placement of SUMMA[®] canisters.

Preparation of SUMMA[®]-Type Canister and Collection of Indoor Air or Ambient Air Sample

1. Record the following information from wherever the sample is being collected (i.e. inside a building for indoor air samples or outside for ambient air samples) on the sampling form (use a hand-held weather meter, contact the local airport or other suitable information source [e.g., weather.gov] to obtain the following information):
 - ambient temperature;
 - barometric pressure;
 - wind speed; and
 - relative humidity.
2. Choose the sample location in accordance with the sampling plan. If a breathing zone sample is required, place the canister on a ladder, tripod, box, or other similar stand to locate the canister orifice 4 to 5 feet above ground or floor surface. If the canister will not be overseen for the entire sampling period, secure the canisters as appropriate (e.g., lock and chain). Canister may be affixed to wall/ceiling support with nylon rope or placed on a stable surface. In general, areas near windows, doors, air supply vents, and/or other potential sources of “drafts” shall be avoided. Ambient air samples should be placed upwind of the sampling area.
3. Record SUMMA[®] canister serial number and flow controller number on the sampling log and chain of custody (COC) form. Assign sample identification on canister ID tag, and record on the sample collection log (attached), and COC form.
4. Remove the cap from the SUMMA[®] canister. Attach the flow controller with in-line particulate filter and vacuum gauge to the SUMMA[®] canister with the appropriate-sized wrench. Tighten by hand first, then gently with the wrench. Use caution not to over tighten fittings.
5. Open the SUMMA[®] canister valve to initiate sample collection. Record the date and local time (24-hour time notation) of valve opening on the sample collection log, and COC form. Collection of duplicate samples will include collecting two samples side by side at the same time.

6. On a floor plan or sketch of the area being sampled, include the following information:
 - Sample location;
 - Locations of heating, ventilation, and air conditioning equipment;
 - Chemical storage areas;
 - Any attached garages or utility areas;
 - Doorways and stairways;
 - Any sumps, drains, or other utility perforations;
 - Separate footings sections or buildings constructions; and
 - The nearest street and the direction of north.
7. All SUMMA[®]-type canisters received from Air Toxics will be checked for correct vacuum. The vacuum gauges provided by the analytical laboratory as part of the sample train (i.e., canister and flow controller) are used to record the initial and final vacuums in the air sampling canister. Pre-sampling vacuum in the canister should be between -30 inches (in) of Hg and -25 in Hg. In the event a canister is not within this initial range, it will be rejected and a new canister, flow controller and vacuum will be similarly checked.
8. Record the initial vacuum pressure in the SUMMA[®] canister on the sample log and COC form.
9. When collecting duplicate or other quality assurance/quality control (QA/QC) samples as required by applicable regulations and guidance, two SUMMA[®] canisters will be placed side-by-side and allowed to collect a sample during the exact same period of time.
10. Take a photograph of the SUMMA[®] canister and surrounding area, if possible.
11. The SUMMA[®] canister should be checked, if possible, at least once during the 24-hour sampling process and the progress noted on the sampling log.

Termination of Sample Collection

1. Arrive at the SUMMA[®] canister location at least 1-2 hours prior to the end of the sampling interval (e.g., 24-hour), if possible.
2. Stop collecting the sample when the canister vacuum reaches approximately 5 inches of Hg (leaving some vacuum in the canister provides a way to verify if the canister leaks before it reaches the laboratory) or when the desired sample time has elapsed.
3. Record the final vacuum. Stop collecting the sample by closing the SUMMA[®] canister valve. Record the date, local time (24-hour time notation) of valve closing on the sample collection log, and COC form.
4. Remove the particulate filter and flow controller from the SUMMA[®] canister, re-install brass cap on canister fitting, and tighten with wrench.
5. Package the canister and flow controller in the shipping container supplied by the laboratory for return shipment to the laboratory. The SUMMA[®] canister does not require preservation with ice or refrigeration during shipment.
6. Complete the appropriate forms and sample labels as directed by the laboratory (e.g., affix card with string).
7. Complete COC form and place requisite copies in shipping container. Close shipping container and affix custody seal to container closure. Ship to laboratory via overnight carrier (e.g., Federal Express) for analysis.

VI. Cautions

- Care must be taken to minimize the potential for introducing interferences during the sampling event. As such, keep canisters away from heavy pedestrian traffic areas (e.g., main entranceways, walkways) if possible. If the canisters are not to be overseen for the entire sample duration, precautions should be taken to maintain the security of the sample (e.g., do not place in areas regularly accessed by the public, fasten the sampling device to a secure object using lock and chain, label the canister to indicate it is part of a scientific project, notify local authorities, place the canister in secure housing that does not disrupt the integrity/validity of the sampling event). Sampling personnel should not handle hazardous substances (such as gasoline), permanent marking pens (sharpies), wear/apply fragrances, or smoke cigarettes before and/or during the sampling event.

- If a sub-slab soil-gas sample is collected from a permanent point at the same residence then wait a minimum of 24 hours after the installation of the point before sampling indoor air to minimize cross-contamination from sub-slab soil-gas that may have entered the indoor air during the installation of the point.
- Ensure that the flow controller is pre-calibrated to the proper sample collection duration (confirm with laboratory). Sample integrity can be compromised if sample collection is extended to the point that the canister reaches atmospheric pressure. Sample integrity is maintained if sample collection is terminated prior to the target duration and a measurable vacuum (e.g., 2 to 5–inches Hg) remains in the canister when sample collection is terminated.
- It is important to record the canister pressure, start and stop times and sample identification on a proper field sampling form. Often SUMMA[®] canisters are collected over a 24 hour period. The time/pressure should be recorded at the start of sampling, and then again one or two hours later. It is a good practice to lightly tap the pressure gauge with your finger before reading it to make sure it isn't stuck. If the canister is running correctly for a 24 hour period then the vacuum will have decreased slightly after an hour or two (for example from 29 to 27 inches Hg). Consult your project manager (PM), risk assessor or air sampling expert if the SUMMA[®] canister does not appear to be working properly.
- When sampling carefully consider elevation. If your site is over 2,000 feet above sea level or the difference in elevation between your site and your lab is more than 2,000 feet then pressure effects will be significant. If you take your samples at a high elevation they will contain less air for a given ending pressure reading. High elevation samples analyzed at low elevation will result in more dilution at the lab, which could affect reporting limits. Conversely low elevation samples when received at high elevation may appear to not have much vacuum remaining http://www.uigi.com/Atmos_pressure.html.
- If possible, have equipment shipped two to three days before the scheduled start of the sampling event so that all materials can be checked. Order replacements if needed.
- Requesting extra canisters from the laboratory should also be considered to ensure that you have enough equipment on site in case of an equipment failure.

- A Shipping Determination must be completed, by DOT-trained personnel, for all environmental and geotechnical samples that are to be shipped, as well as some types of environmental equipment/supplies that are to be shipped.
- When collecting ambient air samples it is advisable to contact the local police department to inform them of the sampling and the equipment (i.e. SUMMA®) to be used. This will inhibit any false alarms from concerned citizens.

VII. Waste Management

No specific waste management procedures are required.

VIII. Data Recording and Management

Measurements will be recorded in the field notebook and/or sample log (attached) at the time of measurement with notations of the project name, sample date, sample start and finish time, sample location (e.g., GPS coordinates, distance from permanent structure [e.g., two walls, corner of room]), canister serial number, flow controller serial number, flow rate, initial vacuum reading, and final vacuum reading. Field sampling logs and COC records will be transmitted to the Project Manager. A building survey form and product inventory form (Attachment A) may also be completed for each building within the facility being sampled during each sampling event as applicable.

IX. Quality Assurance

Duplicate samples should be collected in the field as a quality assurance step. Duplicate samples will be collected at a rate of 1 per 10 air samples (10%).

Indoor air sample analysis will be according to USEPA Method TO-15. This method uses a quadrupole or ion-trap GC/MS with a capillary column to provide optimum detection limits. The GC/MS system requires a 1-liter gas sample (which can easily be recovered from a 6-liter canister) to provide a 0.5 ppbv detection limit. The 6-liter canister also provides several additional 1-liter samples in case subsequent re-analyses or dilutions are required. This system also offers the advantage of the GC/MS detector, which confirms the identity of detected compounds by evaluating their mass spectra in either the SCAN or SIM mode.

Trip blank samples will not be used during indoor air or ambient air sampling. SUMMA® canisters are self-sealed containers which do not permit any contamination to enter during shipment or storage. Furthermore all parts of the SUMMA® canister are metal and non-porous; therefore, there is no potential for any contamination to be absorbed. The batch certified clean SUMMA® canisters will be

provided by the laboratory. The only potential contamination would come from a possible leak in the SUMMA[®] canister. The integrity of each SUMMA[®] canister will be confirmed prior to sampling by measuring the vacuum within the canister, with follow up measurements after the canister is filled in the field, and upon arrival at the laboratory.



Building Survey and Product Inventory Form

Directions: This form must be completed for each residence or area involved in indoor air testing.

Preparer's Name: _____

Date/Time Prepared: _____

Preparer's Affiliation: _____

Phone No.: _____

Purpose of Investigation: _____

1. OCCUPANT:

Interviewed: Y / N

Last Name: _____ First Name: _____

Address: _____

County: _____

Home Phone: _____ Office Phone: _____

Number of Occupants/Persons at this Location: _____

Age of Occupants: _____

2. OWNER OR LANDLORD: (Check if Same as Occupant ____)

Interviewed: Y / N

Last Name: _____ First Name: _____

Address: _____

County: _____

Home Phone: _____ Office Phone: _____

3. BUILDING CHARACTERISTICS:

Type of Building: (circle appropriate response)

Residential	School	Commercial/Multi-use
Industrial	Church	Other: _____

If the Property is Residential, Type? (circle appropriate response)

Ranch		2-Family 3-Family
Raised Ranch	Split Level	Colonial
Cape Cod	Contemporary	Mobile Home
Duplex	Apartment House	Townhouses/Condos
Modular	Log Home	Other: _____

If Multiple Units, How Many? _____

If the Property is Commercial, Type?

Business Type(s) _____

Does it include residences (i.e., multi-use)? Y / N If yes, how many? _____

Other Characteristics:

Number of Floors _____ Building Age _____

Is the Building Insulated? Y / N How Air-Tight? Tight / Average / Not Tight

4. AIRFLOW:

Use air current tubes or tracer smoke to evaluate airflow patterns and qualitatively describe:

Airflow Between Floors

ARCADIS

Airflow Near Source

Outdoor Air Infiltration

Infiltration Into Air Ducts

5. BASEMENT AND CONSTRUCTION CHARACTERISTICS: (circle all that apply)

- a. **Above grade construction:** wood frame concrete stone brick
- b. **Basement type:** full crawlspace slab other _____
- c. **Basement floor:** concrete dirt stone other _____
- d. **Basement floor:** uncovered covered covered with _____
- e. **Concrete floor:** unsealed sealed sealed with _____
- f. **Foundation walls:** poured block stone other _____
- g. **Foundation walls:** unsealed sealed sealed with _____
- h. **The basement is:** wet damp dry moldy
- i. **The basement is:** finished unfinished partially finished
- j. **Sump present?** Y / N
- k. **Water in sump?** Y / N / NA

Basement/lowest level depth below grade: _____(feet)

Identify potential soil vapor entry points and approximate size (e.g., cracks, utility ports, drains)

Potential Vapor Point Entry	Field Screening Results (ppm)	Comments

Are the basement walls or floor sealed with waterproof paint or epoxy coatings? Y / N

6. HEATING, VENTILATING, AND AIR CONDITIONING: (circle all that apply)

Type of heating system(s) used in this building: (circle all that apply – note primary)

Hot air circulation	Heat pump	Hot water baseboard
Space heaters	Stream radiation	Radiant floor
Electric baseboard	Wood stove	Outdoor wood boiler
Other _____		

The primary type of fuel used is:

Natural gas	Fuel oil	Kerosene
Electric	Propane	Solar
Wood coal		

Domestic hot water tank fueled by: _____

Boiler/furnace located in: Basement Outdoors Main Floor Other_____

Air conditioning: Central Air Window Units Open Windows None

Are there air distribution ducts present? Y / N

Describe the supply and cold air return ductwork, and its condition where visible, including whether there is a cold air return and the tightness of duct joints. Indicate the locations on the floor plan diagram.

7. OCCUPANCY:

Is basement/lowest level occupied? Full-time Occasionally Seldom Almost Never

General Use of Each Floor (e.g., family room, bedroom, laundry, workshop, storage):

Basement _____

1st Floor _____

2nd Floor _____

3rd Floor _____

4th Floor _____

8. FACTORS THAT MAY INFLUENCE INDOOR AIR QUALITY:

a. Is there an attached garage? Y / N

b. Does the garage have a separate heating unit? Y / N / NA

c. Are petroleum-powered machines or vehicles stored in the garage (e.g., lawnmower, ATV, car)?

Y / N / NA Please specify: _____

d. Has the building ever had a fire? Y / N When? _____

e. Is a kerosene or unvented gas space heater present? Y / N Where? _____

f. Is there a workshop or hobby/craft area? Y / N Where & Type? _____

g. Is there smoking in the building? Y / N How frequently? _____

h. Have cleaning products been used recently? Y / N When & Type? _____

i. Have cosmetic products been used recently? Y / N When & Type? _____

j. Has painting/staining been done in the last 6 months? Y / N Where & When? _____

- k. Is there new carpet, drapes or other textiles? Y / N Where & When? _____
- l. Have air fresheners been used recently? Y / N When & Type? _____
- m. Is there a kitchen exhaust fan? Y / N If yes, where _____
- n. Is there a bathroom exhaust fan? Y / N If yes, where vented? _____
- o. Is there a clothes dryer? Y / N If yes, is it vented outside? Y / N
- p. Has there been a pesticide application? Y / N When & Type? _____
- q. Are there odors in the building? Y / N

If yes, please describe: _____

Do any of the building occupants use solvents (e.g., chemical manufacturing or laboratory, auto mechanic or auto body shop, painting, fuel oil delivery, boiler mechanic, pesticide application, cosmetologist) at work? Y / N

If yes, what types of solvents are used? _____

If yes, are their clothes washed at work? Y / N

Do any of the building occupants regularly use or work at a dry-cleaning service? (circle appropriate response)

Yes, use dry-cleaning regularly (weekly) No

Yes, use dry-cleaning infrequently (monthly or less) Unknown

Yes, work at a dry-cleaning service

Is there a radon mitigation system for the building/structure? Y / N

Date of Installation: _____

Is active mitigation system recommended? Y / N

Are there any Outside Contaminant Sources? (circle appropriate responses)

Contaminated site with 1000-foot radius? Y / N Specify _____

Other stationary sources nearby (e.g., gas stations, emission stacks, etc.): _____

Heavy vehicle traffic nearby (or other mobile sources): _____

This image shows a full page of blank graph paper. The grid consists of small, equal-sized squares formed by thin black lines. There are no margins, text, or other markings on the page.

ARCADIS

First Floor:

12. OUTDOOR PLOT:

Draw a sketch of the area surrounding the building being sampled. If applicable, provide information on spill locations, potential air contamination sources (industries, gas stations, repair shops, landfills, etc.), outdoor air sampling location(s), and PID meter readings.

Also indicate compass direction, wind direction and speed during sampling, the locations of the well and septic system, if applicable, and a qualifying statement to help locate the site on a topographic map.

13. PRODUCT INVENTORY FORM:**Make and Model of field instrument used:** _____

List specific products found in the residence or area that have the potential to affect indoor air quality (e.g., gasoline or kerosene storage cans, glues, paints, cleaning solvents/products, polishes/waxes, new furniture/carpet, nail polish/hairspray/cologne).

Location	Product Description	Size (units)	Condition*	Chemical Ingredients	Field Instrument Reading (units)	Photo** Y/N



Indoor Air or Ambient Air Sample Collection Log

		Sample ID:	
Client:		Outdoor/Indoor:	
Project:		Sample Intake Height:	
Location:		Tubing Information:	
Project #:		Miscellaneous Equipment:	
Samplers:		Time On/Off:	
Sample Point Location:		Subcontractor:	

Instrument Readings:

Date	Time	Canister Vacuum (a) (inches of Hg)	Temperature (°F)	Relative Humidity (%)	Air Speed (mph)	Barometric Pressure (inches of Hg)	PID (ppb)

(a) Record canister information at a minimum at the beginning and end of sampling

SUMMA Canister Information:

Size (circle one):	1 L	6 L
Canister ID:		
Flow Controller ID:		
Notes:		

General Observations/Notes:

--

SOP 23

Inspection and Vapor Intrusion Mitigation System Design

RACER

Moraine, Ohio

Date: May 6, 2011

Revised: August 9, 2011

Approval Signatures

Prepared by: Rebecca A Robbennolt
Rebecca Robbennolt

Date: April 26, 2011

Reviewed by: Rachel R. Saari
Rachel Saari

Date: May 3, 2011

Approved by: Carolyn Grogan
Carolyn Grogan

Date: May 6, 2011

Revised Date: August 9, 2011

I. Scope and Application

This Standard Operating Procedure (SOP) describes the inspection and design procedures to be carried out prior to the installation of active vapor mitigation systems at structures with three different foundation types: basement, crawlspace, and slab-on-grade, or any combination of these three. The inspection procedures are based on Sub-Slab Depressurization System (SSDS), Sub-Membrane Depressurization System (SMDS), and Crawlspace Depressurization System (CSDS) design criteria found in American Society for Testing and Materials (ASTM) Designation: E2121-03, Standard Practice for Installing Radon Mitigation Systems in Existing Low-Rise Residential Buildings (ASTM, 2003), United States Environmental Protection (U.S. EPA) Region 5, Vapor Intrusion Guidebook (U.S. EPA, 2010), U.S. EPA 625, Radon Reduction Techniques for Existing Detached Houses (U.S. EPA, 1993), and U.S. EPA, Indoor Air Vapor Intrusion Mitigation Approaches (U.S. EPA, 2008).

The following sections list the necessary equipment and provide detailed instructions for completing the building inspection and design for active vapor intrusion mitigation systems.

Site-specific requirements and/or field conditions may require modifications to the procedures outlined in this SOP. Alterations to the SOP may be completed per approval of the Project Manager.

II. Personnel Qualifications

ARCADIS field personnel will have current health and safety training including 40-hour HAZWOPER training and site-specific training as needed. ARCADIS field personnel will be well versed in the relevant SOPs and possess the required skills and experience necessary to successfully complete the desired field work. ARCADIS personnel responsible for leading the inspection and design activities will have previous vapor intrusion mitigation experience.

III. Health and Safety Considerations

Materials and equipment must be carefully handled to minimize the potential for injury. All inspection personnel should review the appropriate health and safety plan (HASP) and job loss analysis (JLA) prior to beginning work to be aware of all potential hazards associated with the job site and the specific inspection. Drilling with the concrete core

drill during communication testing should be done only by personnel with prior experience using such equipment.

IV. Equipment List

The equipment required to complete the inspection and design activities active are presented below:

- Appropriate PPE (as required by the Health and Safety Plan)
- Hammer drill
- Wet/Dry vacuum
- Extra vacuum hose
- Micromanometer – The Fluke 922 Airflow Meter / Micromanometer, or equivalent, will be used for this project. Please see the specification sheet attached to this SOP for details.
- Non-shrink grout
- Tubing
- Swagelok fitting
- Modeling clay
- Flashlight
- Tape measure
- Camera
- Field book or inspection form (attached to the end of this SOP)

V. Procedure

Vapor Mitigation System Inspection (US EPA 625 and ASTM E2121-03)

The following definitions that are commonly used in the vapor mitigation system inspection and design process have been provided for clarification purposes:

- Suction point – The location where the proposed vapor intrusion mitigation system will extract sub-slab, sub-membrane, or crawlspace vapors. For example, a suction point could be a perforated polyethylene flex drain in a crawlspace or a polyvinyl chloride (PVC) pipe that is inserted into a vertical or horizontal suction pit. During communication testing, the vacuum should be applied to a point installed in the location of the suction point and identified as EX-1, EX-2, etc.
- Suction pit – The void installed below slab-on-grade or basement slab foundations.
- Sub-slab sample point – The sample locations used to collect sub-slab pressure field extension readings and background differential pressure readings from below the slab foundation. Permanent sub-slab sample points are installed in accordance with SOP 20, Sub-Slab Soil-Gas Point Installation and Sampling, and can also be used for collection of sub-slab samples. Temporary sub-slab sample points are installed to collect sub-slab pressure field extension readings during communication testing and are installed by drilling a small hole through the foundation. After the communication test is performed the holes are abandoned with non-shrink grout. Typically, the temporary sub-slab sample points are replaced with permanent sub-slab sample points during mitigation system installation. The sub-slab sample points should be labeled as SS-1, SS-2, etc.

Conduct a visual survey and hand sketch for the home to identify the unique characteristics of that home that will need to be considered as part of the system design and construction. Identify the following items, and document any preferences that the homeowner expresses.

- a. Identify each separate foundation and its type. Sketch the configuration and note the approximate size of each separate area. Select the proposed suction point location(s) for each foundation and locate on the floor plan.

One suction point should be proposed within each foundation area unless communication between foundations can be demonstrated through completion of a communication test as described below. The following are example suction point locations that are appropriate for a variety of foundation scenarios:

- If a property has a partial basement foundation and a slab-on-grade foundation, two suction points would be proposed (one suction point in the basement foundation and one suction point in the slab-on-grade foundation).
 - If a property has one crawlspace foundation that supports the entire structure, one suction point is appropriate.
 - If a property has one slab-on-grade foundation and one slab-on-grade addition, two suction points should be proposed (one for each foundation) unless communication testing demonstrates pressure field extension to both areas from one suction point.
- b. Include the size and location of crawlspace access doors and the approximate working height within each crawlspace. Note any obstacles that may present a problem for access and if any stored materials will need to be removed. Note whether padding and plywood or other materials will be needed to protect the sheeting and whether the access door will need to be protected from pets or other small animals.
- c. For slab-on-grade foundations, sketch the floor plan of the first floor, and identify locations such as closets or utility rooms that may be candidates for system installation. If a second floor is present, identify any locations where the system piping could be installed through both floor levels within closets or other acceptable locations. Identify any cracks or other openings in the slab that are accessible for sealing.
- d. Sketch the basement floor plan including the identification of finished and unfinished areas, sumps, floor drains not connected to sewers, cracks, wall to floor joint, open block wall cores, plumbing penetrations, and any other areas that may require sealing. Note the presence of stored items that may need to be relocated to access areas for sealing and system installation. Note any significant degradation in the integrity of the floor and/or walls that would require additional sealing measures beyond the standard caulking procedures.

- e. If a sump is present, identify the drains that are connected to the sump and the type of sump pump that is present (pedestal or submersible).
- f. Identify gas fired appliances; such as furnaces and water heaters that may need to be checked for backdrafting.
- g. On the exterior of the home, identify the number of stories, the type and condition of the roof, and any receptors that may need to be avoided when determining the system discharge location.
- h. Identify the location where the piping will exit the structure. Ensure that the pipe can be routed to an appropriate discharge location from this point with minimal or no jogs around windows or other obstructions. The discharge location must be located above the eave of the roof and be at least 10 feet above ground level and at least two feet above or ten feet away from any windows or other openings into the structure or into any adjacent structure. Avoid locating the piping outside of a bedroom, where fan noise could be disturbing to the homeowner.

Fan placement will either be on the exterior piping or within the attic.

- i. Use a micromanometer to measure a background differential pressure at the existing sub-slab sample point at homes with basement and/or slab-on-grade foundations, where an active mitigation system is to be installed, to determine the pre-existing sub-slab pressure that will need to be overcome.
- j. Determine if a communication test is to be conducted to assist with predicting system coverage across the entire slab. Crawlspace scenarios do not require a communication test because there is no slab to test below. Communication testing should be performed if:
 - 1. The suction point will be located greater than 20 feet from the furthest extent of the area it is intended to provide coverage for;
 - 2. Tight soil conditions are suspected based on site geology or previous sample port/point installation (i.e. clay); and/or
 - 3. Footers or other barriers (i.e., utilities or sumps) are identified or suspected based on a visual survey that may prohibit communication across the foundation.

An Inspection and Design Flow Chart and a Communication Test Schematic have been attached to this SOP.

- k. Communication testing may be conducted during a separate visit and will consist of the following.
- Drill a one-inch hole through the slab at the proposed suction point location using a hammer drill. Utilize the wet/dry vac for dust control during drilling and use hearing protection.
 - Install temporary sub-slab sample point(s) on opposite side(s) of the slab by drilling small holes (same diameter as the outside diameter of the tubing to be used) through the slab, inserting tubing, and sealing around tubing with modeling clay. Permanent sub-slab sample points will be installed during system construction per the procedures in the Sub-Slab Soil-Gas Point Installation SOP (SOP 20) that is included within this appendix.
 - Connect the suction hose of the wet/dry vacuum to the proposed suction point. Connect extra hose to the discharge of the vacuum and route the discharge to the outdoors.
 - Connect tubing from temporary sub-slab sample point to the positive port of the micromanometer. Record the sub-slab pressure field extension reading, including the positive or negative sign.
 - If a negative pressure of at least 0.004 in w.c. is not obtained at each sub-slab sample point, seal any openings in the slab and repeat the test.
 - If after sealing a negative pressure is not obtained at each sub-slab sample point, identify a second suction point location closer to the area that was not being covered, and repeat the test.
 - After testing is complete, remove the tubing and clay from the temporary sub-slab sample point (s) and fill the suction hole(s) and temporary sub-slab sample point (s) with non-shrink grout.
- l. Test combustion appliances to document any pre-existing backdrafting conditions utilizing the following procedure:

1. Turn on the appliance being tested (If the appliance is a forced air furnace, ensure that the blower starts to run before proceeding).
2. Check for flue gas spillage near vent hood.

If backdrafting is occurring the owner will be advised of the situation. The necessary repairs must be completed by the owner prior to any vapor control work. Note that high efficiency appliances do not require backdraft testing and can be identified by the presence of PVC vent pipes.

VII. Safety Considerations

ARCADIS will comply with all OSHA, state, and local standards or regulations relating to worker safety during inspection of vapor intrusion mitigation system. All necessary PPE will be worn during visual inspection and communication testing.

VIII. Waste Management

The waste materials generated by these activities should be minimal. Personal protective equipment, such as gloves and other disposable equipment (i.e., tubing) should be collected by field personnel for proper disposal. Any soils brought up from the borehole should be disposed of in a manner consistent with the project work plan.

IX. Data Recording and Management

ARCADIS will keep records of all measurements and notes taken during the inspection, and the information gathered will be used to create a property specific work plan. A detailed inspection form will be completed for each building.

X. Quality Assurance

ARCADIS personnel responsible for leading the inspection and design activities will have previous vapor intrusion mitigation experience.

XI. References

ASTM Standard E2121. 2003. Standard Practice for Installing Radon Mitigation Systems in Existing Low-Rise Residential Buildings. March 2001.

U.S. EPA 625, Radon Reduction Techniques for Existing Detached Houses. October 1993.

U.S. EPA Region 5, Vapor Intrusion Guidebook. October 2010.

U.S. EPA, Indoor Air Vapor Intrusion Mitigation Approaches, October 2008.

FLUKE®

Fluke 922

Airflow Meter/ Micromanometer

Technical Data



Today's HVAC technicians need a simple solution for diagnosing ventilation issues. The Fluke 922 makes airflow measurements easy by combining pressure, air flow, and velocity into a single, rugged meter. Compatible with most pitot tubes, the Fluke 922 allows technicians to conveniently enter their duct shape and dimensions for maximum measurement accuracy.

The Fluke 922 Airflow Meter helps you:

- Monitor air pressure across key HVAC components
- Ensure proper air flow balance
- Promote good indoor air quality
- Maintain a comfortable environment

Use the Fluke 922 to:

- Measure pressure drops across filters and coils
- Match ventilation to occupant loads
- Monitor indoor vs. outdoor pressure relationships and manage the building envelope
- Perform duct traversals for accurate airflow readings

Features:

- Powerful meter provides differential and static pressure, air velocity and flow readings
- Rugged design built for field use
- Easy to use without sacrificing performance
- User-defined duct shape and size for maximum airflow accuracy
- Convenient colored hoses help you properly diagnose pressure readings
- Bright, backlit display for clear viewing in all environments
- Min/Max/Average/Hold functions for easy data analysis
- Auto power off saves battery life




Fluke 922 Airflow Meter Specifications

Feature	Range	Resolution	Accuracy
Operating Specifications			
Air Pressure	± 4000 Pascals ± 16 in H ₂ O ± 400 mm H ₂ O ± 40 mbar ± 0.6 PSI	1 Pascal 0.001 in H ₂ O 0.1 mm H ₂ O 0.01 mbar 0.0001 PSI	± 1 % + 1 Pascal ± 1 % + 0.01 in H ₂ O ± 1 % + 0.1 mm H ₂ O ± 1 % + 0.01 mbar ± 1 % + 0.0001 PSI
Air Velocity	250 to 16,000 fpm 1 to 80 m/s	1 fpm 0.001 m/s	± 2.5 % of reading at 2000 fpm (10.00 m/s)
Air Flow (Volume)	0 to 99,999 cfm 0 to 99,999 m ³ /hr 0 to 99,999 l/s	1 cfm 1 m ³ /hr 1 l/s	Accuracy is a function of velocity and duct size
Temperature	0 °C to 50 °C 32 °F to 122 °F	0.1 °C 0.1 °F	± 1 % + 2 °C ± 1 % + 4 °F
General Specifications			
Operating Temperature	0 °C to +50 °C (+32 °F to +122 °F)		
Storage Temperature	-40 °C to +60 °C (-40 °F to +140 °F)		
Operating Relative Humidity	0 % to 90 %, non-condensing		
IP Rating	IP40		
Operating Altitude	2000 m		
Storage Altitude	12000 m		
EMI, RFI, EMC	Meets requirements for EN61326-1		
Vibration	MIL-PREF-28800F, Class 3		
Max Pressure at Each Port	10 PSI		
Data Storage	99 readings		
Warranty	2 years		
Power	Four AA batteries		
Typical Battery Life	375 hours without backlight, 80 hours with backlight		



Optional accessories



PT12
Pitot Tube, 12 in



TPAK
ToolPak™



Fluke 922 comes complete with the following:
Fluke 922 Airflow Meter, Two Rubber Hoses, Wrist Strap, Four AA Batteries 1.5 V Alkaline, Users Manual and Soft Carrying Case



Fluke 922/Kit comes complete with the following:
Fluke 922 Airflow Meter, 12 in. pitot tube, ToolPak™, Two Rubber Hoses, Wrist Strap, Four AA Batteries 1.5 V Alkaline, Users Manual and Hard Carrying Case

Ordering Information

Fluke-922 Airflow Meter
Fluke-922/Kit Airflow Meter with 12 in Pitot Tube
PT12 Pitot Tube, 12 in

Fluke. Keeping your world up and running.®

Fluke Corporation
PO Box 9090, Everett, WA USA 98206

Fluke Europe B.V.
PO Box 1186, 5602 BD Eindhoven, The Netherlands

For more information call:
In the U.S.A. (800) 443-5853 or Fax (425) 446-5116
In Europe/M-East/Africa +31 (0) 40 2675 200 or Fax +31 (0) 40 2675 222
In Canada (800)-36-FLUKE or Fax (905) 890-6866
From other countries +1 (425) 446-5500 or Fax +1 (425) 446-5116
Web access: <http://www.fluke.com>

©2006, 2007 Fluke Corporation. All rights reserved.
Specifications subject to change without notice.
Printed in U.S.A. 8/2007 2791462 D-EN-N Rev C

Vapor Intrusion Mitigation System Inspection and Design Form

Property Address: _____ Temperature (Ambient): _____ °F
 Tenant's Name: _____ Temperature (House): _____ °F
 Owner's Name: _____ Barometric Pressure: _____ "Hg
 Owner's Address (If Different from Property Address): _____ Weather Conditions: _____

Inspector(s) Name(s): _____

Date and Time: _____

Foundation Type(s): Slab Basement Crawlspace Crawlspace Height: _____

Cracks or Other Areas to be Sealed: Yes No NA

List: _____

Open Block Cores to be Sealed: Yes No NA

List: _____

Sump to be Sealed: Yes No NA Sump Diameter: _____

If Yes, Pedestal Pump, Submersible Pump, or None: _____

Existing Lid to be Reused: Yes No NA

Drain Seals Needed: Yes No

Diameter of Drains: _____ How Many? _____

Backdraft Test Completed on Furnace: Pass Fail NA - High Efficiency

Backdraft Test Completed on Water Heater: Pass Fail NA - Electric or Direct Vent

Reason Backdraft Test not Performed? _____

Failing Backdrafting Condition Reported to Homeowner: Yes No NA

Building Height: 1-Story 2-Story Other _____

Will Roof be Penetrated: Yes No

Roof Type: Metal Shingle Other _____

Piping to be Installed through or Outside House? _____

Fan will be Located on Exterior or in Attic? _____

Verify Discharge Location will Meet Required Clearance from any Openings into Home or Adjacent Home: Yes No

Suction Point Location and Communication Testing Determination

Are there Multiple Foundation Types? Yes No (Each foundation type will need to be mitigated)

If Yes, Indicate Dimensions of Each Foundation: _____

Does the Structure have any Additions? Yes No (Additions should be considered a separate foundation)

Is the Suction Point Located Greater than 20 Feet from the Furthest Extent of the Area it is Intended to Provide Coverage?

Yes No (If yes, communication testing should be completed)

Are there Footers or other Barriers that may Impede Communication across Slab? Yes No

(If yes, communication testing should be completed)

Communication Testing to be Completed: Yes No NA

If Communication Testing is not Completed, Reason Why: _____

Background Sub-Slab Pressure: Point ID: _____ Pres: _____ Point ID: _____ Pres: _____

See Back for Communication Test Results

Vapor Intrusion Mitigation System Inspection and Design Form

Communication Test Results:

(Apply vacuum to the proposed suction point location(s) during the test.)

<u>Date</u>	<u>Time</u>	<u>Location ID where Vacuum was Applied</u>	<u>Location ID Where Pressure Reading was Collected</u>	<u>Pressure (in w.c.)</u>	<u>Notes</u>

Note: Please label the location IDs on the site sketch consistent with the terminology on the table above.

Is the sub-slab pressure field extension reading more negative than -0.004 in w.c.? Yes No (If No, additional suction points are necessary)
NA

Note if the Furnace or Air Conditioning is Operating during the Communication Test and Record Background Sub-Slab Pressure Readings.


"Hg Inches of Mercury.


In w.c. Inches of Water Column.

A negative pressure reading indicates the presence of a vacuum. A positive reading indicates that there is no vacuum present.

Attach floor plan sketch, including all requirements of the Vapor Mitigation Inspection and Design SOP. Label each foundation type on the sketch.

Include photos of exterior of house, all foundation types, exterior discharge location (if applicable), cracks and/or drains to be sealed, and any other relevant photos helpful for understanding the design of the mitigation system.





NOT TO SCALE

RACER
MORaine, OHIO
OH000294.2011

COMMUNICATION TEST SCHEMATIC SOP 23



FIGURE
2

SOP 24

Vapor Intrusion Mitigation System Installation

RACER

Moraine, Ohio

Date: May 6, 2011

Revised: May 26, 2011

Revised: September 12, 2011

Approval Signatures

Prepared by: Rebecca A Robbennolt Date: May 3, 2011
Rebecca Robbennolt

Reviewed by: Rachel R. Saari Date: May 3, 2011
Rachel Saari

Approved by: Carolyn Grogan Date: May 6, 2011
Carolyn Grogan

Modified by: Rachel R. Saari Date: May 26, 2011
Rachel Saari



Modified by: _____ Date: September 12, 2011
Carolyn Grogan

I. Scope and Application

This Standard Operating Procedure (SOP) describes the procedures to install active vapor mitigation systems at structures with three different foundation types: basement, crawlspace, and slab-on-grade, or any combination of these three. The active mitigation system should be designed to depressurize the sub-slab, sub-membrane (crawlspace sealed with reinforced, polyethylene sheeting), or inaccessible crawlspace and prevent the entry of soil vapors into the structure. The active mitigation system design is based on the sub-slab depressurization system (SSDS), sub-membrane depressurization system (SMDS), and crawlspace depressurization system (CSDS) design criteria found in American Society for Testing and Materials (ASTM) Designation: E2121-03, Standard Practice for Installing Radon Mitigation Systems in Existing Low-Rise Residential Buildings (ASTM, 2008), United States Environmental Protection Agency (U.S. EPA) Region 5, Vapor Intrusion Guidebook (U.S. EPA, 2010), and U.S. EPA 625, Radon Reduction Techniques for Existing Detached Houses (U.S. EPA, 1993), and U.S. EPA, Indoor Air Vapor Intrusion Mitigation Approaches (U.S. EPA, 2008).

The following sections list the necessary equipment and materials and provide detailed instructions for the installation of active vapor intrusion mitigation systems for the above mentioned foundation types.

Site specific requirements and/or field conditions may require modifications to some of the procedures outlined in this SOP. Alterations to the SOP may be completed per approval of the Project Manager.

II. Personnel Qualifications

ARCADIS field personnel will have current health and safety training including 40-hour HAZWOPER training and site-specific training as needed. ARCADIS field personnel will be well versed in the relevant SOPs and possess the required skills and experience necessary to successfully complete the desired field work. ARCADIS personnel are responsible for the coordination of the mitigation system installation with the installation contractor and the oversight of the vapor intrusion mitigation system installation activities. ARCADIS personnel leading the mitigation system installation activities will have previous vapor intrusion mitigation system installation oversight experience.

III. Health and Safety Considerations

Installation materials and equipment must be carefully handled to minimize the potential for injury. All installation personnel should review the appropriate health and safety plan (HASP) and job loss analysis (JLA) prior to beginning work to be aware of all potential hazards associated with the job site and the specific installation. Intrusive methods required for the vapor mitigation system installation (i.e., drilling with a concrete core drilling machine) should be done only by personnel with prior experience of using such equipment. Process pipe installation should be done only by personnel with prior experience and the appropriate training for working at heights. The inline fan shall be wired by a licensed electrician to an independent disconnect switch and to a breaker with sufficient capacity. Installation requirements will be outlined below.

IV. Equipment and Materials List

The equipment and materials required to install active vapor mitigation systems for structures with each of the three different foundation types: basement, crawlspace, and slab-on-grade, or any combinations of these three are presented below:

- Appropriate PPE (as required by the Health and Safety Plan)
- Concrete core drilling machine
- Extension and step ladders
- Drill
- Hand tools
- Lighting
- Vent piping 3 or 4-inch schedule 40 polyvinyl chloride (PVC) pipe, PVC primer, and PVC cement
- Elbows, couplings, pipe supports, and other fittings
- Sealant (silicone and polyurethane caulk)

- 6-mil polyethylene sheeting or 3-mil cross-laminate polyethylene sheeting (crawlspace)
- Untreated 1-inch by 2-inch wood strips, airtight gaskets and mechanical fasteners
- Perforated polyethylene drain tile (crawlspace)
- Backer rod, expandable foam, non-shrink mortar, grouts, etc.
- Roof flashing
- Intumescent fire stops (fire wall penetrations)
- Drain seals and/or water traps
- In-line fan
- Manometer
- Disconnect switch
- Audible alarm

V. Procedure

Active Mitigation System with Basement Foundation Installation (US EPA 625 and ASTM E2121-03)

The following steps will detail installation of an active mitigation system with a basement foundation for the given project.

1. Confirm gathered Information about the Structure: Review floor map to include rooms, crawlspaces, floor drains, cracks, pipe penetrations, plumbing rough-ins, and other openings requiring sealing. Identify any sump pits, drain tile, block walls, or baseboard drainage (see SOP 23 in this Appendix).
2. Backdrafting Check: Prior to system installation, test all combustion appliances and document pre-existing conditions (see SOP 23 in this Appendix).

3. Sealing Potential Vapor Intrusion Routes: Seal all cracks and openings in the basement walls and/or the floor slab to reduce pathways for vapors to enter the structure. Ventilate the structure during caulking activities to prevent the buildup of vapors as necessary. All surfaces to be sealed will be cleaned prior to applying sealant using a wet/dry vacuum. Wire brush may be necessary to loosen dirt or debris prior to vacuuming. Surfaces must be clean, dry, and free of all dirt debris, oil, and grease prior to sealing. Sealing will be conducted utilizing the following methods.
- a. Cracks/Openings: All cracks greater than a 1/2-inch wide will be filled with closed cell foam backer rod prior to applying sealant. Backer rod should be approximately 25 percent larger than the width of the crack. Backer rods should be installed using a roller or flat sided tool to prevent puncture of the rods during installation. Cracks will be sealed with polyurethane caulk by forcing the caulk into the crack and smoothing at or slightly below the floor/wall surface to create a complete seal to each edge of the crack.
 - b. Sumps: Sumps will be sealed by installing solid lids with seals around all protrusions through the lid. Lids will be sealed to the floor using a non-permanent caulking, such as silicone, or through the use of an air-tight gasket and mechanical fasteners to allow the opening of the lid for pump maintenance. A view port may also be included in the lid to enable routing inspection of pump performance without repeated removal of the lid.
 - c. Drains: Drains installed through sump lids, through crawlspace liners, or through basement floors (not connected to sewer) will be sealed by installing a drain seal consisting of a one way valve which allows water to drain out, but no air to travel up through them or a trapped drain. If a trapped drain is utilized it should be capable of holding a minimum of 6-inches of standing water to minimize the potential for drying out.
 - d. Open Block Wall Cores: They will be sealed by filling the top portion of the cores with expanding foam.
 - e. Other openings will be evaluated and sealed using polyethylene sheeting, non-shrink grout, mortar, concrete, or expanding foam.

- f. Based on specific construction details of each property, other sealing methods may be required.
- 4. Confirm the Selection and Spacing of Suction Point: Confirm the selection and spacing of the suction points per the design drawing for the structure. The number and spacing of the suction point is based upon diagnostic testing reflective of the properties of soil underneath the building.
- 5. Confirm Pipe Routing & Fan Placement: These are determined based on design drawing for the structure. Confirm the exterior facade of the property and termination point location with the design drawing.
- 6. Installation of Suction Pit: Confirm all known utility lines near the proposed suction pit location. Use a portable coring tool to core through the basement slab. Remove approximately 1 cubic foot of soil from below the slab. Insert the 3 or 4"-inch PVC vent piping through the slab and seal the opening with polyurethane caulk.
- 7. Installation of Pipe: Vent piping (3 or 4-inch, Schedule 40 PVC) will be installed from the suction point through the sill plate of the structure and up the exterior of the structure, or routed through the interior of the structure through the attic to the rooftop discharge location per the design drawings. All joints in the PVC piping will be sealed using PVC cement. All of the piping runs will slope back towards the suction point. Extraction piping designed to run along the exterior of the structure will exit the structure at the level of the floor joists. Sealing will be performed around this penetration through the structure. The exterior run of piping will be attached to the side of the structure using clamps. Penetration through the roof and installation of flashing at this penetration will be performed as necessary. For additional pipe installation requirements refer to ASTM E2121 section 7.3.2.
- 8. Installation of Inline Fan: The Inline fan will be installed within the vent piping on the exterior of the structure when possible. The fan will be mounted and secured in a manner that minimizes transfer of vibration to the structural framing of the building. The fan will be wired through a local disconnect switch to the structure's electric panel. A padlock will be installed on the disconnect switch to prevent unintentional shut down of the fan. The associated breaker on the panel will be labeled to indicate it is connected to the fan. For additional fan installation requirements refer to ASTM E2121 section 7.3.3.

9. Installation of Manometer: A manometer will be installed on the vent piping within the basement to confirm on-going system operation within the desired range.
10. If an audible alarm is required, a pressure switch will be installed in the system piping. The switch will be calibrated to alarm if the vacuum within the pipe is outside of the normal operating range.

Active Mitigation System with Slab-On-Grade Foundation Installation

Installation procedures for active mitigation systems with slab-on-grade foundations are the same as the procedures for basement foundations with the following exceptions:

1. The suction pit will be installed through the slab and the vent piping (3 or 4-inch, Schedule 40 PVC) will be installed from the suction pit up through the interior of the structure and through the attic to the rooftop discharge location per the design drawings. The in-line fan will be installed within the vent piping inside the attic of the structure.

Active Mitigation System with Crawlspace/Dirt Floor Foundation Installation

Installation procedures for active mitigation systems with crawlspace foundations are the same as the procedures for basement foundations with the following exceptions:

1. Accessible crawlspaces will be sealed using reinforced, polyethylene sheeting. Adjacent sheets will be overlapped by one foot and sealed with polyurethane caulking. Sheeting will be sealed to the perimeter of the crawlspace and around any protrusions using polyurethane caulking and tape as necessary. Sheeting will be secured to the crawlspace walls using 1-inch by 2-inch (thick by wide) wood strips (non-treated) and concrete anchors. Where moisture is a concern aluminum strips can be used. Exterior crawlspace walls will be sealed as necessary with polyurethane caulking or by extending the sheeting up the exterior walls and securing at the top. Crawlspace access openings may also be covered to prevent pets or other small animals from entering and damaging the sheeting.
2. For accessible crawlspaces, concrete will also be considered to seal dirt floor areas where significant foot traffic (i.e., daily) is expected. If the dirt floor is only periodically used (weekly or less) plastic sheeting protected with foam padding and plywood will be considered.

3. For accessible crawlspaces, the suction point will be installed under the crawlspace sheeting. The suction point will consist of a tee connected to a perforated polyethylene drain tile. The drain tile will create the necessary collection area and prevent the sheeting from being pulled into the vent pipe.
4. Inaccessible crawlspaces will be sealed by identifying and sealing openings from the crawlspace to the first floor with appropriate materials (e.g., polyurethane caulking, expanding foam, and/or polyethylene sheeting). Cracks within the crawlspace foundation walls will be sealed with polyurethane caulking. Larger openings in the foundation will be sealed with expanding foam or covered with sheet metal, sealed with polyurethane caulk, and anchored to the foundation with screws.
5. For inaccessible crawlspaces, a PVC pipe will be inserted into the crawlspace wall and used as the suction point. A screen will be attached to the end of the pipe to prevent small animals from entering the system. Polyurethane caulk will be used to seal the area where the pipe enters the crawlspace.

VII. Safety and Health Hazards (ASTM E2121-03 Section 6.0)

ARCADIS will comply with all OSHA, state and local standards or regulations relating to worker safety and occupational exposure while installing vapor intrusion mitigation systems. In addition to OSHA standards and NIOSH recommendations, the following requirements specifically applicable to the safety and protection of mitigation workers while installing vapor intrusion mitigation system will be met.

- ARCADIS or the mitigation system installation subcontractor will advise the workers of the potential hazards of the materials and supplies used, exposure to contaminants, and the importance of protective measures when working in areas of elevated contaminant concentrations.
- ARCADIS or the mitigation system installation subcontractor will ensure that appropriate safety equipment and applicable material safety data sheets are available at the job site during mitigation activities.
- Work areas shall be ventilated as necessary to reduce worker exposure to contaminants, dust, or other airborne pollutants.
- Vapor mitigation work shall not be conducted in any work area suspected of containing friable asbestos-containing material, or where work would render

non-friable asbestos-containing material friable, until a determination has been made by a properly trained or certified person that such work will be undertaken in a manner which complies with applicable asbestos regulations, including those of EPA and OSHA.

- Vapor mitigation work shall not be conducted in any work areas with the potential for exposure to mold or other types of infestations or any other conditions determined to cause an unnecessary safety risk until measures have been taken to eliminate these conditions.

VIII. Waste Management

The waste materials generated by these activities should be minimal. Personal protective equipment, such as gloves and other disposable equipment (i.e., tubing) should be collected by field personnel for proper disposal. Any soils brought up from the borehole should be disposed of in a manner consistent with the project work plan.

X. Data Recording and Management (ASTM E2121-03 Section 7.7)

1. The Construction Quality Assurance Manager will complete an As-Built Drawing/Specifications List (attached to this SOP). The construction of the system and details pertaining to the operation of the system will be included in the As-Built Drawing/Specifications List.
2. ARCADIS will provide the property owner with an O&M manual (refer to Appendix F of the Vapor Intrusion Mitigation Work Plan) that includes the following :
 - a. A description of the mitigation system installed and its basic operating principles.
 - b. A description of the proper operating procedures of any mechanical or electrical systems (manometer, in-line fan, etc.) installed, including manufacturer's operation and maintenance instructions.
 - c. Contact information to be used if the system failure warning device indicates system degradation or failure or other system maintenance is found to be needed.

- d. Contact information for questions about operation of the mitigation system.

XI. Quality Assurance (ASTM E2121-03 Section 7.6)

Upon installation of active mitigation systems in structures with basement or slab-on-grade foundations, a measurement of a negative pressure below the slab of at least 0.004 inches of water column (in. w.c.) will indicate that the active system is successfully depressurizing the sub-slab area. Measurements will be taken on opposite sides of the foundation from the suction point to ensure the depressurization of the entire slab.

Upon installation of the mitigation system, an ARCADIS team member will verify that the differential pressure measured by the manometer installed on the system piping is within the design range of 1 to 4 in. w.c. They will then mark the operating differential pressure on the manometer and will show the owner how to read the manometer installed on the system piping. If at any time the system is not functioning within the range marked on the monitoring device or the owner notices damage to the system, they will be encouraged to call the phone number listed on the system label. ARCADIS will also provide an O&M manual (refer to Appendix F of the Vapor Intrusion Mitigation Work Plan) to each owner with contact information for any necessary troubleshooting and repairs. All repairs will be made at no cost to the owner.

A post-installation proficiency sampling will be completed approximately 30 days, 180 days, and 360 days after system installation to document that the indoor air (basement, accessible crawlspace, and first floor) is in compliance with the USEPA Regional Screening Levels at a 1×10^{-5} risk level (Action Levels). The sampling will be performed in accordance with the Indoor Air and Ambient Air Sampling SOP (SOP 22) included in this Appendix. Property owners will be provided with a letter to notified them of the sampling results and explain that the results are less than or greater than the Action Levels.

If sampling results are not in compliance with the Action Levels, ARCADIS personnel will evaluate the performance of the active mitigation system and complete any necessary system modifications and/or sealing within 30 days of receiving validated sample results. System modifications could consist of replacing the existing fan with a different size fan or the installation of additional suction point(s). Following completion of the system modifications, an additional post-installation proficiency sampling event

will be completed within 30 days. Additional quality assurance measures will be outlined in the Operation and Maintenance SOP.

XII. References

American Society for Testing and Materials (ASTM) Standard E2121. 2003. Standard Practice for Installing Radon Mitigation Systems in Existing Low-Rise Residential Buildings. March 2001.

United States Environmental Protection Agency (U.S. EPA), Radon Reduction Techniques for Existing Detached Houses. October 1993.

U.S. EPA Region 5, Vapor Intrusion Guidebook. October 2010.

U.S. EPA, Indoor Air Vapor Intrusion Mitigation Approaches. October 2008.

Vapor Intrusion Mitigation System Installation Checklist

Address Inspected: _____

Property ID #: _____

Tenant's Name: _____

Owner's Name: _____

Owner's Address (If Different from Property): _____

Make and Model of Fan: _____

Inspector's Name: _____

Date Installed: _____

Date: _____

Time: _____

System Pressures	SS-	SS-	SS-	FAN
Observed Pressure Field Extension Reading (in w.c.)				
Required Pressure Field Extension Reading (in w.c.)	-0.004	-0.004	-0.004	Between 1 and 4
Difference (in w.c.)				

1.0 Systems Installation and Interior Piping Requirements

	Yes	No	NA
1.1 Is all system piping Schedule 40 PVC of not less than 3-inch diameter?	_____	_____	_____
1.2 Are all system piping connections permanently sealed? (Exceptions include installation of fan and sump cover)	_____	_____	_____
1.3 Does the system piping avoid attachment to or support from existing pipes, ducts, conduits, or any other kind of equipment?	_____	_____	_____
1.4 Does the system piping avoid blocking windows and doors or access to installed equipment?	_____	_____	_____
1.5 Are supports for system piping installed at least every 6 feet on horizontal runs?	_____	_____	_____
1.6 Are vertical runs secured above or below the points of penetration through floors, ceilings, and roof, and at least every 8 feet?	_____	_____	_____
1.7 Are suction point pipes supported and secured in a permanent manner that prevents their downward movement to the bottom of suction pits?	_____	_____	_____

2.0 General Sealing Requirements

	Yes	No	NA
2.1 Is the suction point piping penetration through the slab and/or polyethylene sheeting properly sealed using polyurethane caulk or equivalent?	_____	_____	_____
2.2 Are accessible openings around utility penetrations through the foundation walls and slab, test holes, sub-slab sample points, and any other openings in slabs properly sealed using polyurethane caulk or equivalent?	_____	_____	_____
2.3 Are openings/cracks sealed where the slab meets the foundation wall using polyurethane caulk or equivalent?	_____	_____	_____
2.4 Was backer rod used when sealing cracks greater than ½ inch wide?	_____	_____	_____
2.5 Are drain seals properly installed?	_____	_____	_____
2.6 Is the sump pit installed with an impermeable cover and sealed with O-ring or silicone caulking?	_____	_____	_____
2.7 Are open block cores sealed?	_____	_____	_____
2.8 Is crawlspace sheeting sealed to foundation walls, at overlapping pieces, and at penetrations?	_____	_____	_____
2.9 Is crawlspace sheeting protected from damage?	_____	_____	_____
2.10 Is piping penetration through the siding sealed?	_____	_____	_____
2.11 Is piping centered within roof flashing?	_____	_____	_____

3.0 Electrical Requirements

	Yes	No	NA
3.1 Is the power supply to the fan hard-wired with an electrical disconnect within line of sight and within 4 feet of the fan?	_____	_____	_____
3.2 Is the padlock in place on the disconnect switch?	_____	_____	_____
3.3 Is the electrical service panel labeled to indicate the circuit breaker powering the fan?	_____	_____	_____

4.0 Monitors and Labeling Requirements

	Yes	No	NA
4.1 Does the suction point have a manometer to measure vacuum?	_____	_____	_____
4.2 Is the manometer clearly marked to indicate the initial pressure reading?	_____	_____	_____
4.3 Is a system description label placed on the mitigation system or other prominent location?	_____	_____	_____
4.4 Is the label legible from a distance of at least 3 feet and does it display the following information: Purpose of the system ("Vapor Intrusion Mitigation"), name, address, and phone number of the contact person?	_____	_____	_____
4.5 Was backdraft testing successfully completed after system installation?	_____	_____	_____
4.6 Is the audible alarm operational?	_____	_____	_____

5.0 System Vent Discharge Point Requirements

	Yes	No	NA
5.1 Is the vent pipe discharge vertical and upward, outside the structure, at least 10 feet above ground level, and at least 12 inches above the surface of the roof?	_____	_____	_____
5.2 Is the discharge of the vent pipe 10 feet or more away from any window, door, or other opening into conditioned or otherwise occupiable spaces of the structure or any adjacent structure, if the vapor discharge point is not at least 2 feet above the top of such openings?	_____	_____	_____
5.3 Is the outside vent piping fastened to the structure of the building with hangers, strapping, or other supports that will secure it adequately (every 8 feet and within 2 feet of the discharge)?	_____	_____	_____
5.4 Is vent stack piping ID at least as large as the largest used in the manifold piping? Manifold piping to which two or more suction points are connected shall be at least 4 inch ID. (3x4 inch aluminum downspout is an acceptable deviation)	_____	_____	_____
5.5 If metal roof, is piping protected from snow damage?	_____	_____	_____
5.6 Is exterior piping painted to protect from UV damage?	_____	_____	_____

6.0 Fan Installation Requirements

	Yes	No	NA
6.1 Is the fan installed in a configuration that avoids condensation buildup in the fan housing?	_____	_____	_____
6.2 If the fan is mounted on the exterior of buildings, is it rated for outdoor use or installed in a weather proof protective housing?	_____	_____	_____
6.3 Does the system operate without unacceptable noise or vibration?	_____	_____	_____

7.0 Design Drawing and As-Built Drawing Requirements

	Yes	No	NA
7.1 Was the system installed per all requirements of the property-specific work plan?	_____	_____	_____
7.2 Were deviations from the property-specific work plan documented and approved by the U.S. EPA?	_____	_____	_____

8.0 Notes & Comments (List any deviations from the property-specific work plan.)

9.0 Required Corrective Actions

SOP 25

Vapor Intrusion Mitigation System Operation and Maintenance

RACER

Moraine, Ohio

Date: May 6, 2011

Revised: May 27, 2011

Revised: September 12, 2011

Approval Signatures

Prepared by: Rebecca A Robbennolt Date: April 26, 2011
Rebecca Robbennolt

Reviewed by: Rachel R. Saari Date: May 3, 2011
Rachel Saari

Approved by: Carolyn Grogan Date: May 6, 2011
Carolyn Grogan

Modified by: Rachel R. Saari Date: May 27, 2011
Rachel Saari

Modified by: Carolyn Grogan Date: September 12, 2011
Carolyn Grogan

I. Scope and Application

This Standard Operating Procedure (SOP) describes the procedures for operation and maintenance (O&M) of active vapor intrusion mitigation systems at structures with three different foundation types: basement, crawlspace, and slab-on-grade, or any combination of these three. The O&M procedures are based on Sub-Slab Depressurization System (SSDS), Sub-Membrane Depressurization System (SMDS), and Crawlspace Depressurization System (CSDS) design criteria found in American Society for Testing and Materials (ASTM) Designation: E2121-03, Standard Practice for Installing Radon Mitigation Systems in Existing Low-Rise Residential Buildings (ASTM, 2008); United States Environmental Protection Agency (U.S. EPA) 625, Radon Reduction Techniques for Existing Detached Houses (U.S. EPA, 1993); and U.S. EPA Region 5, Vapor Intrusion Guidebook (U.S. EPA, 2010).

The following sections list the necessary equipment and materials and provide O&M instructions for the active vapor intrusion mitigation systems for the above mentioned foundation types.

Site specific requirements and/or field conditions may require modifications to some of the procedures outlined in this SOP. Alterations to the SOP may be completed per approval of the Project Manager.

II. Personnel Qualifications

ARCADIS field personnel will have current health and safety training including 40-hour HAZWOPER training and site-specific training as needed. ARCADIS field personnel will be well versed in the relevant SOPs and possess the required skills and experience necessary to successfully complete the desired field work. ARCADIS personnel are responsible for the coordination and oversight of the vapor intrusion mitigation system O&M activities. ARCADIS personnel leading the O&M activities will have previous vapor intrusion mitigation system O&M oversight experience.

III. Health and Safety Considerations

Materials and equipment must be carefully handled to minimize the potential for injury. All O&M personnel should review the appropriate health and safety plan (HASP) and job loss analysis (JLA) prior to beginning work to be aware of potential hazards associated with the job site and the specific O&M.

IV. Equipment and Materials List

The equipment required for O&M of active vapor intrusion mitigation systems is presented below:

- Appropriate PPE (as required by the Health and Safety Plan)
- Micromanometer
- Flashlight
- Inspection form (included at the end of this SOP)
- Camera

V. Procedure

Annual Operation and Maintenance (US EPA Region 5 Vapor Intrusion Handbook, U.S. EPA 625, and ASTM E2121-03)

Inspections will be conducted by ARCADIS to ensure that it is functioning properly. The inspections will cover the following items:

1. The manometer reading will be recorded and checked against the operating value recorded at the completion of the system installation to ensure the system is operating in the design range.
2. The sub-slab pressure field extension readings will be recorded at the sub-slab points that were installed during system construction. The recorded values will be compared to the values recorded at the completion of the system installation.
3. The condition of the fan and disconnect switch lock will be recorded.
4. The condition of the system piping, fittings, and pipe supports will be recorded.
5. The condition of the foundation sealing including crawlspace sheeting will be recorded.
6. Confirmation that the system O&M manual is present will be recorded.
7. Any changes to the building structure or areas in need of additional sealing will be recorded.

If any deficiencies are found, corrective actions will be undertaken as soon as possible and at a minimum within 30 days of discovery.

VII. Safety Considerations

ARCADIS will comply with all OSHA, state, and local standards or regulations relating to worker safety during the O&M of vapor intrusion mitigation systems. All necessary PPE will be worn during annual inspection.

VIII. Waste Management

The waste materials generated by these activities should be minimal. Personal protective equipment, such as gloves and other disposable equipment (i.e. tubing) should be collected by field personnel for proper disposal.

IX. Data Recording and Management (ASTM E2121-03 Section 7.7)

1. ARCADIS will keep records of all mitigation work performed and maintain those records for three years.
2. Health and safety records shall be maintained for a minimum of 20 years.
3. ARCADIS will provide clients with information that includes the following:
 - a. Inspection forms
 - b. Documentation of corrective actions completed

X. Quality Assurance

After corrective actions have been implemented, manometer readings and sub-slab pressure field extension readings will be recorded as necessary to document the corrective actions have been successfully implemented.

XI. References

ASTM Designation: E2121-03, Standard Practice for Installing Radon Mitigation Systems in Existing Low-Rise Residential Buildings. March 2001.

U.S. EPA 625, Radon Reduction Techniques for Existing Detached Houses. October 1993.

U.S. EPA Region 5, Vapor Intrusion Guidebook. October 2010.

Sub-Slab, Sub-Membrane, and Crawlspace Depressurization Systems - Annual O&M Inspection Form

Property Identification Number: _____ Temperature (Ambient): _____ °F
 Tenant's Name: _____ Temperature (House): _____ °F
 Owner's Name: _____ Barometric Pressure: _____ "Hg
 Owners Address (If Different from Property): _____ Weather Conditions: _____

Inspector Name: _____
 Date: _____
 Time: _____

System Inspection

Is Fan Operating?	Yes	No	NA
Any Unusual Fan Noises?	Yes	No	
Are Vent Piping and Piping Joints Intact?	Yes	No	
Any Caulking Required Around Piping Penetrations?	Yes	No	
Is System Padlock Intact (System ON/OFF Switch)?	Yes	No	NA
Is O&M Manual Present?	Yes	No	
Any Areas In Need of Additional Sealing?	Yes	No	

List Areas to be Sealed: _____

List Any Necessary System Repairs: _____

Tenant Observations

Any Change in Fan Noise or Vibration?	Yes	No	
Have you Turned the Fan OFF for Any Period of Time?	Yes	No	NA

Reason? _____

Is Differential Pressure in the Manometer Outside of Normal Operating Range?	Yes	No	NA
--	-----	----	----

Is the System Manometer Steady?	Yes	No	NA
---------------------------------	-----	----	----

Have You or the Owner Made Any Changes to the Basement or Other Foundation?	Yes	No
---	-----	----

Is So, What Were the Changes: _____

Appendix C

Photographs of Mitigation System
Components



PHOTOGRAPH 1: Mitigation system fan and discharge. The fan creates a vacuum under the concrete floor slab or crawlspace. The vacuum draws vapors from under your home into a PVC pipe system that is vented above the structure. The fan must be "on" and running 24 hours a day to ensure the system is operating effectively. The vent pipe must be clear of obstructions at all times. This includes caps and covers.




PHOTOGRAPH 2: Manometer (vacuum pressure gauge) to monitor system performance; the "u-tube" will display a reading greater than zero (the system is designed to operate between 1-4 inches of water column) on the side where the small poly tubing is located when the system is operating effectively.



PHOTOGRAPH 3: Extraction point. PVC piping extends through the concrete slab floor or crawl-space liner. PVC pipe extends upward to an overhead piping system routed to an "in-line" fan or turbine used to vent the sub-slab space.




PHOTOGRAPH 4: Overhead extraction piping to exterior fan or turbine. Horizontal piping is installed at a 1% slope back the extraction point. Pipe is supported every 8 feet on vertical piping, every 6 feet on horizontal piping, and near the discharge.



PHOTOGRAPH 5: Cracks sealed using polyurethane caulk. Any new cracks should be confirmed and sealed during annual inspection or sooner as necessary.



PHOTOGRAPH 6: Liner used to seal damaged wall. Liner should be maintained to ensure vapors are captured by the mitigation system.



PHOTOGRAPH 7: Sump cover installed and sealed. Lid view port can be used for pump performance inspection without lid removal.



PHOTOGRAPH 8: Crawlspace sealed using polyethylene sheeting. Sheeting is sealed at the perimeter of the crawlspace and around any protrusions. Polyethylene sheeting installed in areas accessible to foot traffic or used for storage are protected using foam padding and untreated plywood.



PHOTOGRAPH 9: Padlock located on the “on/off” switch located on the exterior of your structure. This system is designed to run in the “on” position at all times to ensure it is effective.



PHOTOGRAPH 10: A wind turbine is used for a passive mitigation system. The turbine should spin freely at times to ensure the system is effective. Any roof penetration is sealed using roof flashing when required.

Appendix D

Schematic of Mitigation System
Components




Radon Mitigation Fans


All RadonAway fans are specifically designed for radon mitigation. The GP500 is an attractive alternative to the inline tube fan. The flush mounting of the GP500 protrudes only 4" giving a neat, unobtrusive appearance. The electrical connection is inside the house.

Features:

- ♦ Attractive alternative to inline tube fans
- ♦ Very quiet and attractive
- ♦ Two-year warranty
- ♦ Thermally protected
- ♦ High performance
- ♦ Non-yellowing finish



Model	Watts	Max. Pressure "WC	Typical CFM vs. Static Pressure WC						
			1.0"	1.5"	2.0"	2.5"	3.0"	3.5"	4.0"
GP500	70-130	4.3	88	80	74	65	54	28	14



For Further Information Contact:

GP Series

Radon Mitigation Fans

All RadonAway fans are specifically designed for radon mitigation. GP Series Fans provide a wide range of performance that makes them ideal for most sub-slab radon mitigation systems.

Features:


- ♦ Five-year hassle-free warranty
- ♦ Mounts on duct pipe or with integral flange
- ♦ 3.5" diameter ducts for use with 3" or 4" pipe
- ♦ Electrical box for hard wire or plug in
- ♦ ETL Listed - for indoor or outdoor use
- ♦ Meets all electrical code requirements
- ♦ Thermally protected
- ♦ Rated for commercial and residential use.

US EPA ARCHIVE DOCUMENT



Model	Watts	Max. Pressure "WC	Typical CFM vs. Static Pressure WC						
			1.0"	1.5"	2.0"	2.5"	3.0"	3.5"	4.0"
GP201	40-60	2.0	82	58	5	-	-	-	-
GP301	55-90	2.6	92	77	45	10	-	-	-
GP401	60-110	3.4	93	82	60	40	15	-	-
GP501	70-140	4.2	95	87	80	70	57	30	10

Choice of model is dependent on building characteristics including sub-slab materials and should be made by a radon professional.



For Further Information Contact:

Appendix E

Property-Specific Work Plan
Template

Property-Specific Work Plan for [insert address or ID number]

Introduction

ARCADIS on behalf of Revitalizing Auto Communities Environmental Response Trust (RACER) is proposing to install a mitigation system at [insert address or ID number] based on the results from testing at the subject property on [insert date]. The installation will be conducted per the approved Vapor Intrusion Mitigation Work Plan dated June 3, 2011 and revised on [insert date] and the property-specific design information provided below. This Property-Specific Work Plan (PSWP) has been submitted to the U.S. EPA and was approved on [insert date]. The inspection of the home was completed by ARCADIS and Environmental Doctor (State of Ohio Department of Health licensed Radon Mitigation Contractor/Specialist) personnel per the Inspection and Vapor Intrusion Mitigation Design Standard Operating Procedure (SOP 23) on [insert date]. The design and inspection form is presented in Attachment 1.

Mitigation System Design

The building is a [insert building-specific information]. The active mitigation system for this property will consist of the following [example information provided below]:

- The mitigation system for this property will include a combination sub-slab depressurization system (SSDS) for the basement and a sub-membrane depressurization system (SMDS) for the crawlspace or dirt floor.
- Two suction points will be installed, one under each of the two foundations. A sub-slab suction pit will be installed through the basement slab. A suction point consisting of perforated polyethylene flex drain will be installed in the crawlspace or dirt floor below the membrane consisting of 6-mil reinforced polyethylene sheeting (see Figures 1 and 2).
- Four-inch Schedule 40 polyvinyl chloride (PVC) vent piping will be installed from the sub-slab suction point and crawlspace or dirt floor suction point and piped to a single discharge point located approximately 12 inches above the roof line of the home. The piping leg leading to the crawlspace or dirt floor suction point will contain a valve or damper to balance the air flow. The vent piping will be routed through the interior of the house to the attic, where the fan and disconnect switch will be installed. The piping will penetrate the roof and terminate approximately 12-inches above the roofline (see Figures 1 and 2).
- A U-tube manometer will be installed in the system piping extending up from the basement sub-slab suction point (see Figure 2).
- A label with contact information will be placed on the vent piping near the manometer.
- An audible alarm will be installed on the system piping adjacent to the U-tube manometer (see Figure 2).
- The Operation and Maintenance (O&M) Manual will be attached to the system piping and will include a key for the disconnect switch, which will be locked in the on position.
- The appropriate breaker in the home's electric panel will be labeled as powering the mitigation system fan.
- Permanent sub-slab sample points will be installed during mitigation system installation for future monitoring of sub-slab depressurization.
- The exterior system piping will be sprayed with white Krylon Fusion for aesthetics and UV protection and may be painted to match the exterior of the home based on the preference of the property owner.

See Figures 1 and 2 for drawings of the system configuration. Minor modifications to this property-specific work plan may be necessary during system installation and all modifications will be discussed with the property owner, RACER, radon contractor, and ARCADIS National Environmental Health Association National Radon Proficiency Program (NEHA NRPP) certified radon mitigator before completion. Modifications made to the PSWP will be noted in the as-built diagram provided in the Operation & Maintenance (O&M) Manual that will be provided to the property owner and the U.S. EPA within 10 business days of mitigation system installation.

Sealing

Cracks in the basement foundation will be sealed with polyurethane caulk. Sheeting will be sealed to the crawlspace walls with polyurethane caulking, 1-inch by 2-inch wood strips, and concrete anchors. A sump lid will be installed and sealed. A drain seal will be installed in the basement floor drain, which leads to the sump. Cracks in the basement floor slab and basement ledge will be sealed with polyurethane caulking. The basement sub-slab suction point and vent piping will be sealed with polyurethane caulk where exiting the suction pit and where piped through the wall of the home. See Figure 1 for the location of areas to be sealed.

Backdraft Testing

A backdraft test was completed during the initial design visit on the furnace and water heater and the property passed. The results were reported to the property owner. The windows in the home were closed during testing. Chemical smoke was applied at the flue of the furnace and water heater. The smoke traveled up the flue of each appliance, indicating a passing test. Upon system completion, both appliances will be tested again to verify that they are continuing to draft properly.

If a backdraft test failure is noted at any time during the mitigation design or installation process, the contractor will be assigned to diagnose the cause of the backdraft test failure. If the backdraft test failure is associated with appliance venting, the mitigation contractor will correct the problem and the appliance will be re-tested. If the backdraft test failure is associated with the appliance malfunctioning, the property owner will be asked to repair or replace the appliance prior to mitigation system operation. Mitigation systems can be installed at homes with backdraft failures; however, the mitigation system will be locked in the off position and should not be operated until the backdraft condition has been remedied.

Communication Test/Fan Selection

Communication testing was completed using the permanent sub-slab sample point and temporary sub-slab sample points at the locations indicated on Figure 1 and following procedures outlined in SOP 23. Vacuum readings exceeding negative 0.004 inches water column were recorded at the permanent sub-slab sample points during both communication tests indicating the communication test was successful, as required in the Vapor Intrusion Mitigation Work Plan. Based on the results of the communication testing, the RadonAway GP-501 fan, or equivalent, was selected for installation of this system. Fan information is included in Attachment 3.

Property Owner Requests

The owner signed the mitigation access agreement for the system installation on [insert date] (Attachment 4). The homeowner preferred that the vent piping exit the east side of the house. This request was incorporated into the system design.

Post-Installation Proficiency Sampling

Post-installation proficiency sampling of indoor air (first floor, basement, and accessible crawlspace) samples will be collected approximately 30 days, 180 days, and 360 days after system installation to document that the indoor air is in compliance with the Action Levels. The property owner will be provided with a letter to notify them of the sampling results and an explanation if results are less than or greater than or equal to the Action Levels.

If the post-installation proficiency sampling results are not below the Action Levels, ARCADIS personnel will evaluate the performance of the mitigation system and complete any necessary system modifications and/or sealing within 30 days of receiving validated sample results. System modifications could consist of replacing the existing fan with a different size fan or the installation of additional suction point(s). For the sub-membrane depressurization system, potential system modifications may include installing sub-slab sample points for implementing pressure field extension readings. Following completion of the system modifications, an additional post-installation proficiency sampling event will be conducted for indoor air (first floor, basement, and accessible crawlspaces) within 30 days.

Operation and Maintenance (O&M)

An annual inspection will be conducted by ARCADIS to inspect the mitigation system and ensure that it is functioning properly. Two inspections will be conducted in the first year and the systems will be inspected annually thereafter. The following items will be inspected and recorded on an Inspection Form.

- The manometer reading will be checked to ensure the system is operating in the design range.
- Sub-slab pressure field extension readings will be measured at the permanent sub-slab sample points to ensure sub-slab depressurization of negative 0.004 in. w.c.
- The fan will be checked for unusual noise or vibration.
- The vent piping will be checked for any damage.
- The pipe supports will be checked to ensure they are secure.
- The accessible crawlspaces or other areas sealed with reinforced, polyethylene sheeting will be inspected for damage.
- The foundation sealing and sealing around system piping penetrations will be checked for any additional areas requiring sealing.
- The presence of the padlock on the disconnect switch will be checked.
- The presence of the O&M Manual at the residence will be checked.

Repairs to the mitigation system or additional sealing will be conducted at no cost to the property owner.

A payment will be issued annually to reimburse the property owner for the cost of operating the electric powered fan. The mitigation fans are designed to minimize energy usage, and the cost to operate the fan will be calculated by ARCADIS using local electric rates and the fan wattage.

Schedule

The property owner will be contacted to schedule the installation upon receipt of U.S. EPA approval of this work plan.

Work Plan Attachments:

Figure 1. Basement/Crawlspace Layout

Figure 2. Active Mitigation System Installation Details – Basement/Crawlspace

Attachment 1. Vapor Intrusion Mitigation System Inspection and Design Form [Note: Not included in this template]


Attachment 2. Material Safety Data Sheets [Note: Not included in this template]

Attachment 3. Mitigation System Components [Note: Not included in this template]

Attachment 4. Access Agreement for Design, Installation, Operation and Maintenance of the Vapor Intrusion Mitigation System [Note: Not included in this template]


NOTES:

1. CRACKS IN BASEMENT/FOUNDATION TO BE SEALED.
2. CRAWLSPACE WILL BE SEALED WITH POLYETHYLENE SHEETING.
3. DIMENSIONS ARE APPROXIMATE.



LEGEND

SCH. SCHEDULE
DIA. DIAMETER
DIM. DIMENSION



RACER
MORAIN, OHIO
OH000294.2011

BASEMENT/ CRAWLSPACE LAYOUT

PROPERTY ADDRESS




FIGURE

1

NOTES:

1. VENT RISER WILL TERMINATE A MINIMUM OF 12 INCHES ABOVE ROOF ELEVATION AND A MINIMUM OF 10 FEET FROM ANY AIR INTAKE LOCATED HORIZONTALLY ADJACENT TO OR ABOVE THE TERMINATION POINT.
2. HORIZONTAL PIPE RUNS SHALL BE SLOPED BACK TOWARDS THE SUCTION POINT AT MINIMUM 1% SLOPE.
3. INSTALL PIPE SUPPORTS NEAR DISCHARGE, EVERY 8 FEET ON VERTICAL PIPING, AND EVERY 6 FEET ON HORIZONTAL PIPING AT A MINIMUM.
4. CRACKS IN BASEMENT/FOUNDATION TO BE SEALED.
5. DIMENSIONS ARE APPROXIMATE.



RACER
MORAIN, OHIO

OH000294.2011

**ACTIVE MITIGATION SYSTEM
INSTALLATION DETAILS -
BASEMENT/CRAWLSPACE
PROPERTY ADDRESS**



FIGURE

2

Appendix F

Operation and Maintenance (O&M)
Manual

XXX XX, 2011

[RESIDENT MAILING INFORMATION]

RE: Operation and Maintenance (O&M) Manual
[ADDRESS], Moraine, Ohio 45439

Dear [NAME]:

The Revitalizing Auto Communities Environmental Response Trust (RACER) appreciates your cooperation with the installation of an active vapor mitigation system at your home. On [DATE], 2011, [NAME OF CONTRACTOR], an approved contractor under the supervision of ARCADIS personnel, on behalf of RACER, completed the installation of an active vapor mitigation system at your home, located at [ADDRESS] in Moraine, Ohio. RACER completed this work in cooperation with the United States Environmental Protection Agency (U.S. EPA) and in association with the on-going environmental cleanup activities at the former General Motors facilities in Moraine, Ohio.

The following attachments make up the O&M Manual specific to your property: a copy of the signed access agreement, a copy of the sample results letter, a copy of confirmation sample results letter, photos of each component of your mitigation system, mitigation system as-built drawings, Material Safety Data Sheets (MSDSs) for the products used during system installation, the fan warranty information, the manufacturer's instructions, a copy of the initial O&M inspection form, a copy of the annual O&M inspection form, contact information for any questions you may have regarding the vapor mitigation system, and a form that should be signed to acknowledge your receipt of the O&M Manual. In addition, enclosed with this manual is a key for the padlock on the fan disconnect switch. To confirm vapor mitigation system performance, two inspections will be conducted in the first year and the system will be inspected annually thereafter.

We greatly appreciate your participation in this program. If you have any questions concerning this matter, please do not hesitate to contact me at XXX-XXXX-XXXX. You may also contact Mark Case or Thomas Hut of Public Health – Dayton & Montgomery County at 937-225-4362 if you have concerns about the sampling results.

Sincerely,

ARCADIS

cc: L. Marshall, Ohio EPA
P. Barnett, RACER
M. Cápiro, U.S. EPA

Attachments: Copy of Signed Access Agreement
Copy of Sample Results Letter
Copy of Confirmation Sample Results Letter
Photos of the Active Mitigation System
Mitigation System As-Built Drawings (Layout and Installation Details)
MSDSs
Fan Warranty Information
Manufacturer's Instructions
Initial O&M Inspection Form
Annual O&M Inspection Form
Contact Information
O&M Manual Receipt Form

Appendix G

Construction Quality Assurance Plan
(CQAP)

Construction Quality Assurance Plan

RACER

Former Delphi Harrison Thermal Systems Moraine Plant
Former General Motors Powertrain Group, Moraine Engine Plant
Former General Motors Truck Group, Moraine Assembly Plant

Moraine, Ohio

May 6, 2011

Revised June 3, 2011

Revised September 7, 2011

1. Introduction	1
1.1 Background	1
1.2 Quality Control and Quality Assurance & CQAP Definitions	1
1.3 Purpose	2
2. Roles and Responsibilities	3
2.1 Oversight Personnel	3
2.1.1 Regulatory Oversight Agency	3
2.1.2 RACER	3
2.1.3 ARCADIS	3
2.1.3.1 Project Manager	4
2.1.3.2 Construction Manager	4
2.1.3.3 Project Health and Safety Manager	5
2.1.3.4 Construction Field Coordinator	5
2.2 ARCADIS Field Site Personnel	5
2.2.1 CQA Manager	5
2.2.2 Field Technicians	6
2.3 Contractors	6
2.4 Property Owner	6
3. Quality Assurance/Quality Control Meetings and Documentation	8
3.1 Project Meetings	8
3.1.1 Pre-Construction Construction Quality Assurance Meeting	8
3.1.2 Weekly Progress Meeting	9
3.1.3 Daily Work Meeting/Tailgate Meeting	10
3.1.4 Request for Information	10
4. Quality Control Plan	11
4.1 Contractor Selection	11

4.2	Pre-Installation Phase	11
4.2.1	Pre-Construction CQA Meeting	11
4.3	Installation Phase	13
4.4	Post-Installation Phase	14
4.5	Proficiency Sampling	15
4.6	System Operation and Maintenance (O&M)	15
5.	Documentation	17
5.1	Field Documentation	17
5.2	Construction Quality Assurance Documentation	17
6.	References	18
Figures		
1	Organizational Flow Chart	

1. Introduction

1.1 Background

In coordination with the United States Environmental Protection Agency (U.S. EPA), Revitalizing Auto Communities Environmental Response Trust (RACER), formerly Motors Liquidation Company (MLC) is completing sub-slab and indoor air sampling in the Riverview Plat neighborhood located southwest of the Moraine Site (Site). The sub-slab soil-gas, ambient air, and indoor air (first floor, basement, and crawlspace) sampling program was outlined in the Revised Sub-Slab and Indoor Air Sampling Work Plan submitted to the U.S. EPA on March 4, 2011. The sampling of all properties where access has been granted in the Riverview Plat neighborhood began on March 7, 2011 and is on-going as of the date of this document. Upon receipt of the final laboratory reports and completion of data validation, the data will be compared to the indoor air and sub-slab action levels for residential and commercial scenarios. Based on the data, it will be determined if a vapor intrusion mitigation system is necessary for each property. This Construction Quality Assurance Plan (CQAP) has been prepared as an appendix to the Vapor Intrusion (VI) Mitigation Work Plan for the properties that require mitigation. VI mitigation will include active sub-slab depressurization systems (SSDS), sub-membrane depressurization systems (SMDS), and crawlspace depressurization systems (CSDS).

1.2 Quality Control and Quality Assurance & CQAP Definitions

Quality Assurance (QA) and Quality Control (QC) are defined as follows:

- QA – A planned and systematic pattern of means and actions designed to provide confidence that materials or services meet contractual and regulatory requirements. QA is typically performed to assure RACER and/or the Regulatory Oversight Agency that delivered materials or services are of desired quality.
- QC – Those actions that provide a means to measure and regulate the characteristics of a material or service to meet contractual and regulatory requirements. QC is typically performed by or for the provider of materials or services as a control mechanism on the quality of the provider's efforts.

In the context of this CQAP, the terms are further defined as:

- Construction quality assurance (CQA) refers to the means and actions employed by the Project Manager to confirm conformity of the systems' installation with this CQAP, drawings, and specifications. This activity begins prior to construction, continues throughout construction, and ends with acceptance of the installation. CQA is provided under the oversight of the Project Manager.
- Construction quality control (CQC) refers to those actions taken by the manufacturer, fabricator, or Contractor to provide materials and workmanship that meet the requirements of this CQAP, drawings, and specifications. CQC may include inspections, verifications, audits, and evaluation of materials and workmanship necessary to determine and document quality of the construction. CQA is performed independently of CQC.

1.3 Purpose

This CQAP intends to provide a quality assurance protocol to be implemented that will ensure that construction of VI mitigation systems meet or exceed a certain level of quality and workmanship as defined in the construction drawings and technical specifications detailed in the VI Mitigation Work Plan. This CQAP will address quality during the following phases of construction:

- Pre-construction Activities,
- VI Mitigation System Installation, and
- Post-construction Activities.

The construction guidelines of the CQAP shall be followed to monitor and document the quality of materials used and the conditions and manner of their placement. The CQAP will also serve to detect deviations from the construction drawings or technical specifications caused by error or negligence on the part of the Contractor, and allow for suitable corrective measures to be taken. Finally, by adhering to the plan, the Contractor and the Engineer can address and resolve design problems during the construction phase of the project.

2. Roles and Responsibilities

The successful completion of the installation of VI mitigation systems depends upon the interaction of many qualified parties. An organizational flow chart of the parties involved in the CQA/CQC of the VI mitigation systems may be found on Figure 1, attached to this document. Definitions and responsibilities of the parties involved are provided below.

2.1 Oversight Personnel

2.1.1 Regulatory Oversight Agency

The Regulatory Oversight Agency may provide on-site monitoring and observation of construction activities and CQA measures. Representatives from the Regulatory Oversight Agency may participate in project meetings and be provided with the results and data of CQA. The Regulatory Oversight Agency will be informed of field decisions that were made based on the necessity to deviate from the approved design. The Regulatory Oversight Agency has the responsibility to review, and either approve or reject design revisions or variance requests during the VI mitigation system construction.

For the purposes of this document, the Regulatory Oversight Agency is the U.S. EPA and/or the Ohio EPA.

2.1.2 RACER

RACER is funding the activities pertaining to the installation of VI mitigation systems by ARCADIS. RACER will be responsible for communication with the property owners and the U.S. EPA.

2.1.3 ARCADIS

ARCADIS is the environmental engineering consultant responsible for the CQA and CQC of the construction process for the installation of VI mitigation systems. ARCADIS is the official on-site representative of the RACER and will supervise field activities, review Contractor submittals, recommend and approve design or field modifications should they be necessary, and document the various phases of construction. In this capacity, ARCADIS will be knowledgeable of the construction drawings and technical specifications governing the remediation of the Site.

ARCADIS is responsible for organization and ensuring implementation of this CQAP. ARCADIS will inform RACER and the Regulatory Oversight Agency of deviations from the construction drawings and technical specifications and will provide the certifications required during the various phases of the project. Responsibility for construction deficiencies shall lie with the Contractor, not ARCADIS. ARCADIS will be familiar with general construction techniques, regulatory requirements, and the CQAP.

2.1.3.1 Project Manager

The ARCADIS Project Manager (Nancy Gillotti) maintains overall responsibility for carrying out the provisions of this CQAP. The Project Manager is responsible for verifying that VI mitigation system construction activities are completed in accordance with this CQAP, and all components of the construction are consistent with the approved property-specific work plan. The Project Manager may perform periodic inspections to confirm the CQA program's compliance with this CQAP. The Project Manager will rely on the Construction Manager and field personnel to confirm that this CQAP is implemented correctly and that the Contractor has provided the required submittals; the Contractor is in compliance with this CQAP, drawings, and specifications; and that CQA field tasks are performed, such as material inspection. The Project Manager will be informed of items that do not conform to the drawings, specifications, and this CQAP and will be directly involved in resolving these issues.

The Project Manager will be supported by the Construction Manager. The Project Manager may delegate work to the Construction Manager, but will be responsible for any delegated work. The Project Manager is the prime contact with RACER and the U.S. EPA for the Contractor, Construction Management Staff, and CQA Staff.

2.1.3.2 Construction Manager

The ARCADIS Construction Manager (personnel to be determined) has overall responsibility for all aspects of the project, including the implementation of CQA activities. The Construction Manager shall provide the design review and final approval for all property-specific work plans. The Construction Manager will be a National Environmental Health Association National Radon Proficiency Program (NEHA NRPP) certified radon mitigator. The Construction Manager shall also provide support to the field personnel should any discrepancies arise during CQA.

As such, the Construction Manager will:

- Confirm that CQA procedures are completed in accordance with this CQAP; and
- Verify Contractor qualifications and assist the CQA Manager in coordinating Contractor activities.

The Construction Manager will be supported by the Construction Field Coordinator. The Construction Manager may delegate work to the Construction Field Coordinator, but will be responsible for any delegated work.

2.1.3.3 Project Health and Safety Manager

The ARCADIS Project Health and Safety Manager (personnel to be determined) has overall responsibility for the health and safety aspects of the VI mitigation system installation, including review and approval of the Health and Safety Plan (HASP). Modifications to CQA procedures should be reviewed with the Project Health and Safety Manager prior to implementation to confirm that adequate health and safety measures are employed. Inquiries regarding health and safety procedures for construction activities or CQA activities should be addressed to the Project Health and Safety Manager. The Project Health and Safety Manager must approve changes or addenda to the HASP. The Project Health and Safety Manager is not expected to be on site daily but will be supported by a CQA Manager and Field Technicians. The Project Health and Safety Manager may delegate work to the CQA Manager, but will be responsible for any delegated work.

2.1.3.4 Construction Field Coordinator

The ARCADIS Construction Field Coordinator (personnel to be determined) shall provide the field construction itinerary to all Field Site Personnel including the CQA Manager, Field Technicians, and Contractors. The Construction Field Coordinator will also provide office activity support to the Field Site Personnel. The Construction Field Coordinator may delegate work to the CQA Manager, but will be responsible for any delegated work.

2.2 ARCADIS Field Site Personnel

2.2.1 CQA Manager

The ARCADIS CQA Manager (personnel to be determined) has overall responsibility for construction aspects of the installation of VI mitigation systems, including the

facilitation of CQA activities. The CQA Manager reports to the Construction Manager and Construction Field Coordinator. The CQA Manager will:

- Manage daily construction activities;
- Prepare the daily construction report;
- Maintain contact with the Project Health and Safety Manager;
- Coordinate Contractor activities and verify Contractor qualifications; and
- Coordinate and schedule support personnel for construction oversight tasks at the Site.

The CQA Manager will be supported by a Field Technician. The CQA Manager may delegate work to the Field Technician but is responsible for any delegated work.

2.2.2 Field Technicians

Field Technicians are the adjunct persons to the CQA Manager. Field Technicians are responsible for seeing that the CQC and CQA procedures are adhered to during all field activities.

2.3 Contractors

Contractors will complete construction activities at the Site, including mobilizations, site preparation, and installation of VI mitigation systems all of which are in accordance with the property-specific work plan, as directed by ARCADIS. Contractors must perform the VI installation in accordance with the property-specific work plan, complete timely submittal of all documentation, facilitate the completion of CQA activities, notify the construction manager of issues related to CQA, participate in project meetings and planning, and comply with this CQAP. The Contractor will have a site specific HASP and/or will acknowledge that they will follow the HASP prepared for the Site by ARCADIS.

2.4 Property Owner

The Property Owner (or Home Owner) may or may not occupy the home in which the VI mitigation system is being installed. The Property Owner may, if they choose,

provide preferences in the location of the VI mitigation system, which will be incorporated to the extent possible into the property-specific work plan. The Property Owner's signed acknowledgement of the property-specific work plan and signed access agreement will be required prior to system installation.

3. Quality Assurance/Quality Control Meetings and Documentation

Routine meetings will be conducted between the Contractor, ARCADIS CQA Manager, ARCADIS Construction Manager, and Regulatory Oversight Agency (if available) to discuss and review the construction activities, work schedule, and potential changes in construction activities or construction products. The results of these discussions and follow-up actions will be included in meeting minutes and/or outlined in daily construction reports.

3.1 Project Meetings

To maintain clear and open channels of communication through construction, specific project meetings will be held regularly. These meetings are detailed below.

3.1.1 Pre-Construction Construction Quality Assurance Meeting

A pre-construction CQA meeting will be held prior to commencing construction activities to confirm that concerns can be adequately addressed prior to construction. This meeting will include the Contractors, Construction Manager, CQA Manager, Construction Field Coordinator, and the Project Health and Safety Manager.

The purpose of the pre-construction CQA meeting is to coordinate the completion of CQA activities, discuss potential problems that might cause quality issues and delays in construction, and discuss the roles and responsibilities for CQA activities. It is important that the rules regarding testing and repair be known and accepted by each party.

Specific topics considered for the pre-construction CQA meeting may include the following:

- Review the responsibilities of each party;
- Review lines of authority and communication;
- Review critical design details for the installation of VI mitigation systems, including the property-specific work plan;
- Review project schedule;

- Review CQA activities;
- Review methods for documenting and reporting, and for distribution of documentation and reports;
- Review any modifications to this CQAP that may be necessary;
- Review and develop appropriate Job Loss Analyses (JLAs) relating to the construction process; and
- Review work area security.

Meeting minutes will be recorded and transmitted to the parties in attendance.

3.1.2 Weekly Progress Meeting

A weekly progress meeting will be held at the Site. The purpose of the weekly progress meeting is to discuss construction activities and CQA activities. At a minimum, the weekly progress meeting will be attended by the Contractors, CQA Manager, and Field Technicians. Attendance of the weekly progress meeting by telephone is acceptable. Topics to be discussed at the weekly progress meeting may include:

- Review the previous week's construction activities;
- Review the work activity and locations for the coming week;
- Review the work schedule;
- Discuss weekly assignments for the construction personnel and equipment;
- Discuss status of CQA activities;
- Discuss potential problems;
- Review construction documentation requirements; and
- Discuss health and safety, and recognize potential hazards in upcoming work.

The CQA Manager will coordinate the weekly progress meeting; develop and circulate a weekly meeting agenda; prepare weekly meeting minutes and distribute to RACER, the Regulatory Oversight Agency, Project Manager, Project Health and Safety Manager, Construction Field Coordinator, and Construction Manager.

3.1.3 Daily Work Meeting/Tailgate Meeting

Daily work meetings/Tailgate meetings will be held at the beginning of each work day at the Site. If VI mitigation system installation activities at multiple homes in one day are anticipated, the variances between homes and construction activities proposed for those homes will be considered during the daily meetings. The purpose of the daily work meeting is to discuss construction activities and CQA activities. At a minimum, the daily work meetings will be attended by the Field Technicians and Contractors. Topics to be discussed at the daily work meetings may include:

- Discuss the previous day's construction activities;
- Review the construction activities for the current day;
- Review CQA activities for the current day; and
- Review health and safety-related requirements/issues per the HASP.

The Field Technician will coordinate the daily work meetings.

3.1.4 Request for Information

In the case of any discrepancies discovered in the proposed VI mitigation system or during inspection of the VI mitigation system by the CQA Manager and/or Field Technician, the Contractor may issue, in writing, a request for information (RFI). Any request by the Contractor for substitution/change from the approved VI mitigation system design shall be accompanied by appropriate literature and justification for said substitution/change. The CQA Manager is responsible for reviewing, filing, and responding to any RFI initiated by the Contractor. The CQA Manager may request input from the Certified Mitigator/Construction Manager in responding to any RFI initiated by the Contractor.

4. Quality Control Plan

The Construction Manager will implement a CQA/CQC procedure which will include pre-installation, installation, and post-installation phases. The usage of the three phase system is necessary to ensure that system designs supplied by ARCADIS are being adhered to by the Contractors and their activities during installation. This will ensure proper system construction and performance for the best possible functionality of the VI mitigation system.

4.1 Contractor Selection

Several Contractors will be considered for installation of VI mitigation systems. It is the responsibility of ARCADIS and RACER to select the Contractor. The following considerations will be evaluated when selecting a Contractor:

- 1) Safety Record - Contractors will be required to submit a safety record prior to being considered for use on the project. The record must contain information for the past 3 years of operation. Contractors will be required to submit a summary of their training, policies, and reporting of safety.
- 2) Experience - Contractors will be required to provide photos of systems their company has installed, worker resumes, a summary of applicable experience, and types/number of systems installed in the past 3 years. Contractors must also have sufficient manpower to complete the installation process in a safe and efficient time frame.
- 3) Price - Contractors must submit a proposal that is competitive for labor and materials for installation of VI mitigation systems.

4.2 Pre-Installation Phase

The property-specific work plan for each property shall be finalized and approved by the U.S. EPA and the Property Owner.

4.2.1 Pre-Construction CQA Meeting

Prior to commencing field activities, ARCADIS will meet with the selected Contractor to review this plan and the design information for clarity. The review will address design criteria, and the property-specific work plan. If any information is deemed unclear, the

appropriate documentation will be returned to ARCADIS for clarification or modification. A recommended agenda with specific topics for the pre-construction meeting includes the following:

1. Introductions
2. Tour Home or Building to be Mitigated
3. Review Documents and Procedures
 - A. Property-Specific Work Plan
 - B. CQA Requirements
 - C. Health and Safety Plan
4. Define Lines of Communication
 - A. Lines of Communication
 - B. Progress Meetings
 - C. Procedures for Approving Design Clarifications and Changes During Installation
5. Review Site Requirements
 - A. Safety Rules
 - B. Site Rules
 - C. Work Schedule
 - D. Storage of Materials
 - E. Available Facilities
 - F. Contractor Submittals

6. Discuss Construction Issues

A. Property-Specific Work Plan

B. Construction Procedures

1) Proposed Construction Sequencing

2) Equipment

3) Construction Waste Management

C. Construction Schedule

4.3 Installation Phase

The Installation Phase of the Quality Control Plan ensures that oversight of the construction activities is being done by either the CQA Manager or Field Technician, which are reported back to the appropriate ARCADIS personnel. The Installation Phase of the Quality Control Plan will be repeated for each VI mitigation system installation. As part of the Installation Phase of the Quality Control Plan, there are certain construction aspects which must be addressed:

- Review of safety procedures and JLAs to ensure compliance with the HASP;
- Inspection of the area where the VI mitigation system is to be installed;
- A materials check to ensure all materials to be used, including tools and hardware to be used, meet the requirements of the property-specific work plan;
- Oversight of the Contractor to ensure the level of workmanship meets acceptable standards and the systems are being installed to the property-specific work plan. The oversight may include adherence to the work plan of the following system installation components (if applicable):
 - Suction points
 - Vent piping and securing of piping
 - In-line fan

- Manometer audible alarm, unless the property owner objects to installation of the alarm
 - Disconnect switch and wiring
 - Sealing
 - Roof flashing
- Communication with the Contractors as needed related to safety talking-points that may arise during installation; and
- Improvements or deviations to the finalized property-specific work plan shall be communicated during this phase to all ARCADIS personnel, RACER and the U.S. EPA before implementation/communications with the Contractor.

Since each residence or structure is unique in its construction, configuration, and age; it is necessary to consider each residence separately with respect to the design of VI mitigation system design. Therefore, as stated in the VI Mitigation Work Plan, a property-specific work plan will be created and implemented at each property. However if the need for any deviations arises during construction, the VI Mitigation Work Plan will be adhered to.

4.4 Post-Installation Phase

Following the successful installation of the VI mitigation system, ARCADIS will inspect the construction of the system and operation thereof. If there is a need for corrective actions, it will be done as soon as possible by the Contractor. If necessary, the following corrective actions may be taken:

- As-Is – Observed nonconformance does not adversely affect construction or operation;
- Fix – Observed nonconformance requires minor repairs or modifications to enable proper system operation;
- Modify – Disassembly or additional actions are required; and
- Refuse – The system or work is unacceptable. Additional actions must be taken by the Contractor to remove/revamp the system or work to meet specifications.

All nonconformance issues shall be documented and communicated to the Construction Manager and Construction Field Coordinator.

4.5 Proficiency Sampling

Proficiency sampling will be done within approximately 30, 180, and 360 days after installation of VI mitigation systems and again five years after the 360 day sampling. If post-installation proficiency sampling indicates concentrations of chemicals of concern are above the action levels, mitigation system modifications may be required. Procedures for proficiency sampling of indoor air will be completed in accordance with the VI Mitigation Work Plan. Indoor air (first floor, basement, and accessible crawlspace) samples will be collected for confirmation that the VI mitigation system is functioning as intended.

When active mitigation systems are installed in homes with basement or slab-on-grade foundations, one to two sub-slab sample points will be installed for collection of sub-slab pressure field extension measurements. A measurement of a negative pressure below the slab of 0.004 inches of water column will indicate that the active system is successfully depressurizing the sub-slab area. Sample points will be located on opposite sides of the foundation from the suction point to ensure the depressurization of the entire slab. Sample points will remain in place for measurements to be taken within 30 days of system installation and during annual inspections.

Documentation of the proficiency sampling will be in accordance with the VI Mitigation Work Plan.

4.6 System Operation and Maintenance (O&M)

An annual inspection will be conducted by ARCADIS to inspect the active mitigation systems and ensure that they are functioning properly. Two inspections will be conducted in the first year and the systems will be inspected annually thereafter. The following items will be inspected and recorded on the Inspection Form included in the O&M SOP (SOP 25) in Appendix B of the VI Mitigation Work Plan.

- The manometer reading will be checked to ensure the system is operating in the design range.
- Sub-slab pressure field extension readings will be measured at the sub-slab pressure points to ensure sub-slab depressurization of negative 0.004 in w.c.

- The fan will be checked for unusual noise or vibration.
- The vent piping will be checked for any damage.
- The pipe supports will be checked to ensure they are secure.
- Crawlspace or other areas sealed with reinforced, polyethylene sheeting will be inspected for damage.
- The foundation sealing and sealing around system piping penetrations will be checked for any additional areas requiring sealing.
- The presence of the padlock on the disconnect switch will be checked.
- The presence of the O&M Manual at the residence will be checked.

5. Documentation

5.1 Field Documentation

All activities in the field pertaining to construction, installation, and O&M of VI mitigation systems shall be recorded and documented.

5.2 Construction Quality Assurance Documentation

Upon completion of the work, CQA documentation will be included in the Operation and Maintenance (O&M) Manual. The property owner and the U.S. EPA will receive an O&M Manual for each system installed. The documentation shall summarize the activities of the project, and document aspects of construction and installation of VI mitigation systems.

The CQA documentation shall include the following information:

- Parties and personnel involved with the project;
- Scope of work;
- Outline of project;
- Quality assurance methods;
- Test results (conformance, destructive and non-destructive, including laboratory data); and
- Design drawings.

The Contractor shall document in a report that the installation activities proceeded in accordance with the CQA Plan except as noted in that report.

6. References

ARCADIS, Inc., 2011. Revised Sub-Slab and Indoor Air Sampling Work Plan, Motors Liquidation Company, Moraine, Ohio. March 4, 2011.



Figure 1: Organizational Flow Chart, RACER, Moraine, Ohio.

