


US EPA ARCHIVE DOCUMENT

<b>1. Incident Name</b>		<b>2. Date Prepared</b>		<b>3. Time Prepared</b>		<b>UNIT LOG ICS 214</b>	
Kalamazoo River/Enbridge Spill		07/02/2012		1915			
<b>4. Unit Name/Designators</b>		<b>5. Unit Leader</b>			<b>6. Operational Period :</b>		
Operations Unit/Containment Branch Monitoring Group		<b>Name:</b>		Dan Capone & Joe Victory (START/US EPA)		<b>From:</b>	07/03/2012 0700
		<b>Position:</b>		Operations Section Chief		<b>To:</b>	07/03/2012 1815
<b>7. Personnel Roster Assigned</b>							
<b>Name</b>		<b>ICS Position</b>			<b>DUTY CELL</b>		
Dan Capone		Operations Section Chief					
Joe Victory		Operations Section Chief					
Rex Johnson		Director					
Dan Zahner		Field Team Lead / CBM Team #3					
<b>8. Activity Log</b>							
<b>Activity Area</b>		Morrow Lake Delta				<b>LAT</b>	<b>LAT</b>
						<b>Various</b>	<b>Various</b>
						(DD.MMMM)	(DD.MMMM)
<b><u>OIL OBSERVED</u></b>		<b><u>EXTENT OF OIL IMPACTED AREA</u></b>					
		<b><u>DENSITY OF OIL /SHEEN</u></b>					
<b>Total Collection Points</b>		NA					
<b>Total Boom Deployed</b>		None					
<b>Activity</b>		<b><u>Weston/START Containment Branch Monitoring Group (CBM) Team Activity:</u></b>  <b>Morrow Lake/ New Boom Configuration</b> <b>Boom Configuration A</b> <ul style="list-style-type: none"> <li>Installed one 3 inch and two 2.5 inch anchor posts. Posts are completed for Configuration A.</li> </ul> <b>Boom Configuration B</b> <ul style="list-style-type: none"> <li>Install one 3 inch and one 2.5 inch anchor post at the midpoint of the configuration. Configuration B still needs one 2.5 inch anchor post at the midpoint and two 2.5 inch anchor posts at the upstream end.</li> </ul> <b>Boom Configuration C</b> <ul style="list-style-type: none"> <li>Install one two and a half inch anchor post on the upstream end to replace the one that broke last night. Posts were 15 ft. in length and driven to a depth of 12 ft below ground level.</li> <li>Finish installation of both sections of hard boom (approximately 850 ft on the upstream section and 800 ft on the downstream section.)</li> <li>Completed installation of the half curtain on all of the downstream section and all but 300 ft of the upstream section (the 300 ft that was not curtained was &lt;1.5 ft in depth and will not be curtained.)</li> </ul>					

Health and Safety Issues	None
Comments	Work activity is logged in logbook CBM3.