


US EPA ARCHIVE DOCUMENT

<b>1. Incident Name</b>	<b>2. Date Prepared</b>	<b>3. Time Prepared</b>	<b>UNIT LOG ICS 214</b>	
Kalamazoo River/Enbridge Spill	11/05/2012	16:18		
<b>4. Unit Name/Designators</b>	<b>5. Unit Leader</b>		<b>6. Operational Period :</b>	
SOS Team #1	<b>Name:</b>	Dan Capone & Chris Lantinga (START/US EPA)	<b>From:</b>	11/052012 08:43
	<b>Position:</b>	Operations Section Chief	<b>To:</b>	11/05/2012 15:33
<b>7. Personnel Roster Assigned</b>				
<b><u>Name</u></b>	<b>ICS Position</b>		<b>DUTY CELL</b>	
Dan Capone	Operations Section Chief			
Chris Lantinga	Operations Section Chief			
Dan Zahner	Field Team Lead			
Michael Thierry	SOS #1			
<b>8. Activity Log</b>				
<b>Activity Area</b>	Morrow Lake and Delta: Remove Walling Tubes.		<b>LAT</b>	<b>LAT</b>
			<b>Various</b>	<b>Various</b>
			(DD.MMMM)	(DD.MMMM)
<b><u>OIL OBSERVED</u></b>	<b>EXTENT OF OIL IMPACTED AREA</b>	NA		
	<b>DENSITY OF OIL /SHEEN</b>	NA		
<b>Total Collection Points</b>	NA			
<b>Total Boom Deployed</b>	NA			
<b>Activity</b>	<p><b><u>START SOS 1 Activity:</u></b></p> <p>START SOS 1 conducted oversight documentation of Enbridge Team of Ted Reckers (Team Lead) and Chad Khodl (Assistant). Team removed walling tubes from nine locations in Morrow lake (MP 37.8 to MP 38.25) and three locations in the delta (MP 37.5 and MP 36.6). Support boat with boat driver and deck hand removed the metal/wood stakes, buoy's and concrete anchors from each of the twelve locations. Team transported all twenty-three walling tubes to C3.2 building. The tubes were cleaned and placed in vertical holding racks to let material settle for 24 hours.</p> <p><b>Summary of Walling Tube Removal at Lake Morrow</b></p> <p>Removed walling tubes from sampling points 8, 9, 10, 11, 12, 13, 14, 15 and 16. Sample location 11 only had one walling tube the other eight locations had two walling tubes. Support boat removed all wood/metal stakes, buoy's and anchors. All seventeen tubes were cleaned and placed in vertical holding racks between 14:00 to 15:30 at C3.2 building.</p>			

	<p><b>Summary of Walling Tube Removal in Morrow Delta</b></p> <p>Removed walling tubes from sampling points 17, 19 and 20. All sample locations had two tubes. Support boat removed all wood/metal stakes, buoy's and anchors. All six tubes were cleaned and placed in vertical holding racks between 14:00 to 15:30 at C3.2 building</p> <p>Weather: Morning 24 degrees, partly cloudy with winds 5 mph from the East. Afternoon 42 degrees, sunny and calm wind condition.</p>
<b>Health and Safety Issues</b>	
<b>Comments</b>	