

US EPA ARCHIVE DOCUMENT

## ATTACHMENT 5

**CQA REPORT & CERTIFICATION  
TEST LINER - TISKILWA TILL**

**CLINTON LANDFILL, INC.  
CLINTON, ILLINOIS**

**IEPA Permit No. 2005-070-LF  
IEPA Site No. 0390055036**

**Prepared For  
Clinton Landfill, Inc.  
4700 North Sterling Avenue  
Peoria, Illinois 61615**

**Prepared By  
SKS Engineers, Inc.  
2900 North Martin Luther King Jr. Dr.  
Decatur, Illinois 62526**

**SKS Project No. 610337  
March 2007**

1	INTRODUCTION
2	ENGINEERING CERTIFICATION
3	AS-BUILT DRAWING
4	FIELD TEST DATA
5	LABORATORY TEST DATA
6	PERMEABILITY COMPARISON
7	CQA DAILY REPORTS
8	

# **SECTION 1**

## **INTRODUCTION**





Illinois  
Environmental  
Protection Agency


Bureau of Land  
1021 North Grand Avenue East  
Box 19276  
Springfield, IL 62794-9276

### Certification of Authenticity of Official Forms

This form must accompany any application submitted to the Illinois EPA Bureau of Land, Division of Land Pollution Control, Permit Section on forms other than the official copy printed and provided by the Illinois EPA. The only allowed changes to the form are in spacing, fonts, and the addition of the information provided. Any additions must be underlined. The forms would not be considered identical if there is any change to, addition or deletion of words on the form or to the language of the form.


The same individuals that sign the application form it accompanies must sign the following certification.

*I hereby certify under penalty of law that I have personally examined, and am familiar with the application form or forms and all included supplemental information submitted to the Illinois EPA herewith, and that the official Illinois Environmental Protection Agency application form or forms used herein is or are identical in all respects to the official form or forms provided by the Illinois EPA Bureau of Land Permit Section, and has not or have not been altered, amended, or otherwise modified in any way. I further certify under penalty of law that any attached or included electronic data version of the application form or forms complies with the official Illinois EPA's Electronic version thereof, and is or are identical in all respects to the official electronically downloadable form or forms provided by the Illinois EPA Bureau of Land Permit Section, and has not or have not been altered, amended or otherwise modified in any way.*

  
\_\_\_\_\_  
Owner Signature

3/20/07  
\_\_\_\_\_  
(date)

Vice-President  
\_\_\_\_\_  
Title

  
\_\_\_\_\_  
Operator Signature


3/20/07  
\_\_\_\_\_  
(date)

Vice-President  
\_\_\_\_\_  
Title

  
\_\_\_\_\_  
Engineer Signature  
(if necessary)

3/23/07  
\_\_\_\_\_  
(date)

*Subscribed and Sworn to Before Me,  
a Notary Public in and for the  
above-mentioned County and State.*

  
\_\_\_\_\_  
Notary Public



My Commission Expires: 03-24-09

[Notary Seal]



Illinois  
Environmental  
Protection Agency

Bureau of Land  
1021 North Grand Avenue East  
Box 19276  
Springfield, IL 62794-9276

### GENERAL APPLICATION FOR PERMIT (LPC-PA1)

This form must be used for any application for permit, except for landscape waste composting or hazardous waste management facilities regulated in accordance with RCRA, Subtitle C from the Bureau of Land. One original and two (2) photocopies, or three (3) if applicable, of all permit application forms must be submitted. Attach the original and appropriate number of copies of any necessary plans, specifications, reports, etc. to fully support and describe the activities or modifications being proposed. Attach sufficient information to demonstrate compliance with all applicable regulatory requirements. Incomplete applications will be rejected. Please refer to the instructions for further guidance.

**Note:** Permit applications which are hand-delivered to the Bureau of Land, Permit Section must be delivered to 1021 North Grand Avenue East between the hours of 8:30 a.m. to 5:00 p.m., Monday through Friday (excluding State holidays).

Please type or print legibly.

#### I. SITE IDENTIFICATION

Name: Clinton Landfill No. 3 Site # (Illinois EPA): 0390055036  
Physical Site Location (street, road, etc.): Route 51 South  
City, Zip Code: Clinton, 61727 County: DeWitt  
Existing DE/OP Permit Nos. (if applicable): Clinton 61727

#### II. OWNER/OPERATOR IDENTIFICATION

##### OWNER

##### OPERATOR

Name: Clinton Landfill, Inc. Clinton Landfill, Inc.  
Address: P.O. Box 907 P.O. Box 9071  
Peoria, IL 61612-9071 Peoria, IL 61612-9071  
Contact Name: Ron L. Edwards Ron L. Edwards  
Phone #: (309) 676-4893 (309) 676-4893

#### III. PERMIT APPLICATION IDENTIFICATION

##### TYPE SUBMISSION/REVIEW PERIOD:

- ☐ New Landfill/180 days (35 IAC Part 813)
- ☐ Landfill Expansion/180 days (35 IAC Part 813)
- ☒ Sign. Mod to Operate/90 days (35 IAC Part 813)
- ☐ Other Sign. Mod/90 days (35 IAC Part 813)
- ☐ Renewal of Landfill 90 days (35 IAC Part 813)
- ☐ Developmental/90 days (35 IAC Part 807)
- ☐ Operating/45 days (35 IAC Part 807)
- ☐ Supplemental/90 days (35 IAC Part 807)
- ☐ Permit Transfer/90 days (35 IAC Part 807)
- ☐ Renewal of Experimental Permit (35 IAC Part 807)

##### TYPE FACILITY:

- ☒ Landfill
- ☐ Land Treatment
- ☐ Transfer Station
- ☐ Treatment
- ☐ Storage
- ☐ Incinerator
- ☐ Composting
- ☐ Recycling/Reclamation
- ☐ Other (Specify) \_\_\_\_\_

##### TYPE WASTE:

- ☒ General Municipal Refuse
- ☐ Hazardous
- ☒ Special (Non-hazardous)
- ☐ Chemical Only (exc. putrescible)
- ☐ Inert Only (exc. chemical and putrescible)
- ☐ Used Oil
- ☐ Potentially Infectious Medical Waste
- ☐ Landscape Waste
- ☐ Other (Specify) \_\_\_\_\_

**DESCRIPTION OF THIS PERMIT REQUEST:** (Include a brief narrative description here.)

CQA Report and Engineering Certification for Test Liner

#### IV. COMPLETENESS REQUIREMENTS

The following items must be checked Yes, No or N/A. Each item will be reviewed by the log clerk. Blank items will result in rejection of the application. Please refer to the instructions for further guidance.

1. Have all required public notice letters been mailed in accordance with the LPC-PA16 instructions? ☒ Yes ☐ No ☐ N/A  
(If so, provide a list of those recipients of the required public notice letters for Illinois EPA retention.)  
Such retention shall not imply any Illinois EPA review and/or confirmation of the list.)
2. a. Is the Siting Certification Form (LPC-PA8) completed and enclosed? ☐ Yes ☐ No ☒ N/A  
b. Is siting approval currently under litigation? ☐ Yes ☒ No ☐ N/A
3. a. Is a closure, and if necessary a post closure, plan covering these activities being submitted, or  
b. has one already been approved? (Provide permit number \_\_\_\_\_.) ☐ Yes ☐ No ☒ N/A
4. a. For waste disposal sites only: Has any employee, owner, operator, officer or director of the owner  
or operator had a prior conduct certification denied, canceled or revoked? ☐ Yes ☒ No ☐ N/A  
b. Have you included a demonstration of how you comply or intend to comply with  
35 Ill. Adm. Code Part 745? ☐ Yes ☐ No ☒ N/A
5. a. Is land ownership held in beneficial trust? ☐ Yes ☒ No ☐ N/A  
b. If yes, is a beneficial trust certification form (LPC-PA9) completed and enclosed? ☐ Yes ☐ No ☒ N/A
6. a. Does the application contain information or proposals regarding the hydrogeology; groundwater  
monitoring, modeling or classification; a groundwater impact assessment; or vadose zone  
monitoring for which you are requesting approval? ☐ Yes ☒ No ☐ N/A  
b. If yes, have you submitted a third (3rd) copy of the application (4 total) and supporting documents?

**V. SIGNATURES** (Original signatures required. Signature stamps or applications transmitted electronically or by facsimile are not acceptable.)

All applications shall be signed by the person designated below as a duly authorized representative of the owner and/or operator.  
Corporation - By a principal executive officer of at least the level of vice-president.  
Partnership or Sole Proprietorship - By a general partner or the proprietor, respectively.  
Government - By either a principal executive officer or a ranking elected official.

A person is a duly authorized representative of the owner and operator only if:

1. They meet the criteria above or the authorization has been granted in writing by a person described above; and
2. is submitted with this application (a copy of a previously submitted authorization can be used).

I hereby affirm that all information contained in this Application is true and accurate to the best of my knowledge and belief.

I do herein swear that I am a duly authorized representative of owner/operator and I am authorized to sign this permit application form.

Owner Signature: [Signature] Title: Vice-President Date: 3/20/07  
Owner FEIN or S.S. Number: 37-1223747

Operator Signature: [Signature] Title: Vice-President Date: 3/20/07  
Operator FEIN or S.S. Number: 37-1223747

Notary: Subscribe and sworn before me this 20 day of March, 07.


Notary Signature: [Signature] Notary Seal:

My commission expires on: 03-24-09



Engineer Signature: [Signature] Title: President Date: 3/23/07  
Engineer Address: SKS Engineers  
2900 N. Martin Luther King, Jr. Drive  
Decatur, Illinois 62526

Engineer Phone No. (217) 877-2100



All information submitted as part of the Application is available to the public except information specifically designated by the Applicant to be treated confidentially as a trade secret or secret process in accordance with Section 5 of the Environmental Protection Act, applicable Rules and Regulations of the Illinois Pollution Control Board and applicable Illinois EPA rules and guidelines.





Illinois  
Environmental  
Protection Agency

Bureau of Land  
1021 North Grand Avenue East  
Box 19276  
Springfield, IL 62794-9276

## APPLICATION FOR OPERATING PERMIT (LPC-PA4)

### I. Facility Identification:

Name of Facility: Clinton Landfill No. 3

Site Number: 0390055036

Developmental Permit Number: 2005-070-LF Date Issued: March 2, 2007

### II.A. Applicant Identification:

#### Operator

#### Owner

Name: Clinton Landfill, Inc.

Name: Clinton Landfill, Inc.

Phone Number: (309) 676-4893

Phone Number: (309) 676-4893

Agency correspondence mailed to: ☒ Owner ☐ Operator ☐ (Other Explain)

### B. Site Ownership:

- |  |  |
|--|--|
| <input checked="" type="checkbox"/> Presently Owned by Applicant | <input type="checkbox"/> To be Leased by Applicant for _____ years |
| <input type="checkbox"/> Presently Owned by Trust                | <input type="checkbox"/> Years of Lease Remaining: _____           |
| <input type="checkbox"/> Presently Owned by Corporation          | <input type="checkbox"/> Beginning Date of Lease: _____            |
|  | <input type="checkbox"/> Expiration Date of Lease: _____           |

Operated by: ☒ Illinois Corporation ☐ Partnership ☐ Government ☐ Individual  
☐ Trust ☐ Other: \_\_\_\_\_

### III. Location Information:

Attach a copy of the United States Geological Survey (USGS) quadrangle map.

Describe the exact area or unit which is being requested to operate: Test Liner

IV. Financial Assurance:

Are financial assurance documents included? ☐ Yes ☐ No ☒ N/A  
(Use Original Agency Forms).

V. Documentation

Are all necessary reports and information required in the Developmental permit(s) provided? ☐ Yes ☐ No ☒ N/A

VI. Certification

I hereby certify that the facility has been developed in accordance with IEPA Development Permit No. 2005-070-LF and any applicable supplement permit(s).


Engineers


Seal:

Name: SKS Engineers

Address: 2900 N. Martin Luther King, Jr. Drive  
Decatur, IL 62526


Phone No.: (217) 877-2100

Signature: 



STAG U MB  
MAYNESVILLE EAST

3206 HZ NEW  
(CLINTON)





**ENGINEERS, INC.**

**CONSULTING  
ENGINEERS**

2900 N. MARTIN LUTHER KING, JR. DRIVE • DECATUR, ILLINOIS 62526

217-877-2100 • FAX 217-877-4816  
www.sksengineers.com

**VERIFICATION OF NOTIFICATION**

**CLINTON LANDFILL No. 3  
DeWitt County  
Site No. 0390055036**

A copy of the attached Notice of Application for Permit to Manage Waste (LP-PA-16) has been mailed to the following:

**ILLINOIS STATE SENATOR**

The Honorable Bill Brady  
Senate District 44  
2203 Eastland Drive, Suite 3  
Bloomington, IL 61704

**STATE'S ATTORNEY**

Jerry Johnson  
DeWitt County Courthouse  
201 W. Washington Street  
Post Office Box 439  
Clinton, IL 61727-0439

**CITY CLERK**

Clinton City Clerk  
118 W. Washington Street  
Clinton, IL 61727

**ILLINOIS STATE REPRESENTATIVE**

The Honorable Bill Mitchell  
Representative District 87  
332 West Marion, Suite N-1  
Forsyth, IL 62535

**COUNTY BOARD CHAIRMAN**

Duane Harris  
DeWitt County Courthouse  
201 W. Washington Street  
Post Office Box 439  
Clinton, IL 61727-0439

By: \_\_\_\_\_

Date: \_\_\_\_\_



Illinois  
Environmental  
Protection Agency

Bureau of Land  
1021 North Grand Avenue East  
Box 19276  
Springfield, IL 62794-9276

## NOTICE OF APPLICATION FOR PERMIT TO MANAGE WASTE (LPC-PA16)

Date: March 19, 2007

To Elected Officials and Concerned Citizens:

The purpose of this notice is to inform you that a permit application has been submitted to the IEPA, Bureau of Land, for a solid waste project described below. You are not obligated to respond to this notice, however, if you have any comments, please submit them in writing to the address below, or call the Permit Section at 217/524-3300, within twenty-one (21) days.

Illinois Environmental Protection Agency  
Bureau of Land, Permit Section (#33)  
1021 North Grand Avenue East, Post Office Box 19276  
Springfield, Illinois 62794-9276

The permit application, which is identified below, is for a project described at the bottom of this page.

### SITE IDENTIFICATION

Site Name: Clinton Landfill, Inc.

Site # (IEPA): 0390055036

Address: Route 51 South

City: Clinton

County: DeWitt

### TYPE PERMIT SUBMISSIONS:

New Landfill	<input type="checkbox"/>
Landfill Expansion	<input type="checkbox"/>
First Significant Modification	<input type="checkbox"/>
Significant Modification to Operate	<input checked="" type="checkbox"/>
Other Significant Modification	<input type="checkbox"/>
Renewal of Landfill	<input type="checkbox"/>
Development	<input type="checkbox"/>
Operating	<input type="checkbox"/>
Supplemental	<input type="checkbox"/>
Transfer	<input type="checkbox"/>
Name Change	<input type="checkbox"/>
Generic	<input type="checkbox"/>

### TYPE FACILITY:

Landfill	<input checked="" type="checkbox"/>
Land Treatment	<input type="checkbox"/>
Transfer Station	<input type="checkbox"/>
Treatment Facility	<input type="checkbox"/>
Storage	<input type="checkbox"/>
Incinerator	<input type="checkbox"/>
Composting	<input type="checkbox"/>
Recycling/Reclamation	<input type="checkbox"/>
Other	<input type="checkbox"/>

### TYPE WASTE:

General Municipal Refuse	<input checked="" type="checkbox"/>
Hazardous	<input type="checkbox"/>
Special (Non-Hazardous) Chemical Only	<input checked="" type="checkbox"/>
(exec. putrescible)	<input type="checkbox"/>
Inert Only	<input type="checkbox"/>
(exec. chem. & putrescible)	<input type="checkbox"/>
Used Oil	<input type="checkbox"/>
Solvents	<input type="checkbox"/>
Landscape/Yard Waste	<input type="checkbox"/>
Other (Specify _____)	<input type="checkbox"/>

### DESCRIPTION OF PROJECT:

COA Report and Engineering Certification for Test Liner

Please retain a copy for your own use.

jab\002711i.doc  
IL 532 0334  
LPC 040 Rev. Feb. 03

This Agency is authorized to require this information under Illinois Revised Statutes, 1979, Chapter 111 1/2, Section 1039. Disclosure of this information is required under that Section. Failure to do so may prevent this form from being processed and could result in your application being denied. This form has been approved by the Forms Management Center.

## INTRODUCTION

SKS Engineers, Inc. was retained by Clinton Landfill, Inc. to provide Construction Quality Assurance Services (CQA), as defined in the IEPA Permit No. 2005-070-LF, for Clinton Landfill No. 3. (IEPA Site No. 0390055036).

Jerrel L. Shaffer, Registered Professional Engineer, Illinois, No. 36442, was appointed to act as CQA Officer on behalf of the firm. This is the report of construction activities supervised by our firm during construction of the area described above, following the issuance of the IEPA permit. This report contains the CQA documents required by the Construction Quality Assurance Plan, along with the required engineering certifications.

Clinton Landfill, Inc. informed the CQA officer that they planned on using Tiskilwa Till in the construction of the earth liner fill at Clinton Landfill No. 3. The following is a narrative of the CQA program activities and construction of the test liner.

Construction activities began with sampling of the Tiskilwa Till from test holes near project coordinates N5000, E8000 at approximate elevation 690 within the proposed borrow area (CLI #3 Phase 1 excavations). Three (3) proctor samples were acquired and taken to the soil laboratory for testing as per CQA plan requirements. The test results from these samples are found in Section 5 of this report. Upon completion of laboratory testing, Mike Smith, CQA Officer-in-Absentia laid out the limits of construction for the test liner. The area laid out to construct the test liner was outside of the waste boundary of CLI #3 and will not be incorporated into any of the full scale liner of CLI #3. The test liner construction area had sufficient length to ensure suitable acceleration /deceleration areas for compaction equipment to reach operational speed throughout the test liner construction.

A plan view drawing showing the test liner layout is provided in Section 3 of this report. Sallenger, Inc., project contractor, began construction by preparing the subgrade on which the test liner was to be placed.. CQA personnel observed proof-rolling of subgrade with a loaded *CATERPILLAR* 740 truck, and approved the subgrade to initiate test liner construction. Documentation of proof roll of subgrade is provided in Section 7, CQA Daily Report No. 610337-02 of this report. The contractor then began placing and compacting a



Locations of the Shelby tube samples were surveyed using GPS equipment and northing, easting and elevations were recorded and reported. These Shelby tube samples were tested in the laboratory in accordance with the CQA plan. The results of the testing of these samples are found in Section 5 of this report. Laboratory permeability test results ranged from  $1.11 \times 10^{-8}$  to  $5.98 \times 10^{-8}$  cm/sec, which meets the  $1 \times 10^{-7}$  cm/sec permeability requirements.

CQA personnel began field permeability testing by establishing location/area for Two-Stage Boutwell Permeameter testing. This was done by dividing the test liner and randomly selecting which quarter to test. Upon random selection of test area, testing began with CQA personnel installing three (3) Two-stage Boutwell Permeameter units: Unit Nos. 1, 3, and 4; and one (1) TEG (Temperature Effect Gauge) Unit No. 2 at the newly constructed test liner. Field permeability testing was then conducted and observed by CQA personnel in accordance with the CQA plan. Results of the field permeability testing are in Section 4 of this report. Field permeability test results ranged from  $4.41 \times 10^{-9}$  to  $2.26 \times 10^{-8}$  cm/sec, which meets the  $1 \times 10^{-7}$  cm/sec permeability requirements.

Upon completion of the CQA plan-required testing of permeability, both the in-field and laboratory testing, the data was compared and a statistical correlation was established. Results of this comparison may be found in Section 6 of this report.

Although not required in the CQA Plan for Test Liners, Design Engineers and CQA personnel were in agreement to have additional laboratory testing conducted on the proctor samples to ensure earth liner material met or exceeded specified undrained shear strengths of 3 tons. Results of these tests can be found in Section 5 of this report, which demonstrates the undrained shear strength of 3 tons was met or exceeded.

mixture of weathered and unweathered Tiskilwa tills from the approved borrow area in 9 inch loose lifts, compacted to a 6 inch maximum thickness. Elevations of each lift thickness were controlled and monitored by GPS survey equipment. After six (6) passes with a CATERPILLAR 815B self-propelled sheepsfoot roller, required compaction testing was performed by CQA personnel.

Locations for nuclear density tests were selected using the CQA Plan Statistical Sampling Program. A 20' x 20' grid was established and numbered and a computer-generated random number selected the site of each test. Each test was laid out using site coordinates with GPS survey equipment. Following preparation of test locations, each test location was surveyed with GPS equipment and northing, easting and elevation was recorded. The completed density tests are found in Section 4 of this report. The nuclear moisture density test data showed fill materials were at or above optimum moisture; therefore, no moisture conditioning or admixtures were used during construction of the test liner. Nuclear moisture density tests showed an average compaction of 98.9% at or above optimum moisture contents. The contractor completed construction after a minimum of 3 feet of earth liner fill was in place.

CQA personnel, using the above referenced CQA Plan's Statistical Sampling Program obtained the locations for sampling test liner for laboratory permeability in three (3) locations and pushed three (3) sets of shelby tubes vertically and horizontally into the earth liner fill, obtained one (1) sample from each, and delivered these six (6) samples to the soils laboratory. A slight discrepancy between the CQA Plan and the method used to determine the horizontal permeability was the acquiring of horizontal permeability samples for laboratory testing. Horizontal permeability tests are not required during full scale liner construction. However, to fulfill the requirements of the test liner, specifically Section 4.5, last paragraph, "The laboratory hydraulic conductivity test results will be compared with the field hydraulic conductivity test results to determine whether a statistical correlation exists." SKS conducted horizontal laboratory hydraulic conductivity tests to compare the horizontal permeability results with the field permeability tests to establish a statistical correlation. This method of sampling will only be needed during construction of new and additional test liners.

---

## **SECTION 2**

# **ENGINEERING CERTIFICATION**

## ENGINEERING CERTIFICATION

CLINTON LANDFILL No. 3  
Test Liner - Tiskilwa Till


The test liner generally designated as "Test Liner - Tiskilwa Till," was constructed on December 18, 2006. It is defined by the facility coordinate system as being bounded by the following coordinates:


N5262, E7868; N5414, E7865; N5419, E7923 & N5262, E7932

The work was done under my general supervision as Construction Quality Assurance Officer and under the direct supervision of Mr. Mike Smith, as the Construction Quality Assurance Officer In-Absentia. The Construction Quality Assurance work for the project consisted of the following:

1. Inspection and testing of the construction of the test liner to confirm, prior to full-scale liner construction that the full scale liner will meet the construction specifications and regulatory requirements using the planned soil types.


Based on the contents of this report and observations of Mr. Smith, I hereby certify that the test liner was constructed, monitored and tested with the approved Construction Quality Assurance Plan (November 2006). These test results demonstrate that the soil materials within the Tiskilwa Till are suitable for the compacted clay fill (CCF) and earth liner construction and the construction techniques are suitable to achieve the CCF and Earth Liner specifications.

  
\_\_\_\_\_  
Jerrel L. Shaffer, P.E.  
Construction Quality Assurance Officer



**SECTION 3**

**AS-BUILT DRAWING**



# LEGEND

UNIT 1

IN-PLACE FIELD  
PERMEABILITY  
TEST LOCATION

UNIT 2

TEG UNIT

**SKS ENGINEERS, INC.**  
CONSULTING  
ENGINEERS  
1000 N. WILSON AVENUE, SUITE 200  
CHICAGO, ILLINOIS 60642  
(312) 677-2100 • FAX (312) 677-6810  
PROFESSIONAL DESIGN FIRM (001-001401) CIPED 04/20/2007


## PLAN VIEW

TEST LINER - TISKOLAWA TILL  
CLINTON LANDFILL NO. 3  
CLINTON, ILLINOIS

DWN: RJZ DATE: 02.23.2007 CKD: JLS

SKS PROJECT # 610337 SHT: 1 OF 1





**ENGINEERS, INC.**  
CONSULTING  
ENGINEERS  
1111 11th Street, N.E.  
Grand Rapids, MI 49503  
Phone: (616) 454-1111  
Fax: (616) 454-1111  
Email: info@engineersinc.com

## SECTION A-A


N 5250 - N 5450

SCALE:  
H: 1"=20'  
V: 1"=2'

## SECTION A-A

TEST LINER  
CLINTON LANDFILL NO. 3  
CLINTON, ILLINOIS

DWN: RJZ DATE: 02.23.2007 CKD: JLS  
SKS PROJECT # 610337 SHT: 1 OF 2



**ENGINEERS, INC.**  
 CONSULTING  
 1000 N. 10TH ST., SUITE 100  
 CHICAGO, ILLINOIS 60610  
 PHONE (312) 877-0915  
 FAX (312) 877-0916  
 WWW: WWW.ENR.COM

SCALE:  
 H: 1"=20'  
 V: 1"=2'

**TEST LINER**  
 CLINTON LANDFILL NO. 3  
 CLINTON, ILLINOIS

DWR: RJZ DATE: 02.23.2007 CHK: JLS

SGS PROJECT # 610337 SHE 2 OF 2

**SECTION 4**

**FIELD TEST DATA**



**ENGINEERS, INC.**

**CONSULTING  
ENGINEERS**

2900 N. MARTIN LUTHER KING, JR. DRIVE • DECATUR, ILLINOIS 62526

217-877-2100 • FAX 217-877-4816  
www.sksengineers.com

March 20, 2007

Project No. 610337

PDC Technical Services, Inc.  
P.O. Box 9071  
Peoria, IL 61612-9071

ATTN: Mr. George Armstrong

RE: **Test Fill Clinton Landfill No.3**


**SOIL COMPACTION TEST RESULTS**

Contractor: **Sallenger, Inc.**

Report Identification: **610337-01**

Test No.	Test Date	Test Location	Test Elevation	Dry Density (Lbs./Cu.Ft.)		Moisture Content (Percent)		Percent Compaction
				Field	Maximum	Field	Optimum	
1	18-Dec-06	Earth Liner N5288 E7892	708.0	122.1	123.4	11.8	11.8	98.9%
2	18-Dec-06	N5309 E7910	708.8	121.3	123.4	12.0	11.8	98.3%
3	18-Dec-06	N5329 E7888	710.0	123.7	123.4	12.5	11.8	100.2%
4	18-Dec-06	N5365 E7910	713.5	123.6	123.4	12.0	11.8	100.2%
5	18-Dec-06	N5374 E7882	713.3	122.4	123.4	11.9	11.8	99.2%
6	18-Dec-06	N5302 E7884	709.7	121.5	123.4	12.8	11.8	98.5%
7	18-Dec-06	N5278 E7909	707.8	123.5	123.4	12.6	11.8	100.1%
8	18-Dec-06	N5336 E7909	712.0	119.2	121.7	13.1	12.0	97.9%
9	18-Dec-06	N5357 E7888	713.0	122.2	123.4	12.0	11.8	99.0%
10	18-Dec-06	N5390 E7909	716.2	119.9	121.7	12.3	12.0	98.5%
11	18-Dec-06	N5269 E7885	708.4	118.1	121.7	12.0	12.0	97.0%
12	18-Dec-06	N5301 E7892	710.7	123.4	123.4	11.9	11.8	100.0%
13	18-Dec-06	N5342 E7902	713.3	123.0	123.4	11.8	11.8	99.7%
14	18-Dec-06	N5383 E7912	716.0	122.8	123.4	11.9	11.8	99.5%
15	18-Dec-06	N5360 E7887	714.9	122.0	123.4	12.0	11.8	98.9%
16	18-Dec-06	N5324 E7899	713.1	118.9	121.7	12.5	12.0	97.7%
17	18-Dec-06	N5289 E7916	710.0	119.6	121.7	12.7	12.0	98.3%

NOTES: Specifications require a compaction to a minimum of 95 percent of the maximum dry density. The maximum laboratory dry density is determined in accordance with ASTM D-698. Type of material tested: Tiskilwa Till.



# **LEGEND**

UNIT 1

IN-PLACE FIELD  
PERMEABILITY  
TEST LOCATION

UNIT 2

TEG UNIT

3

NUCLEAR DENSITY  
TEST LOCATION

610337-06

SHELBY TUBE  
LOCATION

**SHS ENGINEERS, INC.**  
CONSULTING  
ENGINEERS  
2020 N. WINTER LANE, SUITE 100  
CLINTON, ILLINOIS 61703  
(312) 327-3100 • FAX (312) 327-3110  
PROFESSIONAL ENGINEER REG. #001-021101 EXPIRES 04/30/2007

## **TEST LOCATIONS**

TEST LINER - TISOLANA TILL  
CLINTON LANDFILL NO. 3  
CLINTON, ILLINOIS

DWN: RJZ DATE: 02.23.2007 CKD: JLS

SKS PROJECT # 610337 SHT: 1 OF 1

FIELD PERMEABILITY  
CALCULATIONS  
CLINTON LANDFILL NO. 3

SKS #610337

FIELD PERMEABILITY  
TEST AT LOCATION 1

$$K1 := 1.16 \times 10^{-8} \frac{\text{cm}}{\text{sec}}$$

$$K2 := 0.23 \times 10^{-8} \frac{\text{cm}}{\text{sec}}$$

$$\frac{K2}{K1} = 0.198$$

Note: The K1 and K2 values are the  
average of the last three computed  
values in the attached table

$K2/K1 < 0.4$  So Use  $P = 20$

From Graph Use  $m = 0.4$

$$m := 0.4$$

TEST DATA

$$D1 := 10.16\text{-cm}$$

$$b1 := 78\text{-cm}$$

$$Kv := \frac{\left(\frac{1}{m}\right) \cdot \left(1 - \frac{D1}{4 \cdot m \cdot b1}\right) \cdot K1}{\left(1 - \frac{D1}{4 \cdot b1}\right)}$$

$$Kv = 2.754 \times 10^{-8} \frac{\text{cm}}{\text{sec}}$$

$$Kh := m^2 \cdot Kv$$

$$Kh = 4.406 \times 10^{-9} \frac{\text{cm}}{\text{sec}}$$

FIELD PERMEABILITY  
TEST AT LOCATION 3

$$K1 := 1.81 \times 10^{-8} \frac{\text{cm}}{\text{sec}}$$

$$K2 := 2.19 \times 10^{-9} \frac{\text{cm}}{\text{sec}}$$

$$\frac{K2}{K1} = 0.121$$

Note: The K1 and K2 values are the  
average of the last three computed  
values in the attached table

$K2/K1 < 0.4$  So Use  $P = 20$

From Graph Use  $m = 0.2$

$$m := 0.2$$

TEST DATA

$$D1 := 10.16\text{-cm}$$

$$b1 := 60\text{-cm}$$

$$Kv := \frac{\left(\frac{1}{m}\right) \cdot \left(1 - \frac{D1}{4 \cdot m \cdot b1}\right) \cdot K1}{\left(1 - \frac{D1}{4 \cdot b1}\right)}$$

$$Kv = 7.45 \times 10^{-8} \frac{\text{cm}}{\text{sec}}$$

$$Kh := m^2 \cdot Kv$$

$$Kh = 2.98 \times 10^{-9} \frac{\text{cm}}{\text{sec}}$$



FIELD PERMEABILITY  
CALCULATIONS  
CLINTON LANDFILL NO. 3

SKS #610337

FIELD PERMEABILITY  
TEST AT LOCATION 4

$$K1 := 1.48 \times 10^{-8} \frac{\text{cm}}{\text{sec}}$$

$$K2 := 0.18 \times 10^{-8} \frac{\text{cm}}{\text{sec}}$$

$$\frac{K2}{K1} = 0.122$$

Note: The K1 and K2 values are the  
average of the last three computed  
values in the attached table

$K2/K1 < 0.4$  So Use  $P = 20$

From Graph Use  $m = 0.2$

$$m := 0.2$$

TEST DATA

$$D1 := 10.16\text{-cm}$$

$$b1 := 60\text{-cm}$$

$$Kv := \frac{\left(\frac{1}{m}\right) \cdot \left(1 - \frac{D1}{4 \cdot m \cdot b1}\right) \cdot K1}{\left(1 - \frac{D1}{4 \cdot b1}\right)}$$

$$Kv = 6.092 \times 10^{-8} \frac{\text{cm}}{\text{sec}}$$

$$Kh := m^2 \cdot Kv$$

$$Kh = 2.437 \times 10^{-9} \frac{\text{cm}}{\text{sec}}$$




FIGURE 7  
GRAPH FOR (m) - (L/D=1.5)

$K_2/K_1$	$p$
> 1.1	1
0.9 - 1.1	1, 2
0.8 - 0.9	2, 5
0.7 - 0.8	5, 10
0.6 - 0.7	10, 20
0.4 - 0.6	15, 20
0.4 >	*

\* Use Stage 1 Only Approach - Paragraph (4.13).

BOTWELL FIELD PERMEABILITY TESTING DATA  
CLINTON LANDFILL NO. 3

TEST PAD LOCATION #1 - K1

READING	TIME	TEMP	READING	H1 (cm)	H2 (cm) <sup>1</sup>	cm/sec	READING	TIME	TEMP	READING	H1 (cm)	H2 (cm)	K2 (cm/sec)
1 TO 2	150	56	48	0	210	203	1 TO 2	380	54	46	0	210	202
2 TO 3	270	62	4	208	204	208E-07	2 TO 3	1080	50	17	207	203	1.85E-08
3 TO 4	1020	56	15	208	208	7.46E-08	3 TO 4	1440	56	25	200	192	2.47E-08
4 TO 5	1710	68	11	201	198	1.14E-08	4 TO 5	1440	50	39	196	192	4.27E-08
5 TO 6	1170	68	30	204	201	1.86E-08	5 TO 6	2880	44	55	188	192	2.18E-08
6 TO 7	1440	48	44	183	190	1.08E-08	6 TO 7	1440	46	63	179	182	1.48E-08
7 TO 8	1020	55	41	185	182	1.03E-08						173	3.33E-08
						1.37E-08							

TEST PAD LOCATION #1 - K2

TEST PAD LOCATION #3 - K1

READING	TIME	TEMP	READING	H1 (cm)	H2 (cm) <sup>1</sup>	cm/sec	READING	TIME	TEMP	READING	H1 (cm)	H2 (cm)	K2 (cm/sec)
1 TO 2	110	56	63	0	210	205	1 TO 2	380	54	46	0	210	203
2 TO 3	180	52	17	210	198	2.22E-07	2 TO 3	1080	50	8	208	208	1.31E-08
3 TO 4	960	50	29	198	195	4.74E-08	3 TO 4	1440	56	12	205	198	2.21E-10
4 TO 5	960	53	32	183	190	6.21E-08	4 TO 5	1440	50	25	203	200	3.01E-08
5 TO 6	240	54	37	182	188	1.87E-08	5 TO 6	2880	44	42	186	180	1.84E-09
6 TO 7	240	60	38	189	185	7.30E-08	6 TO 7	1440	46	50	186	180	1.56E-09
7 TO 8	960	48	65	188	180	9.25E-08							3.20E-09
						4.25E-08							
8 TO 9	210	56	0	210	205	1.10E-07							
9 TO 10	270	62	5	210	203	1.13E-07							
10 TO 11	1020	56	17	207	204	1.40E-08							
11 TO 12	1710	68	20	200	190	2.83E-08							
12 TO 13	1110	56	39	189	186	1.27E-08							
13 TO 14	1600	48	55	188	184	1.33E-08							

TEST PAD LOCATION #3 - K2

TEST PAD LOCATION #4 - K1

READING	TIME	TEMP	READING	H1 (cm)	H2 (cm) <sup>1</sup>	cm/sec	READING	TIME	TEMP	READING	H1 (cm)	H2 (cm)	K2 (cm/sec)
1 TO 2	110	56	63	0	210	204	1 TO 2	380	54	46	0	210	204
2 TO 3	150	52	26	199	198	2.71E-07	2 TO 3	1080	50	2	208	208	1.28E-08
3 TO 4	150	50	33	195	192	4.77E-08	3 TO 4	1440	56	12	208	199	2.20E-10
						9.01E-08	4 TO 5	1440	50	23	203	201	3.28E-09
4 TO 5	962	53	2	210	207	1.44E-08	5 TO 6	2880	44	39	187	182	1.28E-09
5 TO 6	240	54	3	209	208	2.28E-08	6 TO 7	1440	46	48	188	183	1.39E-09
6 TO 7	240	60	2	208	205	6.16E-08							2.85E-09
7 TO 8	960	48	16	209	208	2.18E-09							
8 TO 9	240	56	8	201	200	9.06E-09							
9 TO 10	240	62	3	205	205	1.77E-08							
10 TO 11	960	56	16	208	205	1.76E-08							

TEST PAD LOCATION #4 - K2

---

**SECTION 5**

**LABORATORY TEST DATA**

Lab Samples: Tiskilwa Test Fill

Clinton Landfill No. 3

SKS No. 610337

SAMPLE NO.	SAMPLE TYPE	LOCATION	ELEVATION
610337-01	Proctor	Borrow Area	
610337-02	Proctor	Borrow Area	
610337-03	Proctor	Borrow Area	
610337-04 H & V	Shelby Tube	N5360, E7887	714.9±
610337-05 H & V	Shelby Tube	N5344, E7907	714.4±
610337-06 H & V	Shelby Tube	N5324, E7899	713.1±


Project Number 610337

Date December 18, 2006

Test Method ASTM D-698

Source Borrow Area - 610337-01

## MOISTURE DENSITY RELATIONSHIP



Maximum Dry Density (Lbs./Cu.Ft.) 121.7

Type of Material: Sandy Lean Clay - Gray,

Optimum Moisture Content (%) 12.0

low plasticity, trace gravel

Earth Liner - Test Fill

Clinton Landfill #3

PDC Technical Services, Inc.



**ENGINEERS, INC.**

CONSULTING  
ENGINEERS

2900 N. MARTIN LUTHER KING, JR. DRIVE  
DECATUR, ILLINOIS 62526



**ENGINEERS, INC.**

**CONSULTING  
ENGINEERS**

2900 N. MARTIN LUTHER KING, JR. DRIVE • DECATUR, ILLINOIS 62526

217-877-2100 • FAX 217-877-4816  
www.sksengineers.com

December 29, 2006

Project No. 10337

PDC Technical Services  
P.O. Box 9071  
Peoria, IL 61612-9071

ATTN: Mr. John Berry

RE: **Test Fill Clinton Landfill No.3**

**PERMEABILITY TEST  
RESULTS**

ASTM D-5084

**Sample and Classification Data**

Sample Identification:	<b>610337-01</b>	Sample Obtained By:	<b>SKS</b>
Sample Depth/Elevation:	<b>0.0</b>		
Description:	<b>SANDY LEAN CLAY - Gray, low plasticity, trace gravel</b>		
USCS Classification:	<b>CL</b>		
Natural Moisture Content:	<b>12.2%</b>	Liquid Limit:	<b>25.0</b>
		Soil Particle Sizes: Gravel	<b>3.10%</b>
			<b>28.80%</b>
		Plasticity Index:	<b>11.0</b>
		Sand	<b>32.50%</b>
		Clay	<b>35.60%</b>

**Test Specimen Data**

Specimen Type:	<b>FLEXIBLE WALL</b>	Initial Moisture:	<b>12.3%</b>
Diameter:	<b>7.28 cm.</b>	Final Moisture:	<b>12.6%</b>
Length:	<b>7.75 cm.</b>	Wet Weight Before Test:	<b>710.2 gm.</b>
Area:	<b>41.62 sq. cm.</b>	Wet Weight After Test:	<b>712.5 gm.</b>
Volume:	<b>322.59 cu. cm.</b>	Dry Weight:	<b>632.5 gm.</b>
		Dry Density:	<b>1.96 gm./cc.</b>
		Void Ratio:	<b>0.34</b>
		Initial Saturation:	<b>97.13%</b>

**Testing Data and Results**

Test Apparatus:	<b>GEOTEST</b>	Permeant Liquid:	<b>0.005 N CaSO<sub>4</sub></b>
Cell Confining Pressure	<b>30.0 psi = 2,110.20 cm of H<sub>2</sub>O</b>		
Back Pressure	<b>25.0 psi = 1,758.50 cm of H<sub>2</sub>O</b>		
Driving Pressure	<b>2.0 psi = 140.68 cm of H<sub>2</sub>O</b>	Temperature:	<b>24.0 °C</b>
Hydraulic Gradient:	<b>18.15</b>	Temperature Correction Factor:	<b>0.91</b>
Time Req'd. for Saturation:	<b>24 hours</b>	Amount of Flow	<b>11.255 ml</b>
Time for Permeability Test:	<b>166.6 hours</b>	Amount of Flow	<b>10.49 ml</b>

**Permeability: (k) = 2.16E-08 cm/sec**

Remarks:

By: 






Project Number 610337

Date December 19, 2006

Test Method ASTM D-698

Source 610337-02

## MOISTURE DENSITY RELATIONSHIP



Maximum Dry Density (Lbs./Cu.Ft.) 120.1

Type of Material: Sandy Lean Clay - Gray,

Optimum Moisture Content (%) 12.3

low plasticity, trace gravel

Earth Liner - Test Fill

Clinton Landfill #3

PDC Technical Services, Inc.



**ENGINEERS, INC.**

CONSULTING  
ENGINEERS

2900 N. MARTIN LUTHER KING, JR. DRIVE  
DECATUR, ILLINOIS 62526



# ENGINEERS, INC.

CONSULTING  
ENGINEERS

2900 N. MARTIN LUTHER KING, JR. DRIVE • DECATUR, ILLINOIS 62526

217-877-2100 • FAX 217-877-4816  
www.sksengineers.com

December 29, 2006

Project No. 10337

PDC Technical Services  
P.O. Box 9071  
Peoria, IL 61612-9071

ATTN: Mr. John Berry

RE: Test Fill Clinton Landfill No.3

## PERMEABILITY TEST RESULTS ASTM D-5084

### Sample and Classification Data

Sample Identification:	<u>610337-02</u>	Sample Obtained By:	<u>SKS</u>
Sample Depth/Elevation:	<u>0.0</u>		
Description:	<u>SANDY LEAN CLAY - Gray, low plasticity, trace gravel</u>		
USCS Classification:	<u>CL</u>		
Natural Moisture Content:	<u>13.6%</u>	Liquid Limit:	<u>25.0</u>
		Soil Particle Sizes: Gravel	<u>2.70%</u> Silt <u>26.70%</u>
		Plasticity Index:	<u>10.0</u> Sand <u>32.50%</u> Clay <u>38.10%</u>

### Test Specimen Data

Specimen Type:	<u>FLEXIBLE WALL</u>	Initial Moisture:	<u>13.7%</u>
Diameter:	<u>7.14</u> cm.	Final Moisture:	<u>13.8%</u>
Length:	<u>8.25</u> cm.	Wet Weight Before Test:	<u>753.6</u> gm.
Area:	<u>40.04</u> sq. cm.	Wet Weight After Test:	<u>753.8</u> gm.
Volume:	<u>330.32</u> cu. cm.	Dry Weight:	<u>662.6</u> gm.
		Dry Density:	<u>2.01</u> gm./cc.
		Void Ratio:	<u>0.36</u>
		Initial Saturation:	<u>99.78%</u>


### Testing Data and Results

Test Apparatus:	<u>GEOTEST</u>	Permeant Liquid:	<u>0.005 N CaSO<sub>4</sub></u>
Cell Confining Pressure	<u>30.0</u> psi = <u>2,110.20</u> cm of H <sub>2</sub> O	Temperature:	<u>24.0</u> °C
Back Pressure	<u>25.0</u> psi = <u>1,758.50</u> cm of H <sub>2</sub> O	Temperature Correction Factor:	<u>0.91</u>
Driving Pressure	<u>2.0</u> psi = <u>140.68</u> cm of H <sub>2</sub> O		
Hydraulic Gradient:	<u>17.05</u>		
Time Req'd. for Saturation:	<u>24</u> hours Amount of Flow <u>7.505</u> ml		
Time for Permeability Test:	<u>166.6</u> hours Amount of Flow <u>6.95</u> ml		

Permeability: (k) = 1.58E-08 cm/sec

Remarks:

By: Robert Wright




Project Number 610337

Date December 19, 2006

Test Method ASTM D-698

Source 610337-03

## MOISTURE DENSITY RELATIONSHIP



Maximum Dry Density (Lbs./Cu.Ft.) 123.4

Type of Material: Sandy Lean Clay - Gray,

Optimum Moisture Content (%) 11.8

low plasticity, trace gravel

Earth Liner - Test Fill

Clinton Landfill #3

PDC Technical Services, Inc.



**ENGINEERS, INC.**

CONSULTING  
ENGINEERS

2900 N. MARTIN LUTHER KING, JR. DRIVE  
DECATUR, ILLINOIS 62526



**ENGINEERS, INC.**

**CONSULTING  
ENGINEERS**

2900 N. MARTIN LUTHER KING, JR. DRIVE • DECATUR, ILLINOIS 62526

217-877-2100 • FAX 217-877-4816  
www.sksengineers.com

December 29, 2006

Project No. 10337

PDC Technical Services  
P.O. Box 9071  
Peoria, IL 61612-9071

ATTN: Mr. John Berry

**PERMEABILITY TEST  
RESULTS**  
ASTM D-5084

RE: **Test Fill Clinton Landfill No.3**

**Sample and Classification Data**

Sample Identification:	<u>610337-03</u>	Sample Obtained By:	<u>SKS</u>
Sample Depth/Elevation:	<u>0.0</u>		
Description:	<u>SANDY LEAN CLAY - Gray, low plasticity, trace gravel</u>		
USCS Classification:	<u>CL</u>		
Natural Moisture Content:	<u>13.5%</u>	Liquid Limit:	<u>24.0</u>
		Soil Particle Sizes: Gravel	<u>3.10%</u> Silt <u>29.00%</u>
		Plasticity Index:	<u>10.0</u> Sand <u>32.30%</u> Clay <u>35.60%</u>

**Test Specimen Data**

Specimen Type:	<u>FLEXIBLE WALL</u>	Initial Moisture:	<u>13.4%</u>
Diameter:	<u>7.23</u> cm.	Final Moisture:	<u>13.3%</u>
Length:	<u>8.2</u> cm.	Wet Weight Before Test:	<u>754.8</u> gm.
Area:	<u>41.06</u> sq. cm.	Dry Weight After Test:	<u>754.5</u> gm.
Volume:	<u>336.65</u> cu. cm.	Dry Weight:	<u>665.7</u> gm.
		Dry Density:	<u>1.98</u> gm./cc.
		Void Ratio:	<u>0.35</u>
		Initial Saturation:	<u>100.34%</u>

**Testing Data and Results**

Test Apparatus:	<u>GEOTEST</u>		
Cell Confining Pressure	<u>30.0</u> psi = <u>2,110.20</u> cm of H <sub>2</sub> O	Permeant Liquid:	<u>0.005</u> N CaSO <sub>4</sub>
Back Pressure	<u>25.0</u> psi = <u>1,758.50</u> cm of H <sub>2</sub> O		
Driving Pressure	<u>2.0</u> psi = <u>140.68</u> cm of H <sub>2</sub> O	Temperature:	<u>24.0</u> °C
Hydraulic Gradient:	<u>17.16</u>	Temperature Correction Factor:	<u>0.91</u>
Time Req'd. for Saturation:	<u>24</u> hours	Amount of Flow	<u>7.3525</u> ml
Time for Permeability Test:	<u>166.6</u> hours	Amount of Flow	<u>7.05</u> ml

**Permeability: (k) = 1.55E-08 cm/sec**

Remarks:



**Decatur, IL**

Clinton Landfill No. 3  
PDC Technical Services, Inc.

qus07Jan31.xls

610337-01 & 610337-02	Units	610337-01			610337-02		
		S-1 1	S-1 2	S-1 3	S-2 1	S-2 2	S-3 3
Soil Wet + Tare Wt.	grams	436.00	436.00	436.00	431.20	431.20	431.20
Soil Dry + Tare Wt.	grams	389.30	389.30	389.30	384.00	384.00	384.00
Tare Wt.	grams	0.00	0.00	0.00	0.00	0.00	0.00
Soil Dry Weight	grams	389.30	389.30	389.30	384.00	384.00	384.00
Per Cent Moisture	%	12.00	12.00	12.00	12.29	12.29	12.29
Sample Height	inches	4.00	4.00	4.00	4.00	4.00	4.00
Sample Diameter	inches	2.00	2.00	2.00	2.00	2.00	2.00
Strain Gage	inches	0.24	0.22	0.23	0.33	0.32	0.33
Load Gage	inches	0.051	0.053	0.074	0.072	0.070	0.077
Load	pounds	159.90	164.60	163.00	251.70	239.90	247.80
Unconfined Comp. Strength	psf	6898.67	7129.73	7041.75	10585.24	10116.49	10421.23
610337-03		S-3 1	S-3 2	S-3 3			
Soil Wet + Tare Wt.	grams	441.60	441.60	441.60			
Soil Dry + Tare Wt.	grams	394.00	394.00	394.00			
Tare Wt.	grams	0.00	0.00	0.00			
Soil Dry Weight	grams	394.00	394.00	394.00			
Per Cent Moisture	%	12.08	12.08	12.08			
Sample Height	inches	4.00	4.00	4.00			
Sample Diameter	inches	2.00	2.00	2.00			
Strain Gage	inches	0.48	0.46	0.47			
Load Gage	inches	0.051	0.053	0.074			
Load	pounds	263.50	251.70	327.00			
Unconfined Comp. Strength	psf	10628.57	10210.29	13227.39			



# ENGINEERS, INC.

CONSULTING  
ENGINEERS

2900 N. MARTIN LUTHER KING, JR. DRIVE - DECATUR, ILLINOIS 62526

217-877-2100 • FAX 217-877-4816  
www.sksengineers.com

January 3, 2007

Project No. 10337

PDC Technical Services  
P.O. Box 9071  
Peoria, IL 61612-9071

ATTN: Mr. John Berry

## PERMEABILITY TEST RESULTS ASTM D-5084

RE: **Test Fill Clinton Landfill No.3**

### Sample and Classification Data

Sample Identification: **610337-04/N5360E7887**

Sample Obtained By: **SKS**

Sample Depth/Elevation: **714.9**

Description: **SANDY LEAN CLAY - Gray, low plasticity, trace gravel**

USCS Classification: **CL**

Natural Moisture Content: **11.7%**

Liquid Limit: **23.0**

Soil Particle Sizes: Gravel **1.50%** Silt **24.00%**

Plasticity Index: **12.0**

Sand **34.80%** Clay **39.70%**

### Test Specimen Data

Specimen Type: **FLEXIBLE WALL**

Initial Moisture: **12.8%**

Diameter: **7.28 cm.**

Final Moisture: **13.0%**

Length: **6.7 cm.**

Wet Weight Before Test: **636.7 gm.**

Dry Density: **2.02 gm/cc.**

Area: **41.62 sq. cm.**

Wet Weight After Test: **638.2 gm.**

Void Ratio: **0.34**

Volume: **278.89 cu. cm.**

Dry Weight: **564.7 gm.**

Initial Saturation: **97.96%**

### Testing Data and Results

Test Apparatus: **GEOTEST**

Cell Confining Pressure **30.0 psi = 2,110.20 cm of H<sub>2</sub>O**

Permeant Liquid: **0.005 N CaSO<sub>4</sub>**

Back Pressure **25.0 psi = 1,758.50 cm of H<sub>2</sub>O**

Driving Pressure **2.0 psi = 140.68 cm of H<sub>2</sub>O**

Temperature: **24.0 °C**

Hydraulic Gradient: **21.00**

Temperature Correction Factor: **0.91**

Time Req'd. for Saturation: **2.5 hours** Amount of Flow **31.83 ml**

Time for Permeability Test: **166.6 hours** Amount of Flow **30.913 ml**

Permeability: (k) = **5.49E-08 cm/sec**

Remarks:





# ENGINEERS, INC.

CONSULTING  
ENGINEERS

2900 N. MARTIN LUTHER KING, JR. DRIVE • DECATUR, ILLINOIS 62526

217-877-2100 • FAX 217-877-4816  
www.sksengineers.com

March 12, 2007

Project No. 10337

PDC Technical Services  
P.O. Box 9071  
Peoria, IL 61612-9071

ATTN: Mr. John Berry

RE: Test Fill - CLI #3

## PERMEABILITY TEST RESULTS ASTM D-5084

### Sample and Classification Data

Sample Identification:	<u>610337-04H N5360 E7887</u>				Sample Obtained By:	<u>SKS</u>
Sample Depth/Elevation:	<u>714.0</u>					
Description:	<u>SANDY LEAN CLAY - Gray, low plasticity, trace gravel</u>					
USCS Classification:	<u>CL</u>					
Natural Moisture Content:	<u>-4.6%</u>	Liquid Limit:	<u>25.0</u>	Soil Particle Sizes: Gravel	<u>3.10%</u> Silt <u>28.80%</u>	
		Plasticity Index:	<u>11.0</u>	Sand	<u>32.50%</u> Clay <u>35.60%</u>	


### Test Specimen Data

Specimen Type:	<u>FLEXIBLE WALL</u>	Initial Moisture:	
Diameter:	<u>7.28</u> cm.	Final Moisture:	
Length:	<u>7</u> cm.	Wet Weight Before Test:	<u>656.7</u> gm.
Area:	<u>41.62</u> sq. cm.	Wet Weight After Test:	gm.
Volume:	<u>291.37</u> cu. cm.	Dry Weight:	gm.
		Dry Density:	gm./cc.
		Void Ratio:	
		Initial Saturation:	

### Testing Data and Results

Test Apparatus:	<u>GEOTEST</u>	Permeant Liquid:	<u>0.005 N CaSO<sub>4</sub></u>
Cell Confining Pressure	<u>30.0</u> psi = <u>2,110.20</u> cm of H <sub>2</sub> O	Temperature:	<u>24.0</u> °C
Back Pressure	<u>25.0</u> psi = <u>1,758.50</u> cm of H <sub>2</sub> O	Temperature Correction Factor:	<u>0.91</u>
Driving Pressure	<u>2.0</u> psi = <u>140.68</u> cm of H <sub>2</sub> O		
Hydraulic Gradient:	<u>20.10</u>		
Time Req'd. for Saturation:	<u>5</u> hours Amount of Flow <u>34.095</u> ml		
Time for Permeability Test:	<u>166.6</u> hours Amount of Flow <u>32.245</u> ml	Permeability: (k) =	<u>5.98E-08</u> cm/sec

Remarks:



**ASTM D-422**  
**Soil Grain Size**

JOB NO. 610337  
DATE January 2, 2007

## Decatur, IL



# ENGINEERS, INC.

CONSULTING  
ENGINEERS

2900 N. MARTIN LUTHER KING, JR. DRIVE • DECATUR, ILLINOIS 62526

217-877-2100 • FAX 217-877-4816  
www.sksengineers.com

March 21, 2007

Project No. 10337

PDC Technical Services  
P.O. Box 9071  
Peoria, IL 61612-9071

ATTN: Mr. John Berry

RE: Test Fill - CLI #3

## PERMEABILITY TEST RESULTS ASTM D-5084

### Sample and Classification Data

Sample Identification:	<u>610337-05/N5344 E7907</u>				Sample Obtained By:	<u>SKS</u>
Sample Depth/Elevation:	<u>713.8</u>					
Description:	<u>SANDY LEAN CLAY - Gray, low plasticity, trace gravel</u>					
USCS Classification:	<u>CL</u>					
Natural Moisture Content:	<u>12.1%</u>	Liquid Limit:	<u>25.0</u>	Soil Particle Sizes: Gravel	<u>2.70%</u> Silt <u>26.70%</u>	
		Plasticity Index:	<u>10.0</u>	Sand	<u>32.50%</u> Clay <u>38.10%</u>	

### Test Specimen Data

Specimen Type:	<u>FLEXIBLE WALL</u>	Initial Moisture:	<u>11.7%</u>
Diameter:	<u>7.28</u> cm.	Final Moisture:	<u>12.3%</u>
Length:	<u>9.05</u> cm.	Wet Weight Before Test:	<u>838.8</u> gm.
Area:	<u>41.62</u> sq. cm.	Wet Weight After Test:	<u>843.2</u> gm.
Volume:	<u>376.70</u> cu. cm.	Dry Weight:	<u>751.0</u> gm.
		Dry Density:	<u>1.99</u> gm./cc.
		Void Ratio:	<u>0.33</u>
		Initial Saturation:	<u>95.23%</u>

### Testing Data and Results

Test Apparatus:	<u>GEOTEST</u>	Permeant Liquid:	<u>0.005</u> N CaSO <sub>4</sub>
Cell Confining Pressure	<u>30.0</u> psi = <u>2,110.20</u> cm of H <sub>2</sub> O	Temperature:	<u>24.0</u> °C
Back Pressure	<u>25.0</u> psi = <u>1,758.50</u> cm of H <sub>2</sub> O	Temperature Correction Factor:	<u>0.91</u>
Driving Pressure	<u>2.0</u> psi = <u>140.68</u> cm of H <sub>2</sub> O		
Hydraulic Gradient:	<u>15.54</u>		
Time Req'd. for Saturation:	<u>22</u> hours Amount of Flow <u>8.1</u> ml		
Time for Permeability Test:	<u>166.6</u> hours Amount of Flow <u>5.45</u> ml		

Permeability: (k) = 1.31E-08 cm/sec

Remarks:



**ENGINEERS, INC.**

**CONSULTING  
ENGINEERS**

2900 N. MARTIN LUTHER KING, JR. DRIVE • DECATUR, ILLINOIS 62526

217-877-2100 • FAX 217-877-4816  
www.sksengineers.com

March 11, 2007

Project No. 10337

PDC Technical Services  
P.O. Box 9071  
Peoria, IL 61612-9071

ATTN: Mr. John Berry

RE: Test Fill Clinton Landfill No.3

**PERMEABILITY TEST  
RESULTS**  
ASTM D-5084

**Sample and Classification Data**

Sample Identification: 610337-05H N5344 E7907

Sample Obtained By: SKS

Sample Depth/Elevation: 714.4

Description: SANDY LEAN CLAY - Gray, low plasticity, trace gravel

USCS Classification: CL

Natural Moisture Content: 12.5%

Liquid Limit: 22.0

Soil Particle Sizes: Gravel 3.00% Silt 25.50%

Plasticity Index: 10.0

Sand 34.30% Clay 37.20%

**Test Specimen Data**

Specimen Type: FLEXIBLE WALL

Initial Moisture: 12.6%

Diameter: 7.28 cm.

Final Moisture: 12.5%

Length: 8 cm.

Wet Weight Before Test: 768.6 gm.

Dry Density: 2.05 gm./cc.

Area: 41.62 sq. cm.

Wet Weight After Test: 768.2 gm.

Void Ratio: 0.33

Volume: 333.00 cu. cm.

Dry Weight: 682.7 gm.

Initial Saturation: 100.47%

**Testing Data and Results**

Test Apparatus: GEOTEST

Cell Confining Pressure 30.0 psi = 2,110.20 cm of H<sub>2</sub>O

Permeant Liquid: 0.005 N CaSO<sub>4</sub>

Back Pressure 25.0 psi = 1,758.50 cm of H<sub>2</sub>O

Driving Pressure 2.0 psi = 140.68 cm of H<sub>2</sub>O

Temperature: 24.0 °C

Hydraulic Gradient: 17.59

Temperature Correction Factor: 0.91


Time Req'd. for Saturation: 2.5 hours Amount of Flow 5.345 ml

Time for Permeability Test: 166.6 hours Amount of Flow 5.215 ml

Permeability: (k) = 1.11E-08 cm/sec

Remarks:

By: Talbot Wright





**ENGINEERS, INC.**

CONSULTING  
ENGINEERS

2900 N. MARTIN LUTHER KING, JR. DRIVE • DECATUR, ILLINOIS 62526

217-877-2100 • FAX 217-877-4816  
www.sksengineers.com

January 3, 2007

Project No. 10337

PDC Technical Services  
P.O. Box 9071  
Peoria, IL 61612-9071

ATTN: Mr. John Berry

RE: Test Fill Clinton Landfill No.3

**PERMEABILITY TEST  
RESULTS**  
ASTM D-5084

**Sample and Classification Data**

Sample Identification: 610337-06/N5324E7899

Sample Obtained By: SKS

Sample Depth/Elevation: 713.1

Description: SANDY LEAN CLAY - Gray, low plasticity, trace gravel

USCS Classification: CL

Natural Moisture Content: 11.4%

Liquid Limit: 23.0

Soil Particle Sizes: Gravel 21.00% Silt 22.60%

Plasticity Index: 12.0

Sand 34.60% Clay 40.70%

**Test Specimen Data**

Specimen Type: FLEXIBLE WALL

Initial Moisture: 12.1%

Diameter: 7.28 cm.

Final Moisture: 12.3%

Length: 8.18 cm.

Wet Weight Before Test: 756.0 gm.

Dry Density: 1.98 gm/cc.

Area: 41.62 sq. cm.

Wet Weight After Test: 757.0 gm.

Void Ratio: 0.33

Volume: 340.49 cu. cm.

Dry Weight: 674.1 gm.

Initial Saturation: 98.79%

**Testing Data and Results**

Test Apparatus: GEOTEST

Cell Confining Pressure 30.0 psi = 2,110.20 cm of H<sub>2</sub>O

Permeant Liquid: 0.005 N CaSO<sub>4</sub>

Back Pressure 25.0 psi = 1,758.50 cm of H<sub>2</sub>O

Driving Pressure 2.0 psi = 140.68 cm of H<sub>2</sub>O

Temperature: 24.0 °C

Hydraulic Gradient: 17.20

Temperature Correction Factor: 0.91

Time Req'd. for Saturation: 2.5 hours Amount of Flow 6.4 ml

Time for Permeability Test: 166.6 hours Amount of Flow 6.195 ml

Permeability: (k) = 1.34E-08 cm/sec

Remarks:



# ENGINEERS, INC.

CONSULTING  
ENGINEERS

2900 N. MARTIN LUTHER KING, JR. DRIVE • DECATUR, ILLINOIS 62526

217-877-2100 • FAX 217-877-4816  
www.sksengineers.com

March 11, 2007

Project No. 10337

PDC Technical Services  
P.O. Box 9071  
Peoria, IL 61612-9071

ATTN: Mr. John Berry

RE: Test Fill - CLI #3

## PERMEABILITY TEST RESULTS

ASTM D-5084

### Sample and Classification Data

Sample Identification: 610337-06H N5324 E7899

Sample Obtained By: SKS

Sample Depth/Elevation: 712.5

Description: SANDY LEAN CLAY - Gray, low plasticity, trace gravel

USCS Classification: CL

Natural Moisture Content: 11.0%

Liquid Limit: 24.0

Soil Particle Sizes: Gravel 3.10% Silt 29.00%

Plasticity Index: 10.0

Sand 32.30% Clay 35.60%

### Test Specimen Data

Specimen Type: FLEXIBLE WALL

Initial Moisture: 11.0%

Diameter: 7.2 cm.

Final Moisture: 12.4%

Length: 7.05 cm.

Wet Weight Before Test: 637.5 gm.

Dry Density: 2.00 gm/cc.

Area: 40.72 sq. cm.

Wet Weight After Test: 645.5 gm.

Void Ratio: 0.33

Volume: 287.04 cu. cm.

Dry Weight: 574.4 gm.

Initial Saturation: 88.75%

### Testing Data and Results

Test Apparatus: GEOTEST

Cell Confining Pressure 30.0 psi = 2,110.20 cm of H<sub>2</sub>O

Permeant Liquid: 0.005 N CaSO<sub>4</sub>

Back Pressure 25.0 psi = 1,758.50 cm of H<sub>2</sub>O

Driving Pressure 2.0 psi = 140.68 cm of H<sub>2</sub>O

Temperature: 24.0 °C

Hydraulic Gradient: 19.95

Temperature Correction Factor: 0.91


Time Req'd. for Saturation: 22 hours Amount of Flow 15.505 ml

Time for Permeability Test: 166.6 hours Amount of Flow 9.065 ml

Permeability: (k) = 1.73E-08 cm/sec

Remarks:

By: 





---

## **SECTION 6**

# **PERMEABILITY COMPARISON**

## BOUTWELL FIELD PERMEABILITY RESULTS TO LABORATORY PERMEABILITY RESULTS COMPARISON

	<u>Boutwell Field Permeability Results</u>	<u>Laboratory Permeability Results</u>
Unit #1	2.75 x 10 <sup>-8</sup> vertically 4.41 x 10 <sup>-9</sup> horizontally	610337-04 5.49 x 10 <sup>-8</sup> vertically 610337-04H 5.98 x 10 <sup>-8</sup> horizontally
Unit #3	7.45 x 10 <sup>-8</sup> vertically 2.26 x 10 <sup>-8</sup> horizontally	610337-05 1.31 x 10 <sup>-8</sup> vertically 610337-05H 1.11 x 10 <sup>-8</sup> horizontally
Unit #4	6.09 x 10 <sup>-8</sup> vertically 2.44 x 10 <sup>-9</sup> horizontally	610337-06 1.34 x 10 <sup>-8</sup> vertically 610337-06H 1.73 x 10 <sup>-8</sup> horizontally

### Average Permeability Results

<u>Field Permeability</u>	<u>Laboratory Permeability</u>
5.43 x 10 <sup>-8</sup> V	2.71 x 10 <sup>-8</sup> V 2.00 Multiplier
3.28 x 10 <sup>-9</sup> H	2.94 x 10 <sup>-8</sup> H 1.11 Multiplier
	Avg. 1.58 Multiplier

### Conclusion

Field permeability results are approximately two (2) times more permeable than the laboratory permeability test results when pushed vertically; and the laboratory permeability results are essentially equal to the permeability when the samples are pushed horizontally.

### Example

If laboratory permeability results were: 2.0 x 10<sup>-8</sup> vertically and 4.0 x 10<sup>-8</sup> horizontally.

The comparison above, using calculated multiplier, would result in actual numbers, in the field, of:

4.00 x 10<sup>-8</sup> vertically and 4.40 x 10<sup>-8</sup> horizontally