

MS4 Program Compliance Audit City of Mesa, Arizona

Appendix B PHOTOGRAPH LOG



Photograph 1: Mountain View Village Center

Drainage channel conveys flow into the northeast side of the site, where a silt fence BMP had been improperly implemented in an area of concentrated flow



Photograph 2: Mountain View Village Center View of drainage channel leading west across the site and earthen check berms installed along this course



Photograph 3: Mountain View Village Center

Earthen check berm consisting of unconsolidated fill had been placed within the drainage channel and was compromised by a recent flow event



Photograph 4: Mountain View Village Center

Lack of temporary ESC between the large expanse of disturbed construction site area and the flowing drainage channel



Photograph 5: Mountain View Village Center

Lack of temporary ESC between the large expanse of disturbed construction site area and the flowing drainage channel



Photograph 6: Mountain View Village Center Collapsed silt fence BMP installed within the concentrated flow of the drainage channel prior to exiting the site



Photograph 7: Mountain View Village Center Sediment and debris were observed in the drainage channel above the flow control structure



Photograph 8: Mountain View Village Center

Close-up view of area shown in Photograph 7 depicting sediment deposition directly downstream of the failed silt fence shown in Photograph 6



Photograph 9: Mountain View Village Center

View of sediment deposition on the opposite side of the failed silt fence shown in Photograph 6



Photograph 10: Mountain View Village Center Sediment, debris, and turbid flow were observed in the drainage channel below the flow control structure shown in Photograph 9



Photograph 11: Superstition Springs Commerce Center View showing proximity of site to the ADOT Channel and lack of BMPs



Photograph 12: Superstition Springs Commerce Center BMPs were not implemented as perimeter control along Hampton Avenue, between the disturbed area and the offsite curb and gutter flowline



Photograph 13: Superstition Springs Commerce Center

Concrete waste was observed outside the containers and one of the two containers was nearing capacity




Photograph 14: Mesa Municipal Court General view of southern portion of construction site area looking east



Photograph 15: Mesa Municipal Court

Straw wattles were installed on an impervious surface, and therefore were not properly entrenched or anchored to create an adequate seal



Photograph 16: Mesa Municipal Court Sections of the silt fence along the southern perimeter were not maintained with adequate entrenchment



Photograph 17: Mesa Municipal Court Concrete waste and washout hose located near mixer



Photograph 18: Mesa Municipal Court Close-up view of concrete waste shown in background of Photograph 17



Photograph 19: Mesa Municipal Court View of uncontrolled concrete waste