US ERA ARCHIVE DOCUMENT

Meeting Ground Rules

- Be courteous and silence/put away your electronic devices.
- Adhere to meeting agenda
- One conversation at a time
- Hold all questions until the speaker has finished with the presentation

Situation Report March 23, 2012

Science Group Status

Data Collection

Data Compilation

Submittal

E Temperature dependent
2/24 Reviewed 2/22 and 2/23 in Atlanta Ga.
E (3/23)
E (3/23)
E (4/6)
E (4/6)
12/19
1/11
E (3/28) Rec'd comments on 3/19/12 - ENB addressing comment
E E

Science Group Status

Data Collection

Data Compilation

Submittal

Overbank Science Group Reassessment Spring 2012 Shoreline and Overbank Reassessment (3/26) Begin Monday

Containment Science Group				
valuate placement of containment				
Hec-Ras Modeling	12/5	1/9	1/26	6 locations for modeling and installation
Hydraulic Calculations	1/10	1/23	1/26	
2D Hydrodynamic Model		2/13	E	Model runs will be complete for all 22 locations by end of ops period
Monitoring and Management Plan	1/24	1/25	2/27	

Implementation of passive sediment collection device	ces
Location selection	Pending completion of hydrodynamic model
Design review	
Installation	
Post-installation review	
Design adjustments	

· denotes status updates since the last report





Location

OB 14.98 I
OB 5.92 RDB
OB 13.40 LDB
OB 8.97 I
OB 9.10 LDB
OB 10.37 RDB

SO 9.00 Walling Structure

Submerged Structures I(6)
Submerged Structures II(12)
Containment Boom
OB 8.48 LDB
SO 11.21
OB 11.79 LDB
SO 26.25

Overbank

Submerged Oil

Containment

Remediation Progress

		SCIENCE		300000		COMP	LIANCE		RECOVERY	MONITORING	
KI Work Plan	Plan Review	Investigation	Data Compilation	Presentation to OSCAR	Remediation Work Plan	Remed. Plan Review	Permit Application	Permit Review	Execution	Completion Check	Comments
					10/17	10/15	9/28	10/10	11/18	E	
-	and the	100 C 200			12/1	12/8	11/4	12/1	1/25	E	
-		THE RES	-		12/22	2/7	12/21	2/9	2/23	E E	
-			-	12/15		2/24	1/25	2/24	E		Execution started 2/27
		-		1/5	2/17	2/24	1/25	2/24	3/16	E	X
				1/12	2/17	2/24	1/25	2/24	3/22	E	
				3/20						E	
				3/20			3/16	А			Submitted to MDEQ 3/16
		7-3							1000	A MARINA	
					1/27	Α	E				
Seese			A 92 D.V		2/27	A	E				
	-	-					3/21	Α			
					E		E				Started RM Plan review 3/19
	-				E		E				7 . 7 . 7

· denotes sites with status updates since the last report

Enbridge / In development

A In Agency Review

() Denotes Due Date

Complete or N/A

Revisit Previous Phase

All_Branch_Progress_03-22-2012.xisx

Remediation Progress

		SCIENCE				COMP	LIANCE		RECOVERY	MONITORING
RI Work Plan	Plan Review	Investigation	Data Compilation	Presentation to OSCAR	Remediation Work Plan	Remed. Plan Review	Permit Application	Permit Review	Execution	Completion Check

Location

Talmadge Creek Remediation Branch


Source Area t	o Division
Division t	o I-69
I-69 to Con	luence




Comments

Kalamazoo River Remediation Branch

MP 2.25 to MP 3.14
MP 3.14 to MP 5.80
MP 5.80 to MP 11.00
MP 13.0
MP 11.00 to Morrow Lake





· denotes sites with status updates since the last report

Enbridge / In development

A In Agency Review

() Denotes Due Date

Complete or N/A

Revisit Previous Phase

All_Branch_Progress_03-22-2012.x lsx

Daily Progress Tracking Personnel / Resources Deployed

	3/21/2012	3/20/2012
Talmadge Creek Remediation	12	12
Kalamazoo River Remediation	21	20
Containment	7	7
Submerged Oil	8	2
Overbank	30	18
Waste Management	12	25
Security & Flaggers	11	11
Operations Center	65	68
Comm. Centers	8	7
EPA	1	1
EPA Contractors	16	16
Other Agencies	1	1
DEQ	6	6
DEQ Contractors	3	4
TOTAL	201	198

	3/21/2	2012	3/20/	2012
Vac & Tanker	1		1	
Trucks		0		0
Frac Tanks	1		1	
Trac rains		0		0
Boats**	10		8	
		0		0
Yellow Iron***	6		6	
Tellow IIOT		0		0
Roll-Off Boxes	10		10	
Non-On Boxes		0		0
Boom Locations	10	0	1	0
Boom in River (ft)	1,975		1,975	
Boom in River (it)		0		0

Facility Sites

- 886 CY in cells
- 300 gal water
- 10 Roll offs



- Overbank:
 - OB 8.97 I
 - OB 10.37 RDB
- SORT
- RI:
 - MP 2.25 to Morrow Lake
- River Reopening
 - MP -2.7 to Saylor's Landing











- Overbank:
 - OB 8.97 I
 - OB 10.37 RDB
- SORT
- RI:
 - MP 2.25 to Morrow Lake
- River Reopening
 - MP -2.7 to Saylor's Landing





Reassessment Progress SORT

- 6 teams
- 426 polygons

Schedule:

- Mobilization
 - Sunday, March 25th
- Goal for field activities Completion
 - Friday, April 6th at noon

Team Structure:

- SORT Lead
- GIS/Data Management
- ROW
- Operations

SORT PROGRESS	3/22/12	
Assessment Complete	0.0%	0 / 426 locations
Add'l Assessment Req'd	0.0%	0 locations
Schedule Elapsed/Remaining	0.0%	12 days rem.
Estimated Completion	: 12 work da	ıys

- Overbank:
 - OB 8.97 I
 - OB 10.37 RDB
- SORT
- RI:
 - MP 2.25 to Morrow Lake
- River Reopening
 - MP -2.7 to Saylor's Landing







- Overbank:
 - OB 8.97 I
 - OB 10.37 RDB
- SORT
- RI:
 - MP 2.25 to Morrow Lake
- River Reopening
 - MP -2.7 to Saylor's Landing






River Reopening Progress

 Discussions at the earliest possible convenience with DNR regarding buoy permit






Water Conditions



DISCHARGE	RATES	(cfs)
	3/21	3/22
Marshall, MI	516	599
Historical Median	467	465
Battle Creek, MI	972	948
Historical Median	1050	1040





Weather Forecast

Fri 23	Sat 24	Sun 25	Mon 26
	10:00		
T-Storms	Few Showers	Mostly Sunny	Sunny
71°	70°	66°	64°
High	High	High	High
56°	50°	44°	37°
Low	Low	Low	Low
Chance of Rain:	Chance of Rain:	Chance of Rain:	Chance of Rain:

Command & General Staff Updates for UC

Closing Remarks

- Enbridge
- DEQ
- US EPA