

US EPA ARCHIVE DOCUMENT

FOURTH QUARTER 2007 PROGRESS REPORT

**VERNAY LABORATORIES, INC.
PLANT 2/3 FACILITY
Yellow Springs, Ohio**

Project No. 0292.11.26

January 14, 2008

Prepared For



VERNAY LABORATORIES, INC.
875 Dayton Street
Yellow Springs, Ohio 45387

Prepared By



THE PAYNE FIRM, INC.
11231 Cornell Park Drive
Cincinnati, Ohio 45242
513-489-2255 Fax: 513-489-2533

Cincinnati
11231 Cornell Park Drive
Cincinnati, Ohio 45242
513.489.2255
Fax 513.489.2533

Cleveland
1382 W. 9th Street
Suite 200
Cleveland, Ohio 44113
216.344.3072
Fax 216.344.3073

Chicago
25 West Huron Street
Suite 410
Chicago, Illinois 60610
312.475.9055
Fax 312.475.9059

800.229.1443
www.paynefirm.com



The Payne Firm, Inc.
Environmental Consultants

VIA FEDERAL EXPRESS
AM Priority

January 14, 2008

United States Environmental Protection Agency
Region 5
Corrective Action Section 1, LU-9J
77 West Jackson
Chicago, Illinois 60604

Attention: Mr. Allen Debus, Project Manager
Land and Chemicals Division

Reference: Quarterly Progress Report (Fourth Quarter 2007)
Administrative Order on Consent
Vernay Laboratories, Inc.
Yellow Springs, Ohio
Project No. 0292.11.26

Dear Mr. Debus:

The Payne Firm, Inc. (Payne Firm) is pleased to submit, on behalf of Vernay Laboratories, Inc. (Vernay), the attached Progress Report for the Fourth Quarter 2007, as agreed to in the Administrative Order on Consent (AOC) journalized by the United States Environmental Protection Agency (U.S. EPA) on September 27, 2002.

We understand that the U.S. EPA may provide this quarterly progress report on the U.S. EPA's website at www.epa.gov/region5/sites/vernay. The electronic version of this quarterly progress report is also included on a CD-Rom in Appendix I.

Should you have any questions regarding the enclosed document, please contact either of us at (513) 489-2255 or via e-mail at dcc@paynefirm.com or ddw@paynefirm.com.

Sincerely,

The Payne Firm, Inc.

Kevin D. Kallini, P.G.
Project Manager

David C. Contant, L.G.
Senior Project Manager

cc: Mr. Doug Fisher – Vernay Laboratories, Inc.
Mr. Joseph Lonardo – Vorys, Sater, Seymour and Pease
Mr. Eric Swansen – Village of Yellow Springs
Ms. Connie Collett – Yellow Springs Community Library

PROGRESS REPORT – FOURTH QUARTER 2007
Vernay Laboratories, Inc. RCRA Corrective Action
Yellow Springs, Ohio

A. IDENTIFICATION OF FACILITY AND ACTIVITY

Vernay Laboratories, Inc. (Vernay) agreed to an Administrative Order on Consent (AOC), journalized September 27, 2002, to complete a United States Environmental Protection Agency (U.S. EPA) Resource Conservation and Recovery Act (RCRA) Corrective Action for the Vernay Facility located at 875 Dayton Street in Yellow Springs, Ohio.

B. STATUS OF WORK AT THE FACILITY AND PROGRESS DURING THE QUARTER

The status of the work at the Facility and a summary of the progress made during the quarter are presented below.

1. Post-RFI Fourth Quarter 2007 Monitoring Event

With the completion of the RFI, the post-RFI corrective action process consists of the corrective measures evaluation. Post-RFI ground water monitoring data will continue to be collected to further support the assessment of the need for additional corrective action tasks. The approved Phase II RFI identified four ground water data needs during this post-RFI period, including:

1. Monitor plume stability for the CA750 demonstration.
2. Monitor the effectiveness of the existing ground water interim measures.
3. Monitor to support the calibration of the contaminant fate and transport ground water model.
4. Monitor to support the conclusion of the risk assessment and the CA725.

The sampling locations, data quality objectives and sampling frequency is listed on Table 1 and each monitoring location for the upper, middle, and lower zones of the Cedarville Aquifer is shown on Figure 1. Vernay re-evaluates the sampling frequency and number of locations following each sampling event. The sampling frequency (monthly, quarterly, semi-annual or annual) and rationale are described below:

Semi-Annual Monitoring

In order to meet these post-RFI ground water monitoring data needs, the RFI Phase II stated future ground water monitoring events will occur on a semi-annual basis until the final corrective action is determined by the U.S. EPA.

To verify that volatile organic compounds (VOCs) in ground water at the outer perimeter of the area of “contamination” are not moving beyond the three-dimensional extent, a sufficient number of monitoring wells are being sampled on a semi-annual frequency. Monitoring wells to be sampled on a semi-annual basis are also sufficient to verify the calibration of the contaminant fate and transport ground water model.



These 26 semi-annual monitoring wells include:

- MW01-01, MW01-02CD, MW01-02SE, MW01-03, MW01-03CD, MW01-04SE, MW02-05CD, MW01-07, MW02-02, MW02-03, MW02-03CD, MW02-03SE, MW02-04, MW02-05, MW02-05CD, MW02-06CD, MW02-07, MW02-08SE, MW02-10, MW02-11, MW02-11SE, MW02-13, MW02-14, MW02-15, MW02-17, and MW02-17CD.

To monitor the effectiveness of the existing ground water interim measure important to understanding concentrations of contaminants over time and to assist in determining if any additional ground water interim measures are necessary, the following seven monitoring wells are being sampled on a semi-annual basis:

- MW01-02, MW01-04, MW01-04CD, MW02-08, MW02-08CD, MW02-06, and MW02-09.
- The two extraction wells (CW01-01 and CW01-02) are sampled monthly as part of the routine maintenance of the ground water treatment system.
- In addition to ground water samples, one surface water sample is collected from the storm sewer outfall location to the unnamed creek on a semi-annual basis to verify the CA725 determination.

Quarterly Monitoring

Based on the U.S. EPA approval with comments to the revised RFI Phase II Report (U.S. EPA, 2005), the U.S. EPA included an enclosure with a list of monitoring wells to be sampled quarterly for the purposes of “time-dependency and area coverage in mind” which include the following 19 monitoring wells:

- MW01-02, MW01-04, MW01-04CD, MW01-10, MW01-13 (sewer backfill), RW01-05, MW02-03, MW02-03CD, MW02-03SE, MW02-06, MW02-06CD, MW02-08, MW02-08CD, MW02-08SE, MW02-09, MW02-10, MW02-11, MW02-11SE, and MW02-13.

The U.S. EPA also requested that hydrogeologic cross-sections be prepared quarterly utilizing the analytical results from each quarterly monitoring event. The completed cross-sections are provided in Appendix III.

In order to evaluate certain remedial treatment options for the development of proposed corrective measures on and off the Facility, Vernay is collecting a suite of ground water monitoring data from six monitoring wells quarterly:

- MW02-06, MW02-06CD, MW02-08, MW02-08CD, MW02-09, and MW02-10.

Annual Monitoring

To support the verification of the CA725 determination and the RFI risk assessment conclusions, Vernay is following up annually with the property owners having water wells identified in the water well survey area. In addition, during the corrective measures study, Vernay is resampling those water wells annually that are identified as currently being used for potable or non-potable purposes within the defined survey area downgradient from the Facility.



During the Fourth Quarter 2007, Vernay sampled five private water wells that are being used within the survey area, downgradient of the facility. The water well sampling activities verified the conclusions of the approved CA725 EI. All current human exposures to ground water contamination are under control. The 2007 annual well survey report will be included in the next quarterly report.

Third Quarter Monitoring Results

The monitoring well network and fourth quarter sampling locations are shown on Figure 1. In addition to showing the monitoring well network for the upper, middle and lower zones of the Cedarville Aquifer, Figure 1 shows the verification that constituents of concern (COCs) are below a drinking water criteria at the outer perimeter of the area of “contamination” (COCs include tetrachloroethene, trichloroethene, cis-1,2 dichloroethene, vinyl chloride and 1,2-dichloropropane). Concentrations of all VOCs from the monitoring well network are summarized on Table 2. Detected concentrations of VOCs from aqueous QA/QC samples are also summarized on Table 3. Treatability parameters are summarized on Table 4. Electronic copies of the laboratory analytical reports, data validation memoranda and ground water sampling forms are included on a CD-Rom in Appendix I.

2. Monthly Operation and Maintenance Activities

Data associated with the existing ground water interim measure were collected monthly during the fourth quarter. These data include water samples analyzed for VOCs from the ground water treatment systems of the capture zone and the utility tunnel sump operating on the Facility. Water level measurements from the entire RFI monitoring well network are collected on a quarterly basis during the post-RFI. Quarterly water level elevations are summarized in Table 5. Potentiometric contour maps generated for the Cedarville Aquifer during the third quarter are presented in Appendix II.

Water samples collected from the Ground Water Capture Treatment System (GWCTS) included: 1) a sample at each wellhead (CW01-01 and CW01-02); 2) a sample after the first carbon vessel; and 3) a system effluent sample after treatment. Likewise, samples collected from the Utility Tunnel Sump Treatment System (UTSTS) included: 1) a pre-treatment sample; 2) a sample after the first carbon drum; and 3) a sample after the second carbon drum. The VOC data collected from the two treatment systems are summarized on Tables 6 and 7, respectively. Electronic copies of the laboratory analytical reports are included on a CD-Rom in Appendix I.

3. Environmental Indicators Report for Ground Water (CA750)

To fulfill the requirements agreed to under the Corrective Action Order, the following timeline summarizes the activities Vernay and U.S. EPA have completed for the CA750 process:

- **December 13, 2005** – U.S. EPA approved the RFI Phase II RFI Report, where U.S. EPA agreed that the report addressed, among other things, the nature and extent of contamination for ground water of the Cedarville Aquifer. Based on the Corrective Action Order (Section VI., paragraph 16), the CA750 report is required to be submitted to the U.S. EPA within 180 days of U.S. EPA’s approval of this Phase II RFI report.



- **April 11, 2006** – At the request of U.S. EPA, Vernay submitted a draft CA750 EI for U.S. EPA review 60 days prior to the required date.
- **September 15, 2006** – Vernay submitted the CA750 EI report based on comments received during teleconference meetings with the U.S. EPA on July 20 and 21, 2006 relating to the April 11, 2006 draft CA750 EI.
- **December 13, 2006** – The U.S. EPA and Vernay participated in a teleconference meeting where the U.S. EPA provided supplemental comments to the September 15th CA750 submittal. These supplemental comments focused on the potential for DNAPL at the Cedarville/Springfield formational contact.
- **March 15, 2007** – Vernay submitted a draft Technical Memorandum #5: Potential for Occurrence of DNAPL at the Cedarville/Springfield Formational Bedrock Contact.
- **May 4, 2007** – The U.S. EPA provided comments to the March 15 draft Technical Memorandum #5 submittal.
- **June 28 and July 2, 2007** – The U.S. EPA and Vernay participated in teleconference meetings where the U.S. EPA requested additional monitoring well installations within the Cedarville Aquifer.
- **July 27, 2007** – Vernay submitted a scope of work for the placement, depth and construction of the requested additional monitoring wells.
- **September 5, 2007** – The U.S. EPA approved Vernay's scope of work for two additional monitoring well installations.
- **November 13, 2007** – Vernay began installation of the requested wells.
- **December 26, 2007** – Vernay completed installation of the requested wells.

Currently, data results from the two new wells are pending from the laboratory. Upon data validation, Vernay will provide the results to U.S. EPA for review.

4. Evaluation of Corrective Measures Objectives and Preliminary Remediation Goals

In order to propose a final remedy for the Facility (with implementation to follow after U.S. EPA approval of the proposed remedy), Vernay continued the process of determining corrective measures objectives (CMOs) consisting of goals for protecting human health and the environment.

C. PROBLEMS ENCOUNTERED DURING THE QUARTER

In December 2007, the surface casing at MW02-07 on Wright Street was damaged by a snow plow.

D. ACTIONS TAKEN TO RECTIFY PROBLEMS

The Payne Firm installed a temporary cover to mitigate potential infiltration from surface water. The well casing is scheduled to be permanently repaired in January.

E. PROJECT SCHEDULE

The following activities are planned for next quarter (Q1-2008).

- Continue monthly monitoring of existing interim measures and quarterly water level measurements.



- Perform the first quarter sampling event.
- Continue the determination of preliminary remediation goals and corrective measures objectives for the Facility.
- Continue corrective measures evaluation.
- Evaluate data from new monitoring wells requested by U.S. EPA.

Future SOWs will be based on the project schedule presented on Table 8 and on potential U.S. EPA comments to the CA750.



F. TABLE OF CONTENTS

List of Figures

- 1: Fourth Quarter 2007 Cedarville Aquifer Sampling Locations

List of Tables

- 1: Post-RFI Sampling Locations
- 2: Aqueous VOC Analytical Data from Monitoring Wells (Q4-2007)
- 3: Aqueous QA/QC VOC Analytical Data (Q4-2007)
- 4: Ground Water Treatability Evaluation Parameters
- 5: Quarterly Water Level Measurements (Q4-2007)
- 6: Ground Water Capture Treatment System (GWCTS) Sampling Results – Detected VOCs
- 7: Utility Tunnel Sump Water Treatment System (UTSWTS) Sampling Results – Detected VOCs
- 8: RCRA Corrective Action Project Schedule

List of Appendices

- I: CD-Rom Containing Adobe Acrobat® Documents:
 - A. Fourth Quarter 2007 Progress Report (excluding laboratory analytical reports)
 - B. Fourth Quarter 2007 Laboratory Analytical Reports
 - C. Fourth Quarter 2007 Data Validation Memoranda
 - D. Fourth Quarter 2007 Ground Water Sampling Forms
- II: Fourth Quarter 2007 Potentiometric Contour Map for the Cedarville Aquifer
- III: Fourth Quarter 2007 Hydrogeologic Cross-Sections with Contaminant-Concentration Contours

