

US EPA ARCHIVE DOCUMENT

Photos

Text



### Distribution:

Paul Alessio  
Mike Slenska  
Mark Gravelding  
Mason Wheeler  
Ben Huggins  
Carolyn Bury

### Weekly Project Summary No.

# 43

### Work Performed Dates:

**Aug. 29-Sept. 4,05**

Photo 1



REDIG WITH CLAY BACKFILL NEAR  
STATION 18+20

Photo 2



PLACING BORROW SOIL FOR THE  
NEW 2 FOOT LAYER ON THE TYPE  
I SYNTHETICS

Photo 3



PREPARING TO DEWATER THE  
REDIG AREA OF GLADE CREEK

Photo 4



PLACING CLAY FOR BACKFILL NEAR  
STATION 17+50

Photo 5



PLACING GEOTEXTILE ALONG THE  
BOTTOM HALF OF BOTH SIDES OF  
THE RE-EXCAVATED CREEK  
BOTTOM

Photo 6



PLACING A LOAD OF STABILIZED  
MATERIAL IN THE CAMU

Text

### General Comments:

### THIS WEEKS SUMMARY OF WORK ACTIVITIES INCLUDE:

#### FORMER PROCESSING AREA SURFACE COVER

- \* COMMENCED PLACING BORROW PIT SOIL 2 FOOT THICK ON THE TYPE I COVER AREA

#### SEDIMENT REMOVAL IN GLADE CREEK

- \* CONTINUED REDIG OF GLADE CREEK
- \* CONTINUED EXCAVATING IMPACTED SEDIMENTS FROM GLADE CREEK
- \* CONTINUED TO STABILIZE IMPACTED SEDIMENTS AND PLACE IN CAMU
- \* CONTINUED TO BACKFILL GLADE CREEK IN THE REDIG AREAS

#### MISCELLANEOUS

- \* RAIN OUT - TUESDAY, 8-30
- \* CONTINUED TO DO DAILY PERIMETER SITE AIR MONITORING TO INSURE NO ACTION LEVELS ARE EXCEEDED
- \* CONTINUED TO REPAIR AND WATER HAUL ROADS FOR DUST CONTROL
- \* CONTINUED TO EXAMINE AND MAINTAIN THE EROSION AND SEDIMENTATION CONTROLS