

US EPA ARCHIVE DOCUMENT

McCALLUM

TESTING LABORATORIES, INC.

Geotechnical Engineering, Materials Testing & Environmental Services

May 17, 2002

Combustion Products Management, Inc.

P.O. Box 2814

Easley, South Carolina 29641

Attention: **Mark L. Baker, P.E.**

Subject: **Laboratory Test Results**

Etheridge Greens

Chesapeake, Virginia

MTL Project 023086

Dear Mr. Baker:

Attached are the results of a Moisture Density Test (ASTM D 698 Procedure A), a Moisture Content Test (ASTM D 2216), an Atterberg Limits Test (ASTM D 4318) and a Percent Finer Than a #200 Sieve Test (ASTM D 1140) performed on the flyash/cement kiln dust mixture sampled by a representative of Combustion Products, Inc. and delivered to this office on May 7, 2002, for the above referenced project. We understand the sample represents coal combustion by-product from the Chesapeake Energy Center blended with cement kiln dust at 2 percent by weight.

Should you have any questions concerning this report, please do not hesitate to contact this office at your earliest convenience.

Very truly yours,

McCALLUM TESTING LABORATORIES, INC.




McCALLUM TESTING LABORATORIES, INC.

LABORATORY TEST RESULTS ETHERIDGE GREENS CHESAPEAKE, VIRGINIA MTL PROJECT 02-3086

SAMPLE NO.	SOURCE	DATE RECEIVED	VISUAL DESCRIPTION
1	Flyash with 2% Cement Kiln Dust	5/7/2002	Dark gray, clayey fine sandy silt with traces of medium sand

MOISTURE DENSITY TEST (ASTM D 698 - PROCEDURE A)



NATURAL PERCENT MOISTURE (ASTM D 2216)	ATTERBERG LIMITS (ASTM D 4318)			PERCENT FINER THAN A #200 SIEVE (ASTM D 1140)	SOIL CLASSIFICATION (ASTM D 2487)
	LIQUID LIMIT	PLASTIC LIMIT	PLASTICITY INDEX		
39.9	49	30	19	77.6	ML

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR APRIL 2002
PROJECT NUMBER C-1653

DATE	4/10/2002	4/11/2002	4/12/2002	4/13/2002			Weekly
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course			Average
MIX DESIGN	1	1	1	1			
RPM	150	150	150	150			
% CEMENT	3.00	2.20	2.50	2.50			2.55
% SOLIDS	69	69	69	69			
TONS PRODUCED	1563.85	2603.04	2590.52	1676.95			
DRY WT	1079.06	1796.10	1787.46	1157.10			
TONS CEMENT	14.10	16.50	20.00	10.00			
MASS BALANCE	1.31	0.92	1.12	0.86			
COMMENTS							

DATE	4/15/2002	4/16/2002	4/17/2002	4/18/2002	4/19/2002	4/20/2002	Weekly
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Average
MIX DESIGN	1	2	2	2	2	2	
RPM	150	150	150	430	430	450	
% CEMENT	2.50	2.00	1.90	1.50	1.50	1.70	1.85
% SOLIDS	70	70	69	70	69	70	
TONS PRODUCED	2102.99	1872.78	2603.26	2494.18	2467.78	1521.85	
DRY WT	1472.09	1310.95	1796.25	1745.93	1702.77	1065.30	
TONS CEMENT	12.00	14.00	20.00	32.00	31.00	20.30	
MASS BALANCE	0.82	1.07	1.11	1.83	1.82	1.91	
COMMENTS							

DATE	4/22/2002	4/23/2002	4/24/2002	4/25/2002	4/26/2002	4/27/2002	Weekly
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Average
MIX DESIGN	2	2	2	2	2	2	
RPM	460	460	450	425	425		
% CEMENT	1.80	1.80	2.20	2.10	2.10	2.10	2.02
% SOLIDS	70	70	69	69	70	70	
TONS PRODUCED	1533.03	987.37	2060.85	208.79	2124.78	1355.37	
DRY WT	1073.12	691.16	1421.99	144.07	1487.35	948.76	
TONS CEMENT	20.00	13.00	26.00	3.00	31.00	20.00	
MASS BALANCE	1.86	1.88	1.83	2.08	2.08	2.11	
COMMENTS							

DATE	4/29/2002	4/30/2002	5/1/2002	5/2/2002	5/3/2002	5/4/2002	Weekly
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course			Average
MIX DESIGN	2	2	2	2			
RPM	425	425	450	450			
% CEMENT	1.80	1.80	1.60	1.60			1.70
% SOLIDS	70	70	68	69			
TONS PRODUCED	2536.94	2015.13	2333.7	1410.9			
DRY WT	1775.86	1410.59	1586.94	973.53			
TONS CEMENT	32.00	25.00	25.50	16.00			
MASS BALANCE	1.80	1.77	1.61	1.64			
COMMENTS							

Monthly Summary April 2002 (Average)

% CKD

2.0 %

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR MAY 2002
PROJECT NUMBER C-1653

DATE	5/6/2002	5/7/2002	5/8/2002	5/9/2002	5/10/2002		Weekly
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Average
MIX DESIGN	2	2		2			
RPM	550	550		625			
% CEMENT	1.1	2.0		2.0			1.71
% SOLIDS	68.9	68.8		70.8			
TONS PRODUCED	1195.4	1459.9		1034.3			
DRY WT	823.6	1004.4	0.0	731.8			
TONS CEMENT							
MASS BALANCE	Not available						
COMMENTS	Titration		Shut Down				

DATE	5/13/2002	5/14/2002	5/15/2002	5/16/2002	5/17/2002	5/18/2002	5/21/2002	Weekly
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Average
MIX DESIGN	1/2/1900	1/2/1900	1/2/1900	1/2/1900	1/2/1900			
RPM	625	625	650	625	625			
% CEMENT	2.5	2.0	2.1	2.1	2.2			2.18
% SOLIDS	69.0	68.7	68.7	68.0	69.0			
TONS PRODUCED	1865.1	1599.2	1511.5	1698.8	1847.3	0.0		
DRY WT	1286.9	1098.6	1038.4	1155.2	1274.7			
TONS CEMENT								
MASS BALANCE	Not available							
COMMENTS						NO WORK		

DATE	5/22/2002	5/23/2002	5/24/2002	5/28/2002	5/29/2002	5/30/2002	5/31/2002	Weekly
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Average
MIX DESIGN	1/2/1900	1/2/1900	1/2/1900	1/2/1900	1/2/1900		1/2/1900	
RPM	9/16/1901	9/6/1901	8/22/1901	8/22/1901	600-650		600-650	
% CEMENT	2.2	2.7	2.0	1.9	1.8		1.8	2.0633
% SOLIDS	68.0	68.0	69.0	67.0	67.0		68.0	
TONS PRODUCED	2589.9	2484.1	1589.6	2358.2	2340.4		1711.7	
DRY WT	1761.2	1689.2	1096.8	0.0	1568.0		1164.0	
TONS CEMENT								
MASS BALANCE								
TONS CEMENT (R)								
MASS BALANCE	Not available							
COMMENTS								

Monthly Summary Mat 2002 (Average)

% CKD	2.0 %
% Solids	68.5 %
% Moisture	46.0 %

**CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR JUNE 2002
PROJECT NUMBER C-1653**

DATE	6/2/2002	6/3/2002	6/4/2002	6/5/2002	6/6/2002	6/7/2002	6/8/2002	Weekly Average
PROJECT			GC		GC	GC		
MIX DESIGN			2%		2%	2%		
RPM			650		650	650		
% CKD			1.8		1.9	2.0		1.9
% MOISTURE			43.2		44.3	41.0		42.833
COMMENTS								

DATE	6/9/2002	6/10/2002	6/11/2003	6/12/2002	6/13/2002	6/14/2002	6/15/2002	
PROJECT		GC	GC	GC		GC	GC	
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%	
RPM		650	650-600	600		600	600	
% CKD		2.2	1.9	1.9		2.1	1.9	2
% MOISTURE		45.2	36.9	40.0		40.8	48.8	42.34
COMMENTS						Heavy rain		

DATE	6/16/2002	6/17/2002	6/18/2002	6/19/2002	6/20/2002	6/21/2002	6/22/2002	
PROJECT		GC	GC		GC	GC		
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%	
RPM		600	600		600-585	585-575		
% CKD		1.9	2.2		2.2	1.8		2.025
% MOISTURE		44.0	39.6		45.3	41.4		42.575
COMMENTS								

DATE	6/23/2002	6/24/2002	6/25/2002	6/26/2002	6/27/2002	6/28/2002	6/29/2002	
PROJECT		GC	GC	GC	GC	GC		
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%	
RPM		575	750-600	600	600-625	625-610		
% CKD		2.1	2.4	1.6	2.0	1.7		1.96
% MOISTURE		35.9	40.8	43.9	40.4	44.7		41.14
COMMENTS								

Monthly Summary For June 2002 (Average Values)

% CKD	2.0 %	(By Titration)
% Moisture	42.2 %	(By Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR JULY 2002
PROJECT NUMBER C-1653

DATE	7/1/2002	7/2/2002	7/3/2002	7/4/2002	7/5/2002	7/8/2002	7/9/2002	Weekly
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Average
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%	
RPM	610-615	615-605	605-610				610-620	
% CKD	1.5	1.5	1.6				1.7	1.595
% MOISTURE	40.5	44.4	41.9				45.8	
COMMENTS				HOLIDAY	PLANT DOWN	PLANT DOWN		

DATE	7/10/2002	7/11/2002	7/12/2002	7/13/2002	7/15/2002	7/16/2002	7/17/2002	Weekly
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Average
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%	
RPM	615	615-640	640-1000	575-1000	625-1000	600-800	600-800	
% CKD	1.6	1.2	1.8	1.9	2.0	1.7	1.9	1.7314
% MOISTURE	41.5	43.6	45.5	44.2	41.1	39.8	39.2	
COMMENTS		SILO						

MALFUNCTION

DATE	7/18/2002	7/19/2002	7/22/2002	7/23/2002	7/24/2002	7/25/2002	7/26/2002	Weekly
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Average
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%	
RPM	600-620	620	625-640	650-670	670-1081	750-960	730-750	
% CEMENT	1.7	1.7	1.7	1.6	2.1	2.0	1.8	1.7957
% MOISTURE	40.6	43.4	40.7	37.2	43.8	43.0	47.3	
COMMENTS								

DATE	7/29/2002	7/30/2002	7/31/2002					Weekly
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Average
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%	
RPM	735-770	770	770-1000					
% CKD	1.7	1.7	1.7					1.69
% MOISTURE	43.6	43.8	42.4					
COMMENTS								

Monthly Summary For July 2002 (Average Values)

% CKD	1.7 %	(By Titration)
% Moisture	42.5 %	(By Microwave)
% Solids	70.2 %	(By Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR AUGUST 2002
PROJECT NUMBER C-1653

DATE	8/1/2002	8/2/2002	8/5/2002	8/6/2002	8/7/2002	8/8/2002	8/9/2002
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%
RPM	750-1020	700	475-540	425-475	425	425-525	375-425
% CKD	2.4	1.9	2.4	1.6	2.4	2.2	2.3
% MOISTURE	44.5	38.4	52.7	46.9	42.8	44.6	54.0
COMMENTS		PLANT SHUT DN					

DATE	8/12/2002	8/13/2002	8/14/2002	8/15/2002	8/16/2002	8/19/2002	8/20/2002
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%
RPM	275-400	200-275	200-250	200-250	150-215	180-450	300-550
% CKD	2.7	2.1	1.8	2.7	2.4	1.7	1.7
% MOISTURE	39.2	45.2	41.1	39.0	42.0	41.7	41.3
COMMENTS							

DATE	8/21/2002	8/22/2002	8/23/2002	8/26/2002	8/27/2002	8/28/2002	8/29/2002
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%
RPM	180-660	200-250	250-450	250-300	200-450	200-300	
% CEMENT	2.4	1.5	2.1	1.7	2.2	2.2	
% MOISTURE	43.9	45.9	45.4	45.1	44.1	46.7	
COMMENTS							SHUT DN
							RAIN

DATE							
PROJECT							
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%
RPM							
% CKD							
% MOISTURE							
COMMENTS	SHUT DN						
	RAIN						

DATE							
PROJECT							
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%
RPM							
% CKD							
% MOISTURE							
COMMENTS							

Monthly Summary For August 2002 (Average Values)

% CKD	2.1 %	(By Titration)
% Moisture	44.2 %	(By Microwave)
% Solids	69.3 %	(By Microwave)

**CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR SEPTEMBER 2002
PROJECT NUMBER C-1653**

DATE	9/2/2002	9/3/2002	9/4/2002	9/5/2002	9/6/2002	9/9/2002	9/10/2002
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%
RPM		200	200-250		200-250	200-250	250-270
% CKD		2.2	1.7		1.9	1.9	1.6
% MOISTURE		42.7	40.8		43.2	43.2	43.5
COMMENTS	HOLIDAY			SHUT DN RAINED			

DATE	9/11/2002	9/12/2002	9/13/2002	9/16/2002	9/17/2002	9/18/2002	9/19/2002
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%
RPM	150-200	150-200	200-350	250	250-300	200-300	200-250
% CKD	2.2	1.7	1.5	1.9	1.8	2.0	1.8
% MOISTURE	42.9	40.1	43.1	34.3	43.9	43.2	44.4
COMMENTS				RAINED			

DATE	9/20/2002	9/23/2002	9/24/2002	9/25/2002	9/26/2002	9/27/2002	9/30/2002
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%
RPM	200-950	200-250	200-300	300-400	200-350	250-300	300-450
% CEMENT	2.0	1.9	1.9	1.8	1.9	1.3	1.7
% MOISTURE	41.2	40.1	41.5	42.6	40.6	41.3	39.9
COMMENTS				RAIN		SHUT DN	

DATE							
PROJECT							
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%
RPM							
% CKD							
% MOISTURE							
COMMENTS							

DATE							
PROJECT							
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%
RPM							
% CKD							
% MOISTURE							
COMMENTS							

Monthly Summary For September 2002 (Average Values)

% CKD	1.8 %	(By Titration)
% Moisture	41.7 %	(By Microwave)
% Solids	70.6 %	(By Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR OCTOBER 2002
PROJECT NUMBER C - 1653

DATE	10/1/2002	10/2/2002	10/3/2002	10/4/2002	10/7/2002	10/8/2002	10/9/2002	AVERAGE	AVERAGE
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	300-450	300	200-750	150-250	200-300	250-400	150-200		
% CKD	2.0	2.1	2.1	1.9	1.9	2.2	2.4	2.1	
% MOISTURE	40.5	40.5	39.1	40.8	38.4	39.8	38.9		39.7
COMMENTS									

DATE	10/10/2002	10/11/2002	10/14/2002	10/15/2002	10/16/2002	10/17/2002	10/18/2002	AVERAGE	AVERAGE
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	150	250		200-300		150-200	146-250		
% CKD	2.1	2.0		1.5		2.4	1.6	1.9	
% MOISTURE	40.8	35.9		41.7		42.9	39.2		40.1
COMMENTS			PLANT DN.		SHUT DN	SHUT DN.			

	RAIN			RAIN					
DATE	10/21/2002	10/22/2002	10/23/2002	10/24/2002	10/25/2002	10/28/2002	10/29/2002	AVERAGE	AVERAGE
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			200-300	250-350	146-200	146-200			
% CEMENT			1.5	2.9	2.0	2.3		2.2	
% MOISTURE			39.9	38.1	39.8	38.9			39.2
COMMENTS	SHUT DN.	SHUT DN					SHUT DN.		
	RAIN	RAIN					RAIN		

DATE	10/30/2002	10/31/2002						AVERAGE	AVERAGE
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	CKD	MOISTURE
MIX DESIGN	2%	2%							
RPM									
% CKD									
% MOISTURE									
COMMENTS	SHUT DN	SHUT DN							
	RAIN	RAIN							

DATE								AVERAGE	AVERAGE
PROJECT								CKD	MOISTURE
MIX DESIGN									
RPM									
% CKD									
% MOISTURE									
COMMENTS								2.1	39.7

Monthly Summary For October 2002 (Average Values)

% CKD	2.1	(By Titration)
% MOISTURE	39.7	(By Microwave)
% SOLIDS	71.6	(By Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. LANDFILL MONTHLY REPORT FOR NOVEMBER 2002
PROJECT NUMBER C - 1653

DATE	11/1/2002	11/4/2002	11/5/2002	11/6/2002	11/7/2002	11/8/2002	11/9/2002	AVERAGE	AVERAGE
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	150-200	146-150	146-200			146-150	150-200		
% CKD	2.0	2.8	2.1			X > 3	2.0	2.2	
% MOISTURE	39.9	36.9	39.1			37.4	40.6		38.8
COMMENTS				SHUT DN RAIN	SHUT DN RAIN				

DATE	11/11/2002	11/12/2002	11/13/2002	11/14/2002	11/15/2002	11/19/2002	11/20/2002	AVERAGE	AVERAGE
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146-200	146		146	146	146	146		
% CKD	1.7	X < 1		2.7	2.6	2.1	2.6	2.3	
% MOISTURE	38.9	37.9		38.9	37.6	33.2	39.4		37.6
COMMENTS		SHUT DN RAIN	SHUT DN RAIN						

	9:45 AM								
DATE	11/21/2002	11/22/2002	11/23/2002	11/25/2002	11/26/2002	11/27/2002	11/28/2002	AVERAGE	AVERAGE
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146	150-200	150-200	200-400					
% CEMENT	1.8	1.9	2.7	1.7				2.0	
% MOISTURE	42.8	42.8	38.3	37.9			</		

**CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR DECEMBER 2002
PROJECT NUMBER C - 1653**

DATE	12/2/2002	12/3/2002	12/4/2002	12/5/2002	12/6/2002	12/9/2002	12/10/2002	AVERAGE	AVERAGE
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	200-400	146	146			146-300	200		
% CKD	2.3	3.0	2.2			1.7	2.6	2.4	
% MOISTURE	36.5	36.9	35.7			35.5	36.0		36.1
COMMENTS				SHUT DN RAIN	SITE WK ONLY				

DATE	12/11/2002	12/12/2002	12/13/2002	12/16/2002	12/17/2002	12/18/2002	12/19/2002	AVERAGE	AVERAGE
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		146-240	200	200-250	300-400	250-300	250		
% CKD		1.5	2.7	1.5	1.8	2.9	2.5	2.1	
% MOISTURE		37.9	34.2	39.8	39.0	37.0	38.4		37.7
COMMENTS	SHUT DN RAIN								

DATE	12/20/2002	12/23/2002	12/24/2002	12/25/2002	12/26/2002	12/27/2002	12/28/2002	AVERAGE	AVERAGE
PROJECT	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	Golf Course	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	200	200-250	500				200-500		
% CEMENT		1.4	2.4					1.9	
% MOISTURE	45.9	37.3	27.0				46.8		39.2
COMMENTS	SHUT DN RAIN		SHUT DN RAIN	HOLIDAY	SITE WK ONLY	SITE WK ONLY			

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR JANUARY 2003
PROJECT NUMBER C - 1653

DATE	1/1/2003	1/2/2003	1/3/2003	1/6/2003	1/7/2003	1/8/2003	1/9/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		146	146	146-250	200-500	250-500	146		
% CKD		2.5	2.1	2.1	1.5	2.2	2.2	2.1	
% MOISTURE		38.4	37.1	41.1	44.6	32.4	44.2		39.6
COMMENTS	HOLIDAY								

DATE	1/10/2003	1/13/2003	1/14/2003	1/15/2003	1/16/2003	1/17/2003	1/20/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146-200	180-500	146	146	146		146		
% CKD	2.5	2.1	2.7	1.9	1.8		3.0	2.3	
% MOISTURE	41.8	35.5	39.2	38.8	40.8		37.2		38.9
COMMENTS						WINTER STORM			

DATE	1/21/2003	1/22/2003	1/23/2003	1/24/2003	1/27/2003	1/28/2003	1/29/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146	146				146	146-250		
% CEMENT	1.6					1.7	1.6	1.6	
% MOISTURE	41.1	38.9				41.1	41.3		40.6
COMMENTS			SNOW DAY	SITE WK. ONLY	SITE WK ONLY				

DATE	1/30/2003	1/31/2003						AVERAGE	AVERAGE
PROJECT	G.C	G.C						CKD	MOISTURE
MIX DESIGN	2%	2%							
RPM	250								
% CKD	1.6								
% MOISTURE	29.0								
COMMENTS	SHUT DN RAIN	RAIN DAY							

DATE								AVERAGE	AVERAGE
PROJECT								CKD	MOISTURE
MIX DESIGN									
RPM									
% CKD									
% MOISTURE									
COMMENTS								2.0	39.7

Monthly Summary For January 2003 (Average Values)

% CKD	2.0	(By Titration)
%MOISTURE	39.7	(By Microwave)
%SOLIDS	71.6	(BY Microwave)

**CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR FEBRUARY 2003
PROJECT NUMBER C - 1653**

DATE	2/3/2003	2/4/2003	2/5/2003	2/6/2003	2/7/2003	2/10/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.G	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%		
RPM	250-315	300	250-315	146-250				
% CKD	1.7	1.7	2.2	2.4			2.0	
% MOISTURE	33.3	41.8	39.2	35.4				37.4
COMMENTS		SHUT DN RAIN			SHUT DN RAIN	SHUT DN RAIN		

DATE	2/11/2003	2/12/2003	2/13/2003	2/14/2003	2/17/2003	2/18/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%		
RPM	146	146	146-200	146				
% CKD	2.2	1.7	1.4	1.8			1.8	
% MOISTURE	40.1	40.8	43.3	41.3				41.4
COMMENTS					SHUT DN RAIN	SHUT DN RAIN		

DATE	2/19/2003	2/20/2003	2/21/2003	2/24/2003	2/25/2003	2/26/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%		
RPM	146-250	146-200	146-230	146-210	146	150-250		
% CEMENT	1.6	2.0	1.7	1.4	2.0	2.1	1.8	
% MOISTURE	37.9	38.2	40.1	38.4	42.9	38.9		39.4
COMMENTS								

DATE	2/27/2003	2/28/2003					AVERAGE	AVERAGE
PROJECT	G.C	G.C					CKD	MOISTURE
MIX DESIGN	2%	2%						
RPM	200							
% CKD	2.2							
% MOISTURE	30.7							
COMMENTS	SHUT DN RAIN	SHUT DN RAIN						

DATE							AVERAGE	AVERAGE
PROJECT							CKD	MOISTURE
MIX DESIGN								
RPM								
% CKD								
% MOISTURE								
COMMENTS							1.9	39.4

Monthly Summary For February 2003 (Average Values)

% CKD	1.9	(By Titration)
%MOISTUI	39.4	(By Microwave)

%SOLIDS

71.7

(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR MARCH 2003
PROJECT NUMBER C - 1653

DATE	3/3/2003	3/4/2003	3/5/2003	3/6/2003	3/7/2003	3/10/2003	3/11/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146-200	160-200				200-250	150-250		
% CKD	2.1	2.0				2.9	2.5	2.4	
% MOISTURE	37.7	40.1				36.6	37.8		38.0
COMMENTS			SHUT DN RAIN	SHUT DN RAIN	WET CONDITIONS				

DATE	3/12/2003	3/13/2003	3/14/2003	3/17/2003	3/18/2003	3/19/2003	3/20/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	160-250	160-250	146-250	150-250	146-250	146-170	250		
% CKD	2.3	2.5	1.8	2.0	2.4	1.8	2.4	2.2	
% MOISTURE	38.9	40.5	40.6	38.9	41.5	40.1	41.8		40.3
COMMENTS							SHUT DN RAIN		

DATE	3/21/2003	3/24/2003	3/25/2003	3/26/2003	3/27/2003	3/28/2003	3/31/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		250-320	305-350		290-350	240-350	300		
% CEMENT		1.7	2.5		2.5	3.0	2.0	2.3	
% MOISTURE		40.8	36.2		37.9	37.9	41.1		38.8
COMMENTS	SHUT DN RAIN			SHUT DN ELECT.					

DATE								AVERAGE	AVERAGE
PROJECT								CKD	MOISTURE
MIX DESIGN									
RPM									
% CKD									
% MOISTURE									
COMMENTS									

DATE								AVERAGE	AVERAGE
PROJECT								CKD	MOISTURE
MIX DESIGN									
RPM									
% CKD									
% MOISTURE									
COMMENTS								2.3	39.0

Monthly Summary For March 2003 (Average Values)

% CKD	2.3	(By Titration)
%MOISTURE	39.0	(By Microwave)
%SOLIDS	71.9	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR April 2003
PROJECT NUMBER C - 1653

DATE	4/1/2003	4/2/2003	4/3/2003	4/4/2003	4/7/2003	4/8/2003	4/9/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	300	290-300	300-350	300-310	350				
% CKD	2.1	2.3	1.7	1.8	2.6			2.1	
% MOISTURE	37.2	39.8	40.3	36.6	38.8				38.5
COMMENTS						SHUT DN RAIN	SHUT DN RAIN		

DATE	4/10/2003	4/11/2003	4/14/2003	4/15/2003	4/16/2003	4/17/2003	4/18/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			300	300	256-300	290-305	300		
% CKD			1.9	1.8	1.7	1.9	2.1	1.9	
% MOISTURE			42.5	42.5	40.8	38.4	36.0		40.0
COMMENTS	SHUT DN RAIN	SHUT DN RAIN							

DATE	4/21/2003	4/22/2003	4/23/2003	4/24/2003	4/25/2003	4/28/2003	4/29/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	290-300	270-290	270-300	250-270	250	300	270-700		
% CEMENT	2.4	2.1	1.6	2.5	1.8	1.9		2.0	
% MOISTURE	41.5	38.2	42.8	41.8	38.8	40.8	40.3		40.6
COMMENTS									

DATE	4/30/2003							AVERAGE	AVERAGE
PROJECT	G.C							CKD	MOISTURE
MIX DESIGN	2%								
RPM	300-700								
% CKD	1.9								
% MOISTURE	37.4								
COMMENTS									

DATE								AVERAGE	AVERAGE
PROJECT								CKD	MOISTURE
MIX DESIGN									
RPM									
% CKD									
% MOISTURE									
COMMENTS								2.0	39.7

Monthly Summary For April 2003 (Average Values)

% CKD	2.0	(By Titration)
%MOISTURE	39.7	(By Microwave)
%SOLIDS	71.6	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR May 2003
PROJECT NUMBER C - 1653

DATE	5/1/1930	5/2/2003	5/5/2003	5/6/2003	5/7/2003	5/8/2003	5/9/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	200-350	200-260	250	250	250	250	250		
% CKD	2.5	1.9	1.8	2.0	2.1	1.9	2.3	2.1	
% MOISTURE	36.4	37.0	43.3	41.8	39.0	40.1	39.8		39.6
COMMENTS									

DATE	5/12/2003	5/13/2003	5/14/2003	5/15/2003	5/16/2003	5/19/2003	5/20/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	200	200	200	146-200	146	146	146-200		
% CKD	1.8	1.8	1.8	2.3	1.8	1.8	1.8	1.9	
% MOISTURE	39.4	41.8	39.4	40.3	40.0	40.5	41.0		40.3
COMMENTS									

DATE	5/21/2003	5/22/2003	5/23/2003	5/27/2003	5/28/2003	5/29/2003	5/30/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146-200			146	146	146-200	146		
% CEMENT	2.0			1.8	1.7	2.9	2.4	2.1	
% MOISTURE	39.0			43.5	42.8	40.3	40.3		41.2
COMMENTS		rain	rain						

DATE								AVERAGE	AVERAGE
PROJECT								CKD	MOISTURE
MIX DESIGN									
RPM									
% CKD									
% MOISTURE									
COMMENTS									

DATE								AVERAGE	AVERAGE
PROJECT								CKD	MOISTURE
MIX DESIGN									
RPM									
% CKD									
% MOISTURE									
COMMENTS								2.0	40.4

Monthly Summary For May 2003 (Average Values)

% CKD	2.0	(By Titration)
%MOISTURE	40.4	(By Microwave)
%SOLIDS	71.2	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR June 2003
PROJECT NUMBER C - 1653

DATE	6/2/2003	6/3/2003	6/4/2003	6/5/2003	6/6/2003	6/9/2003	6/10/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146	146-175	175	146-175	146-155		155		
% CKD	1.9	1.7	2.5	2.1	1.8		1.8	2.0	
% MOISTURE	34.7	37.8	36.9	36.2	38.3	rain	40.8		37.5
COMMENTS									

DATE	6/11/2003	6/12/2003	6/13/2003	6/16/2003	6/17/2003	6/18/2003	6/19/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	155-175	175		155-175		155-175	175		
% CKD	1.6	1.8		2.1		1.8	1.7	1.8	
% MOISTURE	38.5	36.8		41.4		43.3	37.9		39.6
COMMENTS			SHUT DN		rain				

DATE	6/20/2003	6/23/2003	6/24/2003	6/25/2003	6/26/2003	6/27/2003	6/30/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	155-175	155-175	175-200	165-200	165	150-165			
% CEMENT	1.9	1.8	1.8	2.1	2.1	2.5		2.0	
% MOISTURE	42.3	39.8	40.3	36.9	38.5	35.1	shut DN		38.8
COMMENTS									

DATE								AVERAGE	AVERAGE
PROJECT								CKD	MOISTURE
MIX DESIGN									
RPM									
% CKD									
% MOISTURE									
COMMENTS									

DATE								AVERAGE	AVERAGE
PROJECT								CKD	MOISTURE
MIX DESIGN									
RPM									
% CKD									
% MOISTURE									
COMMENTS								1.9	38.6

Monthly Summary For June 2003 (Average Values)

% CKD	1.9	(By Titration)
%MOISTURE	38.6	(By Microwave)
%SOLIDS	72.1	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR July 2003
PROJECT NUMBER C - 1653

DATE	7/1/2003	7/2/2003	7/3/2003	7/4/2003	7/7/2003	7/8/2003	7/9/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	150	150	146-160		165-175	146-170	146		
% CKD	2.2	2.6	2.4		1.9	2.4	2.1	2.3	
% MOISTURE	39.3	39.8	38.6		38.6	39.3	39.0		39.1
COMMENTS		SHUT DN		HOLIDAY					

DATE	7/10/2003	7/11/2003	7/14/2003	7/15/2003	7/16/2003	7/17/2003	7/18/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146	146		146	146	146	146		
% CKD	1.9	2.0		2.0	1.9	1.8	2.0	1.9	
% MOISTURE	40.1	40.8		42.3	41.4	40.8	40.6		41.0
COMMENTS			SHUT DN						

DATE	7/21/2003	7/22/2003	7/23/2003	7/24/2003	7/25/2003	7/28/2003	7/29/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146	150-170	146-170	146	146	146	146		
% CEMENT	1.7	2.1	2.1	2.2	1.9	1.8	2.1	2.0	
% MOISTURE	37.9	39.8	39.1	38.5	38.2	32.9	36.3		37.5
COMMENTS									

DATE	7/30/2003	7/31/2003						AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146-165	146							
% CKD	2.2	2.4							
% MOISTURE	37.9	38.2							
COMMENTS									

DATE								AVERAGE	AVERAGE
PROJECT								CKD	MOISTURE
MIX DESIGN									
RPM									
% CKD									
% MOISTURE									
COMMENTS								2.1	39.2

Monthly Summary For July 2003 (Average Values)

% CKD	2.1	(By Titration)
%MOISTURE	39.2	(By Microwave)
%SOLIDS	71.8	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR August 2003
PROJECT NUMBER C - 1653

DATE	8/1/2003	8/4/2003	8/5/2003	8/6/2003	8/7/2003	8/8/2003	8/11/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146	146-165	146-165	165	165	165	165		
% CKD	1.9	1.6	1.3	2.0	2.0	2.2	2.0	1.9	
% MOISTURE	40.8	37.6	38.4	38.5	39.8	37.9	36.9		38.5
COMMENTS					SHUT DN RAIN		SHUT DN RAIN		

DATE	8/12/2003	8/13/2003	8/14/2003	8/15/2003	8/18/2003	8/19/2003	8/20/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146-165	146-165	146-165	156	156	156			
% CKD	2.1	1.8	2.2	1.8	2.0	2.0		2.0	
% MOISTURE	35.6	39.4	33.8	35.6	36.3	37.4			36.3
COMMENTS							SHUT DN REPAIRS		

DATE	8/21/2003	8/22/2003	8/23/2003	8/25/2003	8/26/2003	8/27/2003	8/28/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	156	156-175	155-175	155-185	175-185	175-185	146-165		
% CEMENT	2.1	1.7	2.3	1.9	1.9	2.2	2.1	2.0	
% MOISTURE	38.6	36.3	41.5	38.6	38.1	36.8	45.1		39.3
COMMENTS									

DATE	8/29/2003							AVERAGE	AVERAGE
PROJECT	G.C							CKD	MOISTURE
MIX DESIGN	2%								
RPM	165								
% CKD	1.9								
% MOISTURE	38.9								
COMMENTS									

DATE								AVERAGE	AVERAGE
PROJECT								CKD	MOISTURE
MIX DESIGN									
RPM									
% CKD									
% MOISTURE									
COMMENTS								2.0	38.1

Monthly Summary For August 2003 (Average Values)

% CKD	2.0	(By Titration)
%MOISTURE	38.1	(By Microwave)
%SOLIDS	72.4	(BY Microwave)

**CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR SEPTEMBER 2003
PROJECT NUMBER C - 1653**

DATE	9/1/2003	9/2/2003	9/3/2003	9/4/2003	9/5/2003	9/6/2003	9/8/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		146-165	146-155	150-155	155	155	155		
% CKD		2.2	2.1	1.9	2.1	2.1	1.8	2.0	
% MOISTURE		41.0	40.3	41.8	41.4	39.5	40.4		40.7
COMMENTS	HOLIDAY								

DATE	9/9/2003	9/10/2003	9/11/2003	9/12/2003	9/15/2003	9/16/2003	9/17/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	155-165	155-165	155		146-155	146			
% CKD	1.8	2.2	2.1		2.2	2.2		2.1	
% MOISTURE	41.1	41.1	41.8	shut dn	41.4	40.3	shut dn		41.1
COMMENTS									

DATE	9/18/2003	9/19/2003	9/22/2003	9/23/2003	9/24/2003	9/25/2003		AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			146						
% CEMENT			1.7					1.7	
% MOISTURE			44.9						44.9
COMMENTS	shut dn	shut dn		shut dn	shut dn	shut dn			

DATE	9/26/2003	9/27/2003	9/29/2003	9/30/2003				AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C				CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%					
RPM	146	146-165	146	146					
% CKD	2.2	2.4	2.2	2.0					
% MOISTURE	42.8	44.5	40.8	37.2					
COMMENTS									

DATE								AVERAGE	AVERAGE
PROJECT								CKD	MOISTURE
MIX DESIGN									
RPM									
% CKD									
% MOISTURE									
COMMENTS								1.9	42.3

Monthly Summary For September 2003 (Average Values)

% CKD	1.9	(By Titration)
%MOISTURE	42.3	(By Microwave)
%SOLIDS	70.3	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR OCTOBER 2003
PROJECT NUMBER C - 1653

DATE	10/1/2003	10/2/2003	10/3/2003	10/4/2003	10/6/2003	10/7/2003	10/8/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146	146	146	146-160	160-165	160-175	165-170		
% CKD	2.3	2.1	2.1	1.9	1.7	1.9	2.1	2.0	
% MOISTURE	40.6	39.8	38.6	39.2	39.5	41.1	41.1		40.0
COMMENTS									

DATE	10/9/2003	10/10/2003	10/11/2003	10/13/2003	10/14/2003	10/15/2003	10/16/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	165-175	175	175	165-180	150-165	165	150-165		
% CKD	2.0	2.1	1.9	2.0	2.1	2.3	1.9	2.1	
% MOISTURE	41.1	37.9	42.3	40.8	38.0	42.6	37.0		39.9
COMMENTS									

DATE	10/17/2003	10/20/2003	10/21/2003	10/22/2003	10/23/2003	10/24/2003	10/27/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146-150	146-155	5/25/1900	146-150	146	146-175			
% CEMENT	2.0	2.0	2.0	1.9	2.0	1.6		1.9	
% MOISTURE	37.0	38.4	37.4	39.9	39.6	39.2			38.6
COMMENTS							shut dn		

DATE	10/28/2003	10/29/2003	10/30/2003	10/31/2003				AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C				CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%					
RPM	150-175		146-165	146					
% CKD	2.2		2.1	2.2					
% MOISTURE	36.7		39.1	39.8					
COMMENTS		shut dn							

DATE								AVERAGE	AVERAGE
PROJECT								CKD	MOISTURE
MIX DESIGN									
RPM									
% CKD									
% MOISTURE									
COMMENTS								2.0	39.5

Monthly Summary For October 2003 (Average Values)

% CKD	2.0	(By Titration)
%MOISTURE	39.5	(By Microwave)
%SOLIDS	71.7	(BY Microwave)

**CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR NOVEMBER 2003
PROJECT NUMBER C - 1653**

DATE	11/3/2003	11/4/2003	11/5/2003	11/6/2003	11/7/2003	11/10/2003	11/11/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146-155	146	146	146	146	146	146		
% CKD	2.2	2.0	2.2	2.2	2.1	1.7	2.1	2.1	
% MOISTURE	38.3	40.3	37.6	41.1	37.0	38.4	36.8		38.5
COMMENTS									

DATE	11/12/2003	11/13/2003	11/14/2003	11/17/2003	11/18/2003	11/19/2003	11/20/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146-150	146	146	146	146	146			
% CKD	1.9	1.9	2.1	2.1	2.2	2.2		2.1	
% MOISTURE	37.9	36.5	37.0	36.0	38.5	36.9			37.1
COMMENTS							shut dn		

DATE	11/21/2003	11/24/2003	11/25/2003	11/26/2003	11/27/2003	11/28/2003	11/29/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146	146-176	5/25/1900	146		146-150	146		
% CEMENT	2.4	1.9	2.4	2.2		2.1	2.2	2.2	
% MOISTURE	38.6	34.9	40.3	38.1		37.3	37.8		37.8
COMMENTS					HOLIDAY				

DATE								AVERAGE	AVERAGE
PROJECT								CKD	MOISTURE
MIX DESIGN									
RPM									
% CKD									
% MOISTURE									
COMMENTS									

DATE								AVERAGE	AVERAGE
PROJECT								CKD	MOISTURE
MIX DESIGN									
RPM									
% CKD									
% MOISTURE									
COMMENTS								2.1	37.8

Monthly Summary For November 2003 (Average Values)

% CKD	2.1	(By Titration)
%MOISTURE	37.8	(By Microwave)
%SOLIDS	72.6	(BY Microwave)

**CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR DECEMBER 2003
PROJECT NUMBER C - 1653**

DATE	12/1/2003	12/2/2003	12/3/2003	12/4/2003	12/5/2003	12/8/2003	12/9/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146	146-165	146-165	146		146-150			
% CKD	2.1	2.0	2.3	2.1		2.0		2.1	
% MOISTURE	40.6	40.8	39.8	39.1		37.9			39.6
COMMENTS									

DATE	12/10/2003	12/11/2003	12/12/2003	12/15/2003	12/16/2003	12/17/2003	12/18/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146-150	150-160							
% CKD	2.0	1.9						1.9	
% MOISTURE	40.5	40.3							40.4
COMMENTS									

DATE	12/19/2003	12/22/2003	12/23/2003	12/24/2003	12/25/2003	12/26/2003	12/29/2003	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM									
% CEMENT									
% MOISTURE									
COMMENTS									

DATE	12/30/2003	12/31/2003						AVERAGE	AVERAGE
PROJECT	G.C	G.C						CKD	MOISTURE
MIX DESIGN	2%	2%							
RPM									
% CKD									
% MOISTURE									
COMMENTS									

DATE								AVERAGE	AVERAGE
PROJECT								CKD	MOISTURE
MIX DESIGN									
RPM									
% CKD									
% MOISTURE									
COMMENTS									

Monthly Summary For December 2003 (Average Values)

% CKD	2.0	(By Titration)
%MOISTURE	40.4	(By Microwave)
%SOLIDS	71.2	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR JANUARY 2004
PROJECT NUMBER C - 1653

DATE				1/1/2004	1/2/2004	1/3/2004	1/4/2004	AVERAGE	AVERAGE
PROJECT					G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN					2%	2%	2%		
RPM					146-160	146			
% CKD					2.0	2.1		2.1	
% MOISTURE					37.5	38.6			38.0
COMMENTS				HOLIDAY					

DATE	1/5/2004	1/6/2004	1/7/2004	1/8/2004	1/9/2004	1/10/2004	1/11/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146	146	146-160	146-160					
% CKD	1.9	1.6	1.7	2.0				1.8	
% MOISTURE	39.4	39.4	35.8	36.8					37.8
COMMENTS					shut-dn				

DATE	1/12/2004	1/13/2004	1/14/2004	1/15/2004	1/16/2004	1/17/2004	1/18/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146	146	146	146-200					
% CEMENT	2.3	2.5	2.0	1.3				2.0	
% MOISTURE	37.7	36.3	38.8	39.6					38.1
COMMENTS									

DATE	1/19/2004	1/20/2004	1/21/2004	1/22/2004	1/23/2004	1/24/2004	1/25/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM	180-190	146-180	146	146					
% CKD	2.6	2.6	2.2	2.3					
% MOISTURE	39.6	35.8	36.3	37.9					
COMMENTS						shut-dn			

DATE	1/26/2004	1/27/2004	1/28/2004	1/29/2004	1/30/2004	1/31/2004		AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM				146-150	146	146-180			
% CKD				1.7	2.3	1.7			
% MOISTURE				40.6	37.4	39.8			
COMMENTS	shut-dn	shut-dn	shut-dn					1.9	38.0

Monthly Summary For January 2004 (Average Values)

% CKD	1.9	(By Titration)
%MOISTURE	38.0	(By Microwave)
%SOLIDS	72.5	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR FEBRUARY 2004
PROJECT NUMBER C - 1653

DATE	2/2/2004	2/3/2004	2/4/2004	2/5/2004	2/6/2004	2/7/2004	2/8/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146-180	146	146-160		146-160	146-176			
% CKD	2.3	3.0	1.7		2.0	1.0		2.0	
% MOISTURE	35.8	37.9	40.9		35.1	39.1			37.8
COMMENTS				shut-dn					

DATE	2/9/2004	2/10/2004	2/11/2004	2/12/2004	2/13/2004	2/14/2004	2/15/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146-180	146	146	146					
% CKD	2.1	2.7	1.9	3.0				2.4	
% MOISTURE	38.9	37.8	37.9	33.3					37.0
COMMENTS					shut-dn				

DATE	2/16/2004	2/17/2004	2/18/2004	2/19/2004	2/20/2004	2/21/2004	2/22/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM				146	146	146			
% CEMENT				3.0	2.3	1.0			
% MOISTURE				37.0	36.6	28.3			34.0
COMMENTS	shut-dn	shut-dn	shut-dn						

DATE	2/23/2004	2/24/2004	2/25/2004	2/26/2004	2/27/2004	2/28/2004	2/29/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM	146-160	160-180	146	146-166	146-170				
% CKD	1.0	1.0	3.0	1.7	2.0				
% MOISTURE	39.9	35.2	37.9	37.6	35.1				
COMMENTS									

DATE								AVERAGE	AVERAGE
PROJECT								CKD	MOISTURE
MIX DESIGN									
RPM									
% CKD									
% MOISTURE									
COMMENTS								2.2	36.2

Monthly Summary For February 2004 (Average Values)

% CKD	2.2	(By Titration)
%MOISTURE	36.2	(By Microwave)
%SOLIDS	73.4	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR MARCH 2004
PROJECT NUMBER C - 1653

DATE	3/1/2004	3/2/2004	3/3/2004	3/4/2004	3/5/2004	3/6/2004	3/7/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	146	146-160	160-180	180-1,000	450-550				
% CKD	2.3	1.0	1.0	1.4	2.9			1.7	
% MOISTURE	36.0	39.2	39.1	38.5	39.8				38.5
COMMENTS									

DATE	3/8/2004	3/9/2004	3/10/2004	3/11/2004	3/12/2004	3/13/2004	3/14/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	250-300	175-250	150-200	150					
% CKD	2.2	2.2	2.4	2.01				2.2	
% MOISTURE	40	38.5	41.8	39.1					39.9
COMMENTS									

DATE	3/15/2004	3/16/2004	3/17/2004	3/18/2004	3/19/2004	3/20/2004	3/21/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			150-275		175-250	175			
% CEMENT			1.1		2.3	1.0		1.5	
% MOISTURE			35.2		38.2	39.8			37.7
COMMENTS									

DATE	3/22/2004	3/23/2004	3/24/2004	3/25/2004	3/26/2004	3/27/2004	3/28/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM	150-340	400-475	500-550	510-525	475-510	475			
% LKD	1.1	1.5	2.3	2.5	2.8	2.1			
% MOISTURE	39.5	38.7	35.6	39.1	37.9	38.6			
COMMENTS									

DATE	3/29/2004	3/30/2004	3/31/2004					AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.					CKD	MOISTURE
MIX DESIGN	2%	2%	2%						
RPM	475-525	525							
% LKD	1.7	1.9							
% MOISTURE	39.6	38.6							
COMMENTS								1.8	38.7

% CKD	1.8	(By Titration)
%MOISTURE	38.7	(By Microwave)
%SOLIDS	72.1	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR APRIL 2004
PROJECT NUMBER C - 1653

DATE				4/1/2004	4/2/2004	4/3/2004	4/4/2004	AVERAGE	AVERAGE
PROJECT				G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN				2%	2%	2%	2%		
RPM				525	550				
% CKD				1.6	1.9			1.8	
% MOISTURE				31.0	37.2				34.1
COMMENTS									

DATE	4/5/2004	4/6/2004	4/7/2004	4/8/2004	4/9/2004	4/10/2004	4/11/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	475-550	550-600	550-600	500-550	500-550				
% CKD	1.7	1.5	2.6	2.6	1.6			2.0	
% MOISTURE	35.6	35.2	40.3	42.1	37.3				38.1
COMMENTS									

DATE	4/12/2004	4/13/2004	4/14/2004	4/15/2004	4/16/2004	4/17/2004	4/18/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			525-550	375-400	320-350	1500-350			
% CEMENT			2.0	1.6	1.5	1.5		1.7	
% MOISTURE			35.4	37.5	39.1	35.1			36.8
COMMENTS	SHUT-DN	SHUT-DN							

DATE	4/19/2004	4/20/2004	4/21/2004	4/22/2004	4/23/2004	4/24/2004	4/25/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C		G.C	G.C	G.C		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM	650-700	600-650	600-650	700-725	725-1000	950			
% CKD	1.9	1.7	1.4	1.8	1.5	2.1		1.7	
% MOISTURE	36.7	36.0	37.3	36.1	30.7	35.2			35.3
COMMENTS									

DATE	4/26/2004	4/27/2004	4/28/2004	4/29/2004	4/30/2004			AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.	G. C.	G. C.			CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%				
RPM	900-950		925	875-925	875				
% CKD	2.4		1.8	2.6	1.8			2.1	
% MOISTURE	35.7		35.6	36.0	41.0				37.1
COMMENTS		SHUT-DN						1.9	36.3

Monthly Summary For April 2004 (Average Values)

% CKD	1.9	(By Titration)
%MOISTURE	36.3	(By Microwave)
%SOLIDS	73.4	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR MAY 2004
PROJECT NUMBER C - 1653

DATE						5/1/2004	AVERAGE	AVERAGE
PROJECT			G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN			2%	2%	2%	2%		
RPM								
% CKD								
% MOISTURE								
COMMENTS								

DATE	5/2/2004	5/3/2004	5/4/2004	5/5/2004	5/6/2004	5/7/2004	5/8/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			800-875	825-875	900-925	860-900			
% CKD			2.3	1.5	1.9	2.2		2.0	
% MOISTURE			42.3	40.0	38.6	39.8			40.2
COMMENTS									

DATE	5/9/2004	5/10/2004	5/11/2004	5/12/2004	5/13/2004	5/14/2004	5/15/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		860	860			725	12/25/1901		
% CEMENT		2.3	2.5			2.3	2.0	2.3	
% MOISTURE		39.3	39.8			39.8	40.5		39.8
COMMENTS									

DATE	5/16/2004	5/17/2004	5/18/2004	5/19/2004	5/20/2004	5/21/2004	5/22/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C		G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM					675-725	550-600	600		
% CKD					2.7	1.9	2.1	2.3	
% MOISTURE					36.0	39.8	42.3		39.4
COMMENTS		SHUT-DN	SHUT-DN						

DATE	5/23/2004	5/24/2004	5/25/2004	5/26/2004	5/27/2004	5/28/2004	5/29/2004	AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.	G. C.	G. C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		600-625		700-725	550-700	525-550	525-625		
% CKD		1.8		2.6	2.5	2.0	2.1	2.2	
% MOISTURE		37.5		34.8	37.2	42.9	40.2		38.5
COMMENTS			SHUT-DN					2.2	39.5

Monthly Summary For May 2004 (Average Values)

% CKD	2.2	(By Titration)
%MOISTURE	39.5	(By Microwave)
%SOLIDS	71.7	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR JUNE 2004
PROJECT NUMBER C - 1653

DATE		6/1/2004	6/2/2004	6/3/2004	6/4/2004	6/5/2004	AVERAGE	AVERAGE
PROJECT		G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN		2%	2%	2%	2%	2%		
RPM		600-640	400-700	385-450	385-430			
% CKD		2.4	2.8	2.3	1.7		2.3	
% MOISTURE		38.4	41.2	40.5	39.2			39.8
COMMENTS								

DATE	6/6/2004	6/7/2004	6/8/2004	6/9/2004	6/10/2004	6/11/2004	6/12/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		500-525	500-525	500-525	525-550	550-575			
% CKD		1.8	2.2	1.9	1.8	1.8		1.9	
% MOISTURE		36.7	37.5	40.8	40.0	39.0			38.8
COMMENTS									

DATE	6/13/2004	6/14/2004	6/15/2004	6/16/2004	6/17/2004	6/18/2004	6/19/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		600-650	600-650	625	625	625			
% CEMENT		1.7	2.2	1.8	2.0	2.1		2.0	
% MOISTURE		42.8	39.3	31.5	31.6	32.7			35.6
COMMENTS									

DATE	6/20/2004	6/21/2004	6/22/2004	6/23/2004	6/24/2004	6/25/2004	6/26/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C		G.C	G.C	G.C		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM		625	625	625	625	625			
% CKD		2.0	2.2	1.8	2.0	2.0		2.0	
% MOISTURE		36.7	40.4	39.8	34.9	34.2			37.2
COMMENTS									

DATE	6/27/2004	6/28/2004	6/29/2004	6/30/2004				AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.	G. C.				CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%					
RPM		625	600-625	600					
% CKD		2.4	2.2	2.0				2.2	
% MOISTURE		39.8	40.8	43.8					41.5
COMMENTS								2.1	38.6

Monthly Summary For JUNE 2004 (Average Values)

% LKD	2.1	(By Titration)
%MOISTURE	38.6	(By Microwave)
%SOLIDS	72.2	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR JULY 2004
PROJECT NUMBER C - 1653

DATE					7/1/2004	7/2/2004	7/3/2004	AVERAGE	AVERAGE
PROJECT				G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN				2%	2%	2%	2%		
RPM					600-625	650			
% CKD					1.8	1.9		1.8	
% MOISTURE					39.8	36.4			38.1
COMMENTS									

DATE	7/4/2004	7/5/2004	7/6/2004	7/7/2004	7/8/2004	7/9/2004	7/10/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			625-650	625	625	625-650	650		
% CKD			2.1	2.0	1.9	2.1	2.0	2.0	
% MOISTURE			39.3	44.9	48.5	37.6	39.8		42.0
COMMENTS		HOLIDAY							

DATE	7/11/2004	7/12/2004	7/13/2004	7/14/2004	7/15/2004	7/16/2004	7/17/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		650-675	675-700	675-700	700-725	725			
% CEMENT		2.0	1.9	1.9	1.8	2.3		2.0	
% MOISTURE		38.7	35.4	46.2	38.9	42.3			40.3
COMMENTS									

DATE	7/18/2004	7/19/2004	7/20/2004	7/21/2004	7/22/2004	7/23/2004	7/24/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C		G.C	G.C	G.C		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM			700	700-715	715	715			
% CKD			1.7	1.8	2.0	1.8		1.8	
% MOISTURE			41.0	42.8	44.9	41.8			42.6
COMMENTS									

DATE	7/25/2004	7/26/2004	7/27/2004	7/28/2004	7/29/2004	7/30/2004	7/31/2004	AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.	G. C.	G. C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		715-725	725-750	750-800	800	800	800		
% CKD		1.8	1.7	1.8	1.9	2.2	1.9	1.9	
% MOISTURE		44.9	41.9	42.8	36.0	43.5	43.9		42.2
COMMENTS								1.9	41.0

Monthly Summary For JULY 2004 (Average Values)

% LKD	1.9	(By Titration)
%MOISTURE	41.0	(By Microwave)
%SOLIDS	70.9	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR AUGUST 2004
PROJECT NUMBER C - 1653

DATE	8/1/2004	8/2/2004	8/3/2004	8/4/2004	8/5/2004	8/6/2004	8/7/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		800		800	800	800	800		
% CKD		2.3		2.2	2.2	2.1	2.0	2.2	
% MOISTURE		39.3	RAIN	43.4	43.0	41.1	40.8		41.5
COMMENTS			SHUT-DOWN						

DATE	8/8/2004	8/9/2004	8/10/2004	8/11/2004	8/12/2004	8/13/2004	8/14/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		800	800-1050	1050	1050				
% CKD		2.1	0.9	2.0	2.3			1.8	
% MOISTURE		46.6	43.2	42.3	41.8	RAIN			43.5
COMMENTS						SHUT-DOWN			

DATE	8/15/2004	8/16/2004	8/17/2004	8/18/2004	8/19/2004	8/20/2004	8/21/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			925-975	900-950	800-900	775-825	825-850		
% CEMENT			2.1	1.7	2.6	2.2	1.8	2.1	
% MOISTURE			35.2	39.1	40.4	44.3	42.1		40.2
COMMENTS		RAIN							
		SHUT-DOWN							

DATE	8/22/2004	8/23/2004	8/24/2004	8/25/2004	8/26/2004	8/27/2004	8/28/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C		G.C	G.C	G.C		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM		850-865	865	800-865	750	750-800			
% CKD		1.8	2.0	2.6	1.8	2.1		2.1	
% MOISTURE		38.9	43.0	41.6	39.0	44.1			41.3
COMMENTS									

DATE	8/29/2004	8/30/2004	8/31/2004					AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.	G. C.	G. C.			CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%				
RPM		800	800						
% CKD		2.0	1.9					2.0	
% MOISTURE		39.5	45.9						42.7
COMMENTS								2.0	41.8

Monthly Summary For AUGUST 2004 (Average Values)

% CKD	2.0	(By Titration)
%MOISTURE	41.8	(By Microwave)
%SOLIDS	70.5	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR Sept 2004
PROJECT NUMBER C - 1653

DATE				9/1/2004	9/2/2004	9/3/2004	9/4/2004	AVERAGE	AVERAGE
PROJECT				G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN				2%	2%	2%	2%		
RPM				800	800	800			
% CKD				1.9	2.2	2.0		2.0	
% MOISTURE				43.8	41.8	42.3			42.6
COMMENTS									

DATE	9/5/2004	9/6/2004	9/7/2004	9/8/2004	9/9/2004	9/10/2004	9/11/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			785-800	750		750			
% CKD			2.0	1.9		2.0		2.0	
% MOISTURE			45.2	40.1	RAIN	41.8			42.4
COMMENTS		HOLIDAY			SHUT-DOWN				

DATE	9/12/2004	9/13/2004	9/14/2004	9/15/2004	9/16/2004	9/17/2004	9/18/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		750	750	750	700-750	650-700			
% CEMENT		2.0	2.1	2.2	2.1	2.3		2.1	
% MOISTURE		45.6	43.6	41.3	41.6	40.8			42.6
COMMENTS									

DATE	9/19/2004	9/20/2004	9/21/2004	9/22/2004	9/23/2004	9/24/2004	9/25/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		700	700	700	700	700			
% CKD		1.9	1.9	1.7	1.9	2.0		1.9	
% MOISTURE		39.5	42.5	44.5	42.2	44.4			42.6
COMMENTS									

DATE	9/26/2004	9/27/2004	9/28/2004	9/29/2004	9/30/2004			AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G.C.	G. C.	G. C.			CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%				
RPM					700				
% CKD					2.2			2.2	
% MOISTURE					44.6				44.6
COMMENTS		shut-down	shut-down	shut-down				2.0	43.0

Monthly Summary For Sept. 2004 (Average Values)

% CKD	2.0	(By Titration)
%MOISTURE	43.0	(By Microwave)
%SOLIDS	69.9	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR OCT. 2004
PROJECT NUMBER C - 1653

DATE						10/1/2004	10/2/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM						700			
% CKD						2.0		2.0	
% MOISTURE						46.0			46.0
COMMENTS									

DATE	10/3/2004	10/4/2004	10/5/2004	10/6/2004	10/7/2004	10/8/2004	10/9/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		700	700	700	700	700			
% CKD		1.9	2.3	1.9	2.1	1.9		2.0	
% MOISTURE		41.9	42.8	45.9	42.2	40.8			42.7
COMMENTS									

DATE	10/10/2004	10/11/2004	10/12/2004	10/13/2004	10/14/2004	10/15/2004	10/16/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		700		700	700	700			
% CEMENT		2.2		2.1	2.0	2.1		2.1	
% MOISTURE		40.1		41.1	37.8	44.2			40.8
COMMENTS									

DATE	10/17/2004	10/18/2004	10/19/2004	10/20/2004	10/21/2004	10/22/2004	10/23/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		700			700	700			
% CKD		2.0			2.2	2.0		2.1	
% MOISTURE		38.5			39.8	38.8			39.0
COMMENTS			shut dwnshu	t dwn					

DATE	10/24/2004	10/25/2004	10/26/2004	10/27/2004	10/28/2004	10/29/2004	10/30/2004	AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G.C.	G. C.	G. C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		700	700.0						
% CKD		2.0	2.5					2.3	
% MOISTURE		39.5	38.8	shut dwn	shut dwn	shut dwn			39.2
COMMENTS								2.1	41.5

Monthly Summary For Oct. 2004 (Average Values)

% CKD	2.1	(By Titration)
%MOISTURE	41.5	(By Microwave)
%SOLIDS	70.7	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR NOV. 2004
PROJECT NUMBER C - 1653

DATE		11/1/2004	11/2/2004	11/3/2004	11/4/2004	11/5/2004	11/6/2004	AVERAGE	AVERAGE
PROJECT		G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN		2%	2%	2%	2%	2%	2%		
RPM		675.7	600-650	325-600		325-475			
% CKD		2.6	2.4	2.6		1.9		2.4	
% MOISTURE		44.5	41.3	38.5		42.7			41.8
COMMENTS					shut-dwn				

due to rain

DATE	11/7/2004	11/8/2004	11/9/2004	11/10/2004	11/11/2004	11/12/2004	11/13/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		450-475	475	475-525	525				
% CKD		1.9	1.9	1.9	1.9			1.9	
% MOISTURE		47.6	41.3	42.1	39.8	SHUT DWN			42.7
COMMENTS						DUE TO RAIN			

DATE	11/14/2004	11/15/2004	11/16/2004	11/17/2004	11/18/2004	11/19/2004	11/20/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		550-675	675	675-700	685	685			
% CEMENT		2.0	1.8	1.9	1.9	2.2		2.0	
% MOISTURE		43.1	40.3	38.0	39.8	43.0			40.8
COMMENTS									

DATE	11/21/2004	11/22/2004	11/23/2004	11/24/2004	11/25/2004	11/26/2004	11/27/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM									
% CKD									
% MOISTURE									
COMMENTS		SHUT-DWN	SHUT-DWN	SHUT-DWN	HOLIDAY	HOLIDAY			

DATE	11/28/2004	11/29/2004	11/30/2004					AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G.C.	G. C.	G. C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM									
% CKD									
% MOISTURE									
COMMENTS		SHUT-DWN	SHUT-DWN					2.1	41.8

Monthly Summary For NOV. 2004 (Average Values)

% CKD	2.1	(By Titration)
%MOISTURE	41.8	(By Microwave)
%SOLIDS	70.5	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR DEC. 2004
PROJECT NUMBER C - 1653

DATE				12/1/2004	12/2/2004	12/3/2004	12/4/2004	AVERAGE	AVERAGE
PROJECT				G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN				2%	2%	2%	2%		
RPM					685	685			
% CKD					1.9	1.9		1.9	
% MOISTURE					36.9	38.8			37.9
COMMENTS				RAIN					

SHUT-DWN									
DATE	12/5/2004	12/6/2004	12/7/2004	12/8/2004	12/9/2004	12/10/2004	12/11/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		685	650-685	650	650				
% CKD		2.1	2.1	2.1	2.0			2.1	
% MOISTURE		40.8	38.2	41.1	40.4				40.1
COMMENTS						RAIN			

SHUT-DWN									
DATE	12/12/2004	12/13/2004	12/14/2004	12/15/2004	12/16/2004	12/17/2004	12/18/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM				650	650	650			
% CEMENT				2.1	2.4	2.0	2.1	2.1	
% MOISTURE				38.9	33.3	40.8	45.9		39.7
COMMENTS		SHUT-DWN	SHUT DWN						

DATE	12/19/2004	12/20/2004	12/21/2004	12/22/2004	12/23/2004	12/24/2004	12/25/2004	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			650	650	650	650			
% CKD			1.9	1.9	2.0	2.1		2.0	
% MOISTURE			40.9	42.2	40.9	38.3			40.6
COMMENTS		SHUT-DWN							

WEATHER									
DATE	12/26/2004	12/27/2004	12/28/2004	12/29/2004	12/30/2004	12/31/2004		AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G.C.	G. C.	G. C.	G.C.		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM			650.0	625-650	600	600			
% CKD			2.1	2.1	2.0	2.0		2.1	
% MOISTURE			42.5	41.8	41.8	42.3			42.1
COMMENTS		SHUT-DWN						2.0	40.1

WEATHER
Monthly Summary For Dec. 2004 (Average Values)

% CKD	2.0	(By Titration)
%MOISTURE	40.1	(By Microwave)
%SOLIDS	71.4	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR JANUARY 2005
PROJECT NUMBER C - 1653

DATE	1/3/2005	1/4/2005	1/5/2005	1/6/2005	1/7/2005	1/8/2005	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%		
RPM	600	600	600-650	650-690	700			
% CKD	2.0	1.9	1.9	1.8	2.1		1.9	
% MOISTURE	40.3	40.3	41.1	42.1	39.8			40.7
COMMENTS								

DATE	1/9/2005	1/10/2005	1/11/2005	1/12/2005	1/13/2005	1/14/2005	1/15/2005	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM	700	700							
% CKD	1.9	1.9						1.9	
% MOISTURE	41.8	38.8							40.3
COMMENTS				SHUT-DWN	SHUT-DWN	SHUT-DWN			

DATE	1/16/2005	1/17/2005	1/18/2005	1/19/2005	1/20/2005	1/21/2005	1/22/2005	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM									
% CEMENT									
% MOISTURE									
COMMENTS									
	SHUT-DWN	SHUT-DWN	SHUT-DWN	SHUT-DWN	SHUT-DWN	SHUT-DWN			

DATE	1/23/2005	1/24/2005	1/25/2005	1/26/2005	1/27/2005	1/28/2005	1/29/2005	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM									
% CKD									
% MOISTURE									
COMMENTS		SHUT-DWN	SHUT-DWN	SHUT-DWN	SHUT-DWN	SHUT-DWN			

DATE	1/30/2005	1/31/2005						AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM		SHUT-DWN							
% CKD									
% MOISTURE									
COMMENTS								1.9	40.5

Monthly Summary For January 2004 (Average Values)

% CKD	1.9	(By Titration)
%MOISTURE	40.5	(By Microwave)
%SOLIDS	71.2	(BY Microwave)

**CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR FEBRUARY 2005
PROJECT NUMBER C - 1653**

DATE			2/1/2005	2/2/2005	2/3/2005	2/4/2005	2/5/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM									
% CKD									
% MOISTURE									
COMMENTS			SHUT-DWN	SHUT-DWN	SHUT-DWN	SHUT-DWN			

DATE	2/6/2005	2/7/2005	2/8/2005	2/9/2005	2/10/2005	2/11/2005	2/12/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM					700	700	700		
% CKD					1.9	1.9	1.9	1.9	
% MOISTURE					44.9	37.5	36.9		39.8
COMMENTS		SHUT-DWN	SHUT-DWN	SHUT-DWN					

DATE	2/13/2005	2/14/2005	2/15/2005	2/16/2005	2/17/2005	2/18/2005	2/19/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		700	650-700		600-625	600-625	9/16/1901		
% CEMENT		2.4	2.0		1.9	1.8	1.8	2.0	
% MOISTURE		23.4	27.4		33.6	33.7	36.0		30.8
COMMENTS				DOMINION					
				PROJECT					

DATE	2/20/2005	2/21/2005	2/22/2005	2/23/2005	2/24/2005	2/25/2005	2/26/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		625-650	650	650-700	700	700	700		
% CKD		1.9	2.0	1.8	1.8	2.0	2.0	1.9	
% MOISTURE		29.5	35.1	38.8	27.3	27.8	32.0		31.8
COMMENTS									

DATE	2/27/2005	2/28/2005						AVERAGE	AVERAGE
PROJECT	G.C	G.C						CKD	MOISTURE
MIX DESIGN	2%	2%							
RPM									
% CKD									
% MOISTURE									
COMMENTS		SHUT-DWN						1.9	34.1

Monthly Summary For February 2005 (Average Values)

% CKD	1.9	(By Titration)
%MOISTURE	34.1	(By Microwave)
%SOLIDS	74.6	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR MARCH 2005
PROJECT NUMBER C - 1653

DATE		3/1/2005	3/2/2005	3/3/2005	3/4/2005	3/5/2005	AVERAGE	AVERAGE
PROJECT		G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN		2%	2%	2%	2%	2%		
RPM		700	700	700	700	700		
% CKD		2.0	1.9	2.0	2.0	1.8	1.9	
% MOISTURE		30.4	34.5	35.7	37.4	35.5		34.7
COMMENTS								

DATE	3/6/2005	3/7/2005	3/8/2005	3/9/2005	3/10/2005	3/11/2005	3/12/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		700	700	700	700	700			
% CKD		1.85	1.89	1.82	1.93	1.89		1.9	
% MOISTURE		36.6	40.8	31	34.8	34.2			35.5
COMMENTS									

DATE	3/13/2005	3/14/2005	3/15/2005	3/16/2005	3/17/2005	3/18/2005	3/19/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		700	700	700		700	700		
% CEMENT		2.0	1.9	2.0		2.0	1.9	2.0	
% MOISTURE		31.8	35.1	34.6		35.7	30.7		33.6
COMMENTS					SHUT-DWN				
					WEATHER				

DATE	3/20/2005	3/21/2005	3/22/2005	3/23/2005	3/24/2005	3/25/2005	3/26/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		700	700	700	700	700	700		
% LKD		1.8	1.9	1.8	1.9	2.0	1.8	1.9	
% MOISTURE		37.2	35.6	37.9	36.9	36.3	36.9		36.8
COMMENTS									

DATE	3/27/2005	3/28/2005	3/29/2005	3/30/2005	3/31/2005			AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.	G.C.	G.C.			CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%				
RPM		700	700	700	700				
% LKD		1.8	2.1	1.9	1.9				
% MOISTURE		35.1	39.0	35.6	39.8				
COMMENTS								1.9	35.1

% CKD	1.9	(By Titration)
%MOISTURE	35.1	(By Microwave)
%SOLIDS	74.0	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR APRIL 2005
PROJECT NUMBER C - 1653

DATE					4/1/2005	4/2/2005	AVERAGE	AVERAGE
PROJECT					G.C	G.C	CKD	MOISTURE
MIX DESIGN					2%	2%		
RPM					700-725			
% CKD					1.9		1.9	
% MOISTURE					37.6			37.6
COMMENTS								

DATE	4/3/2005	4/4/2005	4/5/2005	4/6/2005	4/7/2005	4/8/2005	4/9/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		700	700	700	700	700	700		
% CKD		1.8	1.9	2.0	1.9	1.8	1.8	1.9	
% MOISTURE		33.9	37.9	33.9	30.3	33.9	35.1		34.2
COMMENTS									

DATE	4/10/2005	4/11/2005	4/12/2005	4/13/2005	4/14/2005	4/15/2005	4/16/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		700	700		700		700		
% CEMENT		1.9	1.9		1.8		1.9	1.9	
% MOISTURE		36.7	34.5		37.2		39.8		37.1
COMMENTS				SHUT-DWN		SHUT-DWN			
				RAIN		HI-WIND			

DATE	4/17/2005	4/18/2005	4/19/2005	4/20/2005	4/21/2005	4/22/2005	4/23/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C		G.C.	G.C.	G.C.		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM		700	750	750	750	750			
% CKD		1.9	1.9	1.8	1.9	1.9		1.9	
% MOISTURE		36.9	36.0	38.8	35.5	37.3			36.9
COMMENTS									

DATE	4/24/2005	4/25/2005	4/26/2005	4/27/2005	4/28/2005	4/29/2005	4/30/2005	AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.	G. C.	G. C.	G.C.		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM		750	750	750-775	775-785				
% CKD		1.9	1.9	1.9	2.0				
% MOISTURE		37.6	38.5	33.0	38.9				
COMMENTS						SHUT-DWN		1.9	36.4

Monthly Summary For April 2005 (Average Values)

% CKD	1.9	(By Titration)
%MOISTURE	36.4	(By Microwave)
%SOLIDS	73.3	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR MAY 2005
PROJECT NUMBER C - 1653

DATE	5/1/2005	5/2/2005	5/3/2005	5/4/2005	5/5/2005	5/6/2005	5/7/2005	AVERAGE	AVERAGE
PROJECT		G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN		2%	2%	2%	2%	2%	2%		
RPM		775	700-775	700-725	750-775				
% CKD		2.0	2.0	1.8	1.8			1.9	
% MOISTURE		39.3	36.6	30.7	38.0				36.2
COMMENTS						RAIN			

DATE	5/8/2005	5/9/2005	5/10/2005	5/11/2005	5/12/2005	5/13/2005	5/14/2005	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		780-800	750-800	750	750	750	750		
% CKD		1.8	1.8	1.8	1.6	1.7	1.7	1.7	
% MOISTURE		35.5	36.9	36.9	39.1	37.4	36.9		37.1
COMMENTS									

DATE	5/15/2005	5/16/2005	5/17/2005	5/18/2005	5/19/2005	5/20/2005	5/21/2005	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		750	725-750	725	750	750	750		
% CEMENT		1.9	1.9	1.8	1.8	1.8	1.7	1.8	
% MOISTURE		33.9	30.2	36.0	35.4	33.3	39.9		34.8
COMMENTS						SHUT-DWN			
						MECH			

DATE	5/22/2005	5/23/2005	5/24/2005	5/25/2005	5/26/2005	5/27/2005	5/28/2005	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.		G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		750	750	775	800	800	750		
% CKD		1.8	1.7	1.7	1.8	1.7		1.7	
% MOISTURE		34.3	34.5	35.4	36.9	34.2			35.1
COMMENTS									

DATE	5/29/2005	5/30/2005	5/31/2005					AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.	G. C.	G. C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			800						
% CKD			1.9					1.9	
% MOISTURE			34.8						34.8
COMMENTS		HOLIDAY						1.8	35.6

Monthly Summary For May 2005 (Average Values)

% CKD	1.8	(By Titration)
%MOISTURE	35.6	(By Microwave)
%SOLIDS	73.8	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR JUNE 2005
PROJECT NUMBER C - 1653

DATE			6/1/2005	6/2/2005	6/3/2005	6/4/2005	AVERAGE	AVERAGE
PROJECT			G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN			2%	2%	2%	2%		
RPM			800			800		
% CKD			1.8			1.8	1.8	
% MOISTURE			35.7			33.3		34.5
COMMENTS				SHUT-DWN	SHUT-DWN			

DATE	6/5/2005	6/6/2005	6/7/2005	6/8/2005	6/9/2005	6/10/2005	6/11/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		800	800	800	750	750	800		
% CKD		1.8	2.0	2.0	2.0	1.7	1.8	1.9	
% MOISTURE		37.0	40.1	31.2	37.0	33.3	36.0		35.8
COMMENTS									

DATE	6/12/2005	6/13/2005	6/14/2005	6/15/2005	6/16/2005	6/17/2005	6/18/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		800	800	800	775-800	775	800		
% CEMENT		1.8	1.9	2.0	2.0	1.8		1.9	
% MOISTURE		37.4	38.9	36.0	34.5	39.3			37.2
COMMENTS									

DATE	6/19/2005	6/20/2005	6/21/2005	6/22/2005	6/23/2005	6/24/2005	6/25/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C		G.C.	G.C.	G.C.		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM		775-800	800	800	800	800			
% CKD		1.8	1.9	1.8	1.9	2.0		1.9	
% MOISTURE		39.3	33.3	36.7	36.0	33.8			35.8
COMMENTS									

DATE	6/26/2005	6/27/2005	6/28/2005	6/29/2005	6/30/2005			AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.	G. C.	G.C.			CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%				
RPM		750-800	750-800		775-790				
% CKD		2.0	1.9		1.9			1.9	
% MOISTURE		36.6	33.1		40.2				36.6
COMMENTS				RAIN				1.9	36.0

Monthly Summary For JUNE 2005 (Average Values)

% LKD	1.9	(By Titration)
%MOISTURE	36.0	(By Microwave)
%SOLIDS	73.5	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR JULY 2005
PROJECT NUMBER C - 1653

DATE					7/1/2005	7/2/2005	AVERAGE	AVERAGE
PROJECT					G.C	G.C	CKD	MOISTURE
MIX DESIGN					2%	2%		
RPM					765-775			
% CKD					2.0		2.0	
% MOISTURE					37.9			37.9
COMMENTS								

DATE	7/3/2005	7/4/2005	7/5/2005	7/6/2005	7/7/2005	7/8/2005	7/9/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			725-765	675-725	650-675	625-650	600		
% CKD			2.0	1.9	1.9	2.0	1.8	1.9	
% MOISTURE			39.0	38.9	39.1	37.9	37.9		38.6
COMMENTS		HOLIDAY							

DATE	7/10/2005	7/11/2005	7/12/2005	7/13/2005	7/14/2005	7/15/2005	7/16/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		600-675	610-650		600-610	600	8/22/1901		
% CEMENT		1.9	1.9		1.9	1.9	1.8	1.9	
% MOISTURE		37.7	40.1		38.8	42.4	33.3		38.5
COMMENTS				SHUT-DWN					
				RAIN					

DATE	7/17/2005	7/18/2005	7/19/2005	7/20/2005	7/21/2005	7/22/2005	7/23/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C		G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		600	590-600	590	590-600	600	600		
% CKD		1.8	1.9	2.0	1.8	1.8	1.9	1.9	
% MOISTURE		35.1	36.6	37.9	37.3	34.2	42.8		37.3
COMMENTS									

DATE	7/24/2005	7/25/2005	7/26/2005	7/27/2005	7/28/2005	7/29/2005	7/30/2005	AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.	G. C.	G. C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		600	600	600	600	600	600		
% CKD		1.8	1.8	1.8	1.8	1.9	1.9	1.8	
% MOISTURE		37.9	36.9	38.2	39.5	36.3	34.2		37.2
COMMENTS								1.9	37.9

Monthly Summary For JULY 2005 (Average Values)

% LKD	1.9	(By Titration)
%MOISTURE	37.9	(By Microwave)
%SOLIDS	72.5	(BY Microwave)

**CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR AUGUST 2005
PROJECT NUMBER C - 1653**

DATE		8/1/2005	8/2/2005	8/3/2005	8/4/2005	8/5/2005	8/6/2005	AVERAGE	AVERAGE
PROJECT		G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN		2%	2%	2%	2%	2%	2%		
RPM		600	600	600	600	600	600		
% CKD		1.8	1.9	1.8	1.9	1.9	1.8	1.8	
% MOISTURE		36.9	37.4	33.3	37.5	36.9	40.8		37.1
COMMENTS									

DATE	8/7/2005	8/8/2005	8/9/2005	8/10/2005	8/11/2005	8/12/2005	8/13/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		600	600	600	600	600	600		
% CKD			1.8	1.9	1.9	1.8	1.8	1.8	
% MOISTURE			34.6	32.4	36.0	34.6	42.8		36.1
COMMENTS		NO TEST							

DATE	8/14/2005	8/15/2005	8/16/2005	8/17/2005	8/18/2005	8/19/2005	8/20/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		600	600	600	600	600	600		
% CEMENT		1.8	1.8	1.9	1.9	1.8	1.8	1.8	
% MOISTURE		33.3	34.2	37.3	36.4	38.2	39.3		36.5
COMMENTS									

DATE	8/21/2005	8/22/2005	8/23/2005	8/24/2005	8/25/2005	8/26/2005	8/27/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		600	600	600	600	600	600		
% CKD		1.8	1.8	1.9	2.0	1.9	1.8	1.9	
% MOISTURE		34.3	39.3	41.2	36.9	36.3	38.8		37.8
COMMENTS									

DATE	8/28/2005	8/29/2005	8/30/2005	8/31/2005				AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.	G. C.	G. C.			CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%				
RPM		600	600	600					
% CKD		2.0	1.8	1.8				1.8	
% MOISTURE		39.8	36.5	41.3					39.2
COMMENTS								1.8	37.3

Monthly Summary For AUGUST 2005 (Average Values)

% CKD	1.8	(By Titration)
%MOISTURE	37.3	(By Microwave)
%SOLIDS	72.8	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR Sept 2005
PROJECT NUMBER C - 1653

DATE					9/1/2005	9/2/2005	9/3/2005	AVERAGE	AVERAGE
PROJECT					G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN					2%	2%	2%		
RPM					600	600			
% CKD					1.8	1.8		1.8	
% MOISTURE					37.9	35.1			36.5
COMMENTS									

DATE	9/4/2005	9/5/2005	9/6/2005	9/7/2005	9/8/2005	9/9/2005	9/10/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			600	600	600-650	675	675		
% CKD			1.8	1.8	1.8	1.9	1.8	1.8	
% MOISTURE			40.1	36.9	36.9	37.9	37.4		37.8
COMMENTS		HOLIDAY							

DATE	9/11/2005	9/12/2005	9/13/2005	9/14/2005	9/15/2005	9/16/2005	9/17/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		675-725	725-745	630-725	585-630	590	8/12/1901		
% CEMENT		1.8	1.9	2.0	1.9	1.9	1.8	1.9	
% MOISTURE		36.9	40.4	37.3	38.9	38.8	36.0		38.1
COMMENTS									

DATE	9/18/2005	9/19/2005	9/20/2005	9/21/2005	9/22/2005	9/23/2005	9/24/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		590	600		600	600			
% CKD		1.8	1.9		1.9	1.9		1.9	
% MOISTURE		36.9	36.4		42.5	38.8			38.7
COMMENTS				RAIN					

DATE	9/25/2005	9/26/2005	9/27/2005	9/28/2005	9/29/2005	9/30/2005		AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G.C.	G. C.	G. C.	G.C.		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM		600	600	600-625	625				
% CKD		1.8	1.8	1.8	1.9			1.8	
% MOISTURE		36.3	36.9	36.0	41.8				37.8
COMMENTS								1.8	37.8

Monthly Summary For Sept. 2005 (Average Values)

% CKD	1.8	(By Titration)
%MOISTURE	37.8	(By Microwave)
%SOLIDS	72.6	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR OCT. 2005
PROJECT NUMBER C - 1653

DATE							10/1/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM									
% CKD									
% MOISTURE									
COMMENTS									

DATE	10/2/2005	10/3/2005	10/4/2005	10/5/2005	10/6/2005	10/7/2005	10/8/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		625		600	600				
% CKD		2.0		1.8	1.8			1.9	
% MOISTURE		34.6	VEPCO	35.7	34.2				34.8
COMMENTS			PROJECT			RAIN			

DATE	10/9/2005	10/10/2005	10/11/2005	10/12/2005	10/13/2005	10/14/2005	10/15/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			600	600-625	625	625			
% CEMENT			1.9	1.8	1.9	1.9		1.8	
% MOISTURE			36.0	36.9	37.9	37.4			37.1
COMMENTS		shut dwn							
		GC.TO-WET							

DATE	10/16/2005	10/17/2005	10/18/2005	10/19/2005	10/20/2005	10/21/2005	10/22/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		625	625	625	625	625-635			
% CKD		1.8	1.9	1.8	1.9	1.9		1.8	
% MOISTURE		35.1	28.2	33.3	36.6	35.4			33.7
COMMENTS									

DATE	10/23/2005	10/24/2005	10/25/2005	10/26/2005	10/27/2005	10/28/2005	10/29/2005	AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G.C.	G. C.	G. C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		635		635	635	635	635-645		
% CKD		1.7		1.7	1.8	1.7	1.8	1.7	
% MOISTURE		30.7		30.7	35.7	28.2	36.3		32.3
COMMENTS		rain	too-wet					1.8	34.5

Monthly Summary For Oct. 2005 (Average Values)

% CKD	1.8	(By Titration)
%MOISTURE	34.5	(By Microwave)
%SOLIDS	74.3	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR NOV. 2005
PROJECT NUMBER C - 1653

DATE		11/1/2005	11/2/2005	11/3/2005	11/4/2005	11/5/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%		
RPM		640	640	640	640			
% CKD		1.8	1.8	1.8	1.9		1.8	
% MOISTURE		34.5	40.8	34.8	34.2			36.1
COMMENTS								

DATE	11/6/2005	11/7/2005	11/8/2005	11/9/2005	11/10/2005	11/11/2005	11/12/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		640	640			640			
% CKD		1.8	1.9			1.8		1.8	
% MOISTURE		32.4	37.9			35.4			35.2
COMMENTS				VEPCO	VEPCO				

DATE	11/13/2005	11/14/2005	11/15/2005	11/16/2005	11/17/2005	11/18/2005	11/19/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		640	635-640	635	635	635			
% CEMENT		2.0	2.0	1.9	1.9	1.9		1.9	
% MOISTURE		34.0	36.3	35.1	36.3	37.9			35.9
COMMENTS									

DATE	11/20/2005	11/21/2005	11/22/2005	11/23/2005	11/24/2005	11/25/2005	11/26/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM				635			635		
% CKD				1.9			1.8	1.9	
% MOISTURE				33.8			36.9		35.4
COMMENTS		RAIN	TOO WET		HOLIDAY	HOLIDAY			

DATE	11/27/05	11/28/2005	11/29/2005	11/30/2005				AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G.C.	G. C.	G. C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		635	635.0	635					
% CKD		1.9	1.9	1.8				1.9	
% MOISTURE		32.4	36.3	36.9					35.2
COMMENTS								1.9	35.6

Monthly Summary For NOV. 2005 (Average Values)

% CKD	1.9	(By Titration)
%MOISTURE	35.6	(By Microwave)
%SOLIDS	73.8	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR DEC. 2005
PROJECT NUMBER C - 1653

DATE					12/1/2005	12/2/2005	12/3/2005	AVERAGE	AVERAGE
PROJECT					G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN					2%	2%	2%		
RPM					640	640-645	645		
% CKD					1.9	1.8	1.9	1.9	
% MOISTURE					35.7	33.7	32.4		33.9
COMMENTS									

DATE	12/4/2005	12/5/2005	12/6/2005	12/7/2005	12/8/2005	12/9/2005	12/10/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM				645	645	645	645		
% CKD				1.8	1.9	1.9	1.8	1.9	
% MOISTURE				35.1	34.8	37.9	35.1		35.7
COMMENTS		RAIN	TOO WET						

DATE	12/11/2005	12/12/2005	12/13/2005	12/14/2005	12/15/2005	12/16/2005	12/17/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		645	645	645	645	645			
% CEMENT		1.9	1.9	1.9	1.8			1.9	
% MOISTURE		36.0	33.6	36.3	37.9				36.0
COMMENTS						SHUT-DOWN			
						TOO-WET			

DATE	12/18/2005	12/19/2005	12/20/2005	12/21/2005	12/22/2005	12/23/2005	12/24/2005	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		645	645						
% CKD		1.3	1.8					1.6	
% MOISTURE		32.1	35.1						33.6
COMMENTS				SHUT-DWD	SHUT-DWD	SHUT-DWD			

DATE	12/25/2005	12/26/2005	12/27/2005	12/28/2005	12/29/2005	12/30/2005	12/31/2005	AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G.C.	G. C.	G. C.	G.C.		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM									
% CKD									
% MOISTURE									
COMMENTS		HOLIDAY	SHUT-DWN	SHUT-DWN	SHUT-DWN	SHUT-DWN		1.8	34.8

Monthly Summary For DEC. 2005 (Average Values)

% CKD	1.8	(By Titration)
%MOISTURE	34.8	(By Microwave)
%SOLIDS	74.2	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR JANUARY 2006
PROJECT NUMBER C - 1653

DATE	1/1/2007	1/2/2007	1/3/2007	1/5/2006	1/6/2006	1/7/2006	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%		
RPM		985	985					
% CKD		2.0					2.0	
% MOISTURE		39.4						39.4
COMMENTS	HOLIDAY							

DATE	1/8/2006	1/9/2006	1/10/2006	1/11/2006	1/12/2006	1/13/2006	1/14/2006	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		645	645	645	645				
% CKD		1.9	1.9	1.9				1.9	
% MOISTURE		36.3	34.5	34.8	PUGMILL	PUGMILL			35.2
COMMENTS				DOWN	DOWN				

DATE	1/15/2006	1/16/2006	1/17/2006	1/18/2006	1/19/2006	1/20/2006	1/21/2006	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		640-645	640	640	635-640	635-640			
% CEMENT		1.9	2.0	1.9	2.0	1.9		1.9	
% MOISTURE		35.7	36.9	34.2	37.9	38.3			36.6
COMMENTS									

DATE	1/22/2006	1/23/2006	1/24/2006	1/25/2006	1/26/2006	1/27/2006	1/28/2006	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM		640	640	640	640	640-645			
% CKD		1.9	2.0	1.9	1.8	1.8		1.9	
% MOISTURE		36.0	36.3	37.4	36.6	36.3			36.5
COMMENTS									

DATE	1/29/2006	1/30/2006	1/31/2006					AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM		645	645						
% CKD		1.8						1.8	
% MOISTURE		37.9							37.9
COMMENTS								1.9	37.1

Monthly Summary For January 2006 (Average Values)

% CKD	1.9	(By Titration)
%MOISTURE	37.1	(By Microwave)
%SOLIDS	72.9	(BY Microwave)

**CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR FEBRUARY 2006
PROJECT NUMBER C - 1653**

DATE				2/1/2006	2/2/2006	2/3/2006	2/4/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM				645	645	645			
% CKD				2.0	1.9	1.8		1.9	
% MOISTURE				37.9	36.4	36.0			36.8
COMMENTS									

DATE	2/5/2006	2/6/2006	2/7/2006	2/8/2006	2/9/2006	2/10/2006	2/11/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		640-645	640	640	640				
% CKD		2.0	2.0	1.9	2.0			2.0	
% MOISTURE		37.9	38.8	36.4	38.8				38.0
COMMENTS									

DATE	2/12/2006	2/13/2006	2/14/2006	2/15/2006	2/16/2006	2/17/2006	2/18/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		640	640	640	640	640			
% CEMENT		1.9	2.0	2.0	1.9	1.8		1.9	
% MOISTURE		38.3	39.8	37.5	37.8	36.9			38.1
COMMENTS									

DATE	2/19/2006	2/20/2006	2/21/2006	2/22/2006	2/23/2006	2/24/2006	2/25/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			640-645	625-635	625				
% CKD			2.0	2.0	1.9			1.9	
% MOISTURE			39.4	36.6	39.9				38.6
COMMENTS						DWN			

DATE	2/26/2006	2/27/2006	2/28/2006					AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C					CKD	MOISTURE
MIX DESIGN	2%	2%	2%						
RPM			615-625						
% CKD			2.0					2.0	
% MOISTURE			37.2						37.2
COMMENTS		DWN						1.9	37.7

Monthly Summary For February 2006 (Average Values)

% CKD	1.9	(By Titration)
%MOISTURE	37.7	(By Microwave)
%SOLIDS	72.6	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR MARCH 2006
PROJECT NUMBER C - 1653

DATE				3/1/2006	3/2/2006	3/3/2006	3/4/2006	AVERAGE	AVERAGE
PROJECT				G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN				2%	2%	2%	2%		
RPM				600	600	600			
% CKD				1.9	2.0	1.9		1.9	
% MOISTURE				36.0	37.9	36.9			36.9
COMMENTS									

DATE	3/5/2006	3/6/2006	3/7/2006	3/8/2006	3/9/2006	3/10/2006	3/11/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		595-600	585-590	585	585	580			
% CKD		1.9	1.9	2	1.9	1.9		1.9	
% MOISTURE		36.5	36.6	39.8	36	37.8			37.3
COMMENTS									

DATE	3/12/2006	3/13/2006	3/14/2006	3/15/2006	3/16/2006	3/17/2006	3/18/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C.	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		580	580	565-575	550-560	535-545			
% CEMENT		1.9	2.0	2.0	1.9	2.0		2.0	
% MOISTURE		39.8	37.9	37.8	35.7	36.6			37.6
COMMENTS									

DATE	3/19/2006	3/20/2006	3/21/2006	3/22/2006	3/23/2006	3/24/2006	3/25/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		525-535	520	495-500	480-495	480			
% LKD		2.0	2.0	2.0	2.0	2.0		2.0	
% MOISTURE		36.4	34.6	37.9	36.9	34.2			36.0
COMMENTS									

DATE	3/26/2006	3/27/2006	3/28/2006	3/29/2006	3/30/2006	3/31/2006		AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.	G.C.	G.C.	G.C.		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM		450-470	450						
% LKD		2.0	1.9					2.0	
% MOISTURE		34.7	34.0						34.4
COMMENTS								1.9	36.4

% CKD	1.9	(By Titration)
%MOISTURE	36.4	(By Microwave)
%SOLIDS	73.3	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR APRIL 2006
PROJECT NUMBER C - 1653

DATE						4/1/2006	AVERAGE	AVERAGE
PROJECT						G.C	CKD	MOISTURE
MIX DESIGN						2%		
RPM								
% CKD								
% MOISTURE								
COMMENTS								

DATE	4/2/2006	4/3/2006	4/4/2006	4/5/2006	4/6/2006	4/7/2006	4/8/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		420	395-400	380-395	330-370	310			
% CKD		2.0	2.0	2.0	2.0	1.8		2.0	
% MOISTURE		38.8	36.6	37.2	36.3	36.9			37.2
COMMENTS									

DATE	4/9/2006	4/10/2006	4/11/2006	4/12/2006	4/13/2006	4/14/2006	4/15/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		315-330	350-420	450-500	530-560				
% CEMENT		1.8	1.9	1.8	1.9			1.8	
% MOISTURE		34.5	36.6	35.2	36.3				35.7
COMMENTS						PUG-MILL DOWN			

DATE	4/16/2006	4/17/2006	4/18/2006	4/19/2006	4/20/2006	4/21/2006	4/22/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C		G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		560	560	560	560	560			
% CKD		2.0	1.9	2.0	2.0	2.0		2.0	
% MOISTURE		36.3	36.6	36.3	38.8	38.2			37.2
COMMENTS									

DATE	4/23/2006	4/24/2006	4/25/2006	4/26/2006	4/27/2006	4/28/2006	4/29/2006	AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.	G. C.	G. C.	G.C.		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM		535	535	525-535	525	525			
% CKD		1.9	2.0	2.0	2.0	2.0		2.0	
% MOISTURE		39.2	38.2	39.8	37.4	37.9			38.5
COMMENTS								1.9	37.1

Monthly Summary For April 2006 (Average Values)

% CKD	1.9	(By Titration)
%MOISTURE	37.1	(By Microwave)
%SOLIDS	72.9	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR MAY 2006
PROJECT NUMBER C - 1653

DATE	5/1/2006	5/2/2006	5/3/2006	5/4/2006	5/5/2006	5/6/2006	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%		
RPM	525	525	515	510	510			
% CKD	1.9	1.9	1.9	2.0	2.0		1.9	
% MOISTURE	36.0	37.0	34.8	37.9	35.1			36.2
COMMENTS								

DATE	5/7/2006	5/8/2006	5/9/2006	5/10/2006	5/11/2006	5/12/2006	5/13/2006	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			500	500	500	500			
% CKD			2.0	2.0	2.0	2.0		2.0	
% MOISTURE			36.0	34.2	37.5	36.5			36.1
COMMENTS		RAIN							

DATE	5/14/2006	5/15/2006	5/16/2006	5/17/2006	5/18/2006	5/19/2006	5/20/2006	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		500	500	500	500	500	500		
% CEMENT		2.0	2.0	2.0	2.0	2.0	1.9	2.0	
% MOISTURE		39.3	39.8	41.8	36.6	36.3	36.4		38.4
COMMENTS									

DATE	5/21/2006	5/22/2006	5/23/2006	5/24/2006	5/25/2006	5/26/2006	5/27/2006	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.		G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		500	500	500	500	500	500		
% CKD		1.9	2.0	2.0	1.9	1.9	2.0	1.9	
% MOISTURE		35.1	39.9	35.1	35.1	38.8	37.9		37.0
COMMENTS									

DATE	5/28/2006	5/29/2006	5/30/2006	5/31/2006				AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.	G. C.	G. C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			500	500					
% CKD			2.0	2.0				2.0	
% MOISTURE			39.8	39.8					39.8
COMMENTS		HOLIDAY						2.0	37.5

Monthly Summary For May 2006 (Average Values)

% CKD	2.0	(By Titration)
%MOISTURE	37.5	(By Microwave)
%SOLIDS	72.7	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR JUNE 2006
PROJECT NUMBER C - 1653

DATE					6/1/2006	6/2/2006	6/3/2006	AVERAGE	AVERAGE
PROJECT					G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN					2%	2%	2%		
RPM					500	500			
% CKD					1.9	2.0		2.0	
% MOISTURE					35.1	40.3			37.7
COMMENTS									

DATE	6/4/2006	6/5/2006	6/6/2006	6/7/2006	6/8/2006	6/9/2006	6/10/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			500	500	500	500			
% CKD			2.0	2.0	1.9	2.0		2.0	
% MOISTURE			38.8	40.4	36.0	37.8			38.3
COMMENTS		RAIN							

DATE	6/11/2006	6/12/2006	6/13/2006	6/14/2006	6/15/2006	6/16/2006	6/17/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			500		500	500			
% CEMENT			2.0		2.0	2.0		2.0	
% MOISTURE			37.0		42.5	40.8			40.1
COMMENTS		SHUT-DWN		SHUT-DWN					
		RAIN		RAIN					

DATE	6/18/2006	6/19/2006	6/20/2006	6/21/2006	6/22/2006	6/23/2006	6/24/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM		500	500	500	500	500			
% CKD		1.9	2.0	2.0	2.0	2.0		2.0	
% MOISTURE		39.8	36.9	43.8	41.8	41.8			40.8
COMMENTS									

DATE	6/25/2006	6/26/2006	6/27/2006	6/28/2006	6/29/2006	6/30/2006		AVERAGE	AVERAGE
PROJECT	G.C.	G. C.	G. C.	G. C.	G.C.	G.C.		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM					500	500			
% CKD					2.0	2.0		2.0	
% MOISTURE		SHUT-DWN	SHUT-DWN	SHUT-DWN	44.2	43.3			43.8
COMMENTS		RAIN	RAIN	TOO-WET				2.0	40.1

Monthly Summary For JUNE 2006 (Average Values)

% LKD	2.0	(By Titration)
%MOISTURE	40.1	(By Microwave)
%SOLIDS	71.4	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR JULY 2006
PROJECT NUMBER C - 1653

DATE						7/31/2006	AVERAGE	AVERAGE
PROJECT					G.C	G.C	CKD	MOISTURE
MIX DESIGN					2%	2%		
RPM						650-700		
% CKD						1.8	1.8	
% MOISTURE						43.6		43.6
COMMENTS								

DATE	7/2/2006	7/3/2006	7/4/2006	7/5/2006	7/6/2006	7/7/2006	7/8/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		500		500					
% CKD		2.0		2.0				2.0	
% MOISTURE		41.8		38.8	SHUT-DWN	SHUT-DWN			40.3
COMMENTS			HOLIDAY		MAINT	MAINT			

DATE	7/9/2006	7/10/2006	7/11/2006	7/12/2006	7/13/2006	7/14/2006	7/15/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		500	500	500	500	500			
% CEMENT		2.0	1.8	1.9	1.9	1.8		1.9	
% MOISTURE		38.9	36.9	35.1	38.8	33.3			36.6
COMMENTS									

DATE	7/16/2006	7/17/2006	7/18/2006	7/19/2006	7/20/2006	7/21/2006	7/22/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C		G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		500-550	575-600	600	600	600	600		
% CKD		1.8	2.0	1.9	2.0	1.8	1.9	1.9	
% MOISTURE		34.3	38.9	37.2	37.3	38.8	39.8		37.7
COMMENTS									

DATE	7/23/2006	7/24/2006	7/25/2006	7/26/2006	7/27/2006	7/28/2006	7/29/2006	AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.	G. C.	G. C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		600	600	600	600	600			
% CKD		2.0	1.9	1.9	1.8			1.9	
% MOISTURE		37.8	40.1	35.1	37.9	SHUT-DWN			37.7
COMMENTS						MAINT		1.9	39.2

Monthly Summary For JULY 2006 (Average Values)

% LKD	1.9	(By Titration)
%MOISTURE	39.2	(By Microwave)
%SOLIDS	71.8	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR AUGUST 2006
PROJECT NUMBER C - 1653

DATE		8/1/2006	8/2/2006	8/3/2006	8/4/2006	8/5/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%		
RPM		700-800	830-900	900-1000	950-1000			
% CKD		1.8	1.8	1.8	1.9		1.8	
% MOISTURE		38.8	42.8	37.9	40.1			39.9
COMMENTS								

DATE	8/6/2006	8/7/2006	8/8/2006	8/9/2006	8/10/2006	8/11/2006	8/12/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		975-1000				900-1000	800		
% CKD		1.9				2.0	1.9	1.9	
% MOISTURE		40.5				38.3	39.8		39.5
COMMENTS			SHUT DWN	SHUT DWN	SHUT DWN				

DATE	8/13/2006	8/14/2006	8/15/2006	8/16/2006	8/17/2006	8/18/2006	8/19/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		800-900	900	900	900	700-800	700		
% CEMENT		1.9	1.9	2.0	1.9	2.0	2.0	2.0	
% MOISTURE		36.6	37.4	37.8	36.0	44.5	38.9		38.5
COMMENTS									

DATE	8/20/2006	8/21/2006	8/22/2006	8/23/2006	8/24/2006	8/25/2006	8/26/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		600-700	700	700	700	700	700		
% CKD		1.9	1.9		2.0	2.0	1.9	1.9	
% MOISTURE		44.0	40.4		40.8	42.1	41.4		41.7
COMMENTS				SHUT-DWN					

DATE	8/27/2006	8/28/2006	8/29/2006	8/30/2006	8/31/2006			AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.	G. C.	G. C.			CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%				
RPM		700	700	700	700				
% CKD		2.0	1.8	2.0	2.0			2.0	
% MOISTURE		43.2	39.5	39.5	47.0				42.3
COMMENTS								1.9	40.4

Monthly Summary For AUGUST 2006 (Average Values)

% CKD	1.9	(By Titration)
%MOISTURE	40.4	(By Microwave)
%SOLIDS	71.2	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR Sept 2006
PROJECT NUMBER C - 1653

DATE					9/1/2006	9/2/2006	AVERAGE	AVERAGE
PROJECT				G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN				2%	2%	2%		
RPM								
% CKD								
% MOISTURE					SHUT-DWN			
COMMENTS					RAIN			

DATE	9/3/2006	9/4/2006	9/5/2006	9/6/2006	9/7/2006	9/8/2006	9/9/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			700-800	800-875	875	875-950			
% CKD			1.9	1.8	1.9	1.8		1.9	
% MOISTURE			48.6	38.5	44.9	38.8			42.7
COMMENTS		HOLIDAY							

DATE	9/10/2006	9/11/2006	9/12/2006	9/13/2006	9/14/2006	9/15/2006	9/16/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		1000	900-1000	950-975	1000	1000			
% CEMENT		1.9	1.9	1.9	1.8	1.9		1.9	
% MOISTURE		40.8	38.2	49.2	40.1	38.8			41.4
COMMENTS									

DATE	9/17/2006	9/18/2006	9/19/2006	9/20/2006	9/21/2006	9/22/2006	9/23/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		1000	950	900-950	900	900-975			
% CKD		1.9	1.9	2.0	1.9	1.9		1.9	
% MOISTURE		40.8	43.9	39.8	40.8	37.9			40.6
COMMENTS									

DATE	9/24/2006	9/25/2006	9/26/2006	9/27/2006	9/28/2006	9/29/2006	9/30/2006	AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G.C.	G. C.	G. C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		975	975	975	975	975			
% CKD		1.8	2.0	2.0	1.9	1.9		1.9	
% MOISTURE		32.8	40.8	37.9	44.1	42.8			39.7
COMMENTS								1.9	41.1

Monthly Summary For Sept.2006 (Average Values)

% CKD	1.9	(By Titration)
%MOISTURE	41.1	(By Microwave)
%SOLIDS	70.9	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR OCT. 2006
PROJECT NUMBER C - 1653

DATE								AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM									
% CKD								0.0	
% MOISTURE									0.0
COMMENTS									

DATE	10/1/2006	10/2/2006	10/3/2006	10/4/2006	10/5/2006	10/6/2006	10/7/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		975	975	975	975				
% CKD		1.8	1.8	1.9	1.8			1.8	
% MOISTURE		40.5	41.8	41.8	36.9	RAIN			40.3
COMMENTS						SHUT-DWN			

DATE	10/8/2006	10/9/2006	10/10/2006	10/11/2006	10/12/2006	10/13/2006	10/14/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		985	985	985	985	985-1000			
% CEMENT		2.0	1.9	1.9	1.8	1.8		1.9	
% MOISTURE		41.1	39.5	41.4	39.3	42.4			40.7
COMMENTS									

DATE	10/15/2006	10/16/2006	10/17/2006	10/18/2006	10/19/2006	10/20/2006	10/21/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		1000	985-1000		985				
% CKD		1.9	2.0		2.0			2.0	
% MOISTURE		40.8	41.4		40.8				41.0
COMMENTS				SHUT-DWN					

DATE	10/22/2006	10/23/2006	10/24/2006	10/25/2006	10/26/2006	10/27/2006	10/28/2006	AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G.C.	G. C.	G. C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		985	985	985	985	0			
% CKD		2.0	1.9	1.9	1.9			1.9	
% MOISTURE		39.8	43.1	39.8	40.8				40.9
COMMENTS									

Monthly Summary For Oct.2006 (Average Values)

% CKD	1.9	(By Titration)
%MOISTURE	40.9	(By Microwave)
%SOLIDS	71.0	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR NOV.2006
PROJECT NUMBER C - 1653

DATE			11/1/2006	11/2/2006	11/3/2006	11/4/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%		
RPM			985	985				
% CKD			2.0	1.9			2.0	
% MOISTURE			42.4	40.1				41.3
COMMENTS								

DATE	11/5/2006	11/6/2006	11/7/2006	11/8/2006	11/9/2006	11/10/2006	11/11/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		985	985		985	985			
% CKD		1.9	1.9		2.0	2.0		2.0	
% MOISTURE		41.8	40.4		43.4	40.1			41.4
COMMENTS				too-wet					

DATE	11/12/2006	11/13/2006	11/14/2006	11/15/2006	11/16/2006	11/17/2006	11/18/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM			985	985	985	985			
% CEMENT			1.9	1.9	2.0	1.9		1.9	
% MOISTURE			39.1	39.5	41.8	40.8			40.3
COMMENTS		shut-dwn rain							

DATE	11/19/2006	11/20/2006	11/21/2006	11/22/2006	11/23/2006	11/24/2006	11/25/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		985	985	985					
% CKD		1.9	1.9					1.9	
% MOISTURE		42.4	43.8						43.1
COMMENTS				rain	HOLIDAY	HOLIDAY			

DATE	11/26/2006	11/27/2006	11/28/2006	11/29/2006	11/30/2006			AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G.C.	G. C.	G. C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		985	985	985					
% CKD			2.0	1.9				2.0	
% MOISTURE			40.1	41.3					40.7
COMMENTS		FOG						1.9	41.4

Monthly Summary For NOV.2006 (Average Values)

% CKD	1.9	(By Titration)
%MOISTURE	41.4	(By Microwave)
%SOLIDS	70.7	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR DEC. 2006
PROJECT NUMBER C - 1653

DATE					12/1/2006	12/2/2006	AVERAGE	AVERAGE
PROJECT				G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN				2%	2%	2%		
RPM					985			
% CKD					2.0		2.0	
% MOISTURE					42.1			42.1
COMMENTS								

DATE	12/3/2006	12/4/2006	12/5/2006	12/6/2006	12/7/2006	12/8/2006	12/9/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		985	985	985	985	985			
% CKD		1.8	2.0	2.0	1.9	1.9		1.9	
% MOISTURE		41.2	41.8	40.3	41.8	39.1			40.8
COMMENTS									

DATE	12/10/2006	12/11/2006	12/12/2006	12/13/2006	12/14/2006	12/15/2006	12/16/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		985	985	985	985	985			
% CEMENT		1.9	1.9	2.0	1.9	1.9		1.9	
% MOISTURE		39.8	40.8	39.8	39.8	39.3			39.9
COMMENTS									

DATE	12/17/2006	12/18/2006	12/19/2006	12/20/2006	12/21/2006	12/22/2006	12/23/2006	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM									
% CKD									
% MOISTURE									
COMMENTS									

DATE	12/24/2006	12/25/2006	12/26/2006	12/27/2006	12/28/2006	12/29/2006	12/30/2006	AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G.C.	G. C.	G. C.	G.C.		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM									
% CKD									
% MOISTURE									
COMMENTS								1.9	40.9

Monthly Summary For DEC. 2006 (Average Values)

% CKD	1.9	(By Titration)
%MOISTURE	39.9	(By Microwave)
%SOLIDS	71.5	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR JANUARY 2007
PROJECT NUMBER C - 1653

DATE	1/1/2007	1/2/2007	1/3/2007	1/4/2007	1/5/2007	1/6/2007	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%		
RPM		985	985	985	985			
% CKD		2.0	1.9	1.9	1.9		1.9	
% MOISTURE		39.4	39.8	41.8	40.8			40.5
COMMENTS	HOLIDAY							

DATE	1/7/2007	1/8/2007	1/9/2007	1/10/2007	1/11/2007	1/12/2007	1/13/2007	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		985	985	985	985	985			
% CKD			2.0	1.9	2.0	2.0		2.0	
% MOISTURE		rain	40.3	41.8	39.3	40.4			40.5
COMMENTS		shut-dwn							

DATE	1/14/2007	1/15/2007	1/16/2007	1/17/2007	1/18/2007	1/19/2007	1/20/2007	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		985	985	985	985	985			
% CEMENT		1.8	2.0	1.9	1.9	1.8		1.9	
% MOISTURE		41.5	40.8	41.1	39.8	40.3			40.7
COMMENTS									

DATE	1/21/2007	1/22/2007	1/23/2007	1/24/2007	1/25/2007	1/26/2007	1/27/2007	AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM		985	985	985	985	985			
% CKD			1.9	1.8	1.9	1.9		1.9	
% MOISTURE		too-wet	38.2	40.3	40.4	39.5			39.6
COMMENTS		shut-dwn							

DATE	1/28/2007	1/29/2007	1/30/2007	1/31/2007				AVERAGE	AVERAGE
PROJECT	G.C.	G.C.	G.C.	G.C.	G.C.	G.C.		CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%			
RPM		985	985	985					
% CKD		1.9	1.9	2.0				1.9	
% MOISTURE		39.8	40.1	40.1					40.0
COMMENTS								1.9	40.2

Monthly Summary For January 2007 (Average Values)

% CKD	1.9	(By Titration)
%MOISTURE	40.2	(By Microwave)
%SOLIDS	71.3	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR FEBRUARY 2007
PROJECT NUMBER C - 1653

DATE					2/1/2007	2/2/2007	2/3/2007	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM					985	985			
% CKD					1.9			1.9	
% MOISTURE					39.4				39.4
COMMENTS						shut-down			

DATE	2/4/2007	2/5/2007	2/6/2007	2/7/2007	2/8/2007	2/9/2007	2/10/2007	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		985	985	985	985	985	850-985		
% CKD		1.9	1.9	1.9	1.9	1.9	1.8	1.9	
% MOISTURE		40.8	40.4	38.8	40.1	40.8	41.3		40.4
COMMENTS									

DATE	2/11/2007	2/12/2007	2/13/2007	2/14/2007	2/15/2007	2/16/2007	2/17/2007	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		850	850-900		900-950	850	8/7/1902		
% CEMENT		1.9	1.8		1.8	1.7	1.8	1.8	
% MOISTURE		40.8	41.4		41.4	40.3	39.8		40.7
COMMENTS				shut-down					
				rain					

DATE	2/18/2007	2/19/2007	2/20/2007	2/21/2007	2/22/2007	2/23/2007	2/24/2007	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		950-975	975-985	985	985	985			
% CKD		1.8	1.8	1.8	1.8	1.8		1.8	
% MOISTURE		39.4	39.8	40.8	40.8	40.4			40.2
COMMENTS									

DATE	2/25/2007	2/26/2007	2/27/2007	2/28/2007				AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C				CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%					
RPM			985	985					
% CKD			1.8	1.9				1.9	
% MOISTURE			39.3	38.2					38.8
COMMENTS		RAIN						1.8	39.9

Monthly Summary For February 2007 (Average Values)

% CKD	1.8	(By Titration)
%MOISTURE	39.9	(By Microwave)
%SOLIDS	71.5	(BY Microwave)

CHESAPEAKE ENERGY CENTER - DOMINION GENERATION
Q.C. - LANDFILL MONTHLY REPORT FOR MARCH 2007
PROJECT NUMBER C - 1653

DATE				3/1/2007	3/2/2007	3/3/2007	AVERAGE	AVERAGE
PROJECT			G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN			2%	2%	2%	2%		
RPM				985				
% CKD				1.8			1.8	
% MOISTURE				40.5	shut			40.5
COMMENTS					down			

DATE	3/4/2007	3/5/2007	3/6/2007	3/7/2007	3/8/2007	3/9/2007	3/10/2007	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		985	985	985	985	985			
% CKD		1.8	1.8	1.8	1.8	1.8		1.8	
% MOISTURE		42.1	40.4	40.8	42.8	41.8			41.6
COMMENTS									

DATE	3/11/2007	3/12/2007	3/13/2007	3/14/2007	3/15/2007	3/16/2007	3/17/2007	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		985	985	985	985				
% CEMENT		1.8	1.8	1.8	1.8			1.8	
% MOISTURE		41.8	41.1	40.8	40.3				41.0
COMMENTS						shut-dwn			
						rain			

DATE	3/18/2007	3/19/2007	3/20/2007	3/21/2007	3/22/2007	3/23/2007	3/24/2007	AVERAGE	AVERAGE
PROJECT	G.C	G.C	G.C	G.C	G.C	G.C	G.C	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		985	985	985	985	985			
% LKD		1.8	1.8	1.8	1.8	1.8		1.8	
% MOISTURE		39.4	40.1	37.8	39.4	37.9			38.9
COMMENTS									

DATE	3/25/2007	3/26/2007	3/27/2007	3/28/2007	3/29/2007	3/30/2007	3/31/2007	AVERAGE	AVERAGE
PROJECT	G. C.	G. C.	G. C.	G.C.	G.C.	G.C.	G.C.	CKD	MOISTURE
MIX DESIGN	2%	2%	2%	2%	2%	2%	2%		
RPM		985	975-1020	975	1000				
% LKD		1.9	1.8	1.8	1.8			1.8	
% MOISTURE		41.1	39.4	40.4	39.8				40.2
COMMENTS								1.8	40.4

% CKD	1.8	(By Titration)
%MOISTURE	40.4	(By Microwave)
%SOLIDS	71.2	(BY Microwave)