

US EPA ARCHIVE DOCUMENT

1. Incident Name		2. Date Prepared	3. Time Prepared	UNIT LOG ICS 214	
Kalamazoo River/Enbridge Spill		03/9/2012	1745		
4. Unit Name/Designators		5. Unit Leader		6. Operational Period :	
Operations Unit/Overbank Branch, Recovery Group		Name:	Dan Capone & Joe Victory (START/US EPA)	From:	03/9/2012 0700
		Position:	Operations Section Chief	To:	03/9/2012 1745
7. Personnel Roster Assigned					
<u>Name</u>		<u>ICS Position</u>		<u>DUTY CELL</u>	
Dan Capone		Operations Section Chief			
Joe Victory		Operations Section Chief			
Rex Johnson		Director			
Dan Zahner		Field Team Lead			
Marc Wahrer		OBR Team #1			
8. Activity Log					
Activity Area				LAT	LAT
				Various	Various
				(DD.MMMM)	(DD.MMMM)
<u>OIL OBSERVED</u>		<u>EXTENT OF OIL IMPACTED AREA</u>			
		<u>DENSITY OF OIL /SHEEN</u>			
Total Collection Points					
Total Boom Deployed					
Activity		<p><u>Weston/START Overbank Branch Recovery Group (OBR) Team Activity:</u> OBR-1: MP 9.10 surface scrap area</p> <ul style="list-style-type: none"> Oversaw surface scrape activities at site MP 9.10. Ted Reckers (AECOM) EI, Chad Khodl (Superior) for sampling, Steve Runstrum (Enbridge OPS), Susan Jones (MDEQ) onsite. Installed temporary decon area at the MP 9.10 work area. Started surface scrap work in the next areas for the day. The areas completed today were scraped to a depth of 2-3 inches, 6 inches and 13 inches and backfilled, seeded and covered with coconut blanket. The area that was scraped to 13 inches had impacted soils to depth and we had to stop just above the water with the soils still impacted. But Susan (MDEQ) had talked with Michelle at MDEQ who said we needed to stop at water. The area in the vicinity of the tree in this southwestern area looks to be impacted into the root system and around the tree area. This is the area they had to go to 6-8 inches so far and also the area they had to go to just above water at 13 inches. They also tried to dewater the wet area in the western section of the work zone. They removed approximately 250 gallons of water form this area. They also removed water from the MP 8.97 area. Ted and Steve said they completed and restored an area of approximately 341 square feet. They removed 272 bags of soil. They will give the total number of buckets brought in tomorrow morning. 			

	<ul style="list-style-type: none">• Chad (Superior) collected one floor sample and 2 sidewall samples. The MDEQ did not collect any split samples.
Health and Safety Issues	
Comments	