

US EPA ARCHIVE DOCUMENT

1. Incident Name		2. Date Prepared	3. Time Prepared	UNIT LOG ICS 214	
Kalamazoo River/Enbridge Spill		05/18/2012	2030		
4. Unit Name/Designators		5. Unit Leader		6. Operational Period :	
Operations Unit/Submerged Oil Branch, Recovery Group		Name:	Dan Capone & Joe Victory (START/US EPA)	From:	05/21/2012 0700
		Position:	Operations Section Chief	To:	05/21/2012 2030
7. Personnel Roster Assigned					
<u>Name</u>		<u>ICS Position</u>		<u>DUTY CELL</u>	
Dan Capone		Operations Section Chief			
Joe Victory		Operations Section Chief			
Rex Johnson		Director			
Dan Zahner		Field Team Lead			
Timothy Laquerre		SORG Team #1			
8. Activity Log					
Activity Area				LAT	LAT
				Various	Various
				(DD.MMMM)	(DD.MMMM)
<u>OIL OBSERVED</u>		<u>EXTENT OF OIL IMPACTED AREA</u>			
		<u>DENSITY OF OIL /SHEEN</u>			
Total Collection Points		N/A			
Total Boom Deployed		N/A			
Activity		<p><u>Weston/START Submerged Oil Branch Recovery Group (SORG) Team Activity:</u></p> <p>Objective: To observe the cleaning of Rock Tenn inlet on the Kalamazoo River near MP 17.0.</p> <ul style="list-style-type: none"> • Heavy sheen and globules were observed on the water inside the sand bag berm area upon arrival. • Confine space entry permits were opened. • Non-sheen water trapped inside the sand bag bermed area was pumped to the Kalamazoo River via submersible pumps. Soft boom was placed around the inlet to the (1) two inch and (1) three inch submersible pumps. Trapped sediment was contained by sand bags within the bermed area from the previous day effort. • Sludge, debris and sediment were removed by the use of a 3" hose attached to a vacuum truck. • Confine space entry permits were closed. • 38,334 gallons of non-haz water were transported offsite. 			
Health and Safety Issues		<ul style="list-style-type: none"> • Observed a fresh air calibration performed on a 4-gas meter behind (2) running vacuum trucks with tank off-gas operating. 			
Comments		<ul style="list-style-type: none"> • Observations of the cleaning activities were performed with an installed sand bag berm. Did not 			

	witness if trapped soils were under the sand bags prior to their installation.
--	--