

US EPA ARCHIVE DOCUMENT

1. Incident Name		2. Date Prepared	3. Time Prepared	UNIT LOG ICS 214	
Kalamazoo River/Enbridge Spill		06/24/2012	1700		
4. Unit Name/Designators		5. Unit Leader		6. Operational Period :	
Operations Unit/Containment Branch Monitoring Group		Name:	Dan Capone & Joe Victory (START/US EPA)	From:	06/25/2012 0800
		Position:	Operations Section Chief	To:	06/25/2012 1430
7. Personnel Roster Assigned					
<u>Name</u>		<u>ICS Position</u>		<u>DUTY CELL</u>	
Dan Capone		Operations Section Chief			
Joe Victory		Operations Section Chief			
Rex Johnson		Director			
Dan Zahner		Field Team Lead			
Steven Kidder		CBM Team #3			
8. Activity Log					
Activity Area		Morrow Lake		LAT	LAT
				Various	Various
				(DD.MMMM)	(DD.MMMM)
<u>OIL OBSERVED</u>		<u>EXTENT OF OIL IMPACTED AREA</u>			
		<u>DENSITY OF OIL /SHEEN</u>			
Total Collection Points	NA				
Total Boom Deployed	None				
Activity	<p><u>Weston/START Containment Branch Monitoring Group (CBM) Team Activity:</u></p> <p>Morrow Lake/ New Boom Configuration</p> <ul style="list-style-type: none"> • SWAT slid a 4" pipe over the downstream #1 3" anchor post. The 4" pipe will attach to the curtain keeping it on the bottom. • SWAT spent most of the afternoon trying to figure the best way to attach the high tension cables to the 3" anchor post. They tried using U-bolt clamps and welding chain loops onto the 3" anchor post. Turnbuckles were purchased but then were told they couldn't use them. SWAT then drilled holes into the 3" anchor post and attaching a chain loop with nuts. • Note: SWAT can't begin to install boom until they can figure out the best way to attach the high tension cable to the 3" anchor post. 				
Health and Safety Issues	None				
Comments	Work activity is logged in logbook CBM3.				

