

US EPA ARCHIVE DOCUMENT

<b>1. Incident Name</b>		<b>2. Date Prepared</b>	<b>3. Time Prepared</b>	<b>UNIT LOG ICS 214</b>	
Kalamazoo River/Enbridge Spill		06/22/2012	1600		
<b>4. Unit Name/Designators</b>		<b>5. Unit Leader</b>		<b>6. Operational Period :</b>	
Operations Unit/Containment Branch Monitoring Group		<b>Name:</b>	Dan Capone & Joe Victory (START/US EPA)	<b>From:</b>	06/22/2012 0700
		<b>Position:</b>	Operations Section Chief	<b>To:</b>	06/22/2012 1400
<b>7. Personnel Roster Assigned</b>					
<u>Name</u>		<u>ICS Position</u>		<u>DUTY CELL</u>	
Dan Capone		Operations Section Chief			
Joe Victory		Operations Section Chief			
Rex Johnson		Director			
Dan Zahner		Field Team Lead			
Steven Kidder		CBM Team #3			
<b>8. Activity Log</b>					
<b>Activity Area</b>		Morrow Lake		<b>LAT</b>	<b>LAT</b>
				<b>Various</b>	<b>Various</b>
				(DD.MMMM)	(DD.MMMM)
<b><u>OIL OBSERVED</u></b>		<b><u>EXTENT OF OIL IMPACTED AREA</u></b>			
		<b><u>DENSITY OF OIL /SHEEN</u></b>			
<b>Total Collection Points</b>		NA			
<b>Total Boom Deployed</b>		None			
<b>Activity</b>		<p><b><u>Weston/START Containment Branch Monitoring Group (CBM) Team Activity:</u></b></p> <p><b>Morrow Lake/ New Boom Configuration</b></p> <ul style="list-style-type: none"> <li>• SWAT marked upstream and downstream boom #1 anchor locations with stakes. The boom locations were chosen with the goal of splitting the main channel load.</li> <li>• Installed downstream anchor #1 on the second attempt. The 3 inch anchor pipe was driven to a depth of approximately 15 feet. Water depth is approximately 6 feet. Note: on the first attempt the threads were beat up during the hammering process not allowing additional sections of anchor pipe to be added.</li> <li>• An accident occurred on the river resulting in SWAT leads Dean Sahara and Oliver Webb responding. Work was called at 1415.</li> </ul>			
<b>Health and Safety Issues</b>		None			
<b>Comments</b>		Work activity is logged in logbook CBM3.			

