

US EPA ARCHIVE DOCUMENT

EPA FIELD SHEETS

Part 3 of 4

This document relates to Doc ID

80884377, 30216104, 30216106



30216105

**CHAIN OF CUSTODY RECORD
ENVIRONMENTAL PROTECTION AGENCY REGION VII**

ACTIVITY LEADER(Print) Brian Zurbuchen	NAME OF SURVEY OR ACTIVITY Garvey Eductor	DATE OF COLLECTION 23 24 03 2011 DAY MONTH YEAR	SHEET 1 of 1
--	---	--	------------------------

CONTENTS OF SHIPMENT

SAMPLE NUMBER	TYPE OF CONTAINERS					SAMPLED MEDIA					RECEIVING LABORATORY REMARKS/OTHER INFORMATION (condition of samples upon receipt, other sample numbers, etc.)
	CUBITAINER	BOTTLE	BOTTLE	BOTTLE	VOA SET (2 VIALS EA)	water	soil	sediment	dust	other	
5282-1					3	X					ms/msd Analysis
5282-2					1	X					
5282-3					1	X					
5282-4					1	X					
5282-5					1	X					
5282-6					1	X					
5282-7 FB					1	X					
5282-8					1	X					
5282-9					1	X					
5282-10					1	X					
5282-11					1	X					
5282-12					1	X					
5282-12 FD					1	X					Field Duplicate
5282-14					1	X					
5282-15					1	X					
5282-16					1	X					
5282-17					1	X					
ASK Not complete M. L. Miller Chris Lemo. Rec'd bet. 0-10											

DESCRIPTION OF SHIPMENT _____ PIECE(S) CONSISTING OF _____ BOX(ES) 1 ICE CHEST(S); OTHER _____	MODE OF SHIPMENT 3/25/11 _____ COMMERCIAL CARRIER: _____ _____ COURIER ☒ SAMPLER CONVEYED (SHIPPING DOCUMENT NUMBER) _____
---	---

PERSONNEL CUSTODY RECORD			
RELINQUISHED BY (SAMPLER) <i>to M. L. Miller</i>	DATE 3/25/11	TIME 1105	RECEIVED BY <i>R. Wiggan</i>
☒ SEALED ☐ UNSEALED	REASON FOR CHANGE OF CUSTODY <i>Rec'd at Lab</i>		
RELINQUISHED BY	DATE	TIME	RECEIVED BY
☐ SEALED ☐ UNSEALED	REASON FOR CHANGE OF CUSTODY		
RELINQUISHED BY	DATE	TIME	RECEIVED BY
☐ SEALED ☐ UNSEALED	REASON FOR CHANGE OF CUSTODY		

**CHAIN OF CUSTODY RECORD
ENVIRONMENTAL PROTECTION AGENCY REGION VII**

ACTIVITY LEADER(Print) Brian Zurbuchen	NAME OF SURVEY OR ACTIVITY Garvey Elevator	DATE OF COLLECTION 03-27-2011 DAY MONTH YEAR	SHEET 1 of 1
--	--	---	------------------------

CONTENTS OF SHIPMENT												
SAMPLE NUMBER	TYPE OF CONTAINERS					PF VOA SET (2 VIALS EA)	SAMPLED MEDIA					RECEIVING LABORATORY REMARKS/OTHER INFORMATION (condition of samples upon receipt, other sample numbers, etc.)
	CUBITAINER	BOTTLE	BOTTLE	BOTTLE			water	soil	sediment	dust	other	
	NUMBERS OF CONTAINERS PER SAMPLE NUMBER						4					
5282-18						1	X					
5282-43 FB						1						Trip Blank
5282-19						1						
5282-20						1						
5282-21						1						
5282-22 FB						1						
5282-22 FD						1						Field Duplicate
5282-24						1						
5282-25						3	X					ms/msd Analysis
5282-26						1						
5282-26 FD						1						Field Duplicate
5282-28						1						
5282-29						1						
5282-30						1						
5282-31						1						
5282-32						1						
5282-33						1						
5282-34						1						
5282-35						1						Rinsate
5282-36						1						
5282-36 FD						1						Field Duplicate
5282-38						1						
ASR Complete Attached 3/27/11 Ch. Jemp. Rec'd 6/20/11												

DESCRIPTION OF SHIPMENT _____ PIECE(S) CONSISTING OF _____ BOX(ES) 1 ICE CHEST(S); OTHER _____	MODE OF SHIPMENT _____ COMMERCIAL CARRIER: _____ _____ COURIER _____ SAMPLER CONVEYED (SHIPPING DOCUMENT NUMBER) _____
---	--

PERSONNEL CUSTODY RECORD			
RELINQUISHED BY (SAMPLER) (Signature)	DATE 3-29-11	TIME 0915	RECEIVED BY (Signature)
☒ SEALED ☐ UNSEALED	REASON FOR CHANGE OF CUSTODY Recd at lab		
RELINQUISHED BY	DATE	TIME	RECEIVED BY
☐ SEALED ☐ UNSEALED	REASON FOR CHANGE OF CUSTODY		
RELINQUISHED BY	DATE	TIME	RECEIVED BY
☐ SEALED ☐ UNSEALED	REASON FOR CHANGE OF CUSTODY		

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 1 QC Code: Matrix: Water Tag ID: 5282-1-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-31C
External Sample Number: MW-31C
Expected Conc: (or Circle One: Low Medium High) Date: 03/23/11 Time(24 hr): 10:38
Latitude: Sample Collection: Start: 03/23/11 End: 10:38
Longitude: End: 10:38

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.525	µmhos/cm
Dissolved Oxygen :	8.50	mg/L
Temperature :	10.65	Deg C
Turbidity :	0.0	NTU
pH :	6.79	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 54 mV

Extra volume collected for MS/MSD

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 2 QC Code: ___ Matrix: Water Tag ID: 5282-2-___

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-31A

External Sample Number: MW-31A

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: ___

Sample Collection: Start: 03/23/11

11:31

Longitude: ___

End: ___/___/___

___:___

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.717	$\mu\text{mhos}/\text{cm}$
Dissolved Oxygen :	0.74	mg/L
Temperature :	9.92	Deg C
Turbidity :	0.0	NTU
pH :	6.61	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = -111 mV

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 3 QC Code: Matrix: Water Tag ID: 5282-3-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-30E
External Sample Number: MW-30E
Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: Sample Collection: Start: 03/23/11 13:12
Longitude: End: 1/1/1 1:12

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.555	$\mu\text{mhos/cm}$
Dissolved Oxygen :	18.67	mg/L
Temperature :	11.39	Deg C
Turbidity :	0.0	NTU
pH :	7.53	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

DEP = -90 mV

Sample Collected By:

AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 4 QC Code: __ Matrix: Water Tag ID: 5282-4-__

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-300

External Sample Number: MW-300

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: ____

Sample Collection: Start: 03/23/11

13:53

Longitude: ____

End: __/__/__

__:__

Field Measurement

Parameter	Value	Units
Conductance, Specific:	0.610	umhos/cm
Dissolved Oxygen:	3.40	mg/L
Temperature:	11.54	Deg C
Turbidity:	0.0	NTU
pH:	6.24	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = -199 mV

Sample Collected By:

AF/LZ

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5282 Sample Number: 5 QC Code: ___ Matrix: Water Tag ID: 5282-5-___

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-30CExternal Sample Number: MW-30CExpected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____

Sample Collection: Start: 03/23/1114:48

Longitude: _____

End: ___/___/______:___

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.572</u>	<u>µmhos/cm</u>
Dissolved Oxygen :	<u>16.95</u>	mg/L
Temperature :	<u>10.68</u>	Deg C
Turbidity :	<u>0.0</u>	NTU
pH :	<u>7.70</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = -59 mV

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 6 QC Code: Matrix: Water Tag ID: 5282-6-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-30A

External Sample Number: MW30A

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: Sample Collection: Start: 03/23/11 15:24
Longitude: End: : :

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.594	$\mu\text{mhos}/\text{cm}$
Dissolved Oxygen :	6.82	mg/L
Temperature :	11.00	Deg C
Turbidity :	0.0	NTU
pH :	6.94	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = -114 mV

Sample Collected By: AF / LZ

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5282 Sample Number: 7 QC Code: FB Matrix: Water Tag ID: 5282-7-FB

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: Trip Blank

External Sample Number: Trip Blank

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____ Sample Collection: Start: 03/23/11 15:20

Longitude: _____ End: 1/1/ ::

Field Measurement

Parameter

Value

Units

Conductance, Specific : _____ umhos/cm
Dissolved Oxygen : _____ mg/L
Temperature : _____ Deg C
Turbidity : _____ NTU
pH : _____ SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: AE

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5282 Sample Number: 8 QC Code: Matrix: Water Tag ID: 5282-8-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-19C

External Sample Number: MW-19C

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: Sample Collection: Start: 03/23/11 16:34
Longitude: End: / / :

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.621	μ mmhos/cm
Dissolved Oxygen :	8.13	mg/L
Temperature :	11.02	Deg C
Turbidity :	0.0	NTU
pH :	6.94	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

EEP = 0 mV

Sample Collected By: ME/LZ

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5282 Sample Number: 9 QC Code: ___ Matrix: Water Tag ID: 5282-9-___

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-19AExternal Sample Number: MW-19A

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: _____ Sample Collection: Start: 03/23/11 17:17
Longitude: _____ End: ___/___/___ ___:___

Field Measurement

Parameter	Value	Units
Conductance, Specific:	<u>0.845</u>	<u>uS/cm</u>
Dissolved Oxygen:	<u>4.25</u>	<u>mg/L</u>
Temperature:	<u>10.51</u>	<u>Deg C</u>
Turbidity:	<u>0.0</u>	<u>NTU</u>
pH:	<u>7.22</u>	<u>SU</u>

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A) ORP = -18 mVSample Collected By: AE/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 10 QC Code: ___ Matrix: Water Tag ID: 5282-10-___

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-20E

External Sample Number: MW-20E

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: _____ Sample Collection: Start: 03/24/11 08:41
Longitude: _____ End: ___/___/___ :__

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.352	$\mu\text{mhos}/\text{cm}$
Dissolved Oxygen :	10.47	mg/L
Temperature :	9.82	Deg C
Turbidity :	0.0	NTU
pH :	7.05	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 64 mV

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 11 QC Code: Matrix: Water Tag ID: 5282-11-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-20D

External Sample Number: MW-20D

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: Sample Collection: Start: 03/24/11 09:12
Longitude: End: : :

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.349	$\mu\text{mhos/cm}$
Dissolved Oxygen :	0.45	mg/L
Temperature :	9.41	Deg C
Turbidity :	6.2	NTU
pH :	6.09	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = -184 mV

Sample Collected By:

AF/LZ

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5282 Sample Number: 12 QC Code: ___ Matrix: Water Tag ID: 5282-12-___

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-20CExternal Sample Number: MW-20C

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: _____ Sample Collection: Start: 03/24/11 10:13
Longitude: _____ End: ___/___/___ ___:___

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.346</u>	<u>MS</u> umhos /cm
Dissolved Oxygen :	<u>8.70</u>	mg/L
Temperature :	<u>7.81</u>	Deg C
Turbidity :	<u>0.0</u>	NTU
pH :	<u>6.57</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 56 mV

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5282 Sample Number: 13 QC Code: 12/3/11 Matrix: Water Tag ID: 5282-13-12 FD

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-20C Duplicate
External Sample Number: MW-20C Duplicate
Expected Conc: (or Circle One: Low Medium High) Date: 03/24/11 Time(24 hr): 10:13
Latitude: _____ Sample Collection: Start: _____ End: _____
Longitude: _____

Field Measurement

Parameter	Value	Units
Conductance, Specific :	_____	umhos/cm
Dissolved Oxygen :	_____	mg/L ^{AF}
Temperature :	_____	Deg C
Turbidity :	_____	NTU
pH :	_____	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

See Fieldsheet 5282-12

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 14 QC Code: ___ Matrix: Water Tag ID: 5282-14-___

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-20A

External Sample Number: MW-20A

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: ___

Sample Collection: Start: 03/24/11 11:19

Longitude: ___

End: ___/___/___

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.470	umhos/cm
Dissolved Oxygen :	0.54	mg/L
Temperature :	7.60	Deg C
Turbidity :	0.0	NTU
pH :	7.60	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = -137 mV

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5282 Sample Number: 15 QC Code: ___ Matrix: Water Tag ID: 5282-15-___

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-7B

External Sample Number: MW-7B

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: _____ Sample Collection: Start: 03/24/11 14:09
Longitude: _____ End: ___/___/___ ___:___

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.536</u>	<u>µmhos/cm</u>
Dissolved Oxygen :	<u>1.78</u>	mg/L
Temperature :	<u>11.69</u>	Deg C
Turbidity :	<u>0.0</u>	NTU
pH :	<u>6.79</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 59 mV

Sample Collected By: AE/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 16 QC Code: Matrix: Water Tag ID: 5282-16-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-7A

External Sample Number: MW-7A

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: Sample Collection: Start: 03/24/11 15:03
Longitude: End: : :

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.517	umhos/cm
Dissolved Oxygen :	9.11	mg/L
Temperature :	11.66	Deg C
Turbidity :	0.0	NTU
pH :	6.63	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 94 mV

Sample Collected By:

AF/LZ

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5282 Sample Number: 17 QC Code: Matrix: Water Tag ID: 5282-17-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-9A

External Sample Number: MW-9A

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: Sample Collection: Start: 03/14/11 17:59
Longitude: End: / / :

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.574	$\mu\text{mhos}/\text{cm}$
Dissolved Oxygen :	8.99	mg/L
Temperature :	10.25	Deg C
Turbidity :	0.0	NTU
pH :	6.72	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 113 mV

Sample Collected By:

AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 18 QC Code: Matrix: Water Tag ID: 5282-18-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-8A
External Sample Number: MW-8A
Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: Sample Collection: Start: 03/25/11 38:48
Longitude: End: : :

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.844	umhos/cm
Dissolved Oxygen :	8.59	mg/L
Temperature :	9.93	Deg C
Turbidity :	0.0	NTU
pH :	6.80	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 150 mV

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5282 Sample Number: 19 QC Code: Matrix: Water Tag ID: 5282-19-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-2A

External Sample Number: MW-2A

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____

Sample Collection: Start: 03/25/11

10:20

Longitude: _____

End: ____/____/____

__:__

Field Measurement

Parameter	Value	Units
Conductance, Specific:	0.504	$\mu\text{mhos}/\text{cm}$
Dissolved Oxygen:	8.39	mg/L ^{AK}
Temperature:	9.63	Deg C
Turbidity:	0.0	NTU
pH:	6.48	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 136

Sample Collected By:

AK/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 20 QC Code: Matrix: Water Tag ID: 5282-20-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-1A

External Sample Number: MW-1A

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: Sample Collection: Start: 03/25/11 12:37
Longitude: End: : :

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.547	$\mu\text{mhos/cm}$
Dissolved Oxygen :	8.75	mg/L <u>AF</u>
Temperature :	11.10	Deg C
Turbidity :	29.3	NTU
pH :	6.72	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 128 mV

Sample Collected By:

AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 21 QC Code: Matrix: Water Tag ID: 5282-21-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-215A
AF 3/25/11

External Sample Number: MW-5A

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude:

Sample Collection: Start: 03/25/11

13:56

Longitude:

End:

:

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.601	µmhos/cm
Dissolved Oxygen :	9.69	mg/L
Temperature :	10.50	Deg C
Turbidity :	3.9	NTU
pH :	6.86	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 122 mV

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 22 QC Code: Matrix: Water Tag ID: 5282-22-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-5B

External Sample Number: MW-5B

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: Sample Collection: Start: 03/25/11 15:00
Longitude: End: 1/1/ ::

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.608	umhos/cm ^{mS} /cm
Dissolved Oxygen :	9.04	mg/L
Temperature :	10.36	Deg C
Turbidity :	0.0	NTU
pH :	6.82	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 126 mV

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5282 Sample Number: 23 QC Code: 232814 Matrix: Water Tag ID: 5282-23-FD

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-5B Duplicate

External Sample Number: MW-5B Duplicate

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____

Sample Collection: Start: 03/25/11

K: 6:00

Longitude: _____

End: ____/____/____

Field Measurement

Parameter

Value

Units

Conductance, Specific: _____ umhos/cm

Dissolved Oxygen: _____ mg/L

Temperature: _____ Deg C

Turbidity: _____ NTU

pH: _____ SU

Missing @
SK in
added
on 3/29/11

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

See fieldsheet 5282-22

Sample Collected By:

AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 24 QC Code: Matrix: Water Tag ID: 5282-24-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-5D

External Sample Number: MW-5D

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude:

Sample Collection: Start: 03/25/11

16:12

Longitude:

End: / /

:

Field Measurement

Parameter

Value

Units

Conductance, Specific : 0.385 $\mu\text{mhos/cm}$
Dissolved Oxygen : 9.73 mg/L
Temperature : 9.79 Deg C
Turbidity : 1.8 NTU
pH : 6.87 SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

DRP = 123 mV

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5282 Sample Number: 25 QC Code: ___ Matrix: Water Tag ID: 5282-25-___

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-13E

External Sample Number: MW-13E

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: _____ Sample Collection: Start: 03/26/11 10:49
Longitude: _____ End: 1/1/11 _____

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.360	^{MS} umhos/cm
Dissolved Oxygen :	5.54	mg/L ^{AF}
Temperature :	8.35	Deg C
Turbidity :	4.5	NTU
pH :	7.14	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 166 mV

Extra volume collected for MS/MSD analysis

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 26 QC Code: Matrix: Water Tag ID: 5282-26-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-13C

External Sample Number: MW-13C

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: Sample Collection: Start: 03/24/11 12:05
Longitude: End: : :

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.453	$\mu\text{mhos}/\text{cm}$
Dissolved Oxygen :	15.26	mg/L
Temperature :	9.52	Deg C
Turbidity :	0.0	NTU
pH :	7.01	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 134 mV

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: ²⁶27 QC Code: ^{3/24/11} Matrix: Water Tag ID: 5282-27-²⁶FD

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-13C DuplicateExternal Sample Number: MW-13C DuplicateExpected Conc: (or Circle One: Low Medium High) Date 3/26/11 Time(24 hr) 12:05

Latitude: _____

Sample Collection: Start: 3/26/11End: 12:05

Longitude: _____

End: 12:05

Field Measurement

Parameter

Value

Units

Conductance, Specific: _____ umhos/cm

Dissolved Oxygen: See # mg/LTemperature: 26 Deg C

Turbidity: _____ NTU

pH: _____ SU

Missing @
SR
3/29/11
m added

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

see fieldsheet 5282-26

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 28 QC Code: ___ Matrix: Water Tag ID: 5282-28-___

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-60

External Sample Number: MW-60

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: ___

Sample Collection: Start: 03/26/11

14:37

Longitude: ___

End: ___/___/___

___:___

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.379	$\mu\text{S}/\text{cm}$
Dissolved Oxygen :	9.35	mg/L
Temperature :	9.11	Deg C
Turbidity :	3.8	NTU
pH :	6.86	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 119 mV

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 29 QC Code: ___ Matrix: Water Tag ID: 5282-29-___

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-6A

External Sample Number: MW-6A

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____

Sample Collection: Start: 03/26/11

15:48

Longitude: _____

End: ___/___/___

___:___

Field Measurement

Parameter

Value

Units

Conductance, Specific: 0.601 ~~umhos/cm~~ ^{ms}

Dissolved Oxygen: 7.13 mg/L AF

Temperature: 8.54 Deg C

Turbidity: 0.1 NTU

pH: 6.79 SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 124 mV

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5282 Sample Number: 30 QC Code: ___ Matrix: Water Tag ID: 5282-30-___

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-6E
External Sample Number: MW-6^{AF}E
Expected Conc: (or Circle One: Low Medium High) Date 03/26/11 Time(24 hr) 16:41
Latitude: _____ Sample Collection: Start: 03/26/11 End: 16:41
Longitude: _____

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.219</u>	<u>umhos/cm</u>
Dissolved Oxygen :	<u>9.05</u>	<u>mg/L</u>
Temperature :	<u>9.00</u>	<u>Deg C</u>
Turbidity :	<u>0.0</u>	<u>NTU</u>
pH :	<u>7.15</u>	<u>SU</u>

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 108 mVSample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 31 QC Code: Matrix: Water Tag ID: 5282-31

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-3B
External Sample Number: MW-3B
Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: Sample Collection: Start: 03/27/11 08:32
Longitude: End: 1/1/ ::

Field Measurement

Parameter	Value	Units
Conductance, Specific:	0.646	$\mu\text{S}/\text{cm}$
Dissolved Oxygen:	3.64	mg/L
Temperature:	9.99	Deg C
Turbidity:	0.0	NTU
pH:	6.66	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

OEP = 158 mV

Sample Collected By:

AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 32 QC Code: Matrix: Water Tag ID: 5282-32-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-3A

External Sample Number: MW-3A

Expected Conc: (or Circle One: ☒ Low ☐ Medium ☐ High) Date Time(24 hr)

Latitude:

Sample Collection: Start: 03/27/11 09:26

Longitude:

End: / / :

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.603	$\mu\text{mhos}/\text{cm}$
Dissolved Oxygen :	9.79	mg/L AF
Temperature :	5.77	Deg C
Turbidity :	0.0	NTU
pH :	6.75	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 157 mV

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5282 Sample Number: 33 QC Code: Matrix: Water Tag ID: 5282-33-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-3E

External Sample Number: MW-3E

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude:

Sample Collection: Start: 03/27/11

10:26

Longitude:

End: / /

:

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.479	$\mu\text{S}/\text{cm}$
Dissolved Oxygen :	13.18	mg/L
Temperature :	8.17	Deg C
Turbidity :	0.0	NTU
pH :	7.64	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 37 mV

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 34 QC Code: Matrix: Water Tag ID: 5282-34-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-30

External Sample Number: MW-30

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: Sample Collection: Start: 03/27/11 11:26

Longitude: End: 1/1/1 1:1

Field Measurement

Parameter	Value	Units
Conductance, Specific:	0.473	$\mu\text{S}/\text{cm}$
Dissolved Oxygen:	8.62	mg/L AF
Temperature:	9.92	Deg C
Turbidity:	0.0	NTU
pH:	6.83	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 90 mV

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5282 Sample Number: 35 QC Code: Matrix: Water Tag ID: 5282-35-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: Rinsate

External Sample Number: Rinsate

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: Sample Collection: Start: 03/11/11 12:35
Longitude: End: / / :

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>UA</u>	umhos/cm
Dissolved Oxygen :	<u> </u>	mg/L
Temperature :	<u> </u>	Deg C
Turbidity :	<u> </u>	NTU
pH :	<u> </u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 36 QC Code: Matrix: Water Tag ID: 5282-36-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-4B

External Sample Number: MW-4B

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude:

Sample Collection: Start: 03/27/11

13:29

Longitude:

End:

:

Field Measurement

Parameter

Value

Units

Conductance, Specific : 0.624 μ S/cm
Dissolved Oxygen : 11.79 mg/L
Temperature : 10.71 Deg C
Turbidity : 0.0 NTU
pH : 6.90 SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 107 mV

Sample Collected By:

AF/LZ

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KSASR Number: 5282 Sample Number: 37 QC Code: FD Matrix: Water Tag ID: 5282-37-FD

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-4B DuplicateExternal Sample Number: MW-45 DuplicateExpected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____

Sample Collection: Start: 03/27/1113:29

Longitude: _____

End: 1/1/11

_____:____

Field Measurement

Parameter

Value

Units

Conductance, Specific: _____ umhos/cm

Dissolved Oxygen: _____ mg/L

Temperature: _____ Deg C

Turbidity: _____ NTU

pH: _____ SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

see fieldsheet 5282-36

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5282 Sample Number: 38 QC Code: Matrix: Water Tag ID: 5282-38-

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: MW-4A

External Sample Number: MW-4A

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude:

Sample Collection: Start: 03/27/11

14:42

Longitude:

End: / /

: :

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.609	$\mu\text{mhos/cm}$
Dissolved Oxygen :	4.51	mg/L AF
Temperature :	9.08	Deg C
Turbidity :	0.0	NTU
pH :	6.96	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 109 mV

Sample Collected By:

AF/LZ

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5282 Sample Number: 43 QC Code: FB Matrix: Water Tag ID: 5282-43-FB

Project ID: BZA72Z01 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - ON-SITE SOILS AND GROUNDWATER Site ID: A72Z Site OU: 01

Location Desc: Trip Blank
External Sample Number: Trip Blank
Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: _____ Sample Collection: Start: 03/25/11 09:55
Longitude: _____ End: ___/___/___ __:__

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: AP

**CHAIN OF CUSTODY RECORD
ENVIRONMENTAL PROTECTION AGENCY REGION VII**

ACTIVITY LEADER(Print) <u>Eurbuchen, Brian</u>	NAME OF SURVEY OR ACTIVITY <u>Garvey Elevator</u>	DATE OF COLLECTION 23024 DAY 03 MONTH 11 YEAR	SHEET 1 of 1
---	--	--	-----------------

CONTENTS OF SHIPMENT

SAMPLE NUMBER	TYPE OF CONTAINERS					SAMPLED MEDIA					RECEIVING LABORATORY REMARKS-OTHER INFORMATION (condition of samples upon receipt, other sample numbers, etc.)
	CUBITAINER	BOTTLE	BOTTLE	BOTTLE	VOA SET (2 VIALS EA)	water	soil	sediment	dust	other	
	NUMBERS OF CONTAINERS PER SAMPLE NUMBER										
5281-1					1	X					
5281-2					1	X					
5281-3					1	X					
5281-4					1	X					
5281-5					1	X					
5281-6					1	X					
5281-48FB					1	X					Trip Blank
5281-7					1	X					
5281-8					1	X					
5281-9					1	X					
5281-10					3	X					Extra Vol for MS/MSD
5281-11					1	X					
5281-12					1	X					
5281-12FD					1	X					
5281-14					1	X					
5281-15					1	X					
5281-16					1	X					
3/24/11 ASR 5281 <u>NOT Complete</u> Per. Jeng. Rec'd 3/25/11											

DESCRIPTION OF SHIPMENT 19 PIECE(S) CONSISTING OF _____ BOX(ES) ☒ ICE CHEST(S): OTHER _____	MODE OF SHIPMENT _____ COMMERCIAL CARRIER: _____ COURIER ☒ SAMPLER CONVEYED (SHIPPING DOCUMENT NUMBER) _____
--	--

PERSONNEL CUSTODY RECORD			
RELINQUISHED BY (SAMPLER)	DATE	TIME	RECEIVED BY
<u>[Signature]</u>	3/25/11	1105	<u>RD Wiggan</u>
☐ SEALED ☒ UNSEALED			☐ SEALED ☒ UNSEALED
REASON FOR CHANGE OF CUSTODY	Rec'd at lab		
RELINQUISHED BY	DATE	TIME	RECEIVED BY
☐ SEALED ☐ UNSEALED			☐ SEALED ☐ UNSEALED
REASON FOR CHANGE OF CUSTODY			
RELINQUISHED BY	DATE	TIME	RECEIVED BY
☐ SEALED ☐ UNSEALED			☐ SEALED ☐ UNSEALED
REASON FOR CHANGE OF CUSTODY			

**CHAIN OF CUSTODY RECORD
ENVIRONMENTAL PROTECTION AGENCY REGION VII**

ACTIVITY LEADER(Print) Furber, Brian	NAME OF SURVEY OR ACTIVITY Garvey Elevator	DATE OF COLLECTION 25-27-03	SHEET 1 of 2
--	--	---------------------------------------	------------------------

CONTENTS OF SHIPMENT

SAMPLE NUMBER	TYPE OF CONTAINERS					SAMPLED MEDIA					RECEIVING LABORATORY REMARKS/OTHER INFORMATION (condition of samples upon receipt, other sample numbers, etc.)	
	CUBITAINER	BOTTLE	BOTTLE	2VOA BOTTLE	VOA SET (2 VIALS EA)	water	soil	sediment	dust	other		
												NUMBERS OF CONTAINERS PER SAMPLE NUMBER
5281-17					1	X						
5281-18					1	X						
5281-19 FB					1	X						Trip Blank
5281-20					1	X						
5281-21					1	X						
5281-22					1	X						Extra Vol for MS/MSD
5281-24					1	X						all times sample collection + labeled
5281-25					1	X						as #22 bottles
5281-26					1	X						+ no #24 label (14) for
5281-27					1	X						also label had
5281-28					1	X						to corrected
5281-28 FD					1	X						for all had
5281-30					1	X						#24 + no
5281-31					1	X						label for #22
5281-31 FD					1	X						
5281-33					1	X						
5281-34					1	X						
5281-37					1	X						Extra Vol for MS/MSD
5281-38					1	X						
5281-39					1	X						
5281-40					1	X						
5281-40 FD					1	X						
5281-42					1	X						
5281-43					1	X						

DESCRIPTION OF SHIPMENT _____ PIECE(S) CONSISTING OF _____ BOX(ES) <u>2</u> ICE CHEST(S); OTHER _____	MODE OF SHIPMENT _____ COMMERCIAL CARRIER: _____ _____ COURIER ☒ SAMPLER CONVEYED _____ (SHIPPING DOCUMENT NUMBER)
--	---

PERSONNEL CUSTODY RECORD			
RELINQUISHED BY (SAMPLER)	DATE	TIME	RECEIVED BY
	3-27-11	0915	RD Wiggan
☒ SEALED ☐ UNSEALED			☒ SEALED ☐ UNSEALED
REASON FOR CHANGE OF CUSTODY	Rec'd at lab		
RELINQUISHED BY	DATE	TIME	RECEIVED BY
☐ SEALED ☐ UNSEALED			☐ SEALED ☐ UNSEALED
REASON FOR CHANGE OF CUSTODY			
RELINQUISHED BY	DATE	TIME	RECEIVED BY
☐ SEALED ☐ UNSEALED			☐ SEALED ☐ UNSEALED
REASON FOR CHANGE OF CUSTODY			

ACTIVITY LEADER(Print)		NAME OF SURVEY OR ACTIVITY		DATE OF COLLECTION			SHEET			
Zurbuchen, Brian		Garvey Elevator		27	03	11	2	2		
DAY				MONTH		YEAR				
CONTENTS OF SHIPMENT										
SAMPLE NUMBER	TYPE OF CONTAINERS				SAMPLED MEDIA				RECEIVING LABORATORY REMARKS/OTHER INFORMATION (condition of samples upon receipt, other sample numbers, etc.)	
	CUBITAINER	BOTTLE	BOTTLE	BOTTLE	VOA SET (2 VIALS EA)	water	soil	sediment		dust
NUMBERS OF CONTAINERS PER SAMPLE NUMBER										
5281-36					1	X				
5281-35					1	X				
5281-44					1	X				
5281-45					1	X				
5281-50FB					1	X				
Added to Cor Rec'd sample FS - 3/29/11 ACR Complete 3-28-11 Mr. Temp. Rec'd bkg 0-100 3/29/11										
DESCRIPTION OF SHIPMENT					MODE OF SHIPMENT					
PIECE(S) CONSISTING OF _____ BOX(ES)					COMMERCIAL CARRIER: _____					
7 ICE CHEST(S); OTHER _____					COURIER _____					
					X SAMPLER CONVEYED (SHIPPING DOCUMENT NUMBER) _____					
PERSONNEL CUSTODY RECORD										
RELINQUISHED BY (SAMPLER)	DATE	TIME	RECEIVED BY	REASON FOR CHANGE OF CUSTODY						
	3/29/11	0915	Re Wiggam	Rec'd at lab						
SEALED _____ UNSEALED X			SEALED _____ UNSEALED X							
RELINQUISHED BY	DATE	TIME	RECEIVED BY	REASON FOR CHANGE OF CUSTODY						
SEALED _____ UNSEALED _____			SEALED _____ UNSEALED _____							
RELINQUISHED BY	DATE	TIME	RECEIVED BY	REASON FOR CHANGE OF CUSTODY						
SEALED _____ UNSEALED _____			SEALED _____ UNSEALED _____							

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 1 QC Code: Matrix: Water Tag ID: 5281-1-

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-17C
External Sample Number: MW-17C
Expected Conc: (or Circle One: Low Medium High) Date: 03/23/11 Time(24 hr): 10:35
Latitude: Sample Collection: Start: 03/23/11 End: 10:35
Longitude:

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.670	umhos/cm
Dissolved Oxygen :	8.53	mg/L
Temperature :	11.28	Deg C
Turbidity :	0.0	NTU
pH :	6.20	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WA/SA

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 2 QC Code: Matrix: Water Tag ID: 5281-2-

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-17 D
External Sample Number: MW-17 D
Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: Sample Collection: Start: 03/23/11 11:25
Longitude: End: : :

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.296	$\mu\text{mhos/cm}$
Dissolved Oxygen :	4.24	mg/L
Temperature :	11.72	Deg C
Turbidity :	0.0	NTU
pH :	6.49	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/SA

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 3 QC Code: Matrix: Water Tag ID: 5281-3-

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-17A

External Sample Number: MW-17A

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude:

Sample Collection: Start: 03/23/11

12:10

Longitude:

End:

:

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.687	umhos/cm
Dissolved Oxygen :	8.16	mg/L
Temperature :	12.59	Deg C
Turbidity :	0.0	NTU
pH :	6.24	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: UM/SA

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 4 QC Code: Matrix: Water Tag ID: 5281-4-

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-46D2

External Sample Number: MW-46D2

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude:

Sample Collection: Start: 03/23/11

13:41

Longitude:

End: / /

: :

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.515	umhos/cm
Dissolved Oxygen :	7.51	mg/L
Temperature :	11.16	Deg C
Turbidity :	0.0	NTU
pH :	6.33	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By:

WM/SA

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5281 Sample Number: 5 QC Code: Matrix: Water Tag ID: 5281-5-

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-46D1

External Sample Number: MW-46D1

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: Sample Collection: Start: 03/23/14 14:40
Longitude: End: 1/1/14 14:40

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.603	umhos/cm
Dissolved Oxygen :	6.61	mg/L
Temperature :	10.93	Deg C
Turbidity :	30.2	NTU
pH :	6.13	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/SA

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 6 QC Code: ___ Matrix: Water Tag ID: 5281-6-___

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-41D2

External Sample Number: MW-41D2

Expected Conc: (or Circle One: Low Medium High) Date 3/23/11 Time(24 hr) 15:57

Latitude: ___

Sample Collection: Start: 3/23/11

WM 3/24/11 15:56

Longitude: ___

End: ___/___/___

Field Measurement

Parameter	Value	Units
Conductance, Specific:	0.358	umhos/cm
Dissolved Oxygen:	5.62	mg/L
Temperature:	11.50	Deg C
Turbidity:	12.7	NTU
pH:	6.35	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/SA

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 7 QC Code: ___ Matrix: Water Tag ID: 5281-7-___

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-41D1

External Sample Number: MW-41D1

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____

Sample Collection: Start: 3/23/11

17:35

Longitude: _____

End: ___/___/___

___:___

Field Measurement

Parameter	Value	Units
Conductance, Specific:	<u>0.698</u>	umhos/cm
Dissolved Oxygen:	<u>8.18</u>	mg/L
Temperature:	<u>10.27</u>	Deg C
Turbidity:	<u>2.8</u>	NTU
pH:	<u>6.16</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: LM/SA

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5281 Sample Number: 8 QC Code: ___ Matrix: Water Tag ID: 5281-8-___

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-104 D
External Sample Number: MW-104 D
Expected Conc: (or Circle One: Low Medium High) Date 03/24/11 Time(24 hr) 08:50
Latitude: _____ Sample Collection: Start: 08:50
Longitude: _____ End: 1:1

Field Measurement

Parameter	Value	Units
Conductance, Specific:	<u>0.352</u>	umhos/cm
Dissolved Oxygen :	<u>3.34</u>	mg/L
Temperature :	<u>10.11</u>	Deg C
Turbidity :	<u>0.0</u>	NTU
pH :	<u>5.90</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: LSM/SA

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 9 QC Code: __ Matrix: Water Tag ID: 5281-9-__

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-104C

External Sample Number: MW-104C

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____

Sample Collection: Start: 03/24/11 09:25

Longitude: _____

End: 1/1/ :-

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.442</u>	umhos/cm
Dissolved Oxygen :	<u>5.09</u>	mg/L
Temperature :	<u>10.68</u>	Deg C
Turbidity :	<u>0.0</u>	NTU
pH :	<u>6.13</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/SA

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 10 QC Code: ___ Matrix: Water Tag ID: 5281-10-___

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-104A

External Sample Number: MW-104 A

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____

Sample Collection: Start: 03/24/11

10:00

Longitude: _____

End: 1/1/

10:00

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.771</u>	umhos/cm
Dissolved Oxygen :	<u>6.74</u>	mg/L
Temperature :	<u>9.20</u>	Deg C
Turbidity :	<u>0.0</u>	NTU
pH :	<u>6.31</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
12/ 4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Extra Vol for MS/MSD

Sample Collected By: WM/SA

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5281 Sample Number: 11 QC Code: __ Matrix: Water Tag ID: 5281-11-__

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-16AExternal Sample Number: MW-16AExpected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____

Sample Collection: Start: 3/24/11 11:35

Longitude: _____

End: 1/1/ 1:

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.967</u>	umhos/cm
Dissolved Oxygen :	<u>6.25</u>	mg/L
Temperature :	<u>10.71</u>	Deg C
Turbidity :	<u>24.1</u>	NTU
pH :	<u>6.04</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/SA

Sample Collection Field Sheet
US EPA Region 7
Kansas City, KS

ASR Number: 5281 Sample Number: 12 QC Code: Matrix: Water Tag ID: 5281-12-__

Project ID: BZA72Z02 **Project Manager:** Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings **State:** Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER **Site ID:** A72Z **Site OU:** 02

Location Desc: MW-16C
External Sample Number: MW-16C
Expected Conc: (or Circle One: Low Medium High) **Date:** 03/24/11 **Time(24 hr):** 12:25
Latitude: _____ **Sample Collection: Start:** 03/24/11
Longitude: _____ **End:** 1/1/11

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.833</u>	umhos/cm
Dissolved Oxygen :	<u>6.45</u>	mg/L
Temperature :	<u>10.47</u>	Deg C
Turbidity :	<u>0.0</u>	NTU
pH :	<u>5.97</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/SA

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

WM
03/24/11

ASR Number: 5281 Sample Number: ¹²~~13~~ QC Code: FD Matrix: Water Tag ID: 5281-¹²~~13~~

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: Duplicate of 5281-12

External Sample Number: Duplicate of 5281-12

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: _____ Sample Collection: Start: 03/24/11 12:25
Longitude: _____ End: 1/1/ ::

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.833</u>	umhos/cm
Dissolved Oxygen :	<u>6.45</u>	mg/L
Temperature :	<u>10.47</u>	Deg C
Turbidity :	<u>0.0</u>	NTU
pH :	<u>5.97</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/SA

Sample Collection Field Sheet
US EPA Region 7
Kansas City, KS

ASR Number: 5281 Sample Number: 14 QC Code: ____ Matrix: Water Tag ID: 5281-14-__

Project ID: BZA72Z02 **Project Manager:** Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings **State:** Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER **Site ID:** A72Z **Site OU:** 02

Location Desc: MW-18D
External Sample Number: MW-18D
Expected Conc: (or Circle One: Low Medium High) **Date** **Time(24 hr)**
Latitude: _____ **Sample Collection: Start:** 03/24/11 13:45
Longitude: _____ **End:** 1/1/ ::

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.576</u>	umhos/cm
Dissolved Oxygen :	<u>5.62</u>	mg/L
Temperature :	<u>11.12</u>	Deg C
Turbidity :	<u>0.0</u>	NTU
pH :	<u>6.16</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/SA

Sample Collection Field Sheet
US EPA Region 7
Kansas City, KS

ASR Number: 5281 Sample Number: 15 QC Code: Matrix: Water Tag ID: 5281-15-__

Project ID: BZA72Z02 **Project Manager:** Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings **State:** Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER **Site ID:** A72Z **Site OU:** 02

Location Desc: MW-18A

External Sample Number: MW-18A

Expected Conc: (or Circle One: Low Medium High) **Date** **Time(24 hr)**

Latitude: _____

Sample Collection: Start: 03/24/11 14:55

Longitude: _____

End: 1/1/ ::

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.420</u>	umhos/cm
Dissolved Oxygen :	<u>4.54</u>	mg/L
Temperature :	<u>12.88</u>	Deg C
Turbidity :	<u>20.6</u>	NTU
pH :	<u>5.76</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/SA

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5281 Sample Number: 16 QC Code: ___ Matrix: Water Tag ID: 5281-16-___

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-18C

External Sample Number: MW-18C

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____

Sample Collection: Start: 03/24/11

16:52

Longitude: _____

End: 1/1/

:-

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.753</u>	umhos/cm
Dissolved Oxygen :	<u>5.73</u>	mg/L
Temperature :	<u>10.73</u>	Deg C
Turbidity :	<u>0.0</u>	NTU
pH :	<u>6.01</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/SA

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5281 Sample Number: 17 QC Code: ___ Matrix: Water Tag ID: 5281-17-___

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-44DExternal Sample Number: MW-44DExpected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____

Sample Collection: Start: 3/25/11 11:35

Longitude: _____

End: 1/1/ :-

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.412</u>	umhos/cm
Dissolved Oxygen :	<u>4.56</u>	mg/L
Temperature :	<u>9.99</u>	Deg C
Turbidity :	<u>80.8</u>	NTU
pH :	<u>6.20</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: Wm/JG

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 18 QC Code: ___ Matrix: Water Tag ID: 5281-18-___

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-44E

External Sample Number: MW-44E

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____ Sample Collection: Start: 3/25/11 10:55
Longitude: _____ End: 1/1 ---

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.344</u>	umhos/cm
Dissolved Oxygen :	<u>4.92</u>	mg/L
Temperature :	<u>9.69</u>	Deg C
Turbidity :	<u>7.1</u>	NTU
pH :	<u>6.34</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/JG

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5281 Sample Number: 20 QC Code: ___ Matrix: Water Tag ID: 5281-20-___

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-44D
External Sample Number: MW-44D
Expected Conc: (or Circle One: Low Medium High) Date 3/25/11 Time(24 hr) 14:25
Latitude: _____ Sample Collection: Start: 3/25/11 End: 14:25
Longitude: _____

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.599</u>	umhos/cm
Dissolved Oxygen :	<u>6.48</u>	mg/L
Temperature :	<u>8.11</u>	Deg C
Turbidity :	<u>8.2</u>	NTU
pH :	<u>6.10</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/56

Sample Collection Field Sheet
US EPA Region 7
Kansas City, KS

ASR Number: 5281 **Sample Number:** 21 **QC Code:** ____ **Matrix:** Water **Tag ID:** 5281-21-__

Project ID: BZA72Z02 **Project Manager:** Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings **State:** Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER **Site ID:** A72Z **Site OU:** 02

Location Desc: MW-43 E

External Sample Number: MW-43 E

Expected Conc: (or Circle One: Low Medium High) **Date** **Time(24 hr)**

Latitude: _____ **Sample Collection: Start:** 03/25/11 15:30
Longitude: _____ **End:** 1/1 —:—

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.435</u>	umhos/cm
Dissolved Oxygen :	<u>6.31</u>	mg/L
Temperature :	<u>7.58</u>	Deg C
Turbidity :	<u>14.9</u>	NTU
pH :	<u>6.21</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: Wm/SG

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5281 Sample Number: 22 QC Code: ___ Matrix: Water Tag ID: 5281-22-___

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-11AExternal Sample Number: MW-11A

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____

Sample Collection: Start: 03/25/1116:45

Longitude: _____

End: 1/1/1116:45

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.677</u>	umhos/cm
Dissolved Oxygen :	<u>4.70</u>	mg/L
Temperature :	<u>9.60</u>	Deg C
Turbidity :	<u>0.0</u>	NTU
pH :	<u>5.97</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Extra Vol for MS/MSD

Sample Collected By: Wm/JG w/ #24

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5281 Sample Number: 24 QC Code: Matrix: Water Tag ID: 5281-24-

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-106 A
External Sample Number: MW-106 A
Expected Conc: (or Circle One: ☒ Low Medium High) Date 3/26/11 Time(24 hr) 11:00
Latitude: Sample Collection: Start: 3/26/11 11:00
Longitude: End: 3/26/11 11:00

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.927	umhos/cm
Dissolved Oxygen :	8.03	mg/L
Temperature :	10.65	Deg C
Turbidity :	0.0	NTU
pH :	5.95	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Rec'd 7 vials
W/ #22 time
on sample
collection
but 8 vials #24
+ 5 vials #22
3/29/11
WM/JG

Sample Collected By: WM/JG

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 25 QC Code: Matrix: Water Tag ID: 5281-25-

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-106 C
External Sample Number: MW-106 C
Expected Conc: (or Circle One: Low Medium High) Date 3/26/11 Time(24 hr) 11:50
Latitude: Sample Collection: Start: End: :
Longitude: :

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.599	umhos/cm
Dissolved Oxygen :	7.15	mg/L
Temperature :	7.42	Deg C
Turbidity :	0.0	NTU
pH :	5.94	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WJ/EG

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 26 QC Code: Matrix: Water Tag ID: 5281-26-

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-106 D

External Sample Number: MW-106 D

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: Sample Collection: Start: 3/26/11 12:35

Longitude: End: 1/1/ ::

Field Measurement

Parameter	Value	Units
Conductance, Specific:	0.402	umhos/cm
Dissolved Oxygen:	5.50	mg/L
Temperature:	6.41	Deg C
Turbidity:	0.0	NTU
pH:	6.70	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/JG

Sample Collection Field Sheet
US EPA Region 7
Kansas City, KS

ASR Number: 5281 **Sample Number:** 27 **QC Code:** ____ **Matrix:** Water **Tag ID:** 5281-27-__

Project ID: BZA72Z02 **Project Manager:** Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings **State:** Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER **Site ID:** A72Z **Site OU:** 02

Location Desc: MW-42D

External Sample Number: MW-42D

Expected Conc: (or Circle One: Low Medium High) **Date** **Time(24 hr)**

Latitude: ____

Sample Collection: Start: 3/26/11 14:25

Longitude: ____

End: 1/1/ :-

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.533</u>	umhos/cm
Dissolved Oxygen :	<u>7.08</u>	mg/L
Temperature :	<u>8.19</u>	Deg C
Turbidity :	<u>0.0</u>	NTU
pH :	<u>6.14</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/JG

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 28 QC Code: Matrix: Water Tag ID: 5281-28-

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc:

3/26/11 ~~MW-42~~ MW-42E

External Sample Number: MW42E

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude:

Sample Collection: Start: 3/26/11

15:05

Longitude:

End: / /

: :

Field Measurement

Parameter

Value

Units

Conductance, Specific: 0.451 umhos/cm

Dissolved Oxygen: 5.92 mg/L

Temperature: 8.50 Deg C

Turbidity: 0.0 NTU

pH: 6.19 SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By:

WM/JG

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

WM 3/26/11

ASR Number: 5281 Sample Number: 28 QC Code: FD Matrix: Water Tag ID: 5281-28-28

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: Duplicate of 5281-28
External Sample Number: Duplicate of 5281-28
Expected Conc: (or Circle One: Low Medium High) Date: 3/26/11 Time(24 hr): 15:05
Latitude: _____ Sample Collection: Start: 3/26/11 End: 3/26/11
Longitude: _____

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.451	umhos/cm
Dissolved Oxygen :	5.92	mg/L
Temperature :	8.50	Deg C
Turbidity :	0.0	NTU
pH :	6.19	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/JG

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5281 Sample Number: 30 QC Code: ___ Matrix: Water Tag ID: 5281-30-___

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-14A
External Sample Number: MW-14A
Expected Conc: (or Circle One: Low Medium High) Date 3/26/11 Time(24 hr) 16:25
Latitude: _____ Sample Collection: Start: 3/26/11 End: 16:25
Longitude: _____

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0857</u>	umhos/cm
Dissolved Oxygen :	<u>6.84</u>	mg/L
Temperature :	<u>4.98</u>	Deg C
Turbidity :	<u>0.0</u>	NTU
pH :	<u>5.97</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/JG

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 31 QC Code: Matrix: Water Tag ID: 5281-31-

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-105 D

External Sample Number: MW-105 D

Expected Conc: (or Circle One: Low Medium High) Date 3/27/11 Time (24 hr) 10:40
Latitude: Sample Collection: Start: 3/27/11 10:40 End: 11:50
Longitude: End: 11:50

Field Measurement

Parameter

WM 3/27/11 Value Units
Conductance, Specific: 0.444 0.889 umhos/cm 0.450
Dissolved Oxygen: 5.36 5.10 mg/L 5.93
Temperature: 8.25 8.02 Deg C 6.88
Turbidity: 0.0 0.0 NTU 0.0
pH: 6.19 6.22 SU 6.30

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM AG

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 31 QC Code: FD Matrix: Water Tag ID: 5281-32-31

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: Duplicate of 5281-31External Sample Number: Duplicate of 5281-31Expected Conc: (or Circle One: Low Medium High) Date 3/27/11 Time(24 hr) 1040

Latitude: _____

Sample Collection: Start: 03/27/11 3/27/11 08:40 09:50

Longitude: _____

End: 11/11 11:11

Field Measurement

Parameter

Value

Units

Conductance, Specific: 0.444 0.889 umhos/cm 0.450
Dissolved Oxygen: 5.36 8.10 mg/L 5.93
Temperature: 8.25 8.02 Deg C 6.88
Turbidity: 0.0 0.0 NTU 0.0
pH: 6.14 6.27 SU 6.30

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/JG

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 33 QC Code: ___ Matrix: Water Tag ID: 5281-33-___

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-105A

External Sample Number: MW-105A

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____ Sample Collection: Start: 8/27/11 09:50

Longitude: _____ End: 1/1/ :-

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.889</u>	umhos/cm
Dissolved Oxygen :	<u>6.10</u>	mg/L
Temperature :	<u>8.02</u>	Deg C
Turbidity :	<u>0.0</u>	NTU
pH :	<u>6.22</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/JG

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5281 Sample Number: 34 QC Code: Matrix: Water Tag ID: 5281-34-

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-105C
External Sample Number: MW-105C
Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: Sample Collection: Start: 3/27/11 11:25
Longitude: End: 1/1/11

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.699	umhos/cm
Dissolved Oxygen :	7.64	mg/L
Temperature :	7.80	Deg C
Turbidity :	0.0	NTU
pH :	0.19	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WJG

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 35 QC Code: ___ Matrix: Water Tag ID: 5281-35-___

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-10B

External Sample Number: MW-10B

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____ Sample Collection: Start: 03/27/11 15:45
Longitude: _____ End: ___/___/___ ___:___

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.586</u>	<u>ns</u> umhos /cm
Dissolved Oxygen :	<u>9.32</u>	mg/L <u>AF</u>
Temperature :	<u>10.55</u>	Deg C
Turbidity :	<u>0.0</u>	NTU
pH :	<u>6.93</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = 111 mV

Sample Collected By: AF/LZ

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 36 QC Code: Matrix: Water Tag ID: 5281-36-

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-10A

External Sample Number: MW-10A

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: Sample Collection: Start: 03/27/11 16:48
Longitude: End: 15:45

Field Measurement

Parameter	Value	Units
Conductance, Specific:	AF 5.86 0.625	umhos cm
Dissolved Oxygen:	AF 9.32 8.65	mg/L
Temperature:	AF 10.55 9.95	Deg C
Turbidity:	AF 6.6 5.0	NTU
pH:	AF 6.93 6.95	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

ORP = ~~114~~ 115 mV

Sample Collected By:

AF/LZ

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5281 Sample Number: 37 QC Code: ___ Matrix: Water Tag ID: 5281-37-___

Project ID: BZA72Z02 Project Manager: Brian Zurbuchén
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-12C
External Sample Number: MW-12C
Expected Conc: (or Circle One: Low Medium High) Date 3/27/11 Time(24 hr) 12:55
Latitude: _____ Sample Collection: Start: 3/27/11 End: 1/1/11
Longitude: _____

Field Measurement

Parameter	Value	Units
Conductance, Specific:	<u>0.699</u> <u>0.650</u>	umhos/cm
Dissolved Oxygen:	<u>7.64</u> <u>7.55</u>	mg/L
Temperature:	<u>7.80</u> <u>7.22</u>	Deg C
Turbidity:	<u>0.0</u> <u>0.0</u>	NTU
pH:	<u>6.19</u> <u>pH</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Extra Volume for MS/MSD

Short two VOA's.

3/27/11

Sample Collected By: UM/JG

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 38 QC Code: Matrix: Water Tag ID: 5281-38-

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-12A

External Sample Number: MW-12A

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: Sample Collection: Start: 3/27/11 13:50

Longitude: End: 1/1/11

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.987	umhos/cm
Dissolved Oxygen :	7.80	mg/L
Temperature :	8.09	Deg C
Turbidity :	0.0	NTU
pH :	6.18	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/JG

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 39 QC Code: Matrix: Water Tag ID: 5281-39-

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-12D
External Sample Number: MW12D
Expected Conc: (or Circle One: Low Medium High) Date 3/27/11 Time(24 hr) 14:35
Latitude: Sample Collection: Start: 1/1/ End: 1/1/
Longitude:

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0494	umhos/cm
Dissolved Oxygen :	6.02	mg/L
Temperature :	8.12	Deg C
Turbidity :	7.0	NTU
pH :	6.20	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/JG

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5281 Sample Number: 40 QC Code: Matrix: Water Tag ID: 5281-40-

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-45C

External Sample Number: MW-45C

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: Sample Collection: Start: 3/27/11 15.50
Longitude: End: 1:1

Field Measurement

Parameter	Value	Units
Conductance, Specific :	0.708	umhos/cm
Dissolved Oxygen :	11.50	mg/L
Temperature :	7.60	Deg C
Turbidity :	18.0	NTU
pH :	6.30	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM/JG

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: ⁴⁰41 QC Code: FD Matrix: Water Tag ID: 5281-⁴⁰41-FD

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: Duplicate 5281-40External Sample Number: Duplicate 5281-40Expected Conc: (or Circle One: Low Medium High) Date 3/27/11 Time(24 hr) 15:50

Latitude: _____

Sample Collection: Start: _____

End: _____

Longitude: _____

Field Measurement

Parameter

Value

Units

Conductance, Specific: 0.705 umhos/cmDissolved Oxygen: 11.50 mg/LTemperature: 7.60 Deg CTurbidity: 18.0 NTUpH: 6.30 SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WM JG

Sample Collection Field Sheet

US EPA Region 7
Kansas City, KS

ASR Number: 5281 Sample Number: 42 QC Code: ___ Matrix: Water Tag ID: 5281-42-___

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: MW-45 D
External Sample Number: MW-45 D
Expected Conc: (or Circle One: Low Medium High) Date 3/27/11 Time(24 hr) 16:30
Latitude: _____ Sample Collection: Start: 3/27/11 End: 16:30
Longitude: _____

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>0.600</u>	umhos/cm
Dissolved Oxygen :	<u>8.87</u>	mg/L
Temperature :	<u>7.87</u>	Deg C
Turbidity :	<u>1.0</u>	NTU
pH :	<u>6.29</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: WJ/JG

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 43 QC Code: Matrix: Water Tag ID: 5281-43-

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: Rinse Blank
External Sample Number: Rinse Blank
Expected Conc: (or Circle One: Low Medium High) Date 3/27/11 Time(24 hr) 18:15
Latitude: Sample Collection: Start: 3/27/11 End: 18:15
Longitude: End: 18:15

Field Measurement

Parameter	Value	Units
Conductance, Specific :		umhos/cm
Dissolved Oxygen :		mg/L
Temperature :		Deg C
Turbidity :		NTU
pH :		SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: 

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 44 QC Code: _____ Matrix: Water Tag ID: 5281-44-____

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: Rolls Old Well
External Sample Number: Rolls Old Well
Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: _____ Sample Collection: Start: 03/28/11 09:25
Longitude: _____ End: ___/___/___ ___:___

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>NA</u>	umhos/cm
Dissolved Oxygen :	<u> </u>	mg/L
Temperature :	<u> </u>	Deg C
Turbidity :	<u> </u>	NTU
pH :	<u>✓</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: AF/JSB

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 45 QC Code: Matrix: Water Tag ID: 5281-45-

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: Rolls New Well
External Sample Number: Rolls New Well
Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)
Latitude: Sample Collection: Start: 03/28/11 09:30
Longitude: End: /// ::

Field Measurement

Parameter	Value	Units
Conductance, Specific :	<u>NA</u>	umhos/cm
Dissolved Oxygen :	<u></u>	mg/L
Temperature :	<u></u>	Deg C
Turbidity :	<u></u>	NTU
pH :	<u>✓</u>	SU

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: AF/JG

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 48 QC Code: FB Matrix: Water Tag ID: 5281-48-FB

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: LDL VOA Trip Blank sample

External Sample Number: Trip Blank

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____

Sample Collection: Start: 03/23/11

11:45

Longitude: _____

End: ____/____/____

____:____

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: HGL

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 49 QC Code: FB Matrix: Water Tag ID: 5281-49-FB

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: LDL VOA Trip Blank sample

External Sample Number: Trip Blank

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____

Sample Collection: Start: 3/25/11 11:30

Longitude: _____

End: _/_/_ _:_

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: HGL

Sample Collection Field Sheet

US EPA Region 7

Kansas City, KS

ASR Number: 5281 Sample Number: 50 QC Code: FB Matrix: Water Tag ID: 5281-50-FB

Project ID: BZA72Z02 Project Manager: Brian Zurbuchen
Project Desc: Garvey Elevator - RI/FS sampling
City: Hastings State: Nebraska
Program: Superfund
Site Name: GARVEY ELEVATOR - OFF-SITE GROUNDWATER Site ID: A72Z Site OU: 02

Location Desc: LDL VOA Trip Blank sample

External Sample Number:

Trip Blank

Expected Conc: (or Circle One: Low Medium High) Date Time(24 hr)

Latitude: _____

Sample Collection: Start: 03/28/11

08:45

Longitude: _____

End: ____/____/____

____:____

Laboratory Analyses:

Container	Preservative	Holding Time	Analysis
4 - 40mL VOA vial	4 Deg C, HCL to pH<2	14 Days	1 VOCs in Water by GC/MS for Low Detection Limits

Sample Comments:

(N/A)

Sample Collected By: HGL

SEPTEMBER 2011

WATER LEVEL DATA



MONITOR WELL STATIC WATER LEVEL FORM

PROJECT NAME: Garvey Elevator

DATE: 9/26/11

PROJECT NO.: _____

WATER LEVEL INDICATOR ID NO.: 23501

FIELD BOOK NO.: _____

LOCATION: Hartings, NE

PAGE NO.: 96-100

Monitor Well Name	Date/Time	Static Water Level (feet BTOC)	Total Well Depth (ft)	Explosimeter Reading (above background)	PID Reading (above background)
MW 44 D	9/26/11 1503	110.96			
MW 44 E	9/26/11 1507	110.98			
MW 106 D	9/26/11 1517	123.93			
MW 106 C	9/26/11 1520	123.91			
MW 106 A	9/26/11 1523	120.65			
MW 42 D	9/26/11 1532	122.20			
MW 42 E	9/26/11 1535	122.31			
MW 43 E	1546	126.48			
MW 43 D	1544	126.43			
MW 41 D1	1552	120.22			
MW 41 D2	1554	119.94			
MW 46 D1	1602	114.99			
MW 46 D2	1604	115.11			
MW 105 A	1608	119.37			
MW 105 C	1616	121.45			
MW 105 D	1612	121.28			
MW 104 A	1621	108.71			

Note: Total well depth to be measured at time of gauging.

Comments: _____

Monitoring Personnel _____



MONITOR WELL STATIC WATER LEVEL FORM

PROJECT NAME: Coarory Elevator DATE: 9/26/11

PROJECT NO.: _____

WATER LEVEL INDICATOR ID NO.: 23501 FIELD BOOK NO.: _____

LOCATION: Hastings, NE PAGE NO.: 296-100

Monitor Well Name	Date/Time	Static Water Level (feet BTOW)	Total Well Depth (ft)	Explosimeter Reading (above background)	PID Reading (above background)
MW 109 C	9/26/11 1623	107.21			
MW 109 D	1624	107.11			
MW 18A	1642	106.69 109.00			
MW 18C	1644	106.69 109.00			
MW 18D	1646	109.19			
MW 12A	1657	112.59			
MW 12C	1659	113.96			
MW 12D	1701	113.14			
MW 16A	1713	108.11			
MW 16C	1715	108.83			
MW 17A	1730	93.30			
MW 17C	1732	93.73			
MW 17D	1734	93.70			
MW 45C	1800	102.90			
MW 45D	1802	102.54			
MW 14A	1809	101.08			
MW 11A	1816	97.55			

Note: Total well depth to be measured at time of gauging.

Comments: _____

Monitoring Personnel _____



MONITOR WELL STATIC WATER LEVEL FORM

PROJECT NAME: Ganey Elevator DATE: 9/26 + 27/11

PROJECT NO.: _____

WATER LEVEL INDICATOR ID NO.: 23501 FIELD BOOK NO.: _____

LOCATION: Hastings, NE PAGE NO.: 396-100

Monitor Well Name	Date/Time	Static Water Level (feet BTOC)	Total Well Depth (ft)	Explosimeter Reading (above background)	PID Reading (above background)
MW 9A	9/26/11 1437	110.65			
MW 7A	9/26/11 1844	108.18			
MW 7B	9/26/11 1846	108.87			
MW 5A	9/26/11 1853	117.19			
MW 5B	9/26/11 1855	118.33			
MW 5D	9/26/11 1857	118.21			
MW 48B	9/27/11 0817	118.85			
MW 48C	9/27/11 0819	118.53			
MW 48D	9/27/11 0821	117.82			
MW 51B	9/27/11 0835	119.24			
MW 51C	9/27/11 0837	119.85			
MW 51D	9/27/11 0839	118.60			
MW 50B	9/27/11 0845	118.37			
MW 50C	9/27/11 0847	119.64			
MW 50D	9/27/11 0850	118.23			

Note: Total well depth to be measured at time of gauging.

Comments: _____

Monitoring Personnel _____

HGL/CDM

MONITORING WELL WATER LEVEL DATA

P. 1 of 2

Site: Garvey Elevator

Site Location: Hastings NE

Field Team: J. Gault / W. Moreland

Measurement Point:

☒ BTOC☐ BGS☐ Other (specify) _____

Measurement Device:

☒ Water Level Detector☐ Weighted Tape☐ Other (specify) _____

Date	Time	Well ID	PID Reading (ppm)	Well Depth (ft.)	Well SWL (ft.)	Comments/ Weather
9-26-11	1757	mw-8A	NA	NA	125.53	
	1801	mw-2A			115.03	bumper post knocked crooked
	1808	mw-6E			118.96	
	1809	mw-6A			118.01	
	1810	mw-6A			117.55	
	1820	mw-3E			118.46	
	1823	mw-3D			118.58	
	1824	mw-3A			120.70	
	1829	mw-3B			119.67	
	1840	mw-4B			118.40	
	1845	mw-4A			118.56	
	1848	mw-4A			119.12	
	0813	mw-49C			118.06	
	0815	mw-49A			119.19	
	0816	mw-49B			111.83	
9-26-11	1835	mw-1A			116.88	Read from PLC
9-27-11	0825	mw-19A			117.89	
		mw-19C			118.14	
		mw-20A			121.01	
		mw-20C			121.63	
		mw-20D			117.97	
		mw-20E			118.38	

PURGE SHEETS

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/28/11Well ID: MCJ-1AInitial Static Water Level (feet btoc): - 111.83Final Water Level (feet btoc): - 111.83Purge Start Time: 1525Sample Time: 1600Samplers= Signatures: VM/JGOVM: FID g PID g In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: -Sample Number: 5511-14Controller Settings: Recharge: 11 secs Discharge: 9 secs Pressure: 63 psiCycles Per Minute: 3

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1535	111.82	15.34	6.92	0.723	8.24	63.2	17.2	100	
1540	111.82	15.23	6.91	0.722	8.02	63.4	14.9	100	
1545	111.82	15.03	6.89	0.718	7.94	63.0	8.37	100	
1550	111.82	14.98	6.88	0.717	7.97	62.9	4.77	100	
1555	111.82	15.11	6.87	0.716	8.04	63.4	3.41	100	
1600	111.83	15.26	6.86	0.716	7.95	64.3	2.50	100	(VM) 9/28/11

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10-1-11Well ID: MW-2AInitial Static Water Level (feet btoc): 115.20

Final Water Level (feet btoc): _____

Purge Start Time: 1150Sample Time: 1235Samplers= Signatures: JGfwmOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: —Sample Number: 5511-34Controller Settings: Recharge: 11 secs Discharge: 9 secs Pressure: 60 psiCycles Per Minute: 3

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1200	115.22	18.82	7.14	0.623	9.91	162.0	5.70	100	
1205	115.22	18.46	6.82	0.658	9.40	162.5	6.13	100	
1210	115.22	16.99	6.56	0.679	8.59	165.3	3.66	100	Changed air tank
1215	115.19	17.09	6.57	0.680	8.50	164.6	3.01	100	
1220	115.19	17.06	6.56	0.681	8.44	164.4	3.19	100	
1225	115.19	15.97	6.54	0.687	8.55	166.1	2.98	100	
1230	115.19	15.22	6.51	0.686	8.70	167.8	1.84	100	
1235	115.19	15.13	6.49	0.686	8.54	168.3	1.86	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9-30-11Well ID: mw-3AInitial Static Water Level (feet btoc): 120.88Final Water Level (feet btoc): 120.85Purge Start Time: 1115Sample Time: 1240Samplers= Signatures: WM/JGOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: 4Sample Number: 5511-27Controller Settings: Recharge: 11 secs Discharge: 9 secs Pressure: 75 psiCycles Per Minute: 3

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1120	120.90	13.80	7.11	5.47	0.949	184.2	198	175	
1125	120.90	13.66	7.00	0.964	6.24	183.6	107	175	
1130	120.90	13.67	6.96	0.956	6.77	182.9	79.4	175	
1135	120.90	13.67	6.92	0.948	7.26	182.2	67.4	175	
1140	120.90	13.64	6.91	0.941	7.63	181.1	51.7	175	
1145	120.90	13.65	6.90	0.933	7.98	180.1	43.1	175	
1150	120.90	13.74	6.87	0.924	8.23	178.8	32.4	175	
1155	120.90	13.89	6.88	0.916	8.40	177.4	24.2	175	
1200	120.90	13.85	6.84	0.915	8.49	177.3	21.2	175	
1205	120.90	13.86	6.85	0.909	8.57	176.7	15.7	175	
1210	120.90	13.86	6.81	0.904	8.79	175.7	12.3	175	
1215	120.90	14.03	6.84	0.896	8.83	174.8	8.64	175	
1220	120.90	13.98	6.84	0.897	8.80	174.3	7.54	175	
1225	120.90	13.97	6.83	0.894	8.76	174.1	5.83	175	
1230	120.90	13.96	6.83	0.891	8.98	173.7	4.78	175	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

1235

HGL

CDM

1235	120.9	14.19	6.82	0.890	8.81	172.8	3.18	175	
1240	120.9	14.12	6.81	0.889	9.01	172.8	3.06	175	

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9-30-11Well ID: mw-3BInitial Static Water Level (feet btoc): 120.09

Final Water Level (feet btoc): _____

Purge Start Time: 0950Sample Time: 1025Samplers= Signatures: WM)56OVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: ✓Sample Number: 5511-24Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 65 psiCycles Per Minute: 2


Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1005	120.52	12.87	6.87	0.829	9.57	189.6	2.584	100	
1010	120.52	12.82	6.82	0.832	8.90	195.0	2.95	100	
1015	120.52	12.84	6.81	0.832	8.80	194.6	1.16	100	
1020	120.52	12.82	6.80	0.831	8.65	191.7	0.97	100	
1025	120.52	12.88	6.80	0.830	8.78	190.3	0.43	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/30/11Well ID: MW-3DInitial Static Water Level (feet btoc): 120.49Final Water Level (feet btoc): 120.49Purge Start Time: 1420Sample Time: 1455Samplers= Signatures: WM/JGOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: Extra Vol ASD/MSD WM 9/30/11Sample Number: 5511-29Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 90 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1425	120.49	17.86	8.06	0.394	10.13	109.8	4.14	150	
1430	120.49	16.48	7.01	0.539	9.60	121.3	3.75	150	
1435	120.49	15.67	6.88	0.567	7.82	124.4	3.38	150	
1440	120.49	15.31	7.27	0.567	7.25	126.2	3.02	150	
1445	120.49	15.30	0.565	7.10	0.565	126.6	2.77	150	
1450	120.49	15.25	0.562	7.13	0.565	127.4	2.58	150	
1455	120.49	15.29	6.85	0.564	7.05	128.0	2.11	150	
1500									

WM
9/30/11

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/30/11OVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: MW-3EPurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): ~~118.40~~ 118.46Analytical Parameters: LDL VOCsFinal Water Level (feet btoc): 118.46QC Samples Collected: Extra Vol MS/MSDPurge Start Time: 1315Sample Number: 5511-28Sample Time: 1350Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 120 psiSamplers= Signatures: WM/JGCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1320	119.40	14.91	7.32	10.34	0.497	94.6	1.93	175	
1325	119.40	14.42	7.32	0.507	4.90	97.9	0.97	175	
1330	119.40	14.08	7.33	0.510	2.70	107.8	0.89	175	
1335	119.40	14.03	7.35	0.511	2.14	108.2	0.68	175	
1340	119.40	14.01	7.49	0.525	2.57	110.9	0.54	175	
1345	119.40	14.02	7.50	0.525	2.62	110.9	0.49	175	
1350	119.40	14.07	7.60	0.539	2.61	111.4	0.37	175	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10/2/11Well ID: MW 4AInitial Static Water Level (feet btoc): 118.59Final Water Level (feet btoc): 118.63Purge Start Time: 1040Sample Time: 1110Samplers= Signatures: SA / SAOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: NONESample Number: 5511-55Controller Settings: Recharge: 24 secs Discharge: 6 secs Pressure: 75 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1050	118.63	14.74	7.01	0.758	9.15	-127.9	5.17	100	
1055	118.63	14.81	6.94	0.760	8.82	-133.4	3.27	100	
1100	118.63	14.88	6.87	0.762	8.54	-139.0	2.20	100	
1105	118.63	14.92	6.88	0.764	8.63	-140.0	1.47	100	
1110	118.63	15.00	6.84	0.764	8.46	-142.9	1.27	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10-2-11Well ID: MW-4BInitial Static Water Level (feet btoc): 118.40

Final Water Level (feet btoc): _____

Purge Start Time: 1050Sample Time: 1155Samplers= Signatures: WMJSGOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: 5511-38 FDSample Number: 5511-38Controller Settings: Recharge: 11 secs Discharge: 9 secs Pressure: 75 psiCycles Per Minute: 3

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1055	118.41	13.83	6.87	0.796	13.15	189.3	63.5	175	
1100	118.41	13.54	6.88	0.796	12.78	189.3	113	175	
1105	118.41	13.33	6.89	0.796	12.81	188.4	110	175	
1110	118.41	13.32	6.88	0.793	12.57	187.8	115	175	
1115	118.41	13.32	6.88	0.792	12.54	187.2	76.2	175	
1120	118.41	13.32	6.87	0.791	12.31	186.6	44.3	175	
1125	118.41	13.35	6.88	0.790	12.13	185.6	20.3	175	
1130	118.41	13.36	6.89	0.791	11.86	184.5	12.8	175	
1135	118.41	13.40	6.90	0.789	12.14	183.5	8.57	175	
1140	118.41	13.43	6.90	0.789	11.86	183.1	6.96	175	
1145	118.41	13.48	6.90	0.787	11.85	182.0	4.49	175	
1150	118.41	13.50	6.90	0.787	11.88	181.7	3.84	175	
1155	118.41	13.66	6.92	0.786	11.75	181.0	3.11	175	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10-1-11OVM: FID g PID g In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: mw-5APurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): 117.21Analytical Parameters: LDL VOCs

Final Water Level (feet btoc): _____

QC Samples Collected: —Purge Start Time: 0910Sample Number: 5511-32Sample Time: 0910Controller Settings: Recharge: 11 secs Discharge: 9 secs Pressure: 65 psiSamplers= Signatures: WM/JGCycles Per Minute: 3

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
0915	117.23	13.40	6.88	0.785	9.86	173.1	37.4	150	
0920	117.23	13.49	6.90	0.785	9.47	173.8	37.6	150	
0925	117.23	13.66	6.89	0.786	9.12	171.5	31.5	150	
0930	117.23	13.66	6.89	0.786	9.00	171.6	27.1	150	
0935	117.23	13.81	6.90	0.789	9.06	170.8	21.3	150	
0940	117.23	13.86	6.90	0.784	9.05	169.8	13.3	150	
0945	117.23	13.84	6.88	0.785	9.11	169.0	9.13	150	
0950	117.23	13.88	6.89	0.785	9.09	169.0	7.04	150	
0955	117.23	13.89	6.90	0.786	9.15	168.5	5.23	150	
1000	117.23	14.26	6.90	0.784	9.07	168.0	3.84	150	
1005	117.23	14.32	6.90	0.783	8.93	167.2	3.56	150	
1010	117.23	14.38	6.90	0.783	8.84	167.1	3.51	150	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

 Temperature $\pm 1^{\circ}\text{C}$
 pH ± 0.1 pH unit
 Conductivity $\pm 3\%$

 DO / Turbidity $\pm 10\%$
 ORP ± 10 mV
 Water Level ± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10-1-11OVM: FID g PID g In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: MW-5BPurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): 118.35Analytical Parameters: LDL VOCs

Final Water Level (feet btoc): _____

QC Samples Collected: —Purge Start Time: 0800Sample Number: 5511-31Sample Time: 0835Controller Settings: Recharge: 11 secs Discharge: 9 secs Pressure: 75 psiSamplers= Signatures: WMJGCycles Per Minute: 3

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
0805	118.38	11.80	6.70	0.863	9.48	191.4	24.3	150	
0810	118.38	11.86	6.74	0.860	9.49	189.1	14.8	150	
0815	118.38	11.94	6.76	0.858	9.44	187.3	8.10	150	
0820	118.38	12.04	6.57	0.859	9.39	186.8	5.21	150	
0825	118.38	12.17	6.74	0.862	9.46	184.4	3.30	150	
0830	118.38	12.19	6.78	0.863	9.38	183.5	2.17	150	
0835	118.38	12.18	6.78	0.865	9.47	182.9	2.00	150	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10-1-11OVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: mw-55Purging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): 118.58Analytical Parameters: LDL VOCs

Final Water Level (feet btoc): _____

QC Samples Collected: ✓Purge Start Time: 1045Sample Number: 551-33Sample Time: 1120Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 90 psiSamplers= Signatures: WM/JGCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1050	118.39	14.63	6.91	0.587	10.89	160.3	3.51	150	
1055	118.39	14.25	6.84	0.570	12.51	161.8	13.0	150	
1100	118.39	14.32	6.82	0.568	12.32	162.0	8.87	150	
1105	118.39	14.36	6.82	0.567	12.03	162.1	6.63	150	
1110	118.39	14.50	6.84	0.565	11.64	161.9	4.88	150	
1115	118.39	14.53	6.84	0.565	11.93	161.8	3.91	150	
1120	118.39	14.56	6.83	0.563	11.82	161.7	4.02	150	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/29/11Well ID: MW-6AInitial Static Water Level (feet btoc): 117.55

Final Water Level (feet btoc): _____

Purge Start Time: 1000Sample Time: 1035Samplers= Signatures: WM/JGOVM: FID g PID g In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: -Sample Number: 5511-17Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 65 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1005	117.65	14.77	6.89	0.658	10.12	144.9	10.3	150	
1010	117.66	13.88	6.73	0.818	9.30	148.0	3.47	150	
1015	117.66	13.55	6.70	0.828	9.11	148.5	3.29	150	
1020	117.66	13.57	6.70	0.827	9.12	148.5	1.51	150	
1025	117.66	13.58	6.71	0.831	9.08	147.7	1.25	150	
1030	117.66	13.58	6.71	0.833	9.07	147.9	0.73	150	
1035	117.66	13.68	6.71	0.833	8.92	147.5	1.14	150	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9-29-11Well ID: MW-6DInitial Static Water Level (feet btoc): 118.01Final Water Level (feet btoc): 118.01Purge Start Time: 0905Sample Time: 0935Samplers= Signatures: UM/JGOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: ✓Sample Number: 5511-16Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 85 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
0910	119.14	13.52	6.79	0.560	7.67	146.9	13.7	125	
0915	119.14	13.49	7.52	0.558	7.66	146.6	11.0	125	
0920	119.14	13.48	6.76	0.558	7.57	146.5	11.9	125	
0925	119.14	13.52	6.76	0.556	7.51	145.5	10.6	125	
0930	119.14	13.50	6.76	0.557	7.67	145.2	10.1	125	
0935	119.15	13.54	6.74	0.556	7.61	144.9	9.92	125	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9-29-11Well ID: mw-6EInitial Static Water Level (feet btoc): 120.05Final Water Level (feet btoc): 120.05Purge Start Time: 1110Sample Time: 1140Samplers= Signatures: WM/JGOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: —Sample Number: 5511-18Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 120 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1115	120.08	15.70	7.17	0.417	7.08	120.4	1.14	150	
1120	120.08	15.58	7.10	0.38	5.35	121.3	1.07	150	
1125	120.08	15.66	7.09	0.355	4.85	121.0	2.48	150	
1130	120.08	15.67	7.05	0.317	4.21	120.3	2.19	50	
1135	120.08	15.72	7.07	0.347	4.19	120.1	1.98	150	
1140	120.08	15.88	7.08	0.346	4.13	119.6	2.48	150	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9-29-11Well ID: MW-7AInitial Static Water Level (feet btoc): 108.30

Final Water Level (feet btoc): _____

Purge Start Time: 1225Sample Time: 1300Samplers= Signatures: UM/JGOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCs

QC Samples Collected: _____

Sample Number: 5511-19Controller Settings: Recharge: 11 secs Discharge: 9 secs Pressure: 60 psiCycles Per Minute: 3

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1230	108.34	14.11	6.79	0.798	8.74	128.6	1.31	150	
1235	108.32	13.10	6.78	0.809	8.84	130.8	0.50	150	
1240	108.32	12.85	6.79	0.809	8.65	131.9	0.41	150	
1245	108.32	12.82	6.77	0.808	8.93	132.4	0.79	150	
1250	108.32	12.93	6.78	0.808	8.54	133.3	0.65	150	
1255	108.32	12.93	6.78	0.809	8.50	133.2	0.47	150	
1300	108.32	12.87	6.77	0.810	8.51	134.0	0.51	150	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

131

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/29/11Well ID: MW-7BInitial Static Water Level (feet btoc): 108.90

Final Water Level (feet btoc): _____

Purge Start Time: 1330Sample Time: 1400Samplers= Signatures: WM/JGOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: 7Sample Number: 5511-20Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 70 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1335	108.91	14.34	6.73	0.806	8.55	130.2	0.59	200	
1340	108.91	14.09	6.76	0.798	8.03	130.9	0.97	200	
1345	108.91	14.00	6.75	0.801	7.77	130.9	0.81	200	
1350	108.91	14.05	6.73	0.798	7.27	131.7	0.69	200	
1355	108.91	14.01	6.74	0.797	7.29	131.7	0.59	200	
1400	108.91	14.02	6.73	0.798	7.05	131.9	0.25	200	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9-30-11OVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: MW-8APurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): 125.53Analytical Parameters: LDL VOCs

Final Water Level (feet btoc): _____

QC Samples Collected: _____

Purge Start Time: 1640Sample Number: 5511-30Sample Time: 1710Controller Settings: Recharge: 11 secs Discharge: 9 secs Pressure: 70 psiSamplers= Signatures: WM/SGCycles Per Minute: 3

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1645	125.77	18.71	7.00	11.44	11.44	126.0	3.09	115	
1650	125.77	16.86	6.94	1.070	10.59	131.3	3.00	115	
1655	125.77	16.02	6.91	1.137	9.68	132.3	2.04	115	
1700	125.77	15.67	6.91	1.146	8.86	132.4	1.27	115	
1705	125.77	15.50	6.92	1.149	8.75	132.2	0.69	115	
1710	125.77	15.25	6.86	1.150	8.22	132.5	0.58	115	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/28/11Well ID: mw-9AInitial Static Water Level (feet btoc): 110.58Final Water Level (feet btoc): 110.58Purge Start Time: 1700Sample Time: 1730Samplers= Signatures: WM/JGOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: —Sample Number: 5511-15Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 60 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1705	110.71	15.83	7.13	0.713	11.34	65.5	3.38	150	
1710	110.71	15.82	7.10	0.874	9.71	71.7	2.17	150	
1715	110.71	14.50	7.11	0.890	9.33	71.9	1.87	150	
1720	110.71	14.99	7.12	0.899	9.89	72.4	3.15	150	
1725	110.71	15.09	7.22	0.904	9.34	70.9	3.30	150	
1730	110.71	14.29	7.15	0.909	9.29	73.5	3.16	150	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

pump @ 116' BTOC

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10/1/11Well ID: MW 10 AInitial Static Water Level (feet btoc): 108.08Final Water Level (feet btoc): 108.19Purge Start Time: 1348Sample Time: 1445Samplers= Signatures: SA SHOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512-40Controller Settings: Recharge: 24 secs Discharge: 6 secs Pressure: 70 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1355	108.19	18.19	6.93	0.782	8.03	-175.0	335	100	
1400	108.19	18.22	6.93	0.782	7.93	-174.6	41.5	100	
1405	108.19	18.00	6.94	0.817	7.51	-173.7	86.1	100	
1410	108.19	17.51	6.94	0.848	7.99	-174.6	99.7	100	
1415	108.19	17.17	6.94	0.850	7.92	-175.2	62.1	100	
1420	108.19	17.01	6.96	0.855	7.94	-177.4	37.1	100	
1425	108.19	16.81	6.96	0.862	7.86	-176.9	24.7	100	
1430	108.19	16.69	6.92	0.863	8.01	-178.5	17.0	100	
1435	108.19	16.61	6.97	0.867	8.16	-179.4	11.6	100	
1440	108.19	16.41	6.92	0.869	8.21	-179.5	11.6	100	
1445	108.19	16.40	6.91	0.869	8.20	-179.9	11.2	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10/1/11

Well ID: MW-10 B

Initial Static Water Level (feet btoc): 109.75

Final Water Level (feet btoc): 109.81

Purge Start Time: 13:05

Sample Time: 1330

Samplers= Signatures: SA / SN

OVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphere

Purging/Sampling Device: QED Bladder Pump/compressed nitrogen

Analytical Parameters: LDL VOCs

QC Samples Collected: 2/2

Sample Number: 5512-39

Controller Settings: Recharge: 17 secs Discharge: 13 secs Pressure: 65 psi

Cycles Per Minute: 2

[illegible]

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

**CDM**

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10/1/11Well ID: MW 11AInitial Static Water Level (feet btoc): 98.54Final Water Level (feet btoc): 98.58Purge Start Time: 1515Sample Time: 1605Samplers= Signatures: SA/SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5572-41Controller Settings: Recharge: 25 secs Discharge: 5 secs Pressure: 70 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1520	98.58	20.01	6.91	0.713	7.71	-178.4	21.9	120	
1525	98.58	19.65	6.71	0.630	6.70	-187.9	37.2	120	
1530	98.58	18.78	6.67	0.587	6.03	-189.9	28.6	120	
1535	98.58	18.20	6.65	0.572	5.82	-195.2	17.3	120	
1540	98.58	18.01	6.63	0.562	5.55	-197.4	10.5	120	
1545	98.58	17.88	6.61	0.557	5.45	-199.3	6.82	120	
1550	98.58	17.84	6.65	0.560	5.41	-199.9	6.34	120	
1555	98.58	17.74	6.62	0.557	5.51	-201.0	5.60	120	
1600	98.58	17.75	6.61	0.555	5.39	-201.5	5.33	120	
1605	98.58	17.75	6.60	0.554	5.48	-199.7	4.59	120	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/30/01Well ID: MW 12 AInitial Static Water Level (feet btoc): 112.63Final Water Level (feet btoc): 112.63Purge Start Time: 0910Sample Time: 0945Samplers= Signatures: SA / SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512-27Controller Settings: Recharge: 22 secs Discharge: 8 secs Pressure: 65 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
0920	112.64	12.24	6.76	0.437	7.00	-172.8	2.56	100	
0925	112.64	13.27	6.71	0.715	6.84	-158.0	27.8	100	
0930	112.64	13.63	6.79	0.860	7.99	-153.8	19.2	100	
0935	112.64	13.78	6.81	0.895	8.14	-155.10	19.3	100	
0940	112.64	13.91	6.77	0.903	8.20	-153.9	18.1	100	
0945	112.64	13.99	6.80	0.905	8.12	-153.6	17.5	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

 Temperature $\pm 1^{\circ}\text{C}$
 pH ± 0.1 pH unit
 Conductivity $\pm 3\%$

 DO / Turbidity $\pm 10\%$
 ORP ± 10 mV
 Water Level ± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/30/11Well ID: MW 12CInitial Static Water Level (feet btoc): 114.33Final Water Level (feet btoc): 114.35Purge Start Time: 1005Sample Time: 1040Samplers= Signatures: SA/SHOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: 5512-28 FDSample Number: 5512-28Controller Settings: Recharge: 22 secs Discharge: 8 secs Pressure: 95 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1010	114.35	14.61	8.49	0.752	8.51	-146.9	10.4	110	
1015	114.35	14.65	8.53	0.731	8.50	-148.6	10.9	110	
1020	114.35	14.72	6.85	0.694	8.33	-149.9	7.11	110	
1025	114.35	14.88	6.78	0.615	8.14	-152.8	4.68	110	
1030	114.35	14.90	6.73	0.583	7.91	-153.8	3.98	110	
1035	114.35	14.96	6.69	0.570	7.78	-153.2	3.05	110	
1040	114.35	14.99	6.76	0.566	7.78	-151.9	3.05	110	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/30/11Well ID: MW 12DInitial Static Water Level (feet btoc): 113.54Final Water Level (feet btoc): 113.55Purge Start Time: 0810Sample Time: 0850Samplers= Signatures: SA / SHOVM: FID g PID g In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: A/A 9/30/11 MS/MSDSample Number: 5512-26Controller Settings: Recharge: 23 secs Discharge: 7 secs Pressure: 160 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
0820	113.55	10.92	7.67	0.432	10.91	-147.5	7.94	100	
0825	113.55	11.11	7.32	0.432	10.26	-150.9	7.94	100	
0830	113.55	11.42	6.94	0.430	9.15	-158.3	14.9	100	
0835	113.55	11.84	6.77	0.426	7.94	-164.0	30.7	100	
0840	113.55	12.05	6.75	0.424	7.23	-171.0	36.9	100	
0845	113.55	12.06	6.76	0.424	7.13	-173.9	39.7	100	
0850	113.55	12.19	6.72	0.423	7.08	-174.4	38.2	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9-29-11Well ID: MW-13CInitial Static Water Level (feet btoc): 118.58

Final Water Level (feet btoc): _____

Purge Start Time: 1700Sample Time: 1730Samplers= Signatures: WM/JGOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: 5511-22FDSample Number: 5511-22Controller Settings: Recharge: 11 secs Discharge: 9 secs Pressure: 70 psiCycles Per Minute: 3

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1705	118.60	16.04	7.36	0.616	10.77	138.0	1.11	150	
1710	118.60	15.15	7.04	0.615	12.56	142.4	0.47	150	
1715	118.60	14.96	7.07	0.615	12.97	143.2	0.47	150	
1720	118.60	14.79	7.04	0.615	13.11	144.9	0.42	150	
1725	118.60	14.81	7.03	0.615	13.05	145.0	0.27	150	
1730	118.60	14.71	7.02	0.616	12.95	146.0	0.45	150	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/29/11OVM: FID ☒ PID ☒ In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: MW-13EPurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): 118.09Analytical Parameters: LDL VOCs

Final Water Level (feet btoc): _____

QC Samples Collected: ☒Purge Start Time: 1445Sample Number: 5511-21Sample Time: 1530Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 120 psiSamplers= Signatures: WM/JGCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1450	118.10	17.23	7.25	0.331	11.31	123.2	11.2	100	
1455	118.10	17.26	7.23	0.553	10.56	128.6	10.5	100	
1500	118.10	16.96	7.20	0.577	10.59	129.1	10.54	100	
1505	118.10	16.56	7.17	0.600	10.75	130.9	7.54	100	
1510	118.10	16.36	7.18	0.618	10.91	131.4	6.21	100	
1515	118.10	16.45	7.17	0.618	10.94	131.3	5.41	100	
1520	118.10	16.34	7.16	0.623	11.07	131.6	3.05	100	
1525	118.10	15.73	7.13	0.625	11.51	133.4	2.94	100	
1530	118.10	15.70	7.10	0.625	11.53	134.3	2.95	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10/1/11

Well ID: MW 14A

Initial Static Water Level (feet btoc): 100.98

Final Water Level (feet btoc): 101.63

Purge Start Time: 1125

Sample Time: 1155

Samplers= Signatures: SA / SH

OVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphere

Purging/Sampling Device: QED Bladder Pump/compressed nitrogen

Analytical Parameters: LDL VOCs

QC Samples Collected: N/A

Sample Number: J5/2-38

Controller Settings: Recharge: 19 secs Discharge: 11 secs Pressure: 60 psi

Cycles Per Minute: 2

[illegible]

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing



PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/30/11OVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: mw 16APurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): 108.68Analytical Parameters: LDL VOCsFinal Water Level (feet btoc): 108.69QC Samples Collected: N/APurge Start Time: 1145Sample Number: 5512-30Sample Time: 1225Controller Settings: Recharge: 22 secs Discharge: 8 secs Pressure: 65 psiSamplers= Signatures: SA/SHCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1150	108.69	16.07	6.94	0.331	8.90	-116.7	15.5	120	
1155	108.69	16.05	6.74	0.847	8.45	-127.8	17.8	120	
1200	108.69	15.64	6.63	0.879	8.30	-130.1	11.0	120	
1205	108.69	15.37	6.69	0.896	8.50	-132.0	10.1	120	
1210	108.69	15.29	6.70	0.900	8.48	-132.1	6.28	120	
1215	108.69	15.31	6.83	0.906	8.55	-134.2	5.75	120	
1220	108.69	15.30	6.78	0.908	8.48	-135.2	5.13	120	
1225	108.69	15.53	6.73	0.911	8.50	-133.3	4.12	120	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/30/11Well ID: MW 16 CInitial Static Water Level (feet btoc): 108.85Final Water Level (feet btoc): 108.85Purge Start Time: 1243Sample Time: 1320Samplers= Signatures: JA /SHOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512-31Controller Settings: Recharge: 22 secs Discharge: 8 secs Pressure: 70 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1250	108.85	16.45	6.51	0.913	8.90	-128.1	5.88	100	
1255	108.85	16.03	6.62	0.843	6.91	-146.4	5.39	100	
1300	108.85	15.93	6.63	0.828	6.63	-148.5	4.54	100	
1305	108.85	15.76	6.62	0.799	6.58	-150.8	3.08	100	
1310	108.85	15.66	6.64	0.774	6.12	-156.2	2.49	100	
1315	108.85	15.64	6.62	0.770	6.16	-156.9	1.94	100	
1320	108.85	15.66	6.57	0.767	6.20	-157.3	1.87	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9-30-11Well ID: MW-17AInitial Static Water Level (feet btoc): 94.37Final Water Level (feet btoc): 94.37Purge Start Time: 14:20Sample Time: 1510Samplers= Signatures: SH/SAOVM: FID g PID g In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: noneSample Number: 5512-32Controller Settings: Recharge: 22 secs Discharge: 8 secs Pressure: 60 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
14:20	94.37	15.29	6.79	0.683	7.13	-148.4	2.98	100	
14:35	94.37	13.68	6.75	0.656	7.52	-150.0	1.66	100	
14:40	94.37	13.26	6.73	0.656	7.84	-151.7	1.00	100	
14:45	94.37	13.07	6.72	0.658	8.02	-151.5	0.88	100	
14:50	94.37	12.91	6.73	0.680	8.34	-149.0	0.71	100	
14:55	94.37	13.14	6.80	0.718	8.46	-146.3	0.68	100	
15:00	94.37	13.08	6.79	0.751	8.57	-143.7	0.70	100	
15:05	94.37	13.01	6.77	0.759	8.55	-144.9	0.42	100	
15:10	94.37	12.94	6.78	0.762	8.59	-144.4	0.45	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/30/11Well ID: MW 17 CInitial Static Water Level (feet btoc): 93.87Final Water Level (feet btoc): 9Purge Start Time: 1525Sample Time: 1610Samplers= Signatures: SA / SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512-33Controller Settings: Recharge: 21 secs Discharge: 9 secs Pressure: 105 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1540	93.89	13.67	6.78	0.743	8.70	-131.9	2.48	90	
1545	93.89	13.70	7.01	0.522	8.75	-142.3	1.92	90	
1556	93.89	13.46	7.67	0.377	7.32	-163.9	1.78	90	
1555	93.89	13.35	7.01	0.325	6.15	-177.1	1.56	90	
1600	93.89	13.44	7.05	0.294	5.39	-186.8	1.51	90	
1605	93.89	13.54	7.02	0.289	5.02	-190.1	1.15	90	
1610	93.89	13.59	7.04	0.291	4.91	-191.3	1.09	90	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/30/11Well ID: MW 17 DInitial Static Water Level (feet btoc): 93.86Final Water Level (feet btoc): 93.88Purge Start Time: 1628Sample Time: 1705Samplers= Signatures: SA / SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512 - 34Controller Settings: Recharge: 21 secs Discharge: 9 secs Pressure: 80 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1635	93.88	15.05	7.11	0.344	4.97	-181.9	1.09	90	
1640	93.88	15.08	7.09	0.439	4.90	-183.1	3.62	90	
1645	93.88	15.05	6.85	0.548	6.29	-151.2	4.47	90	
1650	93.88	15.10	6.88	0.572	6.86	-146.6	4.29	90	
1655	93.88	15.08	6.81	0.591	7.23	-146.6	3.05	90	
1700	93.88	15.03	6.87	0.601	7.22	-146.5	2.27	90	
1705	93.88	15.12	6.86	0.607	7.32	-145.7	3.02	90	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/27/11Well ID: MW 18 AInitial Static Water Level (feet btoc): 106.67Final Water Level (feet btoc): 106.60Purge Start Time: 1225Sample Time: 1325Samplers= Signatures: SA / JHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: NASample Number: 5512-2Controller Settings: Recharge: 20 secs Discharge: 10 secs Pressure: 160 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1230	106.62	17.33	6.96	0.508	5.55	-241.2	54.2	120	
1235	106.62	17.33	7.01	0.509	5.44	-247.6	49.6	120	
1240	106.62	17.41	7.13	0.513	3.82	-258.7	535	120	
1245	106.62	16.92	7.10	0.526	2.55	-266.5	679	120	
1250	106.62	16.90	7.12	0.524	2.62	-263.70	621	120	
1255	106.62	17.42	7.10	0.526	2.68	-259.3	592	120	
1300	106.62	17.01	7.20	0.525	2.58	-263.7	590	120	
1305	106.62	17.42	7.27	0.524	2.54	-265.7	562	120	
1310	106.60	17.47	7.23	0.526	2.46	-265.7	518	120	
1315	106.60	17.75	7.16	0.518	2.53	-260.7	461	120	
1320	106.60	18.27	7.26	0.515	2.57	-258.4	425	120	
1325	106.60	17.91	7.25	0.515	2.53	-260.8	430	120	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/27/11Well ID: MW 18CInitial Static Water Level (feet btoc): 109.05Final Water Level (feet btoc): 109.04Purge Start Time: 1335Sample Time: 1450Samplers= Signatures: JA | SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512-3Controller Settings: Recharge: 20 secs Discharge: 10 secs Pressure: 100 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1425	109.08	24.26	6.93	0.727	6.02	-134.3	14.0	90	Restarted pump at
1430	109.08	23.54	6.91	0.728	6.16	-137.5	5.35	90	1400 hrs
1435	109.08	23.40	6.90	0.728	5.98	-137.6	3.88	90	
1440	109.08	23.77	6.90	0.726	6.27	-136.2	2.48	90	
1445	109.08	24.69	6.90	0.727	5.98	-136.8	3.65	90	
1450	109.08	24.21	6.91	0.728	5.82	-136.2	2.06	90	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/27/11Well ID: MW - 18 DInitial Static Water Level (feet btoc): 109.22Final Water Level (feet btoc): 109.25Purge Start Time: 1140Sample Time: 1215Samplers= Signatures: SA/SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: Extra Volume for MS/MSDSample Number: 5512-1Controller Settings: Recharge: 20 secs Discharge: 10 secs Pressure: 100 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
11:45	109.25	15.27	6.68	0.520	83.5	-200.4	5.58	200	
11:50	109.25	14.71	6.62	0.522	103.7	-151.9	3.62	200	
11:55	109.25	14.50	6.85	0.518	73.1	-214.40	5.12	200	
12:00	109.25	7.23	6.89	0.516	71.4	-217.90	4.89	200	
12:05	109.25	7.21	6.93	0.516	70.7	-220.6	3.81	200	
12:10	109.25	7.16	6.96	0.515	70.5	-222.5	3.17	200	
12:15	Collect	Sample							

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9-28-11Well ID: MW-19AInitial Static Water Level (feet btoc): -Final Water Level (feet btoc): -Purge Start Time: 1230Sample Time: 1315Samplers= Signatures: WM/JGOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: -Sample Number: 5511-13Controller Settings: Recharge: 11 secs Discharge: 9 secs Pressure: 80 psiCycles Per Minute: 3

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1240	-	18.45	6.81	0.930	4.45	-20.3	2.10	80	
1245	-	18.73	6.86	0.955	6.80	-16.5	1.77	80	
1250	-	18.87	6.91	0.993	7.92	-7.1	1.32	80	Turned up pressure.
1255	-	18.59	6.93	1.017	8.41	2.0	1.19	80	
1300	-	17.73	6.94	1.030	8.91	12.1	1.03	80	
1305	-	17.42	6.93	1.030	7.91	20.4	0.85	80	
1310	-	17.72	6.93	1.028	7.34	23.7	0.49	80	
1315	-	17.83	6.93	1.027	7.20	27.4	0.30	80	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

 Temperature $\pm 1^{\circ}\text{C}$
 pH ± 0.1 pH unit
 Conductivity $\pm 3\%$

 DO / Turbidity $\pm 10\%$
 ORP ± 10 mV
 Water Level ± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9-28-11Well ID: MW-19CInitial Static Water Level (feet btoc): -Final Water Level (feet btoc): -Purge Start Time: 1330Sample Time: 1410Samplers= Signatures: WM/JGOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: -Sample Number: 5511-12Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 25 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1335	-	16.51	6.72	0.751	7.48	37.3	0.25	150	Ran out of gas. Had to switch
1340	-	17.3						150	
1350	-	15.51	6.68	0.747	8.67	41.7	0.21	150	
1355	-	15.15	6.67	0.745	8.62	44.6	0.17	150	
1400	-	14.98	6.66	0.744	8.62	46.4	0.16	150	
1405	-	14.99	6.66	0.743	8.62	47.8	0.47	150	
1410	-	15.16	6.68	0.744	8.45	48.4	0.11	150	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

HGL

CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/28/11Well ID: MW-20AInitial Static Water Level (feet btoc): —Final Water Level (feet btoc): —Purge Start Time: 1125Sample Time: 1210Samplers= Signatures: WM/JGOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: —Sample Number: 5511-11Controller Settings: Recharge: 11 ^{sec} Discharge: 159 ^{sec} Pressure: 65 ^{psi}Cycles Per Minute: 3

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1135	—	15.86	6.65	0.715	2.10	-13.5	2.64	75	Had trouble w/ well
1140	—	16.20	6.66	0.725	1.63	-23.9	2.64	75	spitting air. Stopped and
1145	—	16.48	6.69	0.731	1.55	-32.5	1.84	75	let well set for 15 min
1150	—	16.82	6.73	0.734	1.32	-40.2	1.51	75	and then brought the
1155	—	16.91	6.75	0.735	1.21	-43.9	1.86	75	pressure up from zero
1200	—	17.26	6.79	0.735	1.07	-47.8	1.65	75	to 65psi by raising it
1205	—	17.05	6.83	0.737	1.04	-50.2	1.59	75	5psi w/ every cycle.
1210	—	16.80	6.85	0.735	1.05	-50.7	1.09	75	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

 Temperature $\pm 1^{\circ}\text{C}$
 pH ± 0.1 pH unit
 Conductivity $\pm 3\%$

 DO / Turbidity $\pm 10\%$
 ORP ± 10 mV
 Water Level ± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/28/11OVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: MW-20CPurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): -Analytical Parameters: LDL VOCsFinal Water Level (feet btoc): -QC Samples Collected: ✓Purge Start Time: 0945Sample Number: 5511-10Sample Time: 1030Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 75 psiSamplers= Signatures: WM/JGCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
0950	-	12.72	6.46	0.512	4.99	-66.9	4.51	200	
0955	-	12.71	6.67	0.523	6.97	-59.1	0.50	200	
1000	-	12.73	6.82	0.528	8.56	-40.5	0.30	200	
1005	-	12.81	6.85	0.531	8.80	-27.8	0.22	200	
1010	-	12.8						200	
1015	-	12.86	6.87	0.525	8.88	-5.2	0.34	200	
1020	-	13.10	6.85	0.523	8.80	5.4	0.21	200	
1025	-	13.12	6.84	0.523	8.76	8.2	0.17	200	
1030	-	13.27	6.88	0.524	8.60	12.6	0.31	200	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/28/11OVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: MW-20 BPurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): -Analytical Parameters: LDL VOCsFinal Water Level (feet btoc): -QC Samples Collected: -Purge Start Time: 0845Sample Number: 5511-9Sample Time: 0935Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 80 psiSamplers= Signatures: WM/J6Cycles Per Minute: 80 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
0850	-	12.20	6.37	2.09	0.483	-39.1	7.89	200	
0855	-	12.22	6.42	0.473	2.54	-72.6	7.86	200	
0900	-	12.25	6.45	0.469	1.70	-96.1	8.11	200	
0905	-	12.27	6.47	0.467	1.31	-118.0	8.17	200	
0910	-	12.31	6.54	0.464	1.23	-127.9	5.87	200	
0915	-	12.38	6.55	0.460	1.17	-136.6	5.35	200	
0920	-	12.45	6.58	0.459	1.11	-136.5	4.54	200	
0925	-	12.46	6.57	0.457	1.11	-141.6	4.16	200	
0930	-	12.47	6.58	0.457	1.11	-145.5	3.98	200	
0935	-	12.54	6.56	0.456	1.04	-145.9	4.51	200	
0940	-							200	(WM) 9/28/11

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/28/11Well ID: MW-20EInitial Static Water Level (feet btoc): -Final Water Level (feet btoc): -Purge Start Time: 0755Sample Time: 0830Samplers= Signatures: WM/JGOVM: FID g PID g In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: -Sample Number: 5511-8Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 100 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
0800	-	12.19	6.37	0.500	4.99	65.3	1.66	200	
0805	-	12.11	6.88	0.479	7.39	60.2	1.10	200	
0810	-	12.10	7.14	0.474	7.52	61.5	0.92	200	
0815	-	12.09	7.33	0.467	7.60	63.4	0.57	200	
0820	-	12.10	7.39	0.459	7.36	62.3	0.51	200	
0825	-	12.10	7.43	0.452	7.13	59.6	0.44	200	
0830	-	12.11	7.47	0.448	7.05	56.1	0.37	200	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/27/11OVM: FID g PID g In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: MW-30APurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): -Analytical Parameters: LDL VOCsFinal Water Level (feet btoc): -QC Samples Collected: - WM 9/27/11Purge Start Time: 1720Sample Number: 5511-87Sample Time: 1755Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 75 psiSamplers= Signatures: WM/JGCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1725	-	-	-	-	-	-	-	80	missed reading
1730	-	14.76	6.81	0.676	7.90	-66.8	0.45	80	
1735	-	14.88	6.79	0.675	6.32	-76.8	0.40	80	
1740	-	14.83	6.79	0.676	6.68	-74.9	2.62	80	
1745	-	14.72	6.69	0.676	7.04	-69.4	2.11	80	
1750	-	14.65	6.66	0.676	7.16	-65.3	1.51	80	
1755	-	14.67	6.88	0.676	7.28	-64.3	1.16	80	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/27/11OVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: MW-30CPurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): -Analytical Parameters: LDL VOCsFinal Water Level (feet btoc): -QC Samples Collected: 5511-5 FDPurge Start Time: 1620Sample Number: 5511-5Sample Time: 1700Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 75 psiSamplers= Signatures: WMM/JGCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1625	-	14.16	6.98	0.674	13.33	-90.1	14.0	120	
1630	-	14.04	7.40	0.667	12.72	-65.2	1.3	120	
1635	-	13.96	7.52	0.666	12.82	-54.7	1.10	120	
1640	-	13.86	7.41	0.665	12.89	-43.9	1.06	120	
1645	-	13.84	7.55	0.663	12.98	-36.0	0.91	120	
1650	-	13.93	7.56	0.663	12.78	-29.1	0.85	120	
1655	-	13.95	7.57	0.663	12.73	-24.6	0.52	120	
1700	-	13.97	7.56	0.663	12.93	-20.9	0.45	120	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/27/11OVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: MW-30 DPurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): —Analytical Parameters: LDL VOCsFinal Water Level (feet btoc): —QC Samples Collected: —Purge Start Time: 1500Sample Number: 5511-4Sample Time: 1600Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 85 psiSamplers= Signatures: WM/JGCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1505	—	13.74	5.87	0.747	1.45	-212.2	5.39	200	
1510	—	13.70	5.82	0.762	1.14	-220.8	5.06	200	(WM) 9/27/11
1515	—	13.61	5.81	0.758	0.93	-229.2	4.94	200	180
1520	—	13.69	5.79	0.745	0.92	-232.3	4.52	180	
1525	—	13.59	5.95	0.735	0.97	-232.1	4.35	180	
1530	—	13.52	6.07	0.727	1.03	-229.8	4.21	180	
1535	—	13.48	6.14	0.721	1.21	-224.8	5.12	180	
1540	—	13.50	6.18	0.715	1.98	-205.8	4.87	180	
1545	—	13.65	6.32	0.710	2.19	-201.2	10.0	180	
1550	—	13.60	6.49	0.704	2.73	-192.1	12.2	180	
1555	—	13.50	6.41	0.703	3.53	-190.2	12.8	180	
1600	—	13.52	6.50	0.701	3.88	-188.9	13.0	180	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/27/11OVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: MW-30 EPurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): -Analytical Parameters: LDL VOCsFinal Water Level (feet btoc): -QC Samples Collected: -Purge Start Time: 1420Sample Number: 9511-3Sample Time: 1450Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 100 psiSamplers= Signatures: WM/JGCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1425	-	13.86	6.51	0.668	8.34	76.1	0.72	225	
1430	-	13.72	7.04	0.663	12.07	-59.7	0.71	225	
1435	-	13.68	7.23	0.661	12.83	-61.2	0.65	225	
1440	-	13.79	7.30	0.660	13.41	-58.6	0.61	225	
1445	-	13.81	7.39	0.660	13.25	-52.1	0.35	225	
1450	-	13.83	7.40	0.659	13.32	-51.0	0.31	225	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/27/11Well ID: MW-31AInitial Static Water Level (feet btoc): -Final Water Level (feet btoc): -Purge Start Time: 1325Sample Time: 1355Samplers= Signatures: WM/JGOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: -Sample Number: 5511-2Controller Settings: Recharge: 90 secs Discharge: 5 secs Pressure: 75 psiCycles Per Minute: 4

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1330	-	17.35	6.54	0.898	1.22	-103.0	1.93	80	
1335	-	16.40	6.53	0.891	1.04	-106.0	2.98	100	adjusted settings
1340	-	15.54	6.67	0.884	0.84	-115.0	1.28	100	
1345	-	15.37	6.69	0.880	0.78	-119.0	0.98	100	
1350	-	15.17	6.78	0.877	0.79	-128.3	0.91	100	
1355	-	15.09	6.75	0.878	0.70	-129.0	0.93	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing



CDM

262 mL @ 14.58' WC
 to be purged
 purged minimum at 4 min @ 0.16 min

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/27/11OVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: MW-31APurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): -Analytical Parameters: LDL VOCsFinal Water Level (feet btoc): -QC Samples Collected: Extra Vol ms/ms DPurge Start Time: 1150Sample Number: 5511-1Sample Time: 9/27/11 1255Controller Settings: Recharge: 9 secs Discharge: 6 secs Pressure: 80 psiSamplers= Signatures: WM/JGCycles Per Minute: 4

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1155	-	14.91	6.04	0.564	4.29	-0.6	80.42	50/100	
1205	-	14.10	6.63	0.412	6.41	-7.1	0.30	100	
1210	-	13.93	6.72	0.400	6.65	1.2	0.22	100	
1215	-	14.05	6.77	0.393	7.02	8.8	0.17	100	
1220	-	14.08	6.78	0.390	6.91	14.6	0.19	100	
1225	-	14.27	6.80	0.387	6.88	20.7	0.15	100	
1230	-	14.33	6.81	0.387	6.96	21.9	0.30	100	
1255	-	14.37	6.77	0.386	6.68	25.3	0.31	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/28/11Well ID: MW-41 D1Initial Static Water Level (feet btoc): 126.03Final Water Level (feet btoc): 120.20Purge Start Time: 1102Sample Time: 1235Samplers= Signatures: SA/SHOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512-9Controller Settings: Recharge: 23 secs Discharge: 7 secs Pressure: 105 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1120	120.20	14.40	6.69	0.658	8.95	-207.7	27.5	100	
1125	120.20	14.74	6.69	0.657	8.60	-207.6	73.9	100	
1130	120.20	15.67	6.69	0.681	7.94	-205.1	66.3	100	
1135	120.20	16.12	6.72	0.683	8.02	-204.9	60.8	100	
1140	120.20	15.24	6.69	0.692	8.17	-207.2	43.3	100	
1145	120.20	15.21	6.63	0.690	8.29	-209.3	31.7	100	
1150	120.20	15.17	6.70	0.691	8.27	-210.4	26.5	100	
1155	120.20	15.27	6.66	0.692	8.17	-211.1	24.7	100	
1200	120.20	15.57	6.71	0.690	8.08	-210.3	16.0	100	
1205	120.20	15.65	6.70	0.692	8.17	-210.7	13.7	100	
1210	120.20	15.49	6.64	0.692	8.01	-211.2	10.3	100	
1215	120.20	15.39	6.68	0.692	8.02	-211.9	8.40	100	
1220	120.20	15.55	6.68	0.691	8.00	-208.9	7.22	100	
1225	120.20	15.77	6.68	0.691	7.99	-210.3	6.91	100	
1230	120.20	15.89	6.75	0.693	7.93	-209.3	5.41	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

HGL

CDM

1235 / 120.20 / 15.92 / 6.70 / 0.693 / 7.90 / -205.7 / 4.7 / 100

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/28/4Well ID: MW 41 D2Initial Static Water Level (feet btoc): 119.94Final Water Level (feet btoc): 119.99Purge Start Time: 1020Sample Time: 1100Samplers= Signatures: SA / SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512 -8Controller Settings: Recharge: 17 secs Discharge: 13 secs Pressure: 105 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1035	119.98	14.31	6.90	0.388	6.67	-237.1	10.5	120	
1040	119.98	14.24	6.92	0.374	6.34	-242.4	26.6	120	
1045	119.98	14.23	6.91	0.365	6.04	-244.3	26.7	120	
1050	119.99	14.23	6.93	0.357	5.69	-247.6	26.6	120	
1055	119.99	14.24	6.89	0.355	5.60	-250.0	27.7	120	
1100	119.99	14.29	6.96	0.355	5.39	-251.6	27.5	120	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/29/14Well ID: MW 92DInitial Static Water Level (feet btoc): 122.35Final Water Level (feet btoc): 122.36Purge Start Time: 1005Sample Time: 1030Samplers= Signatures: SA SHOVM: FID g PID g In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: 5512-17 FDSample Number: 5512-17Controller Settings: Recharge: 20 secs Discharge: 10 secs Pressure: 105 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1010	122.36	15.78	6.85	0.483	6.90	-168.5	57.7	120	
1015	122.36	15.63	6.85	0.496	7.12	-166.7	53.3	120	
1020	122.36	15.49	6.85	0.509	7.22	-165.6	50.9	120	
1025	122.36	15.45	6.86	0.512	7.34	-163.0	55.6	120	
1030	122.36	15.43	6.88	0.513	7.50	-163.0	54.6	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: _____Well ID: 9191142 NW-42 EInitial Static Water Level (feet btoc): 122.46Final Water Level (feet btoc): 122.49Purge Start Time: 0854Sample Time: 0940Samplers= Signatures: SAISHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512-16Controller Settings: Recharge: 17 secs Discharge: 13 secs Pressure: 105 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
0910	122.49	15.49	8.08	6.414	10.26	-151.0	93.4	100	
0915	122.49	15.36	8.50	6.422	9.58	-154.1	76.1	100	
0920	122.49	15.36	6.89	6.424	7.69	-162.7	76.9	100	
0925	122.49	15.41	6.91	6.424	7.45	-165.8	68.5	100	
0930	122.49	15.53	6.76	6.424	6.74	-169.8	62.8	100	
0935	122.49	15.73	6.95	6.425	6.60	-171.28	59.3	100	
0940	122.49	15.88	6.94	6.426	6.30	-172.60	57.7	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/28/11

Well ID: MW 43 D

Initial Static Water Level (feet btoc): 126.44

Final Water Level (feet btoc): 126.44

Purge Start Time: 0915

Sample Time: 0945

Samplers= Signatures: SA / SH

OVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphere

Purging/Sampling Device: QED Bladder Pump/compressed nitrogen

Analytical Parameters: LDL VOCs

QC Samples Collected: 1/1

Sample Number: 5512-7

Controller Settings: Recharge: 20 secs Discharge: 10 secs Pressure: 105 psi

Cycles Per Minute: 2

[illegible]

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

**CDM**

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	$\pm 1^{\circ}\text{C}$	DO / Turbidity	$\pm 10\%$
pH	$\pm 0.1\text{ pH unit}$	ORP	$\pm 10\text{ mV}$
Conductivity	$\pm 3\%$	Water Level	$\pm 0.3\text{ feet}$

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/28/11Well ID: MW 43 EInitial Static Water Level (feet btoc): 126.44Final Water Level (feet btoc): 126.42Purge Start Time: 0925Sample Time: 0905Samplers= Signatures: SA / SHOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512-6Controller Settings: Recharge: 10 secs Discharge: 20 secs Pressure: 175 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
0835	126.42	12.86	8.40	0.388	10.41	-197.3	15.3	130	
0840	126.42	12.79	8.04	0.392	10.41	-203.5	13.6	130	
0845	126.42	12.77	7.10	0.403	8.38	-207.7	16.6	130	
0850	126.42	12.79	6.98	0.404	7.62	-212.0	19.4	130	
0855	126.42	12.85	6.87	0.405	6.88	-215.7	21.4	130	
0900	126.42	12.88	6.93	0.405	6.64	-219.0	21.4	130	
0905	126.42	13.02	6.87	0.406	6.29	-222.3	22.5	130	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/27/11Well ID: MW 44DInitial Static Water Level (feet btoc): 110.97Final Water Level (feet btoc): 110.94Purge Start Time: 1630Sample Time: 1758Samplers= Signatures: SA / SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512-5Controller Settings: Recharge: 20 secs Discharge: 10 secs Pressure: 105 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1600	110.97	17.56	7.14	0.409	9.35	-160.3	91.3	100	1635 paused + Pulled Pump
1605	110.97	16.83	7.11	0.414	7.91	-173.1	80.8	100	Re built Pump
1610	110.96	16.00	7.07	0.415	6.64	-182.6	394	100	1645 Restarted Pump.
1615	110.95	15.55	7.05	0.415	6.27	-188.6	337	100	
1620	110.95	15.29	7.02	0.415	6.00	-192.6	273	100	
1625	110.95	15.26	7.02	0.415	5.90	-194.1	238	100	
1630	110.95	15.10	7.03	0.416	5.76	-198.2	192	100	
1635	110.95	15.07	7.02	0.416	5.67	-197.9	122	100	
1640	110.94	14.92	6.99	0.417	5.56	-201.9	87.2	100	
1643	110.94	14.75	6.97	0.417	5.46	-204.6	75.0	100	
1646	110.94	14.75	6.96	0.417	5.38	-206.7	74.3	100	
1649	110.94	14.68	6.99	0.418	5.40	-207.6	59.6	100	
1652	110.94	14.62	6.96	0.418	5.47	-208.7	55.3	100	
1655	110.94	14.58	6.97	0.418	5.43	-209.9	48.4	100	
1758	110.94	14.51	6.97	0.419	5.43	-210.40	42.7	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

Site Name: Garvey Elevator Site Date: 9/27/11

Well ID: MW 44D

Initial Static Water Level (feet btoc): 110.97

Final Water Level (feet btoc): 110.94

Purge Start Time: 1630

Sample Time: 1813

Samplers= Signatures: JA/SA

Cycles Per Minute: 2

Tubing Volume Calculations:

PARAMETERS FOR WATER QUALITY STABILIZATION



Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/27/11Well ID: MW 44EInitial Static Water Level (feet btoc): 111.00Final Water Level (feet btoc): 111.00Purge Start Time: 1535Sample Time: 1620Samplers= Signatures: JA / SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512-4Controller Settings: Recharge: 20 secs Discharge: 10 secs Pressure: 105 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1550	111.00	20.03	7.19	0.377	40.7	-192.90	6.69	100	
1550	111.00	19.55	7.25	0.367	41.1	-195.9	7.09	100	
1555	111.00	18.90	7.25	0.352	42.4	-197.8	8.10	100	
1600	111.00	18.01	7.25	0.352	44.7	-205.4	8.12	100	
1605	111.00	16.99	7.20	0.350	43.9	-209.4	12.8	100	
1610	111.00	16.69	7.19	0.348	43.3	-214.1	12.4	100	
1615	111.00	16.74	7.18	0.348	42.7	-215.9	12.9	100	
1620	111.00	16.61	7.17	0.348	43.9	-217.1	10.2	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/29/11Well ID: MW 45 CInitial Static Water Level (feet btoc): 103.38Final Water Level (feet btoc): 103.38Purge Start Time: 16:25Sample Time: 1705Samplers= Signatures: SA/SLOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: 5512-24-FDSample Number: 5512-24Controller Settings: Recharge: 22 secs Discharge: 8 secs Pressure: 90 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
16:35	103.38	20.06	7.33	0.373	9.22	-141.5	15.7	100	
16:45	103.38	19.99	7.33	0.658	9.16	-144.6	21.5	100	
16:50	103.38	19.80	7.23	0.662	8.59	-146.3	32.0	100	
16:55	103.38	19.47	7.24	0.666	7.64	-154.8	56.2	100	
1700	103.38	19.34	7.31	0.667	6.92	-156.1	55.8	100	
1705	103.38	19.17	7.24	0.668	6.59	-157.3	53.1	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/29/11Well ID: MW 45 DInitial Static Water Level (feet btoc): 103.02Final Water Level (feet btoc): 103.04Purge Start Time: 1455Sample Time: 1545Samplers= Signatures: SA SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512-23Controller Settings: Recharge: 22 secs Discharge: 8 secs Pressure: 160 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1510	103.04	19.46	7.42	0.406	8.92	-140.5	4.60	100	
1515	103.04	18.87	7.18	0.513	9.40	-137.1	8.63	100	
1520	103.04	18.20	7.04	0.571	9.37	-130.9	11.8	100	
1525	103.04	18.13	7.00	0.575	9.23	-127.3	13.1	100	
1530	103.04	18.26	7.00	0.578	9.07	-130.7	12.4	100	
1535	103.04	18.33	7.08	0.578	9.00	-128.3	10.6	100	
1540	103.04	18.47	7.05	0.580	9.01	-126.7	10.6	100	
1545	103.04	18.65	7.04	0.580	8.95	-126.2	9.70	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

 Temperature $\pm 1^{\circ}\text{C}$
 pH ± 0.1 pH unit
 Conductivity $\pm 3\%$

 DO / Turbidity $\pm 10\%$
 ORP ± 10 mV
 Water Level ± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/28/11Well ID: MW 46 D2Initial Static Water Level (feet btoc): 115.05Final Water Level (feet btoc): 115.04Purge Start Time: 1600Sample Time: 1635Samplers= Signatures: SA / SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512-19Controller Settings: Recharge: 10 secs Discharge: 20 secs Pressure: 100 ~~70~~ psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1610	115.06	20.99	7.10	0.489	9.65	-183.7	11.5	120	
1615	115.06	20.78	7.35	0.492	9.73	-183.9	10.9	120	
1620	115.06	19.00	7.00	0.550	8.07	-207.6	19.0	120	
1625	115.06	18.33	6.89	0.555	6.83	-217.0	19.0	120	
1630	115.06	18.58	6.73	0.554	6.76	-217.0	17.7	120	
1635	115.06	18.52	6.90	0.555	6.44	-216.8	18.0	120	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/28/11Well ID: MW-46 D1Initial Static Water Level (feet btoc): 114.67Final Water Level (feet btoc): 114.76Purge Start Time: 16:55Sample Time: 1730Samplers= Signatures: SA/SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512-15Controller Settings: Recharge: 20 secs Discharge: 10 secs Pressure: 160 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1705	114.78	21.45	6.98	0.545	7.39	-185.9	30.4	100	
1710	114.78	21.99	6.93	0.551	7.04	-186.2	155	100	
1715	114.78	22.82	6.82	0.579	6.71	-187.5	451	100	
1720	114.76	22.86	6.79	0.588	6.42	-192.0	561	100	
1725	114.76	22.69	6.79	0.589	6.36	-194.1	580	100	
1730	114.76	22.64	6.77	0.589	6.12	-197.0	591	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10/3/11OVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: MW-47BPurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): 1189.3Analytical Parameters: LDL VOCs

Final Water Level (feet btoc): _____

QC Samples Collected: 10/3/11Purge Start Time: 0905Sample Number: 6511-43Sample Time: 0950Controller Settings: Recharge: 11 secs Discharge: 9 secs Pressure: 7 psiSamplers= Signatures: WM/JBCycles Per Minute: 3

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
0910	119.98	12.89	6.86	0.883	9.14	202.9	17.4	175	
0915	119.98	12.87	6.85	0.883	9.16	202.4	13.2	175	
0920	119.98	12.98	6.85	0.881	9.18	200.3	11.3	175	
0925	119.98	13.05	6.77	0.879	9.18	198.1	8.57	175	
0930	119.98	13.16	6.87	0.879	9.16	191.5	6.17	175	
0935	119.98	13.15	6.87	0.879	9.17	183.5	5.58	175	
0940	119.98	13.25	6.90	0.880	9.15	177.4	3.34	175	
0945	119.98	13.34	6.90	0.880	9.15	140.7	2.43	175	
0950	119.98	13.54	6.91	0.880	9.23	171.7	1.78	175	
0955					13.4	135.4		175	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10/3/11

Well ID: MW-47C

Initial Static Water Level (feet btoc): 121.62

Final Water Level (feet btoc): 121.59

Purge Start Time: 0905

Sample Time: 1000

Samplers= Signatures: EWJ EG

OVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphere

Purging/Sampling Device: QED Bladder Pump/compressed nitrogen

Analytical Parameters: LDL VOCs

QC Samples Collected: 1

Sample Number: 5511-44

Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 20 psi

Cycles Per Minute: 2

[illegible]

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing



PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10/3/11

Well ID: MW-47D

Initial Static Water Level (feet btoc): 118.45

Final Water Level (feet btoc): _____

Purge Start Time: 1025

Sample Time: 1100

Samplers= Signatures: WAL/JG

OVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphere

Purging/Sampling Device: QED Bladder Pump/compressed nitrogen

Analytical Parameters: LDL VOCs

QC Samples Collected: 1

Sample Number: 5511-46

Controller Settings: Recharge: 15 secs Discharge: 5 secs Pressure: 90 psi

Cycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1030	118.45	15.77	6.98	0.885	7.52	85.4	2.02	200	
1040	118.48	14.99	6.76	0.671	8.67	46.3	2.02	200	
1045	118.64	14.92	6.89	0.634	8.51	12.4	1.98	200	
1050	118.64	14.93	6.90	0.631	8.40	3.2	1.73	200	
1055	118.64	14.95	6.93	0.629	8.18	0.3	2.55	200	
1100	118.64	14.99	6.93	0.628	8.15	-4.3	2.12	200	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

HGL

CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10/2/11Well ID: MW 48 BInitial Static Water Level (feet btoc): 118.78Final Water Level (feet btoc): 118.81Purge Start Time: 1400Sample Time: 1520Samplers= Signatures: JA / SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCs


QC Samples Collected: _____

Sample Number: 5511-59Controller Settings: Recharge: 24 secs Discharge: 6 secs Pressure: 85 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1410	118.81	20.45	6.98	0.790	7.51	-159.3	73.2	100	
1415	118.81	20.44	6.98	0.801	7.66	-160.0	224	100	
1420	118.81	20.35	7.02	0.862	7.96	-158.2	264	100	
1425	118.81	20.18	7.03	0.876	7.94	-154.3	246	100	
1430	118.81	20.00	7.03	0.883	8.49	-151.5	153	100	
1435	118.81	20.05	7.03	0.884	8.36	-154.2	95.4	100	
1440	118.81	19.87	7.03	0.885	8.27	-153.7	73.4	100	
1445	118.81	19.84	7.00	0.885	8.29	-148.6	50.1	100	
1450	118.81	19.73	7.00	0.886	8.34	-152.0	37.2	100	
1455	118.81	19.70	6.99	0.886	8.09	-157.9	36.4	100	
1500	118.81	19.81	7.01	0.886	8.12	-157.8	24.3	100	
1505	118.81	19.79	7.01	0.886	8.01	-157.0	23.6	100	
1510	118.81	19.63	7.01	0.887	8.12	-155.0	29.7	100	
1513	118.81	19.55	6.99	0.887	8.18	-156.0	17.5	100	
1516	118.81	19.49	6.98	0.887	8.22	-158.8	17.5	100	
1519	118.81	19.55	6.98	0.887	8.28	-160.4	17.6	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing



CDM

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10/2/11Well ID: AW 48CInitial Static Water Level (feet btoc): 118.51Final Water Level (feet btoc): 117.44Purge Start Time: 1255Sample Time: 1335Samplers= Signatures: SA / SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: 5511 - 57-FDSample Number: 5511 - 57Controller Settings: Recharge: 25 secs Discharge: 5 secs Pressure: 160 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1305	118.44	20.45	7.44	0.664	16.00	-128.0	40.7	120	
1310	118.44	22.11	6.99	0.680	8.70	-145.1	74.5	120	
1315	119.44	22.38	6.99	0.682	8.22	-147.6	81.4	120	
1320	118.44	21.86	6.90	0.696	7.74	-155.6	82.0	100	Switched Nitrogen Tank
1325	118.44	20.58	6.80	0.689	7.50	-160.7	49.5	100	105psi 19-11
1336	118.44	20.68	6.80	0.688	7.38	-159.4	46.2	100	
1335	118.44	20.68	6.83	0.689	7.20	-159.8	45.6	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10/3/11OVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: MW-48DPurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): 117.81Analytical Parameters: LDL VOCs

Final Water Level (feet btoc): _____

QC Samples Collected: _____

Purge Start Time: 1400Sample Number: 15511-49Sample Time: 1440Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 90 psiSamplers= Signatures: WM/JGCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1405	117.83	20.31	7.50	0.675	11.72	33.1	16.4	200	
1410	117.83	17.98	7.35	0.680	12.54	38.6	14.6	200	
1415	117.83	17.56	7.33	0.681	12.70	40.7	14.6	200	
1420	117.83	16.79	7.31	0.683	13.53	48.2	11.7	200	
1425	117.83	15.94	7.27	0.680	13.38	55.7	6.14	200	
1430	117.83	16.13	7.26	0.678	13.88	56.1	4.93	200	
1435	117.83	16.30	7.28	0.679	13.92	58.8	4.57	200	
1440	117.83	16.27	7.27	0.679	14.33	62.1	3.38	200	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10/1/11OVM: FID ☒ PID ☒ In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: MW-49BPurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): 119.16Analytical Parameters: LDL VOCsFinal Water Level (feet btoc): 131.0QC Samples Collected: —Purge Start Time: 1310Sample Number: 5511-35Sample Time: 1345Controller Settings: Recharge: 11 secs Discharge: 9 secs Pressure: 67 psiSamplers= Signatures: WM/JGCycles Per Minute: 3

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1320	119.19	17.22	6.86	0.705	9.56	156.0	1.86	100	
1325	119.19	16.66	6.83	0.704	8.81	158.9	2.48	100	
1330	119.19	16.30	6.80	0.703	9.02	159.7	0.99	100	
1335	119.19	16.32	6.81	0.702	8.67	160.1	0.68	100	
1340	119.19	16.14	6.81	0.703	8.82	160.6	0.47	100	
1345	119.19	16.21	6.79	0.701	8.63	161.1	0.39	100	
1350	119.19							100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10-1-11Well ID: mw-49cInitial Static Water Level (feet btoc): 119.14

Final Water Level (feet btoc): _____

Purge Start Time: 1410Sample Time: 1515Samplers= Signatures: WMTJGOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: -Sample Number: 5511-36Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 80 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1415	119.14	16.22	6.94	0.649	9.51	151.6	140	200	
1420	119.14	14.94	6.85	0.628	8.59	155.8	70.3	200	
1425	119.14	14.86	6.83	0.621	8.77	156.7	59.6	200	
1430	119.14	14.70	6.82	0.616	8.33	157.9	34.1	100	
1435	119.14	14.64	6.82	0.616	8.47	157.8	25.3	200	
1440	119.14	14.77	6.81	0.614	8.29	158.2	29.4	200	
1445	119.14	14.65	6.80	0.614	8.51	158.9	21.0	200	
1500	119.14	14.58	6.79	0.613	8.37	159.8	16.2	200	
1505	119.14	14.57	6.79	0.614	8.40	160.8	8.41	200	
1510	119.14	14.70	6.78	0.614	8.30	160.9	6.30	200	
1515	119.14	14.50	6.77	0.615	8.36	161.4	5.28	200	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10-1-11Well ID: MW-49AInitial Static Water Level (feet btoc): 118.02

Final Water Level (feet btoc): _____

Purge Start Time: 1540Sample Time: 1635Samplers= Signatures: JG/wmOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCs

QC Samples Collected: _____

Sample Number: 5511-37Controller Settings: Recharge: 45 secs Discharge: 15 secs Pressure: 80 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1545		<u>21.02</u>							<u>(wm) 10/1/11</u>
1550	118.03	15.47	6.89	0.559	8.57	150.4	51.3	150	
1555	118.03	15.76	6.86	0.552	8.20	152.3	45.3	150	
1600	118.03	15.08	6.84	0.548	8.03	153.8	36.6	150	
1605	118.03	14.83	6.83	0.547	7.91	154.7	30.1	150	
1610	118.03	14.84	6.82	0.543	8.11	155.8	23.7	150	
1615	118.03	14.79	6.81	0.543	8.13	156.5	18.9	150	
1620	118.03	14.68	6.82	0.544	8.06	157.1	16.3	150	
1625	118.03	14.58	6.80	0.543	8.08	158.7	12.8	150	
1630	118.03	14.52	6.80	0.543	8.13	159.8	12.1	150	
1635	118.03	14.52	6.80	0.545	8.13	159.2	11.7	150	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10-2-11Well ID: MW-50BInitial Static Water Level (feet btoc): 118.33

Final Water Level (feet btoc): _____

Purge Start Time: 1440Sample Time: 1515Samplers- Signatures: JG/wmOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: —Sample Number: 5511-42Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 65 psi 10/2/11Cycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1445	118.35	18.73	7.03	0.555	11.12	150.8	12.0	150	
1450	118.40	18.43	7.01	0.542	9.54	152.4	9.48	150	
1455	118.40	18.32	6.98	0.537	8.47	150.8	6.39	150	
1500	118.40	18.28	6.98	0.534	8.03	151.8	5.31	150	
1505	118.40	18.45	6.97	0.544	7.85	152.0	4.11	150	
1510	118.40	18.43	6.97	0.544	7.74	151.4	3.54	150	
1515	118.40	18.39	6.96	0.543	7.68	151.8	2.85	150	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10-2-01OVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: mw-50CPurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): 119.68Analytical Parameters: LDL VOCs

Final Water Level (feet btoc): _____

QC Samples Collected: 5511-40 FDPurge Start Time: 12:50 1250Sample Number: 5511-40Sample Time: 1410Controller Settings: Recharge: 11 secs Discharge: 9 secs Pressure: 80 psiSamplers= Signatures: WM/JGCycles Per Minute: 3

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1255	119.69	18.92	7.16	0.665	13.83	156.4	354	100	
1300	119.69	18.75	7.17	0.651	14.01	156.6	449	100	
1305	119.69	18.45	7.17	0.648	14.35	157.0	432	100	
1310	119.69	18.45	7.16	0.645	14.09	157.0	373	100	
1315	119.69	18.68	7.16	0.645	14.11	156.7	255	100	
1320	119.69	18.88	7.16	0.645	14.02	156.1	130	100	
1325	119.69	18.89	7.16	0.645	13.77	156.1	90.7	100	
1330	119.69	18.36	7.10	0.645	15.42	158.4	68.7	100	
1335	119.69	18.28	7.14	0.644	15.98	158.6	52.1	100	
1340	119.69	18.22	7.14	0.644	15.00	158.4	39.0	100	
1345	119.69	18.34	7.16	0.646	16.13	156.8	27.6	100	
1350	119.69	18.39	7.15	0.644	16.31	156.7	23.4	100	
1355	119.69	18.26	7.16	0.646	16.07	157.1	17.2	100	
1400	119.69	18.30	7.14	0.647	16.38	157.7	15.6	100	
1405	119.69	18.16	7.14	0.646	15.75	157.8	13.8	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

1405 119.69 18.13 7.13 0.647 15.80 158.6 12.9
 1410 119.69 18.17 7.13 0.648 15.42 158.9 12.7



CDM

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

100

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10-2-11OVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: MW-50DPurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): 118.18Analytical Parameters: LDL VOCs

Final Water Level (feet btoc): _____

QC Samples Collected: 2/10/2Purge Start Time: 1550Sample Number: 5511-4345Sample Time: 1655Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 90 psiSamplers= Signatures: JG/WmCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1555	118.20	18.61	6.85	9.65	0.540	133.0	123	150	
1600	118.20	17.67	6.87	10.26	0.543	135.9	81.3	150	
1605	118.20	17.34	6.88	10.38	0.543	138.5	62.9	150	
1610	118.20	17.17	6.89	10.70	0.542	140.6	40.8	150	
1615	118.20	17.42	6.89	9.82	0.540	141.2	29.7	150	
1620	118.20	17.21	6.90	10.45	0.543	141.3	28.0	200	
1625	118.20	15.51	6.87	10.593	10.03	145.6	25.4	200	
1630	118.20	15.27	6.84	0.538	9.55	147.4	24.7	200	
1635	118.20	15.21	6.86	0.538	9.70	147.4	22.3	200	
1640	118.20	15.21	6.86	0.538	8.36	149.1	16.9	200	
1645	118.20	15.00	6.85	0.539	8.25	149.3	14.5	200	
1650	118.20	14.81	6.84	0.539	8.05	150.1	13.8	200	
1655	118.20	14.63	6.80	0.537	7.96	152.9	13.6	200	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10/2/11Well ID: MW 51 BInitial Static Water Level (feet btoc): 119.19Final Water Level (feet btoc): 119.20Purge Start Time: 1610Sample Time: 1655Samplers= Signatures: SA / JHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: 1/ASample Number: 5511-60Controller Settings: Recharge: 24 secs Discharge: 6 secs Pressure: 90 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1620	119.20	19.99	7.05	0.853	9.10	-150.9	23.0	120	
1625	119.20	19.97	7.04	0.790	9.41	-148.9	15.0	120	
1630	119.20	19.67	7.06	0.746	9.75	-145.9	5.90	120	
1635	119.20	19.70	7.06	0.728	10.89	-142.5	2.45	120	
1640	119.20	19.75	7.07	0.728	10.37	-141.9	1.79	120	
1645	119.20	19.51	7.07	0.726	11.36	-142.1	1.25	120	
1650	119.20	19.37	7.07	0.724	10.34	-142.9	1.10	120	
1655	Sample								

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10-3-11OVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: mw-51CPurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): 119.90Analytical Parameters: LDL VOCs

Final Water Level (feet btoc): _____

QC Samples Collected: —Purge Start Time: 1150Sample Number: 5511-47Sample Time: 1300Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 80 psiSamplers= Signatures: JG/wmCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1155	191.91	16.24	7.42	0.690	16.88	-29.1	2.25	200	
1200	191.91	16.11	7.54	0.695	14.37	-38.2	37.2	200	
1205	191.91	16.33	7.65	0.695	13.89	-40.1	30.7	200	
1210	191.91	16.45	7.58	0.697	13.72	-31.6	25.5	200	
1215	191.91	16.71	7.58	0.694	14.27	-19.0	17.9	200	
1220	191.91	16.70	7.61	0.695	14.30	-18.5	14.8	200	
1225	191.91	16.82	7.62	0.697	13.97	-20.4	13.7	200	
1230	191.91	16.87	7.62	0.698	15.70	-5.6	12.1	200	
1235	191.91	16.95	7.63	0.697	15.93	-48.4	13.4	200	
1240	191.91	17.27	7.63	0.697	14.84	-12.6	9.74	200	
1245	191.91	17.20	7.57	0.699	16.22	1.7	8.43	200	
1250	191.91	16.64	7.60	0.700	15.18	2.3	7.46	200	
1255	191.91	16.63	7.57	0.696	14.86	1.3	7.00	200	
1300	191.91	16.60	7.57	0.698	14.82	1.28	4.98	200	
1305	191.91	16.38	7.56	0.697	14.44	14.5	4.95	200	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

1310 191.91 16.32 7.55 0.697 14.45 14.5 4.85



CDM

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10/3/11Well ID: MW-SIDInitial Static Water Level (feet btoc): 117.35/117.41Final Water Level (feet btoc): 117.48Purge Start Time: 1155Sample Time: 1243Samplers= Signatures: WJ/JGOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: —Sample Number: 5511-48Controller Settings: Recharge: 15 secs Discharge: 15 secs Pressure: 85/100 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1200	117.48	15.91	7.64	0.685	11.28	-189.2	26.2	200	
1205	117.48	15.55	7.68	0.676	8.42	-192.1	20.9	200	
1210	117.48	15.55	7.68	0.673	10.38	-186.7	16.2	200	
1215	117.48	15.41	7.68	0.671	10.42	-203.2	9.22	200	
1220	117.48	15.46	7.67	0.672	10.46	-199.7	5.76	200	
1225	117.48	15.37	7.67	0.672	10.55	-200.4	5.02	200	
1230	117.48	15.41	7.67	0.675	10.64	-200.4	3.13	200	
1235	117.48	15.36	7.67	0.673	10.56	-203.9	3.46	200	
1240	117.48	15.43	7.6	0.673	10.31	-207.8	3.49	200	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10/1/11Well ID: MW-104BInitial Static Water Level (feet btoc): 104.78Final Water Level (feet btoc): 104.82Purge Start Time: 0750Sample Time: 0825Samplers= Signatures: SA/SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512-35Controller Settings: Recharge: 20 secs Discharge: 10 secs Pressure: 60 psiCycles Per Minute: 2


Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
0800	104.82	11.38	7.65	0.656	10.25	-184.6	1.51	100	
0805	104.82	12.12	6.94	0.718	9.14	-193.7	0.57	100	
0810	104.82	12.50	6.89	0.748	8.75	-197.5	0.44	100	
0815	104.82	12.74	6.89	0.763	8.44	-199.7	0.33	100	
0820	104.82	12.96	6.92	0.775	8.26	-202.4	0.27	100	
0825	104.82	13.03	6.91	0.780	8.21	-202.7	0.29	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10/1/11Well ID: MW-104CInitial Static Water Level (feet btoc): 107.38Final Water Level (feet btoc): 107.40Purge Start Time: 0850Sample Time: 0930Samplers= Signatures: SA / SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512-36Controller Settings: Recharge: 20 secs Discharge: 10 secs Pressure: 95 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
0905	107.40	13.71	6.93	0.556	6.60	-225.6	1.03	110	
0910	107.40	14.26	6.92	0.451	5.96	-229.7	1.04	110	
0915	107.40	14.33	6.89	0.430	5.83	-231.3	1.09	110	
0920	107.40	14.65	6.91	0.406	5.51	-231.2	1.03	110	
0925	107.40	14.98	6.88	0.397	5.39	-231.2	0.91	110	
0930	107.40	15.07	6.89	0.396	5.40	-231.5	0.86	110	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 10/1/11OVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: NW-104DPurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): 107.28Analytical Parameters: LDL VOCsFinal Water Level (feet btoc): 107.38QC Samples Collected: N/APurge Start Time: 0950Sample Number: 5512-37Sample Time: 1050Controller Settings: Recharge: 19 secs Discharge: 41 secs Pressure: 160 psiSamplers= Signatures: SA/SHCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1000	107.30	15.29	7.04	0.380	6.89	-219.10	2.83	100	
1005	107.30	15.75	7.40	0.348	8.43	-246.20	1.88	100	
1010	107.30	15.98	7.31	0.336	7.60	-207.1	1.69	100	
1015	107.30	16.11	7.20	0.324	6.74	-211.3	1.03	100	
1020	107.30	16.42	7.17	0.317	6.08	-216.7	0.69	100	
1025	107.30	16.62	7.12	0.313	5.45	-222.8	0.82	100	
1030	107.30	16.69	7.11	0.311	5.04	-225.1	0.62	100	
1035	107.30	16.99	7.10	0.369	4.30	-233.3	0.54	60	
1040	107.30	17.65	7.08	0.309	4.02	-236.9	0.42	100	change setting to 17/13 @ 105 psi
1045	107.30	16.72	7.08	0.309	3.93	-238.5	0.41	100	
1050	107.30	16.62	7.09	0.308	3.71	-241.0	0.46	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION



CDM

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/28/11Well ID: MW-105AInitial Static Water Level (feet btoc): 119.35Final Water Level (feet btoc): 119.38Purge Start Time: 1500Sample Time: 1530Samplers= Signatures: SA / SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512-13Controller Settings: Recharge: 25 secs Discharge: 5 secs Pressure: 100 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1510	119.38	20.90	6.97	0.839	8.58	-179.7	1.49	150	
1515	119.38	19.20	6.92	0.874	8.75	-186.5	1.40	120	
1520	119.38	17.22	6.93	0.883	8.69	-189.9	1.26	120	
1525	119.38	17.05	6.91	0.882	8.50	-197.7	1.43	120	
1530	119.38	17.03	6.87	0.881	8.56	-196.5	1.28	120	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/28/4Well ID: MW 105CInitial Static Water Level (feet btoc): 121.45Final Water Level (feet btoc): 121.48Purge Start Time: 1400Sample Time: 1435Samplers= Signatures: SA / SHOVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: N/ASample Number: 5512-12Controller Settings: Recharge: 20 secs Discharge: 10 secs Pressure: 105 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1405	121.48	18.80	7.59	0.429	7.89	-202.1	9.78	120	
1410	121.48	18.91	6.85	0.542	8.12	-189.3	4.66	120	
1415	121.48	19.01	6.80	0.591	7.84	-191.7	4.31	120	
1420	121.48	19.22	6.77	0.630	7.57	-192.2	4.06	120	
1425	121.48	19.63	6.77	0.653	7.47	-190.0	3.08	120	
1430	121.48	20.18	6.76	0.657	7.26	-189.4	2.55	120	
1435	121.48	20.69	6.78	0.659	7.11	-186.9	2.06	120	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/28/11Well ID: MW 105 DInitial Static Water Level (feet btoc): 121.29Final Water Level (feet btoc): 121.32Purge Start Time: 1310Sample Time: 1345Samplers= Signatures: JA / SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: 5512-10 FDSample Number: 5512-10Controller Settings: Recharge: 17 secs Discharge: 13 secs Pressure: 105 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1315	121.33	23.74	7.78	0.475	7.89	-187.7	8.66		
1320	121.32	23.22	8.05	0.448	8.07	-186.6	5.93		
1325	121.36	22.70	8.05	0.437	8.47	-186.6	5.39		
1330	121.32	22.20	7.17	0.431	8.11	-187.6	3.00		
1335	121.32	22.51	7.11	0.429	6.75	-193.20	2.18		
1340	121.32	23.08	7.08	0.430	6.38	-194.40	3.16		
1345	121.32	23.40	7.05	0.430	6.18	-194.1	1.86		

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/29/11

OVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphere

Well ID: MW 106A

Purging/Sampling Device: QED Bladder Pump/compressed nitrogen

Initial Static Water Level (feet btoc): 120.90

Analytical Parameters: LDL VOCs

Final Water Level (feet btoc): 120.96

QC Samples Collected: 2/1/2

Purge Start Time: 1145

Sample Number: 5512-19

Sample Time: 1150

Controller Settings: Recharge: 25 secs Discharge: 5 secs Pressure: 90 psi

Samplers= Signatures: JA / SA

Cycles Per Minute: 2

[illegible]

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

**CDM**

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	+ 1° C	DO / Turbidity	+ 10 %
pH	+ 0.1 pH unit	ORP	+ 10 mV
Conductivity	+ 3 %	Water Level	+ 0.3 feet

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: 9/29/11Well ID: MW 106CInitial Static Water Level (feet btoc): 124.02Final Water Level (feet btoc): 124.05Purge Start Time: 1210Sample Time: 1250Samplers= Signatures: SA / SHOVM: FID G PID G In Casing (ppm): (Initial) Not Applicable (Vented to) atmospherePurging/Sampling Device: QED Bladder Pump/compressed nitrogenAnalytical Parameters: LDL VOCsQC Samples Collected: MS/MSD collectedSample Number: 5512-20Controller Settings: Recharge: 22 secs Discharge: 8 secs Pressure: 100 psiCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1220	124.05	17.21	7.26	0.703	9.60	-134.9	11.3	100	
1225	124.05	17.36	7.04	0.692	9.96	-136.4	9.28	100	
1230	124.05	17.46	6.82	0.627	8.73	-142.5	4.26	100	
1235	124.05	17.34	6.82	0.612	8.40	-144.8	2.29	100	
1240	124.05	16.91	6.66	0.596	7.78	-151.6	7.43	100	
1245	124.05	16.81	6.68	0.588	7.64	-151.9	0.76	100	
1250	124.05	16.74	6.66	0.580	7.48	-151.2	0.50	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM

LOW-FLOW GROUNDWATER SAMPLING LOG

Site Name: Garvey Elevator Site Date: _____OVM: FID ☐ PID ☐ In Casing (ppm): (Initial) Not Applicable (Vented to) atmosphereWell ID: MW 106 DPurging/Sampling Device: QED Bladder Pump/compressed nitrogenInitial Static Water Level (feet btoc): 124.04Analytical Parameters: LDL VOCsFinal Water Level (feet btoc): 124.04QC Samples Collected: N/APurge Start Time: 1308Sample Number: 5512 - 21Sample Time: 1355Controller Settings: Recharge: 17 secs Discharge: 13 secs Pressure: 105 psiSamplers= Signatures: SA SHCycles Per Minute: 2

Time	Water Level (ft btoc)	Temperature (Degrees C)	pH	Specific Cond. (mS/cm)	Dissolved Oxygen (mg/L)	ORP (mV)	Turbidity (NTU)	Flow Rate (mL/min)	Comments
1320	124.04	18.70	7.34	0.465	9.00	-137.8	1.21	100	
1325	124.04	19.14	7.34	0.432	9.24	-133.4	3.07	100	increase pressure 5 psi
1330	124.04	19.01	7.23	0.427	8.67	-135.2	1.94	100	
1335	124.04	17.31	7.06	0.469	7.76	-152.2	2.84	100	
1340	124.04	17.04	7.04	0.407	6.33	-165.5	0.69	100	
1345	124.04	17.05	6.99	0.405	5.78	-169.6	0.64	100	
1350	124.04	17.06	6.99	0.405	5.63	-171.5	0.85	100	
1355	124.04	17.09	6.99	0.405	5.49	-169.00	0.71	100	

Tubing Volume Calculations:

0.17-inch Tubing = 18 mL per foot of water in tubing

PARAMETERS FOR WATER QUALITY STABILIZATION

Temperature	± 1° C	DO / Turbidity	± 10 %
pH	± 0.1 pH unit	ORP	± 10 mV
Conductivity	± 3 %	Water Level	± 0.3 feet



CDM