US EPA ARCHIVE DOCUMENT

Weekly Progress Summary

Delmont, PA

Photos

Text

Carbondale, Illinois

SES Job No.

E-717

© Copyright 2006, Sevenson Environmental Services, Inc.
All rights reserved

Distribution:

Mike Slenska
Mark Gravelding
Mason Wheeler
Ben Huggins
Carolyn Bury

Weekly Project Summary No.

54

Work Performed Dates:

May 8 - 14, 2006

Photo 1

SURVEYORS MARKING THE LAYOUT OF THE WEST HALF OF THE NEW WETLAND AREA

Photo 2

PLACING BORROW PIT MATERIAL TO BACKFILL THE CREEK SEDIMENT EXCAVATION

Photo 3

PLACING BORROW PIT SOIL INTO HEAVY HAULER TO BE TRANSPORTED TO GLADE CREEK FOR BACKFILL

Photo 4

INSTALLING THE WEST CULVERT IN FRONT OF THE CAMU

Photo 5

GLADE CREEK UPSTREAM OF STATION 33+50

Photo 6

WATER CROSSING THE ACCESS ROAD TO THE POND

Text

General Comments:

THIS WEEKS SUMMARY OF WORK ACTIVITIES INCLUDE:

GLADE CREEK SEDIMENT REMOVAL

* **CONTINUING TO EXCAVATE, STABILIZE AND PLACE GLADE CREEK SEDIMENTS IN THE CAMU**

WETLAND AREA

* **CONTINUING TO SURVEY WEST HALF OF AREA**
* **CONTINUING TO EXCAVATE AND STOCKPILE TOP 1 FOOT OF SOIL ON EAST HALF**

MISCELLANEOUS

* **DUE TO THE AMOUNT OF RAIN RECEIVED, GLADE CREEK EXCAVATION & BACKFILL WAS SUSPENDED ON WEDNESDAY, MAY 10TH**
* **CONTINUING TO EXAMINE AND MAINTAIN EROSION AND SEDIMENTATION CONTROLS**
* **CONTINUING TO DO DAILY PERIMETER AND WORK SITE AIR MONITORING TO INSURE NO ACTION LEVELS ARE EXCEEDED**