US EPA ARCHIVE DOCUMENT

Weekly Progress Summary

Delmont, PA

Photos

Text

Carbondale, Illinois

SES Job No.

E-717

© Copyright 2005, Sevenson Environmental Services, Inc.
All rights reserved

Distribution:

Paul Alessio
Mike Slenska
Mark Gravelding
Mason Wheeler
Ben Huggins
Carolyn Bury

Weekly Project Summary No.

45

Work Performed Dates:

Sept. 12-18, 2005

Photo 1

PLACING THE BORROW PIT SOIL ON THE TYPE I AREA - 2 FOOT DEEP

Photo 2

EXCAVATING GLAD CREEK SEDIMENTS

Photo 3

LOADING EXCAVATED CREEK SEDIMENTS INTO AN ALL TRACK TRUCK TO BE HAULED TO THE MIX PIT

Photo 4

PLACING EXCAVATED CREEK SEDIMENTS IN THE MIX PIT

Photo 5

PLACING A LOAD OF STABILIZED CREEK SEDIMENTS ON THE CAMU

Photo 6

DEWATERING THE AREA TO BE EXCAVATED ALONG GLADE CREEK

Text

General Comments:

THIS WEEKS SUMMARY OF WORK ACTIVITIES INCLUDE:

FORMER PROCESS AREA SURFACE COVER

* **CONTINUED PLACING AND GRADING BORROW PIT SOIL 2 FOOT THICK ON THE TYPE I COVER AREA**

SEDIMENT REMOVAL IN GLADE CREEK

* **CONTINUED REDIG OF GLADE CREEK**
* **CONTINUED EXCAVATING IMPACTED SEDIMENTS FROM GLADE CREEK**
* **CONTINUED TO STABILIZE IMPACTED SEDIMENTS AND PLACE IN CAMU**

MISCELLANEOUS

* **NO WORK ON THURSDAY, 9/15/05, DUE TO RAIN STORM EVENT**
* **CONTINUED TO DO DAILY PERIMETER SITE AIR MONITORING TO INSURE NO ACTION LEVELS ARE EXCEEDED**
* **CONTINUED TO WATER HAUL ROADS FOR DUST CONTROL**
* **CONTINUED TO EXAMINE AND MAINTAIN THE EROSION AND SEDIMENTATION CONTROLS**