US EPA ARCHIVE DOCUMENT

Weekly Progress Summary

Delmont, PA

Photos

Text

Carbondale, Illinois

SES Job No.

E-717

© Copyright 2005, Sevenson Environmental Services, Inc.
All rights reserved

Distribution:

Paul Alessio
Mike Slenska
Mark Gravelding
Mason Wheeler
Ben Huggins
Carolyn Bury

Weekly Project Summary No.

47

Work Performed Dates:

Sept. 26-Oct. 2, 2005

Photo 1

D65 DOZER PUSHING OFF A LOAD FROM HEAVY HAULER AT THE SURFACE COVER

Photo 2

PLACING STONE ON THE DOWN STREAM SIDE OF THE CV-1

Photo 3

PLACING RIPRAP ALONG THE DISCHARGE POINT OF CV-1

Photo 4

DEWATERING THE GLADE CREEK SEDIMENT EXCAVATION AREA

Photo 5

PLACING CLAY IN CREEK BED

Photo 6

LONG REACH EXCAVATING IN GLADE CREEK

Text

General Comments:

THIS WEEKS SUMMARY OF WORK ACTIVITIES INCLUDE:

FORMER PROCESS AREA SURFACE COVER

* **CONTINUED PLACING, GRADING AND COMPACTING BORROW PIT SOIL 2 FOOT THICK ON THE TYPE I COVER AREA**
* **COMPLETED INSTALLING THE GRAVEL BASE ON THE DOWN SIDE OF THE CV-1**

SEDIMENT REMOVAL IN GLADE CREEK

* **CONTINUED REDIG OF GLADE CREEK**
* **CONTINUED EXCAVATING IMPACTED SEDIMENTS FROM GLADE CREEK**
* **CONTINUED TO STABILIZE IMPACTED SEDIMENTS AND PLACE IN CAMU**
* **CONTINUED TO DEWATER GLADE CREEK WORKING AREA AND ACCESS ROADS**

MISCELLANEOUS

* **CONTINUED TO DO DAILY PERIMETER SITE AIR MONITORING TO INSURE NO ACTION LEVELS ARE EXCEEDED**
* **CONTINUED TO WATER HAUL ROADS FOR DUST CONTROL**
* **CONTINUED TO EXAMINE AND MAINTAIN THE EROSION AND SEDIMENTATION CONTROLS**