US EPA ARCHIVE DOCUMENT

Weekly Progress Summary

Delmont, PA

© Copyright 2006, Sevenson Environmental Services, Inc.
All rights reserved

Photos

Text

Carbondale, Illinois

SES Job No.

E-717

Distribution:

Mike Slenska
Mark Gravelding
Mason Wheeler
Ben Huggins
Carolyn Bury

Weekly Project Summary No.

56

Work Performed Dates:

May 22 - 28, 2006

Photo 1

EXCAVATING THE WEST WETLAND AREA

Photo 2

PLACING RIP RAP ON GLADE CREEK SIDE SLOPES

Photo 3

CHECKING GRADE IN THE NORTH POND ON THE EAST WETLAND AREA

Photo 4

INSTALLING COCO FIBER ALONG THE TOP OF GLADE CREEK NEAR STATION 6+60

Photo 5

EXCAVATING THE NORTH HALF OF THE EAST WETLAND AREA

Photo 6

PLACING STONE OVER WOVEN FABRIC FOR THE WEST ACCESS RAMP TO THE CAMU

Text

General Comments:

THIS WEEKS SUMMARY OF WORK ACTIVITIES INCLUDE:

FORMER PROCESS AREA SURFACE COVER

* **COMPLETED INSTALLING THE NON-WOVEN FABRIC FOR THE TYPE 2 COVER ALONG THE SOUTH EDGE OF THE CAMU**

GLADE CREEK SEDIMENT REMOVAL

* **CONTINUING TO EXCAVATE, STABILIZE AND PLACE GLADE CREEK SEDIMENTS INTO THE CAMU**
* **COMPLETED THE CREEK BACKFILL TO STATION 6+00**

WETLAND AREA

* **COMPLETED EXCAVATION AND BACKFILL OF THE VEGETATIVE SOIL ON WEST AREA**
* **COMMENCED EXCAVATION ON THE EAST AREA**

MISCELLANEOUS

* **CONTINUING TO EXAMINE AND MAINTAIN EROSION AND SEDIMENTATION CONTROLS**
* **CONTINUING TO DO DAILY PERIMETER AND WORK SITE AIR MONITORING TO INSURE NO ACTION LEVELS ARE EXCEEDED**