US EPA ARCHIVE DOCUMENT

Weekly Progress Summary

Delmont, PA

Photos

Text

Carbondale, Illinois

SES Job No.

E-717

© Copyright 2006, Sevenson Environmental Services, Inc.
All rights reserved

Distribution:

Mike Slenska
Mark Gravelding
Mason Wheeler
Les Halliday
Ben Huggins
Carolyn Bury

Weekly Project Summary No.

60

Work Performed Dates:

June 19 - 25, 2006

Photo 1

SEEDING OF THE WEST WETLAND AREA

Photo 2

PLACING, STABILIZING AND LOADING CREEK SEDIMENTS FOR THE CAMU

Photo 3

INSTALLING FABRIC ALONG THE SLOPES OF GLADE CREEK BEFORE INSTALLING RIP RAP

Photo 4

PREPARING TO INSTALL STONE NEAR STATION 8+50 ON GLADE CREEK AFTER CROSSOVER REMOVAL

Photo 5

INSTALLING A NEW WELL NEAR THE TYPE I DRAINAGE DITCH

Photo 6

PLACING GENERAL FILL TO FINAL GRADE FOR THE WELL DRILLERS

Text

General Comments:

THIS WEEKS SUMMARY OF WORK ACTIVITIES INCLUDE:

GLADE CREEK SEDIMENT REMOVAL

* **CONTINUING TO EXCAVATE, STABILIZE AND PLACE GLADE CREEK SEDIMENTS INTO THE CAMU**
* **COMPLETED THE CREEK EXCAVATION AND BACKFILL TO STATION 0+20**

WETLAND AREA

* **COMPLETED HYDRO-SEEDING USING NATIVE WETLAND SEED MIX**
* **CONTINUING TO WATER NEWLY SEEDED AREA FOR OPTIMAL ESTABLISHMENT**

GLADE CREEK CHANNEL RELOCATION

* **COMMENCED INSTALLING NEW WELLS IN THE TYPE I DRAINAGE DITCH AREA**

MISCELLANEOUS

* **CONTINUING TO EXAMINE AND MAINTAIN EROSION AND SEDIMENTATION CONTROLS**
* **CONTINUING TO DO DAILY PERIMETER AND WORK SITE AIR MONITORING TO INSURE NO ACTION LEVELS ARE EXCEEDED**