US EPA ARCHIVE DOCUMENT

Weekly Progress Summary

Delmont, PA

Photos

Text

Carbondale, Illinois

SES Job No.

E-717

© Copyright 2006, Sevenson Environmental Services, Inc.
All rights reserved

Distribution:

Mike Slenska
Mark Gravelding
Mason Wheeler
Les Halliday
Ben Huggins
Carolyn Bury

Weekly Project Summary No.

61

Work Performed Dates:

June 26 - July 2, 2006

Photo 1

WATERING THE WEST WETLAND

Photo 2

STABILIZING THE IMPACTED SOILS FROM THE BEGINNING OF THE BY-PASS REROUTE

Photo 3

EXCAVATING THE BYPASS ON GLADE CREEK

Photo 4

PLACING THE RIP RAP OVER A NON-WOVEN FABRIC UPSTREAM OF REROUTE END

Photo 5

INSTALLING A WELL NEAR THE POWER LINES

Photo 6

EXCAVATING THE BYPASS ON GLADE CREEK

Text

General Comments:

THIS WEEKS SUMMARY OF WORK ACTIVITIES INCLUDE:

WETLAND AREA

* **CONTINUING TO WATER NEWLY SEEDED AREA FOR OPTIMAL ESTABLISHMENT**

GLADE CREEK CHANNEL BY-PASS

* **COMMENCED EXCAVATION OF CHANNEL REROUTE AND BACKFILL OF ORIGINAL CHANNEL**

GLADE CREEK CHANNEL RELOCATION

* **CONTINUING TO INSTALL NEW WELLS IN THE TYPE I DRAINAGE DITCH AREA**
* **CONTINUING TO BACKFILL TO FINAL GRADE IN FORMER MIX PIT AREA**

CAMU

* **COMPLETED NEW DISCHARGE LINE TO TREATMENT PLANT**

MISCELLANEOUS

* **CONTINUING TO WATER HAUL ROADS FOR DUST CONTROL**
* **CONTINUING TO EXAMINE AND MAINTAIN EROSION AND SEDIMENTATION CONTROLS**
* **CONTINUING TO DO DAILY PERIMETER AND WORK SITE AIR MONITORING TO INSURE NO ACTION LEVELS ARE EXCEEDED**