US EPA ARCHIVE DOCUMENT

Weekly Progress Summary

Delmont, PA

Photos

Text

Carbondale, Illinois

SES Job No.

E-717

© Copyright 2005, Sevenson Environmental Services, Inc.
All rights reserved

Distribution:

Paul Alessio
Mike Slenska
Mike Bollinger
Troy Hopper
Mark Gravelding
Mason Wheeler
Jeremy Neighbors
Carolyn Bury

Weekly Project Summary No.

29

Work Performed Dates:

May 23 - 29, 2005

Photo 1

STARTED CLEARING SOME OF THE TREES FOR THE SEDIMENT REMOVAL

Photo 2

PLACING A ROLL OF EROSION FABRIC ALONG THE EAST SIDE OF THE FILL AREA

Photo 3

CLEARING MORE OF THE TREES ALONG THE GLADE CREEK SEDIMENT REMOVAL

Photo 4

GRADING FILL ALONG THE CENTERLINE OF THE DITCH

Photo 5

EXCAVATING TO GRADE THE AREA SOUTH OF ARG 2 AREA

Photo 6

CLEARING TREES ALONG THE SEDIMENT REMOVAL AREA OF GLADE CREEK

Text

General Comments:

THIS WEEKS SUMMARY OF WORK ACTIVITIES INCLUDE:

BACKFILL OF THE FORMER GLADE CREEK CHANNEL

* CONTINUED HAULING, PLACING AND COMPACTING THE BORROW SOIL BETWEEN THE OLD AND NEW GLADE CREEK
* CONTINUED TO INSTALL GCL OVER GROUND WATER PIPE

FORMER PROCESSING AREA SURFACE COVER

* COMPLETED BREAKING OF THE CONCRETE SLABS LOCATED UNDER THE CAP
* COMMENCED PLACING GROUT INTO THE MANHOLES
* COMMENCED CLEARING FOR THE REMOVAL OF THE WASTE PILES ALONG THE SOUTH SIDE

CREEK SEDIMENT REMOVAL

* COMMENCED CLEARING SELECTED TREES ALONG GLADE CREEK FOR THE SEDIMENT REMOVAL

MISCELLANEOUS

* CONTINUED TO WATER HAUL ROADS FOR DUST CONTROL
* CONTINUED TO EXAMINE AND MAINTAIN THE EROSION AND SEDIMENTATION CONTROLS
* CONTINUED TO DO SITE AIR MONITORING