

US EPA ARCHIVE DOCUMENT

CABAZON BAND OF MISSION INDIANS

TIRE CLEAN-UP TIMELINE

Work Plan Tasks			2012																				2013					
WEEK OF	Status		AUG 6	AUG 13	AUG 20	AUG 27	SEP 3	SEP 10	SEP 17	SEP 24	OCT 1	OCT 8	OCT 15	OCT 22	OCT 29	NOV 5	NOV 12	NOV 19	NOV 26	DEC 3	DEC 10	DEC 17	DEC 24	DEC 31	JAN 7	JAN 14	JAN 21	JAN 28
PASSENGER & TRUCK TIRES																												
TIRE PROCESSING - TIRE COMPANY LOAD & REMOVAL																												
1	Prep. Activities																											
	a	Select company for loading & removal																										
	1	Determine equipment needs																										
	2	Loading & removal frequency																										
	b	Designation of loading & removal area																										
	1	Alloy																										
	2	FNRI																										
2	Loading & Removal																											
	a	Weigh empty trucks prior to loading																										
	b	Load transport trucks - Site Determination																										
	1	At Alloy																										
	2	At FNRI																										
	c	Weigh filled trucks before removal from CRRP																										
	d	Mass-Balance Reports																										
TIRE PROCESSING - FNRI - SALE OF CRUMB																												
1	Prep. Activities																											
	a	Settle account with IID (electricity for plant)																										
	b	CTR Equipment removal																										
	1	At FNRI																										
	2	At Alloy																										
	3	If not removed by Aug 10th, relocated to vacant parcel																										
	c	Agreement for running/managing plant																										
	d	Agreement for cutting equipment																										
	1	Transport of cutting equipment - primary shredder																										
	e	Tire cutting procedure																										
	f	Plant operating-processing procedure-update																										
	g	Get Security Cameras Operational																										
	1	FNRI																										
	2	Alloy																										
	h	Fire suppression																										
	1	Have Cal-Fire perform inspection of interior fire suppression - provide list of improvements																										
	2	Have Cal-Fire review exterior fire suppression plan and suppression improvements like water supply. Also preferences for storage - use of enclosed small shipping containers.																										
2	Outside FNRI Activities																											
	a	Design-Configure tire storage areas																										
	1	Building off-set																										
	2	Fence off-set																										
	3	Fire lanes between storage piles/areas																										
	b	Designation of preliminary cut area at FNRI																										
	c	Designate location of other storage/trash areas																										
	1	Use of storage containers																										
	2	Use of roll-offs																										
	d	Work on outside fire suppression-																										
	1	Design lay-out per Cal-Fire recommendations																										

CABAZON BAND OF MISSION INDIANS

TIRE CLEAN-UP TIMELINE

Work Plan Tasks			2012																				2013							
			WEEK OF	Status	AUG 6	AUG 13	AUG 20	AUG 27	SEP 3	SEP 10	SEP 17	SEP 24	OCT 1	OCT 8	OCT 15	OCT 22	OCT 29	NOV 5	NOV 12	NOV 19	NOV 26	DEC 3	DEC 10	DEC 17	DEC 24	DEC 31	JAN 7	JAN 14	JAN 21	JAN 28
3	2	Grade site for water movement																												
	3	Install containment berms																												
	4	Install Well - Hydrant - Water tower																												
	Inside FNRI Activities - Processing																													
	a	Remove pigeons																												
	1	Block entrance openings	C																											
	2	Drive birds out	W																											
	b	Clean equipment - inside plant areas	W																											
	c	Check plant machinery for operability	W																											
	1	Reinstall blades in Grizzly																												
	2	Clean bag house																												
	3	Check electrical	C																											
	4	Correct electrical																												
	5	Check hydraulics																												
	6	Correct hydraulics																												
	d	Process TDA through FNRI Plant																												
	e	Load transport truck																												
	1	Weigh filled trucks before transport																												
	f	Sale of TDA																												
	1	Desert View																												
2	Other customers TBD	TBD																												
f	Weekly Mass-Balance Reports																													
OTR TIRES																														
TIRE PROCESSING - TIRE COMPANY LOAD & REMOVAL																														
1	Farm Tire - Loading & Removal																													
	a	Weigh empty trucks prior to loading																												
	b	Load transport trucks - Site Determination																												
	1	At Alloy																												
	2	At FNRI	TBD																											
c	Weigh filled trucks before removal from CRRP																													
d	Mass-Balance Reports																													
2	Remaining OTRs - Loading & Removal		TBD																											
	a	Weigh empty trucks prior to loading	TBD																											
	b	Load transport trucks - Site Determination	TBD																											
	1	At Alloy- will be used as fence	TBD																											
	2	At FNRI	TBD																											
c	Weigh filled trucks before removal from CRRP	TBD																												
d	Mass-Balance Reports	TBD																												
TIRE PROCESSING - FNRI - SALE OF CRUMB																														
1	Farm Tire - Processing																													
	a	Process TDA through FNRI Plant																												
	b	Load transport trucks - Site Determination																												
	1	At Alloy	TBD																											
	2	At FNRI																												
c	Weigh filled trucks before removal from CRRP																													
d	Mass-Balance Reports																													
2	Remaining OTRs - Processing																													
	a	Process TDA through FNRI Plant																												
b	Load transport truck																													

